



**U.S. Department of Energy**  
Livermore Site Office, Livermore, California 94551

---

**Lawrence Livermore National Laboratory**



Lawrence Livermore National Security, LLC, Livermore, California 94551

LLNL-AR-432791

**Remedial Action Completion Report for the  
Building 850/Pit 7 Complex Operable Unit  
Lawrence Livermore National Laboratory  
Site 300**

*Authors:*

**V. Dibley  
L. Ferry  
M. Taffet  
Z. Demir  
V. Madrid  
K. Moffitt  
R. Ruiz**

**May 2010**



**Environmental Restoration Department**



**Remedial Action Completion Report for the  
Building 850/Pit 7 Complex Operable Unit  
Lawrence Livermore National Laboratory  
Site 300**

*Authors:*

**V. Dibley  
L. Ferry  
M. Taffet  
Z. Demir  
V. Madrid  
K. Moffitt  
R. Ruiz**

**May 2010**

---

---

## Table of Contents

<b>1. Introduction.....</b>	<b>1</b>
<b>1.1. Site Description .....</b>	<b>1</b>
1.1.1. Building 850 Firing Table Area Site Description .....	2
1.1.2. Pit 7 Complex Area Site Description.....	2
<b>1.2. OU History.....</b>	<b>2</b>
1.2.1. Building 850 Firing Table Area Site History.....	2
1.2.2. Pit 7 Complex Area Site History .....	3
<b>1.3. Remedial Investigation Results.....</b>	<b>4</b>
1.3.1. Building 850 Firing Table Area Remedial Investigation Results.....	4
1.3.1.1. Building 850 Firing Table Area Nature and Extent of Contamination ..	4
1.3.1.2. Building 850 Firing Table Area Contaminants of Concern .....	4
1.3.1.3. Building 850 Firing Table Area Summary of Human Health Risks .....	4
1.3.1.4. Building 850 Firing Table Area Summary of Ecological Hazards .....	4
1.3.2. Pit 7 Complex Area Remedial Investigation Results.....	5
1.3.2.1. Pit 7 Complex Area Nature and Extent of Contamination .....	5
1.3.2.2. Pit 7 Complex Area Contaminants of Concern .....	5
1.3.2.3. Pit 7 Complex Area Summary of Human Health Risks .....	5
1.3.2.4. Pit 7 Complex Area Summary of Ecological Hazards .....	6
<b>2. Operable Unit Background.....</b>	<b>6</b>
<b>2.1. Remedial Action Objectives.....</b>	<b>6</b>
2.1.1. Site-Wide ROD RAOs.....	6
2.1.2. Building 850 EE/CA RAOs.....	7
<b>2.2. Operable Unit 5 Selected Remedies.....</b>	<b>8</b>
2.2.1. Building 850 Firing Table Area Selected Remedy .....	8
2.2.2. Pit 7 Complex Area Selected Remedy.....	9
<b>2.3. Cleanup Standards .....</b>	<b>9</b>
<b>2.4. Remedial Design.....</b>	<b>10</b>
2.4.1. Building 850 Firing Table Area Remedial Design .....	10
2.4.2. Pit 7 Complex Area Remedial Design.....	11
<b>3. Construction Activities .....</b>	<b>12</b>
<b>3.1. Building 850 Firing Table Removal Action Implementation.....</b>	<b>12</b>
<b>3.2. Pit 7 Complex Remedial Action Implementation .....</b>	<b>14</b>
3.2.1. Ground Water Extraction and Treatment Remedial Action Implementation .....	14
3.2.2. Pit 7 Complex Drainage Diversion System Remedial Action Implementation..	16
<b>4. Performance Standards and Construction Quality Control.....</b>	<b>18</b>
<b>5. Ongoing Activities.....</b>	<b>18</b>

<b>5.1. Monitoring</b> .....	<b>18</b>
<b>5.2. Risk and Hazard Management</b> .....	<b>19</b>
<b>5.3. Inspection/Operations and Maintenance</b> .....	<b>19</b>
5.3.1. Building 850 CAMU I&M .....	20
5.3.2. Pit 7-Source Ground Water Extraction and Treatment System O&M .....	20
5.3.3. Pit 7 Drainage Diversion System I&M.....	20
5.3.4. Pit 7 Complex Landfill Cap I&M.....	20
<b>5.4. Five-Year Reviews</b> .....	<b>20</b>
<b>6. Project Costs</b> .....	<b>20</b>
<b>7. Acronyms</b> .....	<b>21</b>
<b>8. References</b> .....	<b>23</b>

## List of Figures

Figure 1.	Location of LLNL Site 300.
Figure 2.	Map of Site 300 showing operable units with ground water plume outlines and water-supply wells.
Figure 3.	Map of the Building 850 area of OU5 showing cultural features, topography, monitor wells, springs, and contaminants of concern in ground water above cleanup standards.
Figure 4.	Map of the Pit 7 Complex of OU5 showing cultural features, topography, monitor and extraction wells, drainage diversion system, ground water treatment system, and contaminants of concern in ground water above cleanup standards.

## List of Tables

Table 1.	Building 850/Pit 7 Complex OU chronology.
Table 2.	Cleanup standards for Building 850/Pit 7 Complex Operable Unit 5 ground and surface water contaminants of concern.
Table 3.	Building 850 Soil Removal Action Implementation Timeline.
Table 4.	Pit 7-Source (Complex) Ground Water Extraction and Treatment System Implementation Timeline.
Table 5.	Pit 7 Complex Drainage Diversion System Remedial Action Implementation Timeline.
Table 6.	Operable Unit (OU) 5 Five-Year Review Schedule.
Table 7.	Operable Unit 5 Remedial Action Estimated and Actual Construction Costs.

## Appendices

- Appendix A. Building 850 Soil Removal Action As-Built Variations from Design Specifications.
- Appendix B. Building 850 Soil Removal Action Engineering Test Data and Construction Quality Assurance Field Sheets.
- Appendix C. Building 850 Corrective Action Management Unit As-Built Drawings.
- Appendix D. Building 850 Soil Removal Action Verification Sampling and Analysis Result Reports.
- Appendix E. Building 850 Soil Removal Action Material and Product Description Sheets.
- Appendix F. Pit 7-Source Ground Water Extraction and Treatment System As-Built Variations from Design Specifications.
- Appendix G. Pit 7 Complex Ground Water Extraction and Treatment System As-Built Drawings.
- Appendix H. Pit 7 Complex Drainage Diversion System As-Built Drawings.
- Appendix I. Pit 7 Complex Drainage Diversion System As-Built Variations from Design Specifications.
- Appendix J. Photographic evidence of OU 5 Remedial/Removal Action Implementation.

# 1. Introduction

This Remedial Action Completion Report (RACR) has been prepared to demonstrate remedial action completion of the Building 850/Pit 7 Complex Operable Unit (OU) of the Lawrence Livermore National Laboratory (LLNL) Site 300. LLNL Site 300 covers 11 square miles and is located in the Altamont Hills west of Tracy, California (Figure 1). The site is a restricted-access experimental testing facility where the United States (U.S.) Department of Energy (DOE) conducts research, development, and testing of high explosives and integrated non-nuclear weapons components. This work includes formulating, processing, machining, assembling, and detonating explosives.

During past Site 300 operations, surface spills and piping leaks, leaching from unlined landfills and pits, high-explosive test detonations, and disposal of waste fluids in lagoons and dry wells (sumps) resulted in contaminant releases to soil, bedrock, surface water, and ground water. Site 300 was placed on the National Priorities List (NPL) in 1990 (U.S. Environmental Protection Agency [EPA] Superfund Site Identification No. CA 2890090002). In June 1992, the U.S. EPA, the California Department of Toxic Substances Control (DTSC) and Regional Water Quality Control Board (RWQCB), and DOE signed a Federal Facility Agreement (FFA) for cleanup of the LLNL Site 300 Experimental Test Facility.

An Interim Site-Wide Record of Decision (ROD) was signed in 2001 that selected interim remedial actions for Operable Units 2 through 8 (U.S. DOE, 2001). The Pit 7 Complex portion of OU 5 was not included in the Interim Site-Wide ROD. An Amendment to the Interim Site Wide ROD (U.S. DOE, 2007) for the Pit 7 Complex was signed in January 2007. A Final Site-Wide ROD was signed in 2008 that selected cleanup standards and finalized the remedial actions for OU 5 (U.S. DOE, 2008). Remediation of the contaminated soil at Building 850 was conducted as a non-time-critical removal action as documented in the Engineering Evaluation/Cost Analysis (EE/CA) for Polychlorinated biphenyl- (PCB-), Dioxin, and Furan-contaminated Soil at the Building 850 Firing Table (Dibley et al., 2008a), and the Action Memorandum for the Removal Action at the Building 850 Firing Table (Dibley et al., 2008b). All remedial actions identified in the Site-Wide RODs and Building 850 Action Memorandum for the Building 850/Pit 7 Complex OU have been implemented as discussed below.

The following sections describe the site (Section 1.1), OU history (Section 1.2), and remedial investigation results (Section 1.3).

## 1.1. Site Description

Site 300 has been divided into nine OUs based on the nature and extent of contamination to effectively manage site cleanup. The Building 850/Pit 7 Complex OU is the fifth (OU 5) of nine OUs (Figure 2). A description of OUs 1 through 9 is presented in the Site-Wide ROD. OU 5 is divided into two areas: (1) the Building 850 Firing Table area, and (2) the Pit 7 Complex area.

### **1.1.1. Building 850 Firing Table Area Site Description**

The Building 850 Firing Table area covers approximately 1 square mile in the northwestern portion of Site 300 and includes the firing table contaminant release site and areas of associated soil and ground water contamination (Figure 2). Topography, springs, monitor well locations, ground water contamination in excess of cleanup standards, and cultural features in the Building 850 Firing Table area are shown on Figure 3. In addition to the firing table and underlying bunker, two outdoor storage areas (the upper and lower Corporation Yards) existed until 2008. A mound of contaminated sand, designated the Building 850 sand pile, also existed until 2008 immediately northeast of the firing table. This sand pile consisted of material previously used in firing table operations. The Building 850 Firing Table is situated at the bottom of a steep, east-facing topographic depression. Doall Ravine, immediately east of the Building 850 area, is an incised valley that contains an ephemeral stream channel that runs southeast and then trends east-northeast. Further to the east, Doall Ravine joins Elk Ravine, a broad northwest-southeast trending valley.

### **1.1.2. Pit 7 Complex Area Site Description**

The Pit 7 Complex area is located in the northwest portion of Site 300 (Figure 2) and consists of the Pit 3, 4, 5, and 7 Landfills. Topography, springs, monitor well locations, and cultural features in the Pit 7 Complex are shown on Figure 4. The Pit 7 Complex is located within a broad northwest-southeast trending valley. The longitudinal axes of Pits 3, 4, 5, and 7 are parallel to the valley axis. A shallow ephemeral drainage channel occupies the east side of this valley and extends from the Pit 7 Complex to the southeast to a point several hundred feet (ft) east of Building 850. Storm water generally runs off slopes and rapidly infiltrates alluvium and colluvium. Water flows in the channel on the west side of the Pit 7 Complex valley during and after high intensity storms. Otherwise, surface water is not present in the area. Elevation ranges from about 1,700 ft above mean sea level (msl) at the ridge top to the west of the Pit 7 Complex to about 1,300 ft above msl in the valley bottom.

## **1.2. OU History**

A chronology of important events for the OU is shown in Table 1. A detailed construction chronology is presented in Section 4.

### **1.2.1. Building 850 Firing Table Area Site History**

The Building 850 Firing Table was constructed in 1958 and was the first concrete-reinforced bunker at Site 300. The firing table was used to test and develop detonators for prototypical nuclear weapons and armor-piercing projectiles. Diagnostic operations included high-speed photography. No experiments were conducted with fissile materials such as enriched uranium or plutonium. The Building 850 bunker is located directly adjacent to the firing table and the rear of the building abuts the elevated firing table. The front (east side) of Building 850 is at normal ground surface. The firing table and the roof of Building 850 was covered with up to 5 ft of pea gravel used to absorb shot blasts and minimize impact to bunker occupants. The Building 850 Firing Table was routinely rinsed down with 1 to 2 inches of water after each experiment to reduce dust and prevent hazardous material from being re-suspended in the air. From 1962 to



1972, a large volume of sand, the Building 850 sandpile, was stockpiled near Building 850 and was periodically used during large experiments.

Over 95% of the approximately 22,670 curies (Ci) of tritium shipped to Site 300 were used in hydrodynamic experiments at the Building 850 Firing Table (Buddemeier, 1985). The vast majority of tritium was used between 1963 and 1978, primarily in gaseous form ( $^3\text{H}_2$ ), although some solid lithium tritide was also used. In addition to tritium, the test assemblies contained high explosives and occasionally depleted uranium. Some of the explosives and test assemblies contained small quantities of barium, beryllium, copper, lead, and vanadium and utilized a variety of materials including wood-frame structures, tent poles, aluminum, plastic, burlap bags, metal cable, 10-ton rebar-reinforced concrete blocks, lead bricks, copper cylinders, and metal silos. Prior to PCBs becoming regulated substances, an estimated 1,000 capacitors were destroyed on the Building 850 Firing Table. The capacitors were used to provide a sudden burst of electrical energy during 10 to 20 experiments (50 to 100 capacitors per experiment) conducted from 1964 to 1967.

From 1959 to 1988, gravel and experimental debris from the Building 850 Firing Table was routinely disposed in the Pit 7 Complex landfills.

Activities at Building 850 and the firing table ceased and the building was closed in 2008.

### **1.2.2. Pit 7 Complex Area Site History**

DOE/LLNL used the Pit 7 Complex landfills to dispose firing table debris and gravel. These pits were constructed by excavating topsoil and alluvial materials to an average depth of 15 to 20 ft (Taffet et al., 1989). The pits were filled incrementally from southeast to northwest with the exception of Pit 5, which was filled from northwest to southeast (Simmons, 1992). The majority of the waste material in the pits came from the firing tables at Buildings 850 and 851, where aboveground detonations were conducted. DOE/LLNL typically removed gravel and experimental debris from the firing tables and deposited them in the pits after the gravels became too compacted to deaden the shock produced during detonations. The shock generated by explosives shots pulverizes the gravel into smaller size fractions. The resulting fine-grained material is denser and more compact than the original gravel and poorly attenuates the vibration caused by the explosives test. The waste placed in the pits included wood, plastic, material and debris from tent structures, pea gravel, and exploded test assemblies, some of which contained tritium and depleted uranium.

The debris disposed in the Pit 7 Complex contains the majority of the tritium residue disposed in Site 300 landfills (Buddemeier, 1985). Metals, including depleted uranium, were also used in explosive tests. Depleted uranium is natural uranium from which most of the uranium-235 isotope has been removed, leaving the less radioactive uranium-238 as the dominant remaining isotope.

In 1992, an engineered cap was constructed over the Pit 7 Landfill (referred to as the Pit 7 Cap) in compliance with Resource Conservation and Recovery Act (RCRA) requirements. The design included interceptor trenches and surface water drainage channels, a top vegetative layer to prevent erosion, a biotic barrier layer to minimize animal burrowing, and a clay layer of very low permeability to prevent infiltration of precipitation and shallow subsurface interflow that could result in leaching of contaminants. The Pit 7 cap also covers 100% of Pit 4 and approximately 25–30% of Pit 3. More complete information on the cap design is presented in

Volume II, Closure and Post-Closure Plans, Landfill Pits 1 and 7 (Rogers/Pacific Corporation, 1990). The original compacted native soil cover on most of Pit 3 and all of Pit 5 remains intact.

### **1.3. Remedial Investigation Results**

#### **1.3.1. Building 850 Firing Table Area Remedial Investigation Results**

##### ***1.3.1.1. Building 850 Firing Table Area Nature and Extent of Contamination***

Details of the nature and extent of contamination in the Building 850 Firing Table area are discussed in Chapter 11, Section 11-4 of the Site-Wide Remedial Investigation report (Webster-Scholten, 1994), Chapter 2 of the Addendum to the Site-Wide Remedial Investigation for the Building 850/Pit 7 Complex (Taffet et al., 1996), the Ground Water Tritium Plume Characterization Summary report (Ziagos and Reber-Cox, 1998), Chapter 1 of the Site-Wide Feasibility Study (Ferry et al., 1999), and the EE/CA for PCB-, Dioxin-, and Furan-Contaminated Soil at the Building 850 Firing Table.

The results of the ground water monitoring and risk and hazard management activities are described in the Semi-annual Site 300 Compliance Monitoring Reports.

##### ***1.3.1.2. Building 850 Firing Table Area Contaminants of Concern***

Contaminants of concern (COCs) have been identified for impacted environmental media in the Building 850 Firing Table area:

- Surface soil: Polychlorinated biphenyls (PCBs), high melting explosive (HMX), dioxins, furans, depleted uranium, beryllium, cadmium, and copper.
- Subsurface soil: Tritium and uranium.
- Surface water (Well 8 Spring): Tritium.
- Ground water: Tritium, depleted uranium, nitrate, and perchlorate.

##### ***1.3.1.3. Building 850 Firing Table Area Summary of Human Health Risks***

The baseline risk assessment performed for the Building 850 Firing Table area estimated an excess cancer risk of  $5 \times 10^{-4}$  (five in ten thousand) for onsite workers from inhaling/ingesting resuspended particulates and direct dermal contact with surface soil contaminated with PCBs and an excess cancer risk of  $1 \times 10^{-4}$  (one in ten thousand) was estimated for onsite workers from inhaling/ingesting resuspended particulates and direct dermal contact with surface soil contaminated with chlorinated dibenzo-p-dioxins (CDDs) and dibenzofurans (CDFs).

The baseline risk assessment also estimated an excess cancer risk of  $1 \times 10^{-3}$  (one in one thousand) for onsite workers from inhaling/ingesting tritium in surface water at Well 8 Spring.

There was no unacceptable risk or hazard identified for offsite residents, associated with tritium and uranium in subsurface soil/rock, or associated with tritium, uranium, nitrate, and perchlorate in ground water in the Building 850 Firing Table area.

##### ***1.3.1.4. Building 850 Firing Table Area Summary of Ecological Hazards***

The baseline ecological assessment determined a risk from copper, zinc, cadmium and PCBs/CDDs/CDFs existed for ground squirrels, deer and kit fox at Building 850. Individual

adult ground squirrels and individual adult and juvenile deer are at risk from ingestion of cadmium. The combined oral and inhalation pathway Hazard Quotient (HQ) exceeded 1 for these species, which was driven by the oral pathway. Individual ground squirrels, deer and kit fox were determined to be at risk from PCBs/CDDs/CDFs due to the capacity of these contaminants to bioaccumulate in the environment. Kit foxes have never been observed in any ecological surveys at Site 300 or by Site 300 personnel working at the site. Risk for this sensitive species was evaluated due to the presence of potential habitat at Site 300.

No unacceptable hazard to ecological receptors for surface water in Well 8 Spring has been identified.

A preliminary exposure analysis for the Western Burrowing Owl to estimate hazard to cadmium and PCBs was completed in 2004 and reported in the First Semester 2004 Compliance Monitoring Report (Dibley et al., 2004). Results suggest cadmium is unlikely to pose a hazard to burrowing owls nesting in the vicinity of Building 850. However, concentrations of PCBs in the soil at Building 850 may pose a hazard to burrowing owls nesting in the area, as the HQ exceeds 1.

### **1.3.2. Pit 7 Complex Area Remedial Investigation Results**

#### ***1.3.2.1. Pit 7 Complex Area Nature and Extent of Contamination***

Details of the nature and extent of contamination in the Pit 7 Complex area are discussed in Chapter 11, Section 11-4 of the Site-Wide Remedial Investigation Report, Chapter 2 of the Site-Wide Remedial Investigation Addendum, and the Ground Water Tritium Plume Characterization Summary report. The Building 850 EE/CA and the Remedial Investigation/Feasibility Study for the Pit 7 Complex (Taffet et al., 2008) screened and evaluated remedial alternatives.

The results of the ground water monitoring and risk and hazard management activities will be reported in the Semi-annual Site 300 Compliance Monitoring Reports beginning in the First Semester of 2010.

#### ***1.3.2.2. Pit 7 Complex Area Contaminants of Concern***

Contaminants of concern (COCs) have been identified for impacted environmental media in the Pit 7 Complex area:

- Surface soil: None.
- Subsurface soil: Tritium and uranium.
- Surface water: None.
- Ground water: Volatile organic compounds (VOCs), tritium, uranium, nitrate, and perchlorate.

#### ***1.3.2.3. Pit 7 Complex Area Summary of Human Health Risks***

The Pit 7 Complex risk assessment estimated an excess cancer risk of  $4 \times 10^{-6}$  (four in one million) for onsite workers inhaling tritiated water evaporating from subsurface soil in the vicinity of the Pit 3 Landfill.

In 2007, the risk to onsite workers for inhalation of tritium vapors from the Pit 3 Landfill was recalculated, accounting for tritium decay that occurred between 1992 and 2007, for the Pit 7

Complex Remedial Design Document (Taffet et al., 2008). An excess cancer risk of  $8 \times 10^{-7}$  was estimated for a worker spending 8 hours a day, 5 days a week for 25 years at the Pit 3 Landfill. There is no longer an unacceptable risk to onsite worker health posed by contaminants in the Pit 7 Complex area. No unacceptable risk was identified for offsite residents.

There was no unacceptable risk or hazard identified for offsite residents, associated with tritium and uranium in subsurface soil/rock, or associated with VOCs, tritium, uranium, nitrate, and perchlorate in ground water in the Pit 7 Complex area.

#### **1.3.2.4. Pit 7 Complex Area Summary of Ecological Hazards**

No unacceptable hazard to ecological receptors has been identified.

## **2. Operable Unit Background**

This section summarizes the Remedial Action Objectives (RAOs) applicable to the OU (Section 2.1), the selected remedies (Section 2.2), the OU cleanup standards (Section 2.3), and the remedial design (Section 2.4).

### **2.1. Remedial Action Objectives**

The Remedial Action Objectives (RAOs) applicable to the Building 850/Pit 7 Complex OU were presented in the Final Site-Wide ROD and the Building 850 EE/CA.

#### **2.1.1. Site-Wide ROD RAOs**

The Site-Wide ROD RAOs applicable to the Building 850/Pit 7 Complex OU are:

For Human Health Protection:

- Restore ground water at Building 850 and the Pit 7 Complex containing contaminant concentrations above cleanup standards.
- Prevent human ingestion of ground water at Building 850 and the Pit 7 Complex containing contaminant concentrations (single carcinogen) above cleanup standards.
- Prevent human incidental ingestion and direct dermal contact with contaminants in Building 850 surface soil that pose an excess cancer risk greater than  $10^{-6}$  or hazard index greater than 1, a cumulative cancer risk (all carcinogens) in excess of  $10^{-4}$ , or a cumulative hazard index (all noncarcinogens) greater than 1.
- Prevent human inhalation of tritium volatilizing from subsurface soil at the Pit 7 Complex to air that pose an excess cancer risk greater than  $10^{-6}$  or hazard index greater than 1, a cumulative excess cancer risk (all carcinogens) in excess of  $10^{-4}$ , or a cumulative hazard index (all noncarcinogens) greater than 1.
- Prevent human inhalation of tritium volatilizing from surface water at Building 850 (Well 8 Spring) to air that pose an excess cancer risk greater than  $10^{-6}$  or hazard index greater than 1, a cumulative excess cancer risk (all carcinogens) in excess of  $10^{-4}$ , or a cumulative hazard index (all noncarcinogens) greater than 1.
- Prevent human inhalation of contaminants bound to resuspended surface soil particles at Building 850 that pose an excess cancer risk greater than  $10^{-6}$  or hazard index greater

than 1, a cumulative excess cancer risk (all carcinogens) in excess of  $10^{-4}$ , or a cumulative hazard index (all noncarcinogens) greater than 1.

- Prevent human exposure to contaminants in media of concern at Building 850 and the Pit 7 Complex that pose a cumulative excess cancer risk (all carcinogens) greater than  $10^{-4}$  and/or a cumulative hazard index greater than one (all noncarcinogens).

For Environmental Protection:

- Restore water quality at Building 850 and the Pit 7 Complex to ground water cleanup standards within a reasonable timeframe and prevent plume migration to the extent technically practicable. Maintain existing water quality that complies with ground water cleanup standards to the extent technically practicable. This will apply to both individual and multiple constituents that have additive toxicology or carcinogenic effects.
- Ensure ecological receptors important at the individual level of ecological organization (listed threatened or endangered, State of California species of special concern) do not reside in areas at Building 850 where relevant hazard indices exceed 1.
- Ensure existing contaminant conditions at Building 850 and the Pit 7 Complex do not change so as to threaten wildlife populations and vegetation communities.

There is no remedial action objective for human health protection/Applicable or Relevant and Appropriate Requirements (ARARs) compliance for ingestion of surface waters (i.e., water from Site 300 springs) because there is not a complete exposure pathway for ingestion of surface waters for humans at Site 300. Humans do not drink water from Site 300 springs. In addition, the springs in which contaminants are detected do not produce a sufficient quantity of water to be used as a water-supply (greater than 200 gallons per day). Cleanup standards for ground water and surface water in the Building 850/Pit 7 Complex OU 5 are discussed in Section 2.3.

### **2.1.2. Building 850 EE/CA RAOs**

Additional RAOs for the cleanup of PCB, dioxin and furan-contaminated soil at Building 850 as presented in the Building 850 EE/CA are:

1. Mitigate risk to onsite workers by remediating Building 850 soil and sandpile materials that contain PCB concentrations in excess of U.S. EPA Region 9 industrial soil Preliminary Remediation Goal (PRG) of 0.74 milligrams per kilogram (mg/kg) and dioxin and furan compounds in excess of the U.S. EPA Region 9 industrial soil PRG of  $1.6 \times 10^{-5}$  mg/kg for 2,3,7,8-tetrachloro-di-benzodioxin (TCDD).
2. Mitigate potential hazard to burrowing owls associated with the PCB-, dioxin-, and furan-contaminated soil. The U.S. EPA Region 9 industrial soil PRG soil cleanup levels for PCBs, dioxins, and furans are sufficiently low to protect ecological receptors.

The U.S. EPA Region 9 industrial soil PRGs for PCBs, and for 2,3,7,8-TCDD to represent dioxin and furan compounds, were selected as the cleanup standards for contaminated surface soil at Building 850 in the Interim Site-Wide Record of Decision (DOE, 2001).

## 2.2. Operable Unit 5 Selected Remedies

### 2.2.1. Building 850 Firing Table Area Selected Remedy

The implemented remedies for the Building 850 Firing Table area were selected in the Interim Site-Wide ROD, Final Site-Wide ROD, and the Action Memorandum for the Removal Action at the Building 850 Firing Table.

These remedies include:

- No Further Action for HMX, beryllium, cadmium, copper, and uranium in surface soil (selected in the Interim Site-Wide ROD).
- No Further Action for tritium and depleted uranium in subsurface soil/rock (selected in the Interim Site-Wide ROD).
- Monitored Natural Attenuation (MNA) to reduce tritium activities in ground water and surface water to cleanup standards (selected in the Interim and Final Site-Wide RODs).
- Monitoring ground water and surface water to evaluate the effectiveness of the remedy in achieving cleanup standards (selected in the Interim and Final Site-Wide RODs).
- Institutional/land use controls to prevent human exposure to contamination and to protect the integrity of the remedy (selected in the Interim and Final Site-Wide RODs and Building 850 Action Memorandum).
- Excavation, and onsite solidification and consolidation of contaminated soil and sandpile (selected in the Building 850 Action Memorandum).

Active remediation measures for tritium, uranium and nitrate in ground water were not included in the remedy because:

- The source of tritium in the vadose zone was rapidly decreasing in mass, and tritium in ground water will naturally attenuate to meet the cleanup standard in a reasonable timeframe time without migrating offsite.
- Uranium activities in ground water were below the cleanup standard and its extent is limited.
- Data do not indicate the presence of a significant source of nitrate in the Building 850 Firing Table area, and the extent of nitrate with concentrations exceeding the cleanup standard is limited and does not pose a threat to human health or the environment.

Based on the recent identification of perchlorate in ground water, DOE will conduct an *in situ* bioremediation treatability study for perchlorate in ground water and discuss possible remedial measures with the regulatory agencies. Public input will be solicited prior to the selection of any remedial action for perchlorate in ground water. The selected remedy will be documented in an Amendment to the Site-Wide ROD.

The only Building 850 Firing Table area remedy component that required construction was the excavation and onsite solidification and consolidation of contaminated soil and the sandpile. The implementation of this remedy is described in Section 3.1.

### 2.2.2. Pit 7 Complex Area Selected Remedy

The implemented remedies for the Pit 7 Complex area were selected in the Amendment to the Amendment to the Interim Site-Wide ROD for the Pit 7 Complex and the 2008 Site-Wide ROD.

These remedies include:

- Monitoring ground water and surface water to determine if the cleanup is adequately protecting human health and the environment and to evaluate the effectiveness of the remedy in achieving cleanup standards.
- Risk and hazard management, including institutional/land use controls, to prevent human exposure to contamination and to protect the integrity of the remedy.
- MNA to reduce tritium activities in ground water and surface water to cleanup standards.
- Extracting and treating ground water to reduce uranium, perchlorate, nitrate, and VOC concentrations in ground water to meet cleanup standards.
- Installing an engineered drainage diversion system to hydraulically isolate the contaminant sources in the landfills and underlying bedrock from subsurface water, thereby preventing infiltration of rainwater runoff that can result in ground water rising into Pits 3, 4, 5, and 7 and releasing contaminants.
- Inspecting the Pit 3, 4, 5, and 7 Landfill covers periodically for damage that could compromise integrity and repair any damage found.

Active remediation measures for tritium in ground water were not included in the remedy because tritium in ground water will naturally attenuate to meet the cleanup standard in a reasonable timeframe time without migrating offsite.

Two Pit 7 Complex area remedy components required construction: 1) extraction and treatment of ground water and 2) installation of a drainage diversion system. Implementation of these remedial actions is described in Sections 3.2.1 and 3.2.2.

### 2.3. Cleanup Standards

The cleanup standards selected in the Site-Wide Final ROD (DOE, 2008) for ground water and surface water at OU 5 are Federal Maximum Contaminant Levels (MCLs) unless California State MCLs are more stringent. The cleanup standards for the Building 850 Firing Table area soil were selected in the 2001 Interim ROD and presented in the Building 850 Action Memorandum. The cleanup standards for OU 5 COCs are presented in Table 2.

As presented in the Site-Wide ROD, DOE will prepare a technical and economic feasibility analysis as part of the Five-Year Review after ground water contaminant concentrations have been reduced to MCLs. This analysis will be used to determine the technical and economic feasibility of continuing remediation to further reduce contaminant concentrations below MCLs, in accordance with State Water Resources Control Board Resolution 92-49. A range of values will be considered down to water quality numeric limits or background. The technical and economic feasibility analyses will be reviewed and approved by the RWQCB, DTSC, and EPA. If DOE and the regulatory agencies then agree that it is technically and economically feasible, remediation would continue. If it is reasonable to conduct the feasibility analysis sooner than at

the Five-Year Review (e.g., contaminant concentrations are reduced below MCLs soon after a Five-Year Review has been completed), DOE will discuss accelerating the feasibility analysis with the regulatory agencies. Any changes to ground water cleanup standards will be proposed to the community and take effect through a ROD amendment.

## **2.4. Remedial Design**

### **2.4.1. Building 850 Firing Table Area Remedial Design**

The wellfield to monitor tritium, uranium, and nitrate in Building 850 area ground water was in place and approved by the regulatory agencies prior to the Remedial Design. Ground water monitoring wellfields are described and updated in the Site-Wide Compliance Monitoring Reports.

Excavation of PCB-, dioxin-, and furan-contaminated soils to meet U.S. EPA Region 9 industrial soil PRGs soil cleanup levels and offsite disposal was selected in the 2001 Interim ROD. A Remedial Design was completed in 2004 for the excavation and offsite disposal of contaminated soil in the OU. In 2001, the estimated cost to excavate and dispose of the contaminated soil and sandpile was approximately \$1.4 million (M). By the time the Interim Remedial Design Report for Building 850 was prepared, the estimated volume of contaminated soil increased as well as the cost of excavation, transportation, and disposal, increasing the total cost estimate to \$4.8 M. DOE scheduled the activity to be completed in fiscal year (FY) 2006. As the planning for the FY 2006 activity proceeded, the cost estimates for the excavation, transportation, and disposal of contaminated soil increased to over \$8M. As a result, the interim remedy identified for the contaminated soil at the Building 850 Firing Table in 2001 was no longer considered economically practicable. In addition, more cost-effective technologies were identified that were capable of addressing the PCBs, dioxins, and furans in an equally protective manner.

In 2006, DOE, the U.S. EPA, DTSC, and the RWQCB agreed to conduct remediation of PCB-, dioxin-, and furan-contaminated soil at the Building 850 Firing Table as a Non-Time Critical Removal Action under the Comprehensive Environmental Response, Compensation, and Liability Act (CERCLA). Additional sampling and analysis of the sandpile was performed in 2006 showed that the current maximum tritium activities were not a threat to ground water. However, PCBs were detected in the sandpile at concentrations of up to 50.4 milligrams per kilogram (mg/kg). Based on these data, DOE requested that the sandpile be included in this removal action. The three regulatory agencies agreed. A Final EE/CA was submitted in February 2008.

A public meeting was held on March 6, 2008 and the Building 850 Action Memorandum was submitted in April 2008. The Building 850 Removal Action design was approved by the regulatory agencies in May 2008. The design included the excavation of contaminated soil, verification sampling and analysis, soil solidification, and consolidation in a Corrective Action Management Unit, drainage system enhancements and slope stability analysis, slope restoration, and ongoing inspection and maintenance.

The specific design details of the Building 850 Soil Removal Action were presented in the Building 850 EE/CA and the construction subcontractor's 100% design submittal (SCS Engineers, 2009). Variances from the original design are presented in Appendix A.



### 2.4.2. Pit 7 Complex Area Remedial Design

The wellfield to monitor tritium, uranium, nitrate, VOCs, and perchlorate in Pit 7 Complex area ground water was in place and approved by the regulatory agencies prior to the Remedial Design. Ground water monitoring wellfields are described and updated in the Site-Wide Compliance Monitoring Reports.

The Remedial Design Document for the Pit 7 Complex was completed in 2008 and presented the design for the Pit 7 Hydraulic Drainage Diversion System and the Pit 7-Source ground water extraction and treatment system.

The Drainage Diversion System was designed to prevent further releases of COCs from the pits and underlying bedrock to ground water. When the rainfall increased to above normal levels, such as during El Niño years, the pit waste and underlying bedrock were often inundated and residual contamination came into contact with shallow subsurface ground water. This system was designed to divert a significant volume of water during intense, El Niño-type rainfall events. The water from the western hillslope is diverted and discharged to the watershed north of the Pit 7 watershed and will not recharge the hydrostratigraphic units (HSUs) in the Pit 7 watershed, which is hydraulically isolated from the watershed to the north. The water diverted from the eastern hillslope stays within the watershed but is discharged south of the landfills at a distance of about 270 ft south of Pit 5 and about 450 ft southeast of Pit 7. Because the alluvial channel fill and weathered bedrock HSU (Qal/WBR) is highly permeable compared to the underlying bedrock, this infiltrating water will quickly recharge the Qal/WBR HSU and flow downgradient (south). Any short-term water table rises would occur further downgradient at distances that will not affect the landfills or underlying contaminated bedrock. Because water is diverted prior to entering the pits, it is devoid of contaminants and therefore will not adversely impact the water quality for downstream users, springs, or wetlands. The diversion system was also designed to minimize the creation of wetlands, by discharging to areas where infiltration is fairly rapid, and does not significantly alter the regional recharge conditions in the Pit 7 Complex or the overall ground water basins. There are four components that comprise the drainage diversion system (Figure 4):

1. A subsurface drainage network on the western hillslope.
2. Upgraded riprap at the end of the existing north-flowing concrete channel for the Pit 7 landfill cap.
3. A vegetated surface water diversion swale along the base of the eastern hillslope along the paved road (Route 4), including several culverts under Route 4 and dirt fire trails.
4. An upgraded surface water-settling basin at the south end of the existing south-flowing concrete channel for the Pit 7 landfill cap.

The Pit 7-Source extraction and treatment system was designed to remove uranium, VOCs, perchlorate, and nitrate from ground water in the vicinity of the Pit 7 Complex (see Figure 4). The wellfield configuration was designed to target the highest depleted uranium concentrations in the Qal/WBR HSU and capture ground water containing uranium, perchlorate, and VOCs in excess of cleanup standards in both the Qal/WBR and Neroly bedrock (Tnbs<sub>0</sub>) HSUs. Currently, local nitrate concentrations proximal to the landfills are below the cleanup standard. However, nitrate is removed from extracted ground water as part of the treatment process. Aqueous-phase granular activated carbon (GAC) is used to remove VOCs present in extracted ground water, and

ion-exchange resins are used to remove uranium, nitrate, and perchlorate. The treatment facility effluent is monitored for compliance with effluent discharge limits and then discharged to an infiltration trench. Because there is currently no viable technology available to treat tritiated ground water, the treated water containing only tritium is reintroduced to the subsurface through the infiltration trench.

The design details of the Pit 7 Drainage Diversion System and Pit 7-Source ground water extraction and treatment system were presented in the Remedial Design Document for the Pit 7 Complex (Taffet et al., 2008) and the Drainage Diversion System construction subcontractor's 100% design submittal (SCS Engineers, 2009). Variances from the original design for the Pit 7-Source ground water extraction and treatment system and the Pit 7 Drainage Diversion System are presented in Appendices G and I, respectively.

### **3. Construction Activities**

This section provides a description of the remedial action implementation and construction activities for the Building 850 Firing Table Soil Removal Action, the Pit 7-Source ground water extraction and treatment system, and the Pit 7 Complex Drainage Diversion System.

#### **3.1. Building 850 Firing Table Removal Action Implementation**

The Building 850 Removal Action field implementation began in May 2009. Before beginning full-scale activities, a soil solidification test fill demonstration was conducted from May 11 through 14, 2009 to verify the performance of the soil-cement mix design and lift thickness in meeting or exceeding parameters for unconfined compressive strength, density, mixing, cement application, and compaction. A report summarizing the test fill demonstration process, test results, and recommendations was submitted to the regulatory agencies (Appendix D). Design changes resulting from the test fill demonstration included reducing lift thickness from 18 to 12 inches and eliminating volume increase (swell) testing (Appendix A, Table A-1). The regulatory agencies concurred with these test fill demonstration report recommendations.

On June 8, 2009, soil excavation commenced in the Upper Corporation Yard (Phase 1) within the footprint of the area where the excavated soil would be solidified and consolidated to create the CAMU (Figure 3). Phase 1 also included some adjacent areas outside the CAMU footprint. Following verification that contaminated soil with concentrations exceeding soil cleanup standards had been excavated in this area, the underlying non-engineered clean fill was excavated to a maximum depth of 25 feet (ft). The excavated clean fill was staged in the Lower Corporation Yard for use in constructing the outer shell of the CAMU. At the conclusion of fill excavation, a several foot thick layer of engineered clean fill was compacted to provide a competent base for the CAMU. Excavation of contaminated soil on the hillslopes commenced and proceeded until contaminated soil had been excavated from the Phase 2-7 hillslope areas to meet soil cleanup standards. As the soil was excavated, it was placed in staging areas within the areas of contamination prior to solidification.

To construct the CAMU, the contaminated soil was laid down in 12-inch lifts within the subgrade excavation in the Upper Corporation Yard, mixed with 5% Portland cement and water, and compacted. Once the original grade was reached, lay down and solidification of 12-inch

thick lifts of soil continued with the outer 5 ft of soil being mixed with 10% Portland cement. The edges of the CAMU slopes generally consist of a minimum 3 ft thickness of clean fill containing 10% cement. Several layers were a minimum 1 ft thickness of clean soil. The top of the CAMU consists of a 5 ft thickness of soil mixed with 10% Portland cement and is composed of at least 1 ft of clean fill, underlain by 4 ft of contaminated soil.

In total, 27,592 cubic yards (yd<sup>3</sup>) of PCB-, dioxin-, and furan-contaminated soil were excavated from the Building 850 Upper Corporation Yard and hillslopes surrounding the Building 850 firing table. The EE/CA report estimated that 15,544 yd<sup>3</sup> of contaminated soil would be removed. However, additional contamination was discovered both vertically and laterally during verification sampling and analysis. Soil samples were collected for PCB and dioxin/furan analysis following soil excavations in accordance with the approved Sampling and Analysis Plan. Some modifications to the original Sampling and Analysis Plan were needed due to the additional volume and extent of contaminated soil encountered during excavation and occurrence of bedrock at the bases of excavations. These modifications were discussed with and approved by the regulatory agencies. All sampling locations and the lateral and vertical extents of all excavations were located using a Global Positioning System (GPS), and final excavation depths were verified by GPS and field measurements.

Two Verification Sampling and Analysis Reports (VSARs) for the excavation Phase 1 and Phase 2-7 were submitted to the U.S. EPA, the California DTSC, and the RWQCB on June 25, 2009 and January 20, 2010, respectively (Appendix D). EPA, DTSC, and the RWQCB concurred that soil excavation to meet PCB, dioxin, and furan cleanup standards had been achieved as specified in the 2001 Interim ROD and the Building 850 Action Memorandum (DOE, 2008). The VSARs, which describe soil excavation activities and sampling and analysis activities and results in more detail, are provided in Appendix D.

As soil excavation was completed in each excavation phase area, slope restoration measures were implemented to limit erosion and control sediment runoff from the hillslopes, such as hydroseeding to promote the re-establishment of vegetation and the placement of fiber rolls to reduce sediment transport. Drainage features were also enhanced and/or constructed on and around the CAMU that provide for erosion control and reduce sediment discharge.

As stated above, at project completion in January 2010, 27,592 yd<sup>3</sup> of soil were solidified and compacted (in-place) in the CAMU. Of this total, 21,007 yd<sup>3</sup> of soil (all contaminated) were solidified with 5% Portland cement and 6,586 yd<sup>3</sup> (contaminated and clean) were solidified with 10% Portland cement. The difference in soil volume excavated and solidified and the volume of solidified soil in-place is due to compaction (20-25%). Approximately 4,000 yd<sup>3</sup> of excess clean fill remaining in the Lower Corporation Yard were compacted, stabilized, and hydroseeded to prevent erosion.

The solidified soil and engineered fill met or exceeded performance criteria for unconfined compressive strength, density, mixing, cement application, and compaction. Variances from the original design are presented in Appendix A. The Engineering Test Data and Construction Quality Assurance (CQA) Field Sheets are presented in Appendix B. As-Built drawings for the Building 850 CAMU are presented in Appendix C. The excavation verification sampling and analysis reports are presented in Appendix D. The Building 850 Removal Action Material and Product Description Sheets are presented in Appendix E.

The timeline for the remedy implementation is presented in Table 3.

## **3.2. Pit 7 Complex Remedial Action Implementation**

### **3.2.1. Ground Water Extraction and Treatment Remedial Action Implementation**

Construction of the Pit 7-Source ground water extraction and treatment system was initiated October 1, 2007. However, due to conflicts and delays with the Pit 7 Complex Drainage Diversion System construction that was occurring simultaneously, the construction of the treatment system was stopped.

Construction of the extraction and treatment system resumed in April 2008, following completion of the Drainage Diversion System. Testing and verification of the Pit 7-Source system was conducted in January 2009 to ensure that all mechanical, electronic/electrical, and chemical components of the facility and wellfield were operating to meet remediation and monitoring requirements. However, the testing and verification process was stopped prior to completion due to failure of the compressor and the data acquisition system. Evaluation of the data collected during testing and verification and subsequent data indicated additional issues.

A facility assessment was planned to evaluate system performance to address the issues identified during the testing and verification process and to meet remediation and monitoring requirements. However, the facility assessment and design modifications were delayed due to a significant diversion of resources required to meet the LLNL Livermore Site treatment system restart deliverables. This delay was reported to and the higher prioritization of the Livermore Site work was concurred with by the regulatory agencies. The Pit 7-Source system assessment was initiated in October 2009 following restart of the Livermore Site facilities. The results of this assessment were used to design modifications to the system to meet remediation and monitoring requirements.

Issues identified during the initial facility testing and verification, the subsequent facility assessment, and the solutions/system modifications designed to address these issues are described in Appendix F.

Three existing monitor wells, NC7-25, NC7-63, and NC7-64, were converted to extraction wells and three wells were drilled to serve as extraction wells (W-PIT7-2305, W-PIT7-2306, and W-PIT7-2307). Existing monitor well W-PIT7-1918 was planned to be converted to an extraction well as part of the original wellfield design. However, the well was later found to be unsuitable for use as an extraction well because it did not yield sufficient water, and the small (2-inch) well casing would not allow for the deployment of the required extraction and monitoring equipment. This well will continue to be for ground water monitoring.

Six wells were connected to the treatment facility to extract uranium, VOCs, nitrate, and perchlorate from ground water in the Pit 7 Complex area. Five of the extraction wells are completed in the Quaternary alluvium/Weathered bedrock (Qal/WBR) HSU (NC7-63, NC7-64, W-PIT7-2305, W-PIT7-2306, and W-PIT7-2307) and one extraction well (NC7-25) is completed in the Tnbs<sub>0</sub> bedrock HSU. The Tnbs<sub>0</sub> HSU well NC7-25 will only be pumped when ground water elevations in the overlying Qal/WBR HSU are sufficiently low to avoid pulling depleted uranium and other contaminants in the Qal/WBR HSU into the Tnbs<sub>0</sub> HSU. These conditions are most likely to occur in late summer/early fall towards the end of the dry season. In order to be able to continue monitor contaminant concentrations in well NC7-25 until pumping from this

well begins, the pump in this well will not be deployed until the hydrologic conditions previously discussed are met.

As discussed in the Remedial Design for the Pit 7 Complex, ground water extraction and treatment is being conducted using a phased approach because the Pit 7 Complex Drainage Diversion System affects the local hydrologic conditions by reducing ground water recharge in the vicinity of the Pit 7 Complex. As a result, the extent of saturation and volume of ground water available for pumping will likely be reduced in the area of ground water extraction. Once the effects of the drainage diversion system on hydrologic conditions and the capture zones for the existing extraction wells have been evaluated, it is currently planned to install three additional extraction wells.

Extracted ground water is filtered to remove suspended particulates prior to entering the treatment media. Water from the extraction wells is piped to a batch tank in the treatment facility enclosure.

The treatment facility influent from the batch tank is piped to three ion-exchange resin canisters for the removal of uranium. The water is then piped through three ion-exchange canisters containing Sybron SR-7<sup>TM</sup>, a nitrate-selective resin ion-exchange resin that is also effective in removing perchlorate. Ground water that has been treated to remove uranium, nitrate, and perchlorate is then piped through three aqueous-phase GAC canisters to remove VOCs.

Water between the GAC, uranium ion-exchange, and nitrate/perchlorate ion exchange resins will be monitored for breakthrough to prevent the discharge of water above the facility effluent limitations. The facility effluent will also be monitored to ensure effluent discharge limitations specified in the Site-Wide ROD (DOE, 2008) are met prior to discharge to the infiltration trench.

An infiltration trench was constructed southeast of the landfills by which the treated water is discharged into the unsaturated part of the shallow Qal/WBR HSU. During construction, the length of the infiltration trench was increased from 80 ft to 100 ft long. This modification will increase its capacity and allow for more flexibility if additional extraction wells are needed to optimize cleanup in the future. An aboveground pipeline was constructed to connect the treatment facility to the infiltration trench.

A horizontal pipe with 0.5-in diameter holes every 2 inches was placed along the entire length of the trench to convey water into the trench. The trench was backfilled with a 7 ft thickness of drain rock. A layer of high-density polyethylene (HDPE) was placed above the drain rock to: (1) prevent overlying native fill soil from entering the drain rock, (2) reduce the potential for tritium-bearing water vapor to evaporate to ambient air at ground surface, and (3) prevent surface runoff from entering the infiltration trench. The upper 3 feet of the trench above the HDPE layer was backfilled with compacted native soil to grade. Two piezometers (W-PIT7-2419 and W-PIT7-2420) were installed in the trench and equipped with dedicated pressure transducers to record water levels within the trench to ensure that overfilling of the trench does not occur that could create an upward water pressure resulting in a potential breach in the integrity of the HDPE membrane.

Construction/modification of the Pit 7-Source system was completed in March 2010. The ground water extraction and treatment system started operating on March 16, 2010. Startup compliance sampling of the system effluent was conducted on March 18 and samples were

submitted to the analytical laboratory for VOC, uranium, nitrate, and perchlorate analyses. VOC, nitrate, and perchlorate concentrations in the samples were below the method detection limit and effluent limitations, and uranium activities were below the effluent limitation.

Appendix F summarizes the Pit 7-Source ground water extraction and treatment system configuration and presents variances from the original design. As-Built drawing for the Pit 7-Source ground water extraction and treatment system are presented in Appendix G.

The timeline for the remedy implementation is presented in Table 4.

### **3.2.2. Pit 7 Complex Drainage Diversion System Remedial Action Implementation**

Due to an extended CERCLA document pathway and the need to complete portions of the construction prior to the beginning of the rainy season, construction of the Pit 7 Complex Drainage Diversion System occurred concurrently with the Remedial Design. The regulatory agencies agreed to review the Drainage Diversion System 65% design and upon comment resolution, approve the construction to begin prior to the submittal of the final Remedial Design document. In September 2007, the U.S. EPA, the California DTSC, and the RWQCB approved the Drainage Diversion System design, and approved the start of construction. Construction of the Pit 7 Drainage Diversion System began in October 2007.

Because most rain water infiltration occurs on the hillslope west of the landfills due to the presence of colluvium and weathered bedrock, a surface and subsurface drainage network was constructed on the western hillslope to collect and divert shallow ground water and surface water. As shown in Figure 3 and as-built Sheet C-1 in Appendix H, the drainage diversion trench system on the western hillslope includes of an upper and lower trench network. The upper and lower trench networks were installed approximately 80 to 150 ft apart and roughly parallel to the slope contours to capture surface water and shallow subsurface water on this hillslope. Because this upper trench is located directly downhill of the bedrock-colluvium contact, it was designed to primarily capture surface water flow that predominates at this location on the hillslope. The upper trench network was installed to a depth of approximately 3 ft and the sides and bottom were lined with an impermeable geofabric (As-Built Sheet C-4, Appendix H).

Because the lower trench network is located where colluvium is present on the hillslope, it was designed to capture both surface water flow and shallow subsurface water flow in the colluvium. The lower trench network was installed to a depth of up to 8 feet. A portion of the uphill side of these trenches was lined with a permeable geofabric to capture subsurface colluvial flow. The bottom and downhill side was lined with an impermeable geofabric. A perforated HDPE pipe was installed approximately 1-inch above the base of all the trenches and surrounded by drain rock to the top of each trench. Bedding was placed below the pipe to ensure the pipe is not damaged during settling. The trenches were filled to the top with drain rock. The upslope side of each trench has a 3-ft wide, 6- to 12-inch thick apron of drain rock underlain by impermeable fabric to convey surface water into the trench. There is a 1.5-ft high mound on the downslope side of each trench to impede any surface flow that is not captured by the trench. The lower trench network As-Built drawings are shown in sheet C-4 in Appendix H.

Four trenches containing solid pipe were installed perpendicular to the slope contours to convey the captured water to the pre-existing concrete drainage channel at the western perimeter of the Pit 7 Landfill cap (As-Built Sheet C-1 in Appendix H). This drainage channel collects and

directs surface water runoff to the north where it discharges to riprap that dissipates water energy/velocity, preventing erosion. The riprap was rebuilt to provide additional protection against erosion and to facilitate maintenance (As-Built Sheet C-5, Appendix H.)

Because the hillslope east of the Pit 7 Complex mainly consists of unweathered bedrock with minimal infiltration capacity, rainwater tends to move downslope as surface runoff/sheet flow. Therefore, a surface water diversion swale was installed along the paved road that runs at the base of the eastern hillslope to collect and convey surface water runoff from the slope before it enters valley fill alluvium and underlying weathered bedrock (Figure 3 and As-Built sheet C-2, Appendix H). The base of the diversion swale was lined with impermeable geofabric and filled with a perforated pipe surrounded by drain rock. The fabric was lapped and buried to reduce deterioration by the elements and to convey upslope surface water. Compacted native soil was installed within the swale and covered with a grass-blend hydroseed and erosion control blankets. As shown in As-Built sheet C-7 (Appendix H), the swale is trapezoidal in cross-section in some reaches and a V-ditch in cross-section in other reaches of the channel. Four corrugated metal pipe culverts were installed to convey the water in the swale beneath dirt fire trails (As-Built Sheets C-3 and C-6, Appendix H), and one culvert was installed to accommodate a pipeline from the Pit 7-Source ground water treatment system (As-Built Sheet C-7, Appendix H). Water is routed through a corrugated metal pipe culvert under Route 4 to the new settling basin located at the southern end of the pre-existing south-flowing concrete-lined drainage channel (As-Built Sheet C-6, Appendix H.)

Prior to construction of the drainage diversion system, riprap was present at the southern end of Pit 7 to dissipate energy of water from the pre-existing concrete drainage channel installed as part of the Pit 7 Landfill engineered cap design. A new settling basin was constructed and the pre-existing riprap was rebuilt to dissipate water energy, prevent erosion damage, reduce sedimentation, and enable rapid infiltration to prevent wetland formation (As-Built Sheets C-8 and S-3, Appendix H.)

Thirteen monitoring wells (K7-01, K7-06, NC7-16, NC7-17, NC7-21, NC7-22, NC7-24, NC7-34, NC7-48, NC7-51, NC7-53, W-PIT7-1718, and W-PIT7-1724) were equipped with dedicated pressure transducer to monitor water levels. Water level data from these wells will be used to monitor responses of the piezometric surface to rainfall recharge, and evaluate the effectiveness of the Drainage Diversion System in preventing water level rises into the pit waste.

Restoration measures were implemented in areas impacted by construction of the Drainage Diversion System to limit erosion and control sediment runoff, such as hydroseeding to promote the re-establishment of vegetation, and the placement of fiber rolls to reduce sediment transport.

Construction of the Pit 7 Drainage Diversion System began in October 2007 and was completed in March 2008. As-built drawings for the Pit 7 Complex Drainage Diversion System are presented in Appendix H. Appendix I presents variances from the original design.

The timeline for the remedy implementation is presented in Table 5.

## 4. Performance Standards and Construction Quality Control

As described in Section 3, the Building 850 Removal Action solidified soil and engineered fill met or exceeded performance criteria for unconfined compressive strength, density, mixing, cement application, and compaction. The results of the field and laboratory performance tests performed for the Building 850 Soil Removal Action Construction are presented in Appendix B (Engineering Test Data and Construction Quality Assurance (CQA) Field Sheets). The excavation verification sampling and analysis reports are presented in Appendix D. The Building 850 Soil Removal Action was designed and constructed to meet the RAOs for the selected soil remedy for Building 850.

The Pit 7-Source ground water extraction and treatment system and Pit 7 Complex Drainage Diversion System were designed and constructed to meet the RAOs for the selected remedy for the Pit 7 Complex.

Photographic evidence of Remedial/Removal Action completion is presented in Appendix J. Appendix J includes photographs of the completed Building 850 Removal Action/CAMU, Pit 7 Drainage Diversion System, and Pit 7-Source ground water extraction and treatment system.

## 5. Ongoing Activities

The ongoing activities in the Building 850 Firing Table/Pit 7 Complex OU include:

- Monitoring ground water and surface water to determine if the cleanup is adequately protecting human health and the environment and to evaluate the effectiveness of the remedy in achieving cleanup standards.
- Risk and hazard management, including institutional/land use controls, to prevent human exposure to contamination and to protect the integrity of the remedy.
- Inspection and maintenance of the Building 850 CAMU and associated drainage features.
- Operation and maintenance of the Pit 7-Source ground water extraction and treatment system until cleanup standards are met.
- Inspection and maintenance of the drainage diversion system at the Pit 7 Complex.
- Inspection and maintenance of the Pit 3, 4, 5, and 7 Landfill covers.
- Five-Year Review reporting.

These activities are discussed in the sections below.

### 5.1. Monitoring

Ground water and surface water samples will continue to be collected from monitor wells and springs in the OU and analyzed for chemical and radiological contaminants of concern and ground water elevations will continue to be measured per the Site-Wide Compliance Monitoring Plan (CMP) requirements (Dibley et al., 2009). The results of the CMP monitoring will be reported in the semiannual Compliance Monitoring Reports.

Monitoring will continue two years after cleanup standards have been met.



## 5.2. Risk and Hazard Management

The goals of risk management, including institutional/land use controls, are to prevent or limit exposure to contaminants, protect the integrity of the remedy, and ensure future property use is consistent with the current industrial land use.

The following institutional/land use controls that were identified in the 2008 Site-Wide ROD for OU 5 will continue after remedy implementation:

- Prevent water-supply use/consumption of contaminated groundwater until ground water cleanup standards are met.
- Maintain land use restriction in the vicinity of Well 8 Spring until annual risk re-evaluation indicates that the risk is less than  $10^{-6}$ .
- Prohibit transfer of lands with unmitigated contamination that could cause potential harm under residential or unrestricted land use.
- Maintain the integrity of the Pit 7 Complex landfill covers, the drainage diversion system, and the Building 850 CAMU as long as the waste remains in place.
- Control construction and other ground-breaking activities on the Building 850 CAMU and Pit 7 Complex landfills to prevent cap/cover damage and/or inadvertent exposure to waste as long as the waste remains in place.
- Maintain access restrictions to prevent inadvertent exposure of onsite workers to the pit waste as long as the waste in the Pit 7 Complex Landfills remain in place.

It is assumed that Site 300 will remain under the control of DOE and that the access restrictions to the site (fencing, security patrols) currently in place will continue. All remedies would be re-evaluated if transfer of ownership or change in land use is anticipated. DOE will meet its commitments in the Site 300 FFA, Sections 28 (Transfer of Real Property) and 37 (Facility Closure), regarding its cleanup obligations if property ownership and/or land use changes in the future.

To ensure that human health is protected, access to Site 300 will continue to be restricted and all personnel working onsite will be briefed on areas of contamination and possible hazards. Site 300 is enclosed within a security fence, posted with signs noting the restricted access, and manned by a full-time security force to prevent unauthorized intrusion.

No excavation shall occur within areas of contamination or at landfills except for approved remedial actions. Activities in landfill areas will be restricted to those that will not expose landfill material or compromise the integrity and protectiveness of landfill caps. No activity inconsistent with this use restriction may commence without the prior written concurrence of the FFA signatories. Risk and hazard monitoring results conducted during the year will be submitted to the U.S. EPA and State regulatory agencies in the Annual Site 300 Site-Wide Compliance Monitoring Reports.

## 5.3. Inspection/Operations and Maintenance

Inspections and maintenance (I&M) and operations and maintenance (O&M) programs have been implemented for the Building 850 CAMU, Pit 7 Drainage Diversion System, Pit 7 Complex landfill caps, and the Pit 7-Source ground water extraction and treatment system. The

Building 850 and Pit 7 Drainage Diversion System I&M Plans and the Pit 7-Source ground water extraction and treatment system O&M Plan will be periodically reviewed and updated to reflect any needed changes to the programs.

### **5.3.1. Building 850 CAMU I&M**

The Building 850 CAMU I&M Plan was prepared by the Building 850 Removal Action construction subcontractor and reviewed by the regulatory agencies in March 2010 (SCS Engineers, 2010). The Building 850 CAMU is inspected and maintained per the requirements of the Plan. The results of the inspections and maintenance performed will be included in the Annual Compliance Monitoring Reports.

### **5.3.2. Pit 7-Source Ground Water Extraction and Treatment System O&M**

The Pit 7-Source ground water extraction and treatment system O&M Plan was included in the Pit 7 Complex RD. The Pit 7-Source system is operated and maintained per the requirements of the O&M Plan. Maintenance performed at the Pit 7-Source system will be included in the Annual Compliance Monitoring Reports.

### **5.3.3. Pit 7 Drainage Diversion System I&M**

The Pit 7 Drainage Diversion System I&M Plan was prepared by the Pit 7 Drainage Diversion System construction subcontractor and included in the Pit 7 Complex RD. The Pit 7 Drainage Diversion System is inspected and maintained per the requirements of the I&M Plan. The results of the inspections and maintenance performed will be reported in the Annual Compliance Monitoring Reports.

### **5.3.4. Pit 7 Complex Landfill Cap I&M**

The Pit 7 Complex landfill cap I&M procedures are included in the Site-Wide CMP. The results of the inspections and maintenance performed will be reported in the Annual Compliance Monitoring Reports.

## **5.4. Five-Year Reviews**

The completion of this RACR is the trigger for the Five-Year Review process. Therefore, the first draft Five-Year Review for OU 5 will be submitted in June 2015 per the schedule presented in Table 6.

## **6. Project Costs**

Estimated and actual project costs for construction of the Building 850 Soil Removal Action, Pit 7-Source ground water extraction and treatment system, and the Pit 7 Complex Drainage Diversion System are summarized in Table 7.

## 7. Acronyms

ARARs	Applicable or Relevant and Appropriate Requirements
CAMU	Corrective Action Management Unit
CDDs	Chlorinated dibenzo-p-dioxins
CDFs	Chlorinated dibenzofurans
CERCLA	Comprehensive Environmental Response, Compensation and Liability Act
Ci	Curies
CMP	Compliance Monitoring Plan
COCs	Contaminants of Concern
DOE	Department of Energy
DTSC	(California) Department of Toxic Substances Control
EE/CA	Engineering Evaluation/Cost Analysis
EPA	Environmental Protection Agency
FFA	Federal Facility Agreement
ft	Feet
ft <sup>2</sup>	Square feet
FY	Fiscal year
GAC	Granular activated carbon
gpd	Gallons per day
HMX	High Melting Explosive
HQ	Hazard quotient
HSU	Hydrostratigraphic unit
I&M	Inspections and Maintenance
LLNL	Lawrence Livermore National Laboratory
MCL	Maximum Contaminant Level
mg/kg	Milligrams per kilogram
mg/L	Milligrams per liter
MNA	Monitored natural attenuation
msl	Mean sea level
NCP	National Contingency Plan
NEPA	National Environmental Policy Act
NFA	No further Action
NPL	National Priorities List
O&M	Operations and Maintenance
OU	Operable Unit
PCBs	Polychlorinated biphenyls
pCi/L	PicoCuries per liter
PRG	Preliminary Remediation Goal (EPA)

Qal/WBR	Quaternary alluvium and weathered bedrock
RACR	Remedial Action Completion Report
RAOs	Remedial Action Objectives
RCRA	Resource Conservation and Recovery Act
RD	Remedial Design
ROD	Record of Decision
RWQCB	(California) Regional Water Quality Control Board
TCE	Trichloroethylene
TCDD	2,3,7,8-tetrachloro-di-benzodioxin
Tnbs <sub>0</sub>	Tertiary Neroly Silty Sandstone
VOCs	Volatile organic compounds
U.S.	United States
yd <sup>3</sup>	Cubic yards
µg/L	micrograms per liter

## 8. References


- Buddemeier, R.W., M.R. Ruggieri, D.W. Carpenter, and D.T. Young (1985), *Tritium in Groundwater at Site 300*, Lawrence Livermore National Laboratory, Livermore, Calif. (UCID-20600).
- Dibley, V., R. Blake, T. Carlsen, S. Chamberlain, W. Daily, Z. Demir, M. Denton, R. Goodrich, S. Gregory, V. Madrid, M. Taffet, J. Valett (2004), *First Semester 2004 Compliance Monitoring Report, Lawrence Livermore National Laboratory Site 300*, Lawrence Livermore National Laboratory, Livermore, Calif. (UCRL-AR-206769-04).
- Dibley, V., L. Ferry, M. Taffet, G. Carli, and E. Friedrich (2008a), *Engineering Evaluation/Cost Analysis for PCB-, Dioxin, and Furan-contaminated Soil at the Building 850 Firing Table, Lawrence Livermore National Laboratory Site 300*, Lawrence Livermore National Laboratory, Livermore, Calif. (UCRL-AR-233862).
- Dibley, V., L. Ferry, M. Taffet (2008b), *Action Memorandum for the Removal Action at the Building 850 Firing Table, Lawrence Livermore National Laboratory Site 300*, Lawrence Livermore National Laboratory, Livermore, Calif. (LLNL-AR-403206).
- Dibley, V., L. Ferry, S. Gregory, L. Hall, V. Madrid, L. Martello, E. N. Shiroma, M. Taffet, K.S. Wells (2009), *Compliance Monitoring Plan/Contingency Plan Environmental Restoration at Lawrence Livermore National Laboratory Site 300*, Lawrence Livermore National Laboratory, Livermore, Calif. (LLNL-AR-411239).
- Ferry, L., R. Ferry, W. Isherwood, R. Woodward, T. Carlsen, Z. Demir, R. Qadir, and M. Dresen (1999), *Final Site-Wide Feasibility Study for Lawrence Livermore National Laboratory Site 300*, Lawrence Livermore National Laboratory, Livermore, Calif. (UCRL-AR-132609).
- Rogers/Pacific Corporation (1990), *Closure and Post-Closure Plans Volume II, Landfill Pits 1 and 7*, prepared for Lawrence Livermore National Laboratory, Livermore, Calif. (EPA ID No. 2890090002).
- SCS Engineers (2009), *Excavation and Remediation Plan (100% Submittal) Building 850 Soil Remediation, Lawrence Livermore National Laboratory Site 300 LLNL Subcontract No. B575171*, SCS Engineers, Pleasanton, Calif.
- SCS Engineers (2010), *Inspection and Maintenance Plan, Building 850 Containment Embankment, Lawrence Livermore National Laboratory Site 300 LLNL Subcontract No. B575171*, SCS Engineers, Pleasanton, Calif.
- Simmons, L. (1992) personal communications with Michael Wade, Laurene Green, Jack Gardner, and Gwen Caviness, Weiss Associates, and Dave Carpenter, Michael Taffet, and Neil Crow, LLNL.
- Taffet, M.J. and A.L. Lamarre (1989), *Remedial Investigation of Landfill Pit 7 Lawrence Livermore National Laboratory Site 300*, Lawrence Livermore National Laboratory, Livermore, Calif. (UCID-21764).
- Taffet, M.J., L.K. Green-Horner, L.C. Hall, T.M. Carlsen, and J.A. Oberdorfer (1996), *Addendum to the Site-Wide Remedial Investigation Report, Lawrence Livermore National Laboratory Site 300, Building 850/Pit 7 Complex Operable Unit*, Lawrence Livermore National Laboratory, Livermore, Calif. (UCRL-AR108131 Add. 1).

- Taffet, M.J., L.C. Hall, T.M. Carlsen, R.J. Woodward, and J.A. Oberdorfer (1997), *Draft Engineering Evaluation/Cost Analysis for the Building 850/Pits 3 and 5 Operable Unit, Livermore National Laboratory Site 300*, Lawrence Livermore National Laboratory, Livermore, Calif. (UCRL-AR-126368DR).
- Taffet, M., V. Dibley, L. Ferry, Daily, Z. Demir, V. Madrid, S. Martins, J. Valett, and S. Bilir (2004), *Interim Remedial Design for the Building 850 Operable Unit at Lawrence Livermore National Laboratory Site 300*, Lawrence Livermore National Laboratory, Livermore, Calif. (UCRL-AR-201835).
- Taffet, M.J., L., Ferry, V. Madrid, T. Carlsen, Z. Demir, J. Valett, M. Dresen, W. Daily, S. Coleman, and V. Dibley (2005), *Final Remedial Investigation/Feasibility Study for the Pit 7 Complex at Lawrence Livermore National Laboratory Site 300*, Lawrence Livermore National Laboratory, Livermore, Calif. (UCRL-AR-202492).
- Taffet, M., V. Dibley, L., Ferry, W. Daily, and Z. Demir, (2008), *Interim Remedial Design Document for the Pit 7 Complex at Lawrence Livermore National Laboratory Site 300*, Lawrence Livermore National Laboratory, Livermore, Calif. (UCRL-AR-234697).
- U.S. DOE (2001), *Interim Site-Wide Record of Decision for Lawrence Livermore National Laboratory, Lawrence Livermore National Laboratory Site 300*, Lawrence Livermore National Laboratory, Livermore, Calif. (UCRL-AR-138470).
- U.S. DOE (2007), *Amendment to the Interim Site-Wide Record of Decision for the Pit 7 Complex at Lawrence Livermore National Laboratory Site 300*, Lawrence Livermore National Laboratory, Livermore, Calif. (UCRL-AR-222569).
- U.S. DOE (2008), *Site-Wide Record of Decision for Lawrence Livermore National Laboratory, Lawrence Livermore National Laboratory Site 300*, Lawrence Livermore National Laboratory, Livermore, Calif. (UCRL-AR-236665).
- Webster-Scholten, C.P., Ed. (1994), *Final Site-Wide Remedial Investigation Report, Lawrence Livermore National Laboratory Site 300*, Lawrence Livermore National Laboratory, Livermore, Calif. (UCRL-AR-108131).
- Ziagos, J., and E. Reber-Cox (1998), *Ground Water Tritium Plume Characterization Summary Report for the Building 850/Pits 3&5 Operable Unit, Lawrence Livermore National Laboratory Site 300*, Lawrence Livermore National Laboratory, Livermore, Calif.

---

## Figures


---



ERD-S3R-07-0076

Figure 1. Location of LLNL Site 300.





ERD-S3R-08-0043

Figure 2. Map of Site 300 showing operable units with ground water plume outlines and water-supply wells.




Figure 3. Map of the Building 850 area of OU5 showing cultural features, topography, monitor wells, springs, and contaminants of concern in ground water above cleanup standards.




Figure 4. Map of the Pit 7 Complex of OU5 showing cultural features, topography, monitor and extraction wells, drainage diversion system, ground water treatment system, and contaminants of concern in ground water above cleanup standards.

---

## Tables

---

**Table 1. The Building 850/Pit 7 Complex OU chronology.**

<b>Date</b>	<b>Activity</b>
1958	Building 850 was constructed and hydrodynamic experiments began on the overlying firing table.
1958-1967	Pit 3 Landfill received firing table debris.
1962-1972	A large volume of sand, termed the “sandpile,” was stockpiled near Building 850 and was periodically used during large experiments.
1964-1967	An estimated 1,000 polychlorinated biphenyl- (PCB) bearing capacitors were destroyed on the Building 850 Firing Table.
1968-1974	Pit 4 Landfill received firing table debris.
1968-1979	Pit 5 Landfill received firing table debris.
1978-1988	Pit 7 Landfill received firing table debris.
1981	Trichloroethylene was detected in an onsite water-supply well and remedial investigations began at Site 300. First monitor wells installed in Operable Unit (OU) 5.
1988-1994	Five former water-supply wells were sealed and abandoned in the Building 850/Pit 7/East Firing Area.
1990	Site 300 placed on the U.S. Environmental Protection Agency’s National Priority List.
1992	Site 300 Federal Facility Agreement signed by the U.S. Department of Energy (DOE) and regulatory agencies.
1992	Capping and closure of the unlined Pit 4 and 7 Landfills.
1994	The Site-Wide Remedial Investigation report (Webster-Scholten et al., 1994) for Site 300 was issued.
1996	An addendum to the Site-Wide Remedial Investigation report (Taffet et al., 1996) for Site 300 was issued for the Building 850 Firing Table/Pit 7 Complex OU.
1997	Submitted the Building 850/Pits 3 and 5 OU Engineering Evaluation/Cost Assessment (Taffet et al., 1997).
1998	PCB-contaminated firing table debris removed at Building 850.

**Table 1. The Building 850/Pit 7 Complex OU chronology (continued.)**

Date	Activity
1999	Regulatory agencies required evaluations of perchlorate and nitrate in ground water. Subsequently added as contaminants of concern at Site 300.
2001	Site 300 Interim Site-Wide Record of Decision (U.S. DOE, 2001) was signed.
2003	Installed permeable reactive barrier downgradient of the Pit 7 Complex as part of an <i>in situ</i> treatability study.
2004	The Interim Remedial Design (Taffet et al., 2004) document for the Building 850 Firing Table area was issued.
2005	Submitted Final Remedial Investigation/Feasibility Study (Taffet et al., 2005) for the Pit 7 Complex.
2007	Final Amendment to the Interim Site-Wide Record of Decision (U.S. DOE, 2007) for the Pit 7 Complex was signed.
2008	The Engineering Evaluation/Cost Analysis for PCB-, Dioxin-, and Furan-contaminated Soil at the Building 850 Firing Table (Dibley et al., 2008a) was issued.
2008	The Interim Remedial Design document for the Pit 7 Complex (Taffet et al., 2008) was issued.
2008	Completed construction of the Pit 7 Complex Drainage Diversion System.
2008	Completed the Building 850 PCB-contaminated soil Action Memorandum (Dibley et al., 2008b).
2008	Site-Wide Final Record of Decision was signed.
2009-2010	Excavated PCB- and dioxin/furan-contaminated soil and constructed the Building 850 Corrective Action Management Unit.
2010	Startup of Pit 7-Source ground water extraction and treatment system.

**Notes:**

DOE = U.S. Department of Energy.

OU = Operable Unit.

PCB = Polychlorinated biphenyl.

**Table 2. Cleanup standards for Building 850/Pit 7 Complex Operable Unit 5 ground and surface water contaminants of concern.**

Contaminants of concern	Cleanup standard
<b>Volatile Organic Compound (Pit 7 Complex only):</b>	
1,1-Dichloroethylene	6 µg/L <sup>a</sup>
Trichloroethylene	5 µg/L <sup>b</sup>
<b>Radionuclides:</b>	
Tritium	20,000 pCi/L <sup>b</sup>
Uranium	20 pCi/L <sup>a</sup>
<b>Other:</b>	
Nitrate (as NO <sub>3</sub> )	45 mg/L <sup>b</sup>
Perchlorate	6 µg/L <sup>a</sup>

**Notes:**

mg/L = Milligrams per liter.

pCi/L = PicoCuries per liter.

µg/L = Micrograms per liter.

<sup>a</sup> State MCL.<sup>b</sup> State and Federal MCL.

**Table 3. Building 850 Soil Removal Action Implementation Timeline.**

<b>Activity</b>	<b>Completion Date</b>
Submitted Final Building 850 Soil Removal Action Engineering Evaluation/ Cost Analysis (EE/CA.)	February 20, 2008
Held Public Workshop for the EE/CA.	March 6, 2008
Submitted Building 850 Soil Removal Action Memo.	April 30, 2008
Submitted 65% Design for the Building 850 Soil Removal Action.	January 30, 2009
Submitted 95% Design for the Building 850 Soil Removal Action.	February 24, 2009
Received the Biological Opinion from the U.S. Fish and Wildlife Service.	April 9, 2009
The U.S. Department of Energy (DOE) signed the National Environmental Policy Act Supplemental Analysis for Cleanup of Contaminated Soil at the Building 850 Firing Table.	April 16, 2009
Held a telephone conference call with the regulatory agencies to discuss DOE/Lawrence Livermore National Laboratory (LLNL) responses to regulatory comments on the 95% design. During this call, the regulatory agencies agreed that DOE/LLNL could proceed with the Building 850 Soil Removal Action construction.	April 23, 2009
Regulatory agencies concurred with 100% Design for the Building 850 Soil Removal Action. The U.S. Environmental Protection Agency concurred with the designation of a Corrective Action Management Unit for the Building 850 Soil Removal Action.	April 24, 2009
Performed test fill demonstration of the soil solidification and consolidation process.	May 11-14, 2009
The Department of Toxic Substances Control Remedial Project Manager and a representative for the U.S. Environmental Protection Agency observed the test fill demonstration.	May 14, 2009
Began excavation of contaminated soil.	June 8, 2009
Submittal of Verification Sampling and Analysis Report for the Phase 1 excavation area.	June 25, 2009
Submittal of Test Fill Demonstration Report to the regulatory agencies.	July 8, 2009



**Table 3. Building 850 Soil Removal Action Implementation Timeline (continued.)**

<b>Activity</b>	<b>Completion Date</b>
<b>Regulatory tour of construction site.</b>	<b>October 1, 2009</b>
<b>Completed construction of the Corrective Action Management Unit (CAMU) drainage control features within the navigable waterway.</b>	<b>October 12, 2009</b>
<b>Completed construction of the remaining CAMU drainage control features.</b>	<b>November 16, 2009</b>
<b>Completed excavation and solidification of contaminated soil and CAMU construction.</b>	<b>December 4, 2009</b>
<b>Completed slope restoration.</b>	<b>December 17, 2009</b>
<b>Submitted of Verification Sampling and Analysis Report for the Phase 2 through 7 excavation areas.</b>	<b>January 20, 2010</b>
<b>Construction Completion.</b>	<b>January 28, 2010</b>

**Notes:**

CAMU = Corrective Action Management Unit.

DOE/LLNL = U.S. Department of Energy/Lawrence Livermore National Laboratory.

EE/CA = Engineering Evaluation/Cost Analysis.

**Table 4. Pit 7-Source (Complex) Ground Water Extraction and Treatment Remedial Action Implementation Timeline.**

<b>Activity</b>	<b>Completion Date</b>
Submitted Final Amendment to the Interim Record of Decision.	January 26, 2007
Received the Biological Opinion from the U.S. Fish and Wildlife Service.	July 12, 2007
Following an Environmental Assessment, the U.S. Department of Energy (DOE) signed the National Environmental Policy Act Finding of No Significant Action for Environmental Remediation at the Pit 7 Complex at Lawrence Livermore National Laboratory (LLNL) Site 300.	January 29, 2007
Held a telephone conference call with the regulatory agencies to discuss the written responses to regulatory comments on the design capacity of the ion-exchange resins for uranium treatment. During this call, the regulatory agencies agreed that DOE/LLNL could proceed with construction of the ground water extraction and treatment system.	September 4, 2007
Submitted Draft Remedial Design (RD) for the Pit 7 Complex.	September 24, 2007
Initiated construction of the Pit 7-Source ground water extraction and treatment system.	October 1, 2007
Treatment system construction halted due to conflicts with Pit 7 Complex Drainage Diversion System construction.	December, 2007
Submitted Final RD for the Pit 7 Complex.	April 10, 2008
Construction of Pit 7-Source ground water extraction and treatment system reinitiated following completion of Pit 7 Complex Drainage Diversion System.	April 2008
Conducted Testing and Verification of Pit 7-Source extraction and treatment system to ensure that all mechanical, electronic/electrical, and chemical components of the facility and wellfield were operating to meet remediation and monitoring requirements. Identified issues and need for further assessment and possible facility modifications <sup>a</sup> .	January 2009
Conducted assessment and design modifications of the Pit 7-Source ground water extraction and treatment system.	October 1, 2009 – January 15, 2010
Initiated modification construction for the Pit 7-Source ground water extraction and treatment system.	January 18, 2010
Startup and commenced Testing and Verification of Pit 7-Source extraction and treatment system.	March 16, 2010
Construction Completion.	March, 2010

Notes appear on the following page:

**Table 4. Pit 7-Source (Complex) Ground Water Extraction and Treatment Remedial Action Implementation Timeline (continued.)**

---

---

**Notes:**

**DOE = U.S. Department of Energy.**

**LLNL = Lawrence Livermore National Laboratory.**

**RD = Remedial Design.**

<sup>a</sup> **With regulatory concurrence, the facility assessment and design modifications were delayed due to a significant diversion of resources required to meet the LLNL Livermore Site treatment system restart deliverables.**

**Table 5. Pit 7 Complex Drainage Diversion System Remedial Action Implementation Timeline.**

<b>Activity</b>	<b>Completion Date</b>
Submitted Final Amendment to the Interim Record of Decision.	January 26, 2007
Received the Biological Opinion from the U.S. Fish and Wildlife Service.	July 12, 2007
Regulatory agencies agreed that the construction of the Drainage Diversion System could proceed prior to completion of the Remedial Design, if the Department of Energy/Lawrence Livermore National Laboratory (DOE/LLNL) submits the Title II design for regulatory review and comment.	July 26, 2007
Following an Environmental Assessment, the U.S. Department of Energy signed the National Environmental Policy Act Finding of No Significant Action for Environmental Remediation at the Pit 7 Complex at LLNL Site 300.	January 29, 2007
DOE/LLNL submitted Title II 65% design to the regulatory agencies.	August 3, 2007
In a telephone conference call with the regulatory agencies, the DOE/LLNL responses to regulatory comments on Title II design were discussed.	August 29, 2007
In a telephone conference call, the regulatory agencies agreed that DOE/LLNL could proceed with construction of the drainage diversion.	September 4, 2007
Submitted Draft Remedial Design.	September 24, 2007
Initiated construction of the Pit 7 Complex Drainage Diversion System.	October 1, 2007
Power poles were moved on the east side of the Pit 7 Complex.	December 15, 2007
Construction of the Pit 7 Drainage Diversion System and site restoration was completed.	March 14, 2008
DOE/LLNL submitted Final Remedial Design to the regulatory agencies.	April 10, 2008
The final walkthrough of the Pit 7 Drainage Diversion System by the construction contractor and LLNL staff to verify construction completion was conducted.	April 16, 2008

**Notes:**

DOE/LLNL = U.S. Department of Energy/Lawrence Livermore National Laboratory.

**Table 6. Operable Unit (OU) 5 Five-Year Review Schedule.**

Document	Submittal Date
Draft OU 5 Five-Year Review	June 26, 2015
Draft Final OU 5 Five-Year Review	November 13, 2015
Final OU 5 Five-Year Review	December 14, 2015

**Table 7. Operable Unit 5 Remedial Action Estimated and Actual Construction Costs.**

Remedial Action	Construction Cost Estimate (in thousands)	Construction Cost Actual (in thousands)
Building 850 Soil Removal Action	\$2,042 <sup>a</sup>	\$4,876 <sup>b</sup>
Pit 7-Source Ground Water Extraction and Treatment System	\$505 <sup>c</sup>	\$735 <sup>d</sup>
Pit 7 Complex Drainage Diversion System	\$1,441 <sup>c</sup>	\$1,496

**Notes:**

- <sup>a</sup> Estimated cost for the Building 850 Removal Action construction was presented in the Action Memorandum.
- <sup>b</sup> Cost increase due to: (1) additional regulatory requirement to submit 95% and 100% design for review and written comment responses for the 65% and 95% design, (2) the discovery and remediation of an additional 12K yd<sup>3</sup> of contaminated soil (original estimated 16K yd<sup>3</sup> vs. actual 28K yd<sup>3</sup> of soil excavated and remediated), (3) additional excavation of clean fill under the footprint of the Corrective Action Management Unit, and (4) the subsequent schedule extension into the rainy season resulting in rain and shot delay costs.
- <sup>c</sup> Estimated costs for the Pit 7-Source and Drainage Diversion System were presented in the Pit 7 Complex Remedial Design.
- <sup>d</sup> Cost increase due to facility assessment/modifications made to address issues identified during initial system testing and verification and subsequent monitoring.

---

## **Appendix A**

### **Building 850 Soil Removal Action As-Built Variations from Design Specifications**

---

**Table A-1. Building 850 Removal Action As-Built Variations from Design Specifications.**

Description of Change	Justification
<p>The Corrective Action Management Unit (CAMU) was not built to the design elevation (1,320 ft above mean sea level [msl]) and width as shown on the 100% design drawings (Sheets 6 through 11). It was constructed to a maximum elevation of 1,314 ft above msl.</p>	<p>Because the Upper Corporation Yard was excavated to a maximum depth of 25 ft below ground surface (bgs), despite the increase in soil excavation volume from 15,544 yd<sup>3</sup> (planned) to 27,592 yd<sup>3</sup> (actual), the CAMU did not reach the design elevation and concurrent width.</p>
<p>The CAMU design specified at least a 3 ft thick outer shell of clean soil solidified with 10% Portland cement (Sheets 7 through 11). This requirement has been adhered to in the construction of the CAMU, except for a few lifts that were constructed of a minimum thickness of 1 ft of clean fill and 10% Portland cement. The top of the CAMU is composed of at least a 1 ft thick layer of clean fill solidified with 10% Portland cement underlain by 4 ft of PCB-bearing soil solidified with 10% Portland cement.</p>	<p>Because of concerns that additional capacity might be required, the regulatory agencies agreed at the August 20, 2009 Remedial Project Manager’s meeting that the outer 3 ft of the CAMU composed of clean fill solidified with 10% Portland cement could be reduced so that only the outer 1 ft of the CAMU would need to be composed of clean fill. In actuality, only a few lifts were constructed with an outer layer of only 1 ft of clean fill.</p>
<p>Excavated non-engineered fill from below the Upper Corporation Yard was stockpiled in the Lower Corporation for constructing the outer clean shell on the CAMU. At the conclusion of construction, an estimated 4,000 yd<sup>3</sup> of clean fill remained in the Lower Corporation Yard and were graded, re-compacted, and hydroseeded.</p>	<p>During the design phase of the project, the borrow area for clean fill had not yet been determined. Once excavation began, the need to excavate up to 25 ft of the non-engineered fill was identified. The fill was stockpiled in the Lower Corporation Yard and the unused clean fill remaining was stabilized where it was stockpiled.</p>
<p>The Upper Corporation Yard was excavated to a final depth of a maximum 25 ft below ground surface [bgs] (as-built drawings 7 through 11), rather than a maximum depth of 10 ft bgs as shown on 100% design sheets 7 through 11.</p>	<p>Because non-engineered fill extended to a maximum depth of 25 ft, excavation extended to this depth. A portion of this clean fill was re-compacted to provide a stable platform upon which the contaminated soil was solidified and consolidated.</p>
<p>The volume of soil to be excavated and solidified increased from 15,544 yd<sup>3</sup> (extent of excavation depicted on Sheet 4 of 100% design) to 27,592 yd<sup>3</sup> (Sheet 24 of as-built drawings) and the lateral and vertical extent of excavation increased.</p>	<p>Verification sampling and analytical results indicated that additional soil required excavation to achieve cleanup standards.</p>

**Table A-1. Building 850 Removal Action As-Built Variations from Design Specifications (continued.)**

<b>Description of Change</b>	<b>Justification</b>
<p>The drainage channel on the north side of the Well Access Road on the CAMU was lined with rock (100% design Sheet 15 and as-built drawing Sheet 15).</p>	<p>The channel was lined with rock to better constrain the flow of runoff and reduce the potential for erosion.</p>
<p>The soil solidification lift thickness was reduced from a maximum 18 inches, originally specified in Section 2230, Part 3.2, Item 12 of the 100% design specifications, to a maximum 12 inches.</p>	<p>The test fill demonstration revealed that the 90% compaction design specification could not be achieved at the bottom of the 18-inch thick lifts but this compaction was always met or exceeded at a 12-inch depth.</p>
<p>Eliminated volume-increase testing during full-scale solidification. This “swell testing” was originally specified in Section 2230, Part 3.3, Item F of the 100% design specifications.</p>	<p>Test fill demonstration results indicate that none of the soil-cement samples increased in volume (swelled).</p>



---

## **Appendix B**

### **Building 850 Soil Removal Action Engineering Test Data and Construction Quality Assurance Field Sheets**

---



**CONSOLIDATED ENGINEERING  
LABORATORIES**

*"Partners in Quality"*

May 28, 2009

Mr. Steve Ellis  
Lawrence Livermore National Laboratory  
P.O. Box 808; L-651  
Livermore, California 94551-0808

Subject: LLNL B-850 Soil Remediation  
B850-S300  
Livermore, CA  
CEL Project #10-01251-LAW & 10-01252-LAW

**EARTHWORK AND LABORATORY TESTING SUMMARY**  
**May 5, 2009 thru May 21, 2009**

CEL representatives observed site operations and/or performed nuclear gauge moisture and density determinations on compacted soils at the above project from May 5, 2009 thru May 21, 2009. Laboratory testing was performed on soil samples from the site. Enclosed are the results of the field and laboratory testing.

We note that some low density tests were measured as presented by these test results. We recommend that we confirm with the Project Engineer, SCS Engineers, to resolve the low density results observed in these tests. It is the responsibility of SCS to review and approve these test results.

Respectfully submitted,  
**CONSOLIDATED ENGINEERING LABORATORIES**

Michael Wissink  
Project Manager

Eric J. Swenson, PE, GE  
Principal Geotechnical Engineer

Enclosures: Daily Field Reports  
Moisture/Density Curves  
Sand Cone Testing  
Moisture Content Summary  
Break Log Summary

Distribution: 1 to Addressee

MW/EJS: pmf

R:\Geotech Projects by Number\LLNL\LLNL Bldg 850 Excavation and Remediation Plan - 95% Submittal\May Summary (Steve Ellis).doc



**DAILY FIELD REPORT**

Report #:	Date: 5-5-09
Project Name: B-850 REMEDIATION	Project Number: LAW 1251
Field Rep: Tony Patton	Page _____ of _____
Project Manager:	

Scope of Work:	<input type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench	<input type="checkbox"/> Other	Hours Charged:	<input type="checkbox"/> Full Time	<input type="checkbox"/> Part Time
----------------	---------------------------------------	-----------------------------------	---	--------------------------------	----------------	------------------------------------	------------------------------------

Contractor: CEDRUDO SEAV.	Conditions:	<input checked="" type="checkbox"/> Sunny	<input type="checkbox"/> Windy	<input checked="" type="checkbox"/> Hot	<input type="checkbox"/> Mild
Contractor Representative: SOS/ GRIFFIN		<input type="checkbox"/> Cloudy	<input type="checkbox"/> Rain	<input type="checkbox"/> Cold	<input type="checkbox"/> Fog

Equipment:	Type	Number:	Density Testing Equipment	<input checked="" type="checkbox"/> Nuclear	Type: TROXLER 3440
Compaction	N/A			<input type="checkbox"/> Tube	
Moving				<input checked="" type="checkbox"/> Sand Cone	
Water				<input checked="" type="checkbox"/> Native	

Support	Fill Source:	<input type="checkbox"/> Import
---------	--------------	---------------------------------

Plan	Engineer	Date	Fill Location:
Civil			
Structural			
Geotech	PCS		

A  
B  
C

Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture
050509-01		130.0	10.5	<input checked="" type="checkbox"/> 90%	<input type="checkbox"/> Opt. + 2%
050509-02	FINE COURSE SAND	129.0	10.9%	<input type="checkbox"/> 95%	<input type="checkbox"/> Opt. + 2% to 5%
050509-03	DARK BROWN SAND CLAY/ASSH	122.5	12.9%	<input type="checkbox"/> Other:	<input type="checkbox"/> Other:

Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
1	UPPER COURT YARD	SG	111.3	18.6	93.8	A	72	
2	SAND HILL	SG	117.8	2.3	115.1	B	89	
3	1' CUT N. SIDE	SG	82.3	11.8	73.6	C	60	

Comment/Sketch: IN PLACE DENSITY TEST ON UNDISTURBED SOIL W/ SAND CONE TEST

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <i>[Signature]</i>	Date: 5-5-09	Reviewed By: _____	Date: _____
--	--------------	--------------------	-------------



DAILY FIELD REPORT

Project Name: <b>DESIGN SOIL REMEDIATION</b>		Report #:	Date: <b>5-11-09</b>
Field Rep: <b>Tom Phillips</b>		Project Number: <b>LAW1251</b>	Page _____ of _____
Project Manager:		Hours Charged: <input checked="" type="checkbox"/> Full Time <input type="checkbox"/> Part Time	
Scope of Work: <input checked="" type="checkbox"/> Mass Grading <input type="checkbox"/> Pavement <input type="checkbox"/> Utility Trench <input type="checkbox"/> Other		Conditions: <input checked="" type="checkbox"/> Sunny <input type="checkbox"/> Windy <input checked="" type="checkbox"/> Hot <input type="checkbox"/> Mild	
Contractor: <b>CEMADO</b>		<input type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input type="checkbox"/> Cold <input type="checkbox"/> Fog	
Contractor Representative: <b>SCS / BATHYEM</b>		Type: <b>ROLLER</b>	
Equipment	Type	Number	Density Testing Equipment
Compaction			<input type="checkbox"/> Tube
Moving			<input type="checkbox"/> Sand Cone
Water			Fill Source: <input checked="" type="checkbox"/> Native <input type="checkbox"/> Import
Support			Fill Location: <b>TEST PADS 3 TOT.</b>
Plan	Engineer	Date	
Civil			
Structural			
Geotech			

Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture
A 0505098				<input checked="" type="checkbox"/> 90%	<input type="checkbox"/> Opt. + 2%
B	.. 02 FINE COARSE SAND			<input type="checkbox"/> 95%	<input type="checkbox"/> Opt. + 2% to 5%
C	.. 03 DRK BAN SAND CLAY W/A 66			<input type="checkbox"/> Other:	<input type="checkbox"/> Other:

Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
1	W. SIDE SAND HILL PAD	SG	106.8	3.3	103.3	B	80	
2	E. SIDE SAND HILL PAD	SG	114.2	7.2	106.5	B	83	
3	W. " 1' CUT PAD	SG	95	9.4	86.6	C	71	
4	E. " 1' CUT PAD	SG	107	9.5	98.4	C	80	
5	W. " UPPER LOOBY PAD	CG	113.1	16.9	96.7	A	74	
6	E. " " " " " "	SG	101.6	19.1	85.3	A	66	

Comment/Sketch: **SCS NEEDED COMP. TEST ON TEST PADS PRIOR TO MIXING OF CEMENT. FOR THEIR DATA**

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <i>[Signature]</i>	Date: _____	Reviewed By: _____	Date: _____
--	-------------	--------------------	-------------



Report #:	Date: 5-12-09
Project Name: B-830 SOIL REMED.	Project Number: LAW 12.51
Field Rep: Tom Phillips	Page _____ of _____
Project Manager:	

Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility/Trench	<input type="checkbox"/> Other	Hours Charged:	<input checked="" type="checkbox"/> Full Time	<input type="checkbox"/> Part Time
----------------	--	-----------------------------------	---	--------------------------------	----------------	---	------------------------------------

Contractor: CEARNADO	Conditions:	<input checked="" type="checkbox"/> Sunny	<input type="checkbox"/> Windy	<input checked="" type="checkbox"/> Hot	<input type="checkbox"/> Mild
Contractor Representative: SCS / GRIFFIN		<input type="checkbox"/> Cloudy	<input type="checkbox"/> Rain	<input type="checkbox"/> Cold	<input type="checkbox"/> Fog

Equipment	Type	Number	Density Testing Equipment:	<input checked="" type="checkbox"/> Nuclear	Type: TROWLER
Compaction	DEX	1		<input type="checkbox"/> Tube	
Moving			<input checked="" type="checkbox"/> Sand Cone		
Water			Fill Source:	<input checked="" type="checkbox"/> Native	
Support				<input type="checkbox"/> Import	

Plan	Engineer	Date	Fill Location: SAND HILL TEST PAD 10% CEMENT
Civil			
Structural			
Geotech			

Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture
A 051209-01	FINE/COURSE SAND w/ 10% CEMENT	1315	10.70	<input checked="" type="checkbox"/> 90%	<input type="checkbox"/> Opt. + 2%
				<input type="checkbox"/> 95%	<input type="checkbox"/> Opt. + 2% to 5%
				<input type="checkbox"/> Other:	<input type="checkbox"/> Other:

Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
1	-6" CUT SAND HILL PAD	-6" SB	126.5	7.3	117.8		90	P
2	SB. SAND HILL PAD	SB	135.0	7.8	125.2		95	P
3	-12" CUT SAND HILL PAD	-12" SB	108.0	7.9	100.0		76	F
4	RT #3		127.2	7.9	117.8		90	P


Comment/ Sketch: GRIFFIN MIXED 10% CEMENT INTO 10' X 45' TEST BED FROM SAND HILL. & COMP. W/ DEX IN ONE 18" LIFT. SCS USED DOZER TO CUT 1' X 6" FROM S.B. FOR TESTING. SAND CONE TEST WAS TAKEN @ S.B.

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: Tom Phillips	Date:	Reviewed By:	Date:
------------------------------------	-------	--------------	-------



DAILY FIELD REPORT

Report #:		Date: <u>5-13-09</u>	
Project Name: <u>B-850 SOIL REMEDIATION</u>		Project Number: <u>LAW1251</u>	
Field Rep: <u>Tony Phillips</u>		Page _____ of _____	
Project Manager:			
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench
	<input type="checkbox"/> Other	Hours Charged:	<input checked="" type="checkbox"/> Full Time
			<input type="checkbox"/> Part Time
Contractor: <u>CERADDO</u>	Conditions:	<input checked="" type="checkbox"/> Sunny	<input type="checkbox"/> Windy
Contractor Representative: <u>ANDY BELL</u>		<input type="checkbox"/> Cloudy	<input checked="" type="checkbox"/> Hot
		<input type="checkbox"/> Rain	<input type="checkbox"/> Mild
			<input type="checkbox"/> Cold
			<input type="checkbox"/> Fog

Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture
<del>050609-01</del>				<input checked="" type="checkbox"/> 90%	<input type="checkbox"/> Opt. + 2%
<u>A 0512-09-01</u>	<u>FINE / COARSE SAND</u>	<u>131.5</u>	<u>10.70</u>	<input type="checkbox"/> 95%	<input type="checkbox"/> Opt. + 2% to 5%
<u>B 051309-01</u>	<u>DRK BRN SAND CLAY w/ A 88</u>	<u>118.5</u>	<u>14.5</u>	<input type="checkbox"/> Other:	<input type="checkbox"/> Other:

Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
	<u>SAND HILL TEST BED</u>							
<u>1</u>	<u>-12" CUT w/ 5% CEMENT - 12" SG</u>	<u>118.9</u>	<u>7.8</u>	<u>110.2</u>	<u>A</u>	<u>84</u>	<u>F</u>	
<u>2</u>	<u>-6" CUT " " -6" SG</u>	<u>134.9</u>	<u>8.0</u>	<u>124.9</u>	<u>A</u>	<u>95</u>	<u>P</u>	
<u>3</u>	<u>SG " " SG</u>	<u>1333</u>	<u>9.8</u>	<u>121.4</u>	<u>A</u>	<u>92</u>	<u>P</u>	
	<u>1' CUT TEST BED</u>							
<u>4</u>	<u>12" CUT w/ 5% CEMENT - 12" SG</u>	<u>112.9</u>	<u>14.5</u>	<u>98.6</u>	<u>B</u>	<u>83</u>	<u>F</u>	
<u>5</u>	<u>6" CUT " " -6" SG</u>	<u>125.2</u>	<u>14.6</u>	<u>109.2</u>		<u>92</u>	<u>P</u>	
<u>6</u>	<u>SG " " SG</u>	<u>128.5</u>	<u>14.1</u>	<u>112.6</u>		<u>95</u>	<u>P</u>	
<u>7</u>	<u>12" CUT w/ 10% CEMENT - 12" SG</u>	<u>117.4</u>	<u>15.6</u>	<u>101.5</u>		<u>85</u>	<u>F</u>	
<u>8</u>	<u>6" CUT " " -6" SG</u>	<u>124.0</u>	<u>12.9</u>	<u>109.8</u>		<u>93</u>	<u>P</u>	
<u>9</u>	<u>SG " " SG</u>	<u>126.9</u>	<u>14.0</u>	<u>111.3</u>		<u>94</u>	<u>P</u>	

1  
2  
3  
4  
5  
6  
7  
8  
9

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: _____	Date: _____	Reviewed By: _____	Date: _____
-----------------------------	-------------	--------------------	-------------



DAILY FIELD REPORT

Report #:		Date: 5-14-09	
Project Name: R-850 SOIL REMEDIATION		Project Number: LHW 1751	
Field Rep: TOMMY PHILLIPS		Project Manager:	
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench
Contractor: CERADO		Contractor Representative: SCS/CAIFFIN	
Hours Charged:		<input checked="" type="checkbox"/> Full Time	<input type="checkbox"/> Part Time
Conditions:		<input checked="" type="checkbox"/> Sunny	<input type="checkbox"/> Windy
		<input type="checkbox"/> Cloudy	<input type="checkbox"/> Rain
		<input type="checkbox"/> Cold	<input type="checkbox"/> Fog
Equipment:	Type	Number	
Compaction	REX	1	
Moving	SPREADER	1	
Water	WATER TRUCK	1	
Support	1-TRUCK	1	
Plan	Engineer	Date	
Civil			
Structural			
Geotech			
Density Testing Equipment:		<input type="checkbox"/> Nuclear	
		Type: TRACKER	
		<input type="checkbox"/> Tube	
		<input checked="" type="checkbox"/> Sand Cone	
Fill Source:		<input checked="" type="checkbox"/> Native	
		<input type="checkbox"/> Import	
Fill Location: UPPER YARD TEST PAD			
<del>TEST PAD</del>			

Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture
A-051409-01	BRN 1.4 SAND W/ 11% CEMENT			<input checked="" type="checkbox"/> 90%	<input type="checkbox"/> Opt. + 2%
	Plus 10% CEMENT	117.0	15%	<input type="checkbox"/> 95%	<input type="checkbox"/> Opt. + 2% to 5%
				<input type="checkbox"/> Other:	<input type="checkbox"/> Other:

Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
1	UPPER TEST PAD	15% CEMENT - 12" SG	114.9	17.6	97.7	A	84	F
2		-6" SG	121.0	14.3	105.8		90	P
3		SG	125.6	13.9	108.3		93	P
4	UPPER TEST PAD	10% CEMENT - 12" SG	113.0	13.1	98.1		84	F
5		-6" SG	119.5	14.3	104.5		89	F
6		SG	128.7	13.1	113.7		97	P

Comment/Sketch: UPPER TEST PAD 10' X 90' X 18" MIXED W/ 10% CEMENT @ 1ST 45' ON E. SIDE OF PAD & 15% CEMENT ON W. SIDE OF PAD. PLACE 1' X 3' PAN UNDER SPREADER TRK TO SCALE CEMENT FOR 10% & 15% CEMENT MIX

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <i>[Signature]</i>	Date: 5/14/09	Reviewed By:	Date:
--	---------------	--------------	-------



DAILY FIELD REPORT

Report #:		Date: 5-18-09	
Project Name: BASSO SOIL REMEDIATION		Project Number: LAW1251	
Field Rep: Tom Phillips		Page _____ of _____	
Project Manager:			
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench
	<input type="checkbox"/> Other	Hours Charged:	<input checked="" type="checkbox"/> Full Time
			<input type="checkbox"/> Part Time
Contractor:	CERRADO SERV		
Contractor Representative:	ANDY BELL		
Conditions:	<input checked="" type="checkbox"/> Sunny	<input type="checkbox"/> Windy	<input checked="" type="checkbox"/> Hot
	<input type="checkbox"/> Cloudy	<input type="checkbox"/> Rain	<input type="checkbox"/> Mild
			<input type="checkbox"/> Cold
			<input type="checkbox"/> Fog

Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture
NOTE:					
	RE TEST SAND HILL			<input type="checkbox"/> 90%	<input type="checkbox"/> Opt. + 2%
	IN PLACE DENSITIES			<input type="checkbox"/> 95%	<input type="checkbox"/> Opt. + 2% to 5%
	PER LEONARD W/SES			<input type="checkbox"/> Other:	<input type="checkbox"/> Other:
	SOIL ENGR.				
	Q & C SECTOR				
	A-1 OFF RT. 4				
	DO ALL RD.				

Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
1	SAND HILL W. SIDE	SG	109.3	2.7	106.4			
2	CTR. PILE		110.5	2.3	108.1			
3	N. SIDE		118.4	5.1	112.7			
4	N. SIDE		115.5	4.5	110.5			
5	N.W. SIDE		112.8	4.4	108.1			
6	N.W. SIDE		112.1	4.2	107.5			
7	SECTOR A-1 ± 40' N. DOAN RD	SG	118.8	8.2	109.7			
8	" " ± 8' E RT. 4	"	95.0	8.6	87.5			

DEPTH  
6"  
6"  
6"  
4"  
6"  
4"  
6"  
6"

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <i>[Signature]</i>	Date: _____	Reviewed By: _____	Date: _____
--	-------------	--------------------	-------------





DAILY FIELD REPORT

Report #:	Date: 5-20-09
Project Name: B-850 SOIL REMEDIATION	Project Number: LAW1951
Field Rep: TOM PHILLIPS	Page _____ of _____
Project Manager:	

Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench	<input type="checkbox"/> Other	Hours Charged:	<input checked="" type="checkbox"/> Full Time	<input type="checkbox"/> Part Time		
Contractor:	CEHARDO SERV				Conditions:	<input checked="" type="checkbox"/> Sunny	<input type="checkbox"/> Windy	<input checked="" type="checkbox"/> Hot	<input type="checkbox"/> Mild
Contractor Representative:	ANDY BELL					<input type="checkbox"/> Cloudy	<input type="checkbox"/> Rain	<input type="checkbox"/> Cold	<input type="checkbox"/> Fog

Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture
	NOTE: INSITU TEST.			<input type="checkbox"/> 90%	<input type="checkbox"/> Opt. + 2%
	IN PLACE DENSITIES			<input type="checkbox"/> 95%	<input type="checkbox"/> Opt. + 2% to 5%
	TEST IN SECTOR A-2			<input type="checkbox"/> Other:	<input type="checkbox"/> Other:
	TOT. OF 5 DENSITY TEST				
	+ 1 SAND CONE TEST				
	+ 1 MOISTURE BURN OUT				

Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
1	SECTOR A-2	56	78.7	7.6	73.2			
2			65.2	7.7	60.5			
3			73.4	6.5	69.0			
4			73.7	7.4	68.6			
5			69.2	7.4	64.5			

DEPTH  
8"

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: _____	Date: _____	Reviewed By: _____	Date: _____
-----------------------------	-------------	--------------------	-------------

PROJECT NAME: LLNL Site 300 BLDG 850 PROJECT NO.: LAW1252


BORING NO.: \_\_\_\_\_ SAMPLE NO.: \_\_\_\_\_ DEPTH: \_\_\_\_\_ DATE SAMPLED: \_\_\_\_\_ BY: \_\_\_\_\_

DATE TESTED: \_\_\_\_\_ BY: \_\_\_\_\_ DATE CHECKED: \_\_\_\_\_ BY: \_\_\_\_\_

CLASSIFICATION: Olive Brn coarse sand clayey coarse sand SOIL TYPE NO.: \_\_\_\_\_  
upper court yard / on site #050509-01

MAXIMUM DRY DENSITY = 130.0 pcf

OPTIMUM WATER CONTENT = 10.5 %



PROJECT NAME: LLNL Site 300 BLDG 850 PROJECT NO.: LAW1252


BORING NO.: \_\_\_\_\_ SAMPLE NO.: \_\_\_\_\_ DEPTH: \_\_\_\_\_ DATE SAMPLED: \_\_\_\_\_ BY: \_\_\_\_\_

DATE TESTED: \_\_\_\_\_ BY: \_\_\_\_\_ DATE CHECKED: \_\_\_\_\_ BY: \_\_\_\_\_

CLASSIFICATION: Olive Gray coarse sand #050509-02 SOIL TYPE NO.: \_\_\_\_\_  
Sand pile / on site

MAXIMUM DRY DENSITY = 129.0 pcf

OPTIMUM WATER CONTENT = 10.0 %



PROJECT NAME: LLNL Site 300 BLDG 850 PROJECT NO.: LAW1252

BORING NO.: \_\_\_\_\_ SAMPLE NO.: \_\_\_\_\_ DEPTH: \_\_\_\_\_ DATE SAMPLED: \_\_\_\_\_ BY: \_\_\_\_\_


DATE TESTED: \_\_\_\_\_ BY: \_\_\_\_\_ DATE CHECKED: \_\_\_\_\_ BY: \_\_\_\_\_

CLASSIFICATION: DK Brn Sandy lean CL, 1' cut #050509-03 SOIL TYPE NO.: \_\_\_\_\_

1' cut / on site

MAXIMUM DRY DENSITY = 122.5 pcf

OPTIMUM WATER CONTENT = 12.0 %



PROJECT NAME: LLNL Site 300 BLDG 850 PROJECT NO.: LAW1252

BORING NO.: \_\_\_\_\_ SAMPLE NO.: \_\_\_\_\_ DEPTH: \_\_\_\_\_ DATE SAMPLED: \_\_\_\_\_ BY: \_\_\_\_\_


DATE TESTED: \_\_\_\_\_ BY: \_\_\_\_\_ DATE CHECKED: \_\_\_\_\_ BY: \_\_\_\_\_

CLASSIFICATION: Fine to coarse sand #051209-01 SOIL TYPE NO.: \_\_\_\_\_

Sand Pile Test bed 10% cement

MAXIMUM DRY DENSITY = 131.5 pcf

OPTIMUM WATER CONTENT = 10.0 %



PROJECT NAME: LLNL Site 300 Bldg 850 PROJECT NO.: LAW1252

BORING NO.: \_\_\_\_\_ SAMPLE NO.: \_\_\_\_\_ DEPTH: \_\_\_\_\_ DATE SAMPLED: \_\_\_\_\_ BY: \_\_\_\_\_


DATE TESTED: 5/13/09 BY: RU DATE CHECKED: \_\_\_\_\_ BY: \_\_\_\_\_

CLASSIFICATION: DK Brn sandy CL w/agg plus 5% cement SOIL TYPE NO.: \_\_\_\_\_

1' cut / on site #051309-01

MAXIMUM DRY DENSITY = 116.5 pcf

OPTIMUM WATER CONTENT = 15.5 %





CONSOLIDATED ENGINEERING  
LABORATORIES

DATE: 5-5-09  
PROJECT #: LAW 1252  
COMPACTION SPEC: 90 %  
MOISTURE SPEC: 1-21

INSPECTOR: Tom Phillips  
PROJECT NAME: P-50 B-850 Soil Rem  
TEST LOCATION: 1' LOT

**SAND CONE TESTING**

A	WT of cone, jar, sand - Before	<u>6529.1</u>	g
B	WT of cone, jar, sand - After	<u>3248.5</u>	g
C	WT of sand in cone	<u>1580</u>	g
D	WT of sand used	<u>3280.6</u>	g A - B
E	WT of sand in hole	<u>1700.6</u>	g D - C
F	Density of sand	<u>90.5</u>	pcf
G	Volume of hole	<u>0.0414</u>	cf E ÷ F
H	Gross WT of excavated soil + TARE		lbs
I	WT of TARE		lbs
J	Net WT of soil	<u>1570.6 / 3.462</u>	lbs H - I
K	WT Density	<u>83.6</u>	pcf J ÷ G
L	Soil + TARE (Wet)	<u>1020.9</u>	lbs
M	TARE	<u>367.2</u>	lbs <i>Per C</i>
N	Soil + TARE (Dry)	<u>963.3</u>	lbs
O	WT of Water	<u>57.6</u>	lbs L - N
P	WT of Soil	<u>596.1</u>	lbs N - M
Q	Moisture Content	<u>(57.6 / 596.1) 9.6</u>	% O ÷ P (x100)
	Optimum Moisture Content	<u>12.0</u>	%
R	Dry Density	<u>76.3</u>	pcf K ÷ (I + Q)
S	Lab Maximum (Lab No. <u>050509-03</u> )	<u>122.5</u>	pcf
T	Percent Compaction	<u>62%</u>	% R ÷ S

Weight = WT  
Cubic Feet = cf

Pounds = lbs

Grams = G

Pounds per Cubic Feet = pcf  
Conversion Grams ÷ 453.6 = lbs.



**CONSOLIDATED ENGINEERING  
LABORATORIES**

DATE: 5-5-09 INSPECTOR: Tom Phillips  
 PROJECT #: LAW 125D PROJECT NAME: B-850 SOIL REMED.  
 COMPACTION SPEC: 90% TEST LOCATION: SAND HILL  
 MOISTURE SPEC: 1-4

**SAND CONE TESTING**

A	WT of cone, jar, sand - Before	<u>6877.5</u>	g
B	WT of cone, jar, sand - After	<u>4133.2</u>	g
C	WT of sand in cone	<u>1580</u>	g
D	WT of sand used	<u>2744.3</u>	g A - B
E	WT of sand in hole	<u>1164.3</u>	g D - C
F	Density of sand	<u>90.5</u>	pcf
G	Volume of hole	<u>0.0283</u>	cf E ÷ F
H	Gross WT of excavated soil + TARE	<del>1500g</del> <u>3.306</u>	lbs
I	WT of TARE	<u>N/A</u>	lbs
J	Net WT of soil	<u>1500g / 3.306</u>	lbs H - I
K	WT Density	<u>116.9</u>	pcf J ÷ G
L	Soil + TARE (Wet)	<u>1176.1</u>	lbs
M	TARE	<u>364.8</u>	lbs <i>Part B</i>
N	Soil + TARE (Dry)	<u>1167.2</u>	lbs
O	WT of Water	<u>8.9</u>	lbs L - N
P	WT of Soil	<u>802.4</u>	lbs N - M
Q	Moisture Content	<u>1.1</u>	% O ÷ P
	Optimum Moisture Content	<u>10.0</u>	%
R	Dry Density	<u>115.6</u>	pcf K ÷ (I + Q)
S	Lab Maximum	<u>129.0</u>	pcf
	(Lab No. <u>050509-02</u> )		
T	Percent Compaction	<u>90%</u>	% R ÷ S

Weight = WT      Pounds = lbs      Grams = G      Pounds per Cubic Feet = pcf  
 Cubic Feet = cf      Conversion Grams ÷ 453.6 = lbs.





**CONSOLIDATED ENGINEERING  
LABORATORIES**

DATE: 5-5-09      INSPECTOR: Tony Phillips  
 PROJECT #: B-850 LAW 1254      PROJECT NAME: B-850 SOIL REMEDIA  
 COMPACTION SPEC: 9020      TEST LOCATION: UPPER COURT YARD  
 MOISTURE SPEC: 1704

**SAND CONE TESTING**

A	WT of cone, jar, sand - Before	<u>6987.3</u>	g
B	WT of cone, jar, sand - After	<u>4198.9</u>	g
C	WT of sand in cone	<u>1580</u>	g
D	WT of sand used	<u>2788.4</u>	g A - B
E	WT of sand in hole	<u>1208.4 / 2.664</u>	g D - C
F	Density of sand	<u>90.5</u>	pcf
G	Volume of hole	<u><del>178/2592</del> 0.0294</u>	cf E ÷ F
H	Gross WT of excavated soil + TARE	<u><del>36.287</del></u>	lbs
I	WT of TARE		lbs
J	Net WT of soil	<u>1491.3 / 3.287</u>	lbs H - I
K	WT Density	<u>111.8</u>	pcf J ÷ G
L	Soil + TARE (Wet)	<u>1376.7</u>	lbs
M	TARE	<u>366.2</u>	lbs Pan A
N	Soil + TARE (Dry)	<u><del>1234.5</del></u>	lbs
O	WT of Water	<u><del>142.2</del></u>	lbs L - N
P	WT of Soil	<u><del>148.3</del> 868.3</u>	lbs N - M
Q	Moisture Content	<u>16.4</u>	% O ÷ P
	Optimum Moisture Content	<u>10.5</u>	%
R	Dry Density	<u>96.0</u>	pcf K ÷ (I + Q)
S	Lab Maximum	<u>130.0</u>	pcf
	(Lab No. <u>050509-01</u> )		
T	Percent Compaction	<u><del>118.0</del> 74%</u>	% R ÷ S

Weight = WT  
Cubic Feet = cf

Pounds = lbs

Grams = G

Pounds per Cubic Feet = pcf  
Conversion Grams ÷ 453.6 = lbs.



CONSOLIDATED ENGINEERING  
LABORATORIES

DATE: 5-12-09 INSPECTOR: Tom Phillips  
 PROJECT #: LAW 1252 PROJECT NAME: B-850  
 COMPACTION SPEC: 90% TEST LOCATION: SAND HILL 109  
 MOISTURE SPEC: 1-4 + off. TEST BED CEMENT

**SAND CONE TESTING**

A	WT of cone, jar, sand - Before	<u>6980.4</u>	g
B	WT of cone, jar, sand - After	<u>4220.8</u>	g
C	WT of sand in cone	<u>1580</u>	g
D	WT of sand used	<u>2759.6</u>	g A - B
E	WT of sand in hole	<u>1179.6</u>	g D - C
F	Density of sand	<u>89.6</u>	pcf
G	Volume of hole	<u>.0290</u>	cf E ÷ F
H	Gross WT of excavated soil + TARE		lbs
I	WT of TARE		lbs
J	Net WT of soil	<u>1679.8g / 3.70</u>	lbs H - I
K	WT Density	<u>127.6</u>	pcf J ÷ G
L	Soil + TARE (Wet)	<u>1378.0</u>	lbs
M	TARE	<u>341.8</u>	lbs
N	Soil + TARE (Dry)	<u>1328.2</u>	lbs
O	WT of Water	<u>69.8</u>	lbs L - N
P	WT of Soil	<u>943.4</u>	lbs N - M
Q	Moisture Content	<u>7.4</u>	% O ÷ P
	Optimum Moisture Content	<u>10.0</u>	%
R	Dry Density	<u>118.8</u>	pcf K ÷ (I + Q)
S	Lab Maximum	<u>131.5</u>	pcf
	(Lab No. <u>051209-01</u> )		
T	Percent Compaction	<u>90</u>	% R ÷ S

Weight = WT  
Cubic Feet = cf

Pounds = lbs

Grams = G

Pounds per Cubic Feet = pcf  
Conversion Grams ÷ 453.6 = lbs.



CONSOLIDATED ENGINEERING  
LABORATORIES

DATE: 5-13-09  
PROJECT #: \_\_\_\_\_  
COMPACTION SPEC: \_\_\_\_\_  
MOISTURE SPEC: \_\_\_\_\_

INSPECTOR: \_\_\_\_\_  
PROJECT NAME: \_\_\_\_\_  
TEST LOCATION: SAND HILL 5<sup>th</sup>  
TEST BED CEMENT

**SAND CONE TESTING**

A	WT of cone, jar, sand - Before	<u>6990.6</u>	g
B	WT of cone, jar, sand - After	<u>3930.8</u>	g
C	WT of sand in cone	<u>1580</u>	g
D	WT of sand used	<u>3059.8</u>	g A - B
E	WT of sand in hole	<u>1479.8</u>	g D - C
F	Density of sand	<u>89.6</u>	pcf
G	Volume of hole	<u>16.515 / .0364</u>	cf E ÷ F
H	Gross WT of excavated soil + TARE	_____	lbs
I	WT of TARE	_____	lbs
J	Net WT of soil	<u>2062.8</u> <u>4.547</u>	lbs H - I
K	WT Density	<u>124.9</u>	pcf J ÷ G
L	Soil + TARE (Wet)	<u>608.2</u>	lbs
M	TARE	<u>138.7</u>	lbs
N	Soil + TARE (Dry)	<u>568.4</u>	lbs
O	WT of Water	<u>39.8</u>	lbs L - N
P	WT of Soil	<u>429.7</u>	lbs N - M
Q	Moisture Content	<u>9.3</u>	% O ÷ P
	Optimum Moisture Content	<u>10.0</u>	%
R	Dry Density	<u>114.3</u>	pcf K ÷ (I + Q)
S	Lab Maximum	<u>131.5</u>	pcf
	(Lab No. <u>051209-01</u> )		
T	Percent Compaction	<u>87</u>	% R ÷ S

Weight = WT  
Cubic Feet = cf

Pounds = lbs

Grams = G

Pounds per Cubic Feet = pcf  
Conversion Grams ÷ 453.6 = lbs.



CONSOLIDATED ENGINEERING  
LABORATORIES

DATE: 5-13-09 INSPECTOR: \_\_\_\_\_  
 PROJECT #: \_\_\_\_\_ PROJECT NAME: \_\_\_\_\_  
 COMPACTION SPEC: \_\_\_\_\_ TEST LOCATION: 1' CUT 5"  
 MOISTURE SPEC: \_\_\_\_\_ TEST BED CEMENT  
#1

**SAND CONE TESTING**

A	WT of cone, jar, sand - Before	<u>7091.5</u>	g
B	WT of cone, jar, sand - After	<u>4242.2</u>	g
C	WT of sand in cone	<u>1580</u>	g
D	WT of sand used	<u>2849.3</u>	g A - B
E	WT of sand in hole	<u>1269.3</u>	g D - C
F	Density of sand	<u>89.6</u>	pcf
G	Volume of hole	<u>14.166 / 0.0312</u>	cf E ÷ F
H	Gross WT of excavated soil + TARE	_____	lbs
I	WT of TARE	_____	lbs
J	Net WT of soil	<u>1658.3 / 3.655</u>	lbs H - I
K	WT Density	<u>117.1</u>	pcf J ÷ G
L	Soil + TARE (Wet)	<u>497.2</u>	lbs
M	TARE	<u>109.3</u>	lbs
N	Soil + TARE (Dry)	<u>451.0</u>	lbs
O	WT of Water	<u>46.2</u>	lbs L - N
P	WT of Soil	<u>341.7</u>	lbs N - M
Q	Moisture Content	<u>13.5</u>	% O ÷ P
	Optimum Moisture Content	<u>14.5</u>	%
R	Dry Density	<u>103.2</u>	pcf K ÷ (I + Q)
S	Lab Maximum (Lab No. <u>051309-01</u> )	<u>118.5</u>	pcf
T	Percent Compaction	<u>87%</u>	% R ÷ S

Weight = WT      Pounds = lbs      Grams = G      Pounds per Cubic Feet = pcf  
 Cubic Feet = cf      Conversion Grams ÷ 453.6 = lbs.



**CONSOLIDATED ENGINEERING  
LABORATORIES**

DATE: 5-20-09  
 PROJECT #: LAW 1252  
 COMPACTION SPEC: \_\_\_\_\_  
 MOISTURE SPEC: \_\_\_\_\_

INSPECTOR: Terry Phillips  
 PROJECT NAME: B-850  
 TEST LOCATION: SECTOR A-2

**SAND CONE TESTING**

A	WT of cone, jar, sand - Before	<u>6989.6</u>	g
B	WT of cone, jar, sand - After	<u>3730.8</u>	g
C	WT of sand in cone	<u>1580</u>	g
D	WT of sand used	<u>3258.8</u>	g A - B
E	WT of sand in hole	<u>1678.8</u>	g D - C
F	Density of sand	<u>89.6</u>	pcf
G	Volume of hole	<u>.0413</u>	cf E ÷ F
H	Gross WT of excavated soil + TARE	<u>—</u>	lbs
I	WT of TARE	<u>—</u>	lbs
J	Net WT of soil	<u>962.8 / 2,123</u>	lbs H - I
K	WT Density	<u>51.4</u>	pcf J ÷ G
L	Soil + TARE (Wet)	<u>1099.9</u>	lbs
M	TARE	<u>137.2</u>	lbs
N	Soil + TARE (Dry)	<u>1054.3</u>	lbs
O	WT of Water	<u>45.6</u>	lbs L - N
P	WT of Soil	<u>917.1</u>	lbs N - M
Q	Moisture Content	<u>5.0</u>	% O ÷ P
	Optimum Moisture Content	_____	%
R	Dry Density	<u>49.0</u>	pcf K ÷ (I + Q)
S	Lab Maximum	<u>122.5</u>	pcf
	(Lab No. <u>#050509-03</u> )		
T	Percent Compaction	<u>40%</u>	% R ÷ S

\* *insitu testing only*

Weight = WT      Pounds = lbs      Grams = G      Pounds per Cubic Feet = pcf  
 Cubic Feet = cf      Conversion Grams ÷ 453.6 = lbs.







CONSOLIDATED ENGINEERING  
LABORATORIES

"Partners in Quality"

July 9, 2009

Mr. Steve Ellis  
Lawrence Livermore National Laboratory  
P.O. Box 808; L-651  
Livermore, California 94551-0808

Subject: LLNL B-850 Soil Remediation  
B850-S300  
Livermore, California  
CEL Project #10-01251-LAW & 10-01252-LAW (May 2009)  
CEL Project #10-01256-LAW & 10-01257-LAW (June 2009)

**EARTHWORK AND LABORATORY TESTING SUMMARY**  
**May 26, 2009 thru June 30, 2009**


CEL representatives observed site operations and/or performed nuclear gauge moisture and density determinations on compacted soils at the above project from May 26, 2009 thru June 30, 2009. Laboratory testing was performed on soil samples from the site. Enclosed are the results of the field and laboratory testing.

We note that some low density tests were measured as presented by these test results. We refer these results to the Project Engineer with SCS Engineers, to resolve the low density results observed in these tests. It is the responsibility of LLNL to review and after consulting with SCS Engineers, approve these test results.

Respectfully submitted,  
**CONSOLIDATED ENGINEERING LABORATORIES**



Michael Wissink  
Project Manager



Eric J. Swenson, PE, GE  
Principal Geotechnical Engineer

Enclosures: Daily Field Reports  
Moisture/Density Curves  
Sand Cone Testing  
Moisture Content Summary  
Break Log Summary

Distribution: 1 to Addressee

MW/EJS: pmf

R:\Geotech Projects by Number\LLNL\LLNL Bldg 850 Excavation and Remediation Plan - 95% Submittal\Monthly Summary Reports\June Summary (Steve Ellis).doc



g. phillips

Consolidated Engineering Laboratories  
534 23rd Avenue  
Oakland, CA 94606-5307

PROJECT NARRATIVE REPORT

Building Permit #

Job Name & Address:

B-850 SOIL REMEDIATION

Date: 5-26-09

5-28-09

Time:

0700

Cel No.

LAW 1251

General Contractor:

CERRUDO

Work Approved

Do not proceed with work

Subcontractor:

SCS / GRIFFIN

Work in Violation

Make necessary corrections

TYPE OF INSPECTION:

TROUGH

PARTIAL

COMPLETE

- BUILDING
- UNDERGROUND
- ELECTRICAL
- PLUMBING
- MECHANICAL
- HEAT VENT.
- STRUCTURAL
- FOOTING
- FOUNDATION
- FRAMING
- REFRIG.
- GAS PIPING
- CONCRETE
- MASONRY
- COLUMNS
- STEEL
- DRYWALL
- SEWER
- STEEL DECK
- BOLT INSP.
- WELD INSP.
- REIN. STEEL
- ROOFING
- FORMWORK
- FIREPROOFING
- WATERPROOFING
- GRADING

COMMENTS:

5-26-09

SCS = STARTED EXCAVATION HOT SPOTS. ONE 18' X 21' X 3' HOLE EXCAVATED @ GPS LOCATION # 4002 BEHIND B-850. FOUND 4' X 4' SECTION OF ROCK / BED ROCK - 2' GRADE @ S.W. & N.E. CORNER OF EXCAVATION.

CREW DEMO. TEST BEDS IN SECTOR A-X.

5-27-09

CEL = TOOK 6 INSITU TEST USING TROXLER & SAND CONE IN SECTOR A-3. TEST LOCATION TAKEN FROM CONSTRUCTION AREAS & SURVEY POINTS DRAWING'S FROM SCS ENGINEERS GPS POINT

SCS = CREW CONTINUES TO DEMO TEST BEDS @ SECTOR A-X. CREW ALSO EXCAVATED HOT SPOTS @ SECTOR A-4 GPS LOC. 4000 & 4001 BOTH HOT SPOTS 20' X 20' X 1' IN 1' CUT AREA. ALSO @ SECTOR A-X SAND PILE GPS LOC. 4004 20' X 20' X 2' & @ SECTOR B-2 GPS LOC. 4003 20' X 20' X 2' AREAS.

5-28-09

SCS = CONTINUES TO DEMO TEST BEDS IN SECTOR A-X, & DEMO & REMOVE SAND PILE DOWN TO CLAY SUB GRADE. CREW ALSO CHIPPED OUT / DEMO CONE BASE FROM AROUND MONITORING WELLS # W850-2417, W850-2416, NC7-28, NC7-09. EAD ON SITE FOR MOCK UP / DRESS DOWN W/ HAZMATE EQUIP.

Consolidated Engineering Laboratories  
534 23rd Avenue  
Oakland, CA 94606-5307

PROJECT NARRATIVE REPORT

Building Permit #

Job Name & Address:

B-850 SOIL REMEDIATION

Date: 6-8-09

6-11-09

Time:

0700

Cell No.

2144 1256

General Contractor:

CERRUDO SERV.

Work Approved

Do not proceed with work

Subcontractor:

SES

Work in Violation

Make necessary corrections

TYPE OF INSPECTION:  TROUGH  PARTIAL  COMPLETE

- |                                      |                                     |                                   |   |  |                          |
|--------------------------------------|-------------------------------------|-----------------------------------|---|--|--------------------------|
| <input type="checkbox"/> BUILDING    | <input type="checkbox"/> STRUCTURAL | <input type="checkbox"/> CONCRETE | <input type="checkbox"/> STEEL DECK         | <input type="checkbox"/> FORMWORK      | <input type="checkbox"/> |
| <input type="checkbox"/> UNDERGROUND | <input type="checkbox"/> FOOTING    | <input type="checkbox"/> MASONRY  | <input type="checkbox"/> BOLT INSP.         | <input type="checkbox"/> FIREPROOFING  | <input type="checkbox"/> |
| <input type="checkbox"/> ELECTRICAL  | <input type="checkbox"/> FOUNDATION | <input type="checkbox"/> COLUMNS  | <input type="checkbox"/> WELD INSP.         | <input type="checkbox"/> WATERPROOFING | <input type="checkbox"/> |
| <input type="checkbox"/> PLUMBING    | <input type="checkbox"/> FRAMING    | <input type="checkbox"/> STEEL    | <input type="checkbox"/> REIN. STEEL        | <input type="checkbox"/>               | <input type="checkbox"/> |
| <input type="checkbox"/> MECHANICAL  | <input type="checkbox"/> REFRIG.    | <input type="checkbox"/> DRYWALL  | <input type="checkbox"/> ROOFING            | <input type="checkbox"/>               | <input type="checkbox"/> |
| <input type="checkbox"/> HEAT VENT.  | <input type="checkbox"/> GAS PIPING | <input type="checkbox"/> SEWER    | <input checked="" type="checkbox"/> GRADING | <input type="checkbox"/>               | <input type="checkbox"/> |

COMMENTS:

6-8-09

SES = CONTINUES TO EXCAVATE 2' CUT IN SECTOR A-X, & LOCATED 12K HIGH VOLT. LINE IN SECTOR A-X ± 2' BELOW GRADE RUNNING N. TO S. CREW STOCK PILE SPOILS IN SECTOR C-1.

6-9-09

CREW CONTINUES EXCAVATION OF 2' CUT IN SECTOR A-X. ALEX W/ SES USED GPS FOR CUT DEPTH VERIFICATION & LOCATION OF PILE & POST EXCAVATION OF 2' CUT IN SECTOR A-X

6-10-09 (SEE ATTACHED SHEET)

SES CONTINUES EXCAVATION OF 2' CUT IN SECTOR A-X & STOCK PILE SPOILS IN SECTOR C-1. CREW ALSO ALSO LOCATED 12K HIGH VOLTAGE LINE ± 2' BELOW GRADE RUNNING E. TO W.

6-11-09

SES CONTINUES EXCAVATION OF 2' CUT IN SECTOR A-X & STOCK PILE SPOILS @ SECTOR C-1  
LNL = ERA (ENVIRONMENTAL RESTORATION DEPT.)  
TOOK 13 COMPOSITE SOIL SAMPLES & 13 PCB SOIL SAMPLES USING GPS FOR LOCATIONS OF SAMPLES IN SECTOR A-X. QUESTIONABLE METHOD OF SOIL SAMPLING. ON SAMPLE # 26

# DEPTH VERIFICATION CHART

DATE 6-9-09

SECTION LOC	GPS LOC.	PRE ELEV.	POST ELEV	CUT DEPTH
ax-depthverfy-1	426522.7 1695975	1297.031	1294.902 post	2.129
ax-depthverfy-2	426543.6 1695984	1296.294	1294.151 post	2.143
ax-depthverfy-3	426563.7 1695973	1297.866	1294.481 post	3.385
ax-depthverfy-4	426585.4 1695960	1299.5	1296.083 post	3.417
ax-depthverfy-5	426612.1 1695942	1300.021	1295.08 post	4.941
ax-depthverfy-6	426629.4 1695929	1300.179	1298.607 post	1.572 sandstone
ax-depthverfy-7	426640.9 1695950	1295.991	1294.634 post	1.357 sandstone
ax-depthverfy-8	426642.8 1695967	1292.069	1290.989 post	1.08 sandstone
ax-depthverfy-9	426621 1695979	1289.527	1287.807 post	1.72 sandstone
ax-depthverfy-10	426597.8 1695995	1289.152	1286.552 post	2.6
ax-depthverfy-11	426564.5 1696007	1291.051	1287.877 post	3.174
ax-depthverfy-12	426539.1 1696029	1287.605	1285.17 post	2.435
ax-depthverfy-13	426526.1 1696055	1281.341	1280.231 post	1.11 sandstone
ax-depthverfy-14	426547.6 1696051	1277.694	1276.262 post	1.432 sandstone
ax-depthverfy-15	426575.3 1696047	1274.697	1273.373 post	1.324 sandstone
ax-depthverfy-16	426603.8 1696035	1276.687	1274.528 post	2.159

Consolidated Engineering Laboratories  
534 23rd Avenue  
Oakland, CA 94606-5307

PROJECT NARRATIVE REPORT

Building Permit #

Job Name & Address:

B-850 SOIL REMEDIATION

Date: 6-15-09  
TO  
6-18-09

Time: 0700

Cell No. LAW 1256

General Contractor:

CERRUDO

Work Approved

Do not proceed with work

Subcontractor:

SES ENG.

Work in Violation

Make necessary corrections

TYPE OF INSPECTION:  ROUGH  PARTIAL  COMPLETE

- |                                      |                                     |                                   |   |  |                          |
|--------------------------------------|-------------------------------------|-----------------------------------|---|--|--------------------------|
| <input type="checkbox"/> BUILDING    | <input type="checkbox"/> STRUCTURAL | <input type="checkbox"/> CONCRETE | <input type="checkbox"/> STEEL DECK                 | <input type="checkbox"/> FORMWORK      | <input type="checkbox"/> |
| <input type="checkbox"/> UNDERGROUND | <input type="checkbox"/> FOOTING    | <input type="checkbox"/> MASONRY  | <input type="checkbox"/> BOLT INSP.                 | <input type="checkbox"/> FIREPROOFING  | <input type="checkbox"/> |
| <input type="checkbox"/> ELECTRICAL  | <input type="checkbox"/> FOUNDATION | <input type="checkbox"/> COLUMNS  | <input type="checkbox"/> WELD INSP.                 | <input type="checkbox"/> WATERPROOFING | <input type="checkbox"/> |
| <input type="checkbox"/> PLUMBING    | <input type="checkbox"/> FRAMING    | <input type="checkbox"/> STEEL    | <input type="checkbox"/> REIN. STEEL                | <input type="checkbox"/>               | <input type="checkbox"/> |
| <input type="checkbox"/> MECHANICAL  | <input type="checkbox"/> REFRIG.    | <input type="checkbox"/> DRYWALL  | <input type="checkbox"/> ROOFING                    | <input type="checkbox"/>               | <input type="checkbox"/> |
| <input type="checkbox"/> HEAT VENT.  | <input type="checkbox"/> GAS PIPING | <input type="checkbox"/> SEWER    | <input checked="" type="checkbox"/> MASS EXCAVATION | <input type="checkbox"/>               | <input type="checkbox"/> |

COMMENTS: 6-15-09

SES = FINISHED EXCAVATION OF 2' CUT IN SECTOR A-X & STARTED EXCAVATION OF 1' CUT IN SECTOR A-2 ON SOUTH HILL SIDE. & STACK PILE SPOILS @ SECTOR C-1.

6-16-09

SES = CONTINUES TO EXCAVATE 1' CUT IN SECTOR A-2. UNANION FOUND IN SECTOR A-2 @ TOP OF HILL SIDE BETWEEN 1047 & 1048 W.C. ON PLAN DRAWING (CONSTRUCTION & SURVEY POINTS) TRUE GPS LOC. TO COME ON WATER REPORT. CREW SURVEYED & FLAGGED LOCATIONS FOR SOIL PCB TEST LOCATIONS FOR ERD TEAM.

~~6-16-09~~ 6-17-09

SES = STARTED 1' CUT EXCAVATION ON NORTH HILLSIDE SLOPE IN SECTOR A-3, & STARTED OVER EXCAVATION IN SECTOR A-X TO 3' CUT @ PCB TEST SAMPLES #51, 65, 64 & 22.

6-18-09

SES = CONTINUES 1' & 2' CUT EXCAVATION IN SECTOR A-X IN V-DITCH ON SOUTH & EAST SIDE OF A-X & AT SECTOR A-1 AROUND MAN HOLE SAMPLE LOCATION #57  
ERD = L2NL ERD TEAM ON SITE TO COLLECT PCB SOIL SAMPLES (13=TOT.) FROM SECTOR A-2. SOIL SAMPLES # 62, 45, 42, 43, & 44 WERE RELOCATED DUE TO SAND STONE & ROCK. IN SECTOR A-X & A-1 ERD TEAM RESAMPLED PCB TEST SAMPLES # 49, 26, & ~~57~~ 57 AFTER OVER EXCAVATION IN THOSE AREAS WAS COMPLETED.

J. Phillips

Consolidated Engineering Laboratories  
534 23rd Avenue  
Oakland, CA 94606-5307  
PROJECT NARRATIVE REPORT

Building Permit #  
1 of 2

Job Name & Address: B-850 SOIL REMEDIATION  
Date: 6-22-09  
Time: 6:24 0700  
Cel No. LAW 1256

General Contractor: CERROJO SERV.  
Subcontractor: SCS ENGINEERING  
 Work Approved  
 Do not proceed with work  
 Work in Violation  
 Make necessary corrections

TYPE OF INSPECTION: <input checked="" type="checkbox"/> RROUGH <input type="checkbox"/> PARTIAL <input type="checkbox"/> COMPLETE					
<input type="checkbox"/> BUILDING	<input type="checkbox"/> STRUCTURAL	<input type="checkbox"/> CONCRETE	<input type="checkbox"/> STEEL DECK	<input type="checkbox"/> FORMWORK	<input type="checkbox"/>
<input type="checkbox"/> UNDERGROUND	<input type="checkbox"/> FOOTING	<input type="checkbox"/> MASONRY	<input type="checkbox"/> BOLT INSP.	<input type="checkbox"/> FIREPROOFING	<input type="checkbox"/>
<input type="checkbox"/> ELECTRICAL	<input type="checkbox"/> FOUNDATION	<input type="checkbox"/> COLUMNS	<input type="checkbox"/> WELD INSP.	<input type="checkbox"/> WATERPROOFING	<input type="checkbox"/>
<input type="checkbox"/> PLUMBING	<input type="checkbox"/> FRAMING	<input type="checkbox"/> STEEL	<input type="checkbox"/> REIN. STEEL	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/> MECHANICAL	<input type="checkbox"/> REFRIG.	<input type="checkbox"/> DRYWALL	<input type="checkbox"/> ROOFING	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/> HEAT VENT.	<input type="checkbox"/> GAS PIPING	<input type="checkbox"/> SEWER	<input checked="" type="checkbox"/> MASS GRADING	<input type="checkbox"/>	<input type="checkbox"/>

COMMENTS:

6-22-09  
SCS = CONTINUES TO OVER EXCAVATE 1'x2' CUT IN SECTOR A-X, & STARTED 1' CUT ON S. HILLSIDE OF SECTOR A-3.

6-23-09  
LINL ERM TEAM FOUND ± 4 PCB TEST SAMPLES ARE BAD, (HAVE HIGHER COUNTS OF PCB'S THAN ALLOWED, AS PER SPEC.) IN SECTOR A-2.  
SCS = CONTINUES 1' CUT EXCAVATION IN SECTOR A-3 ON S. HILLSIDE & CHECKED DEPTH OF CUT W/ GPS UNIT. CREW FOUND 1 = HOT SPOT BETWEEN SECTOR A-3 & A-4 OUTSIDE OF 1' CUT AREA @ TOP OF N. HILLSIDE, & MARKED DEPLETED URANIUM THAT RAN + 60,000 ON THE METER & + 4 ON THE REM. METER W/ RED PAINT.

6-24-09  
SCS = CONTINUES 1' CUT EXCAVATION IN SECTOR A-3 & A-4, CREW ALSO STARTED 1' OVER EXCAVATION IN SECTOR A-1 @ RT 4, DO AV RD, & ACCESS RD TO B-850, & UNEARTHED 2" TRANSITE PIPE 1 = DIRECT BURIAL ELEC. CABLE & 2" STEEL CONDUIT PIPE, ± 2' BELOW ORIGINAL GRADE. CREW ALSO BUSTED A WHAT APPEARS AS AN 1'x1' CONC. DUCT BANK, ALL @ COMMUNICATION VAULT.

1 - PHILLIPS

Consolidated Engineering Laboratories  
534 23rd Avenue  
Oakland, CA 94606-5307

Building Permit #  
2 of 2  
Cel No. LAW1256

PROJECT NARRATIVE REPORT

Job Name & Address:  
B-850 SOIL REMEDIATION.

Date:  
6-25-09

Time:  
0700

General Contractor:  
EVA CERRODO

Work Approved  
 Work in Violation

Do not proceed with work  
 Make necessary corrections

Subcontractor:  
SCS

TYPE OF INSPECTION:		<input checked="" type="checkbox"/> THOROUGH	<input type="checkbox"/> PARTIAL	<input type="checkbox"/> COMPLETE	
<input type="checkbox"/> BUILDING	<input type="checkbox"/> STRUCTURAL	<input type="checkbox"/> CONCRETE	<input type="checkbox"/> STEEL DECK	<input type="checkbox"/> FORMWORK	<input type="checkbox"/>
<input type="checkbox"/> UNDERGROUND	<input type="checkbox"/> FOOTING	<input type="checkbox"/> MASONRY	<input type="checkbox"/> BOLT INSP.	<input type="checkbox"/> FIREPROOFING	<input type="checkbox"/>
<input type="checkbox"/> ELECTRICAL	<input type="checkbox"/> FOUNDATION	<input type="checkbox"/> COLUMNS	<input type="checkbox"/> WELD INSP.	<input type="checkbox"/> WATERPROOFING	<input type="checkbox"/>
<input type="checkbox"/> PLUMBING	<input type="checkbox"/> FRAMING	<input type="checkbox"/> STEEL	<input type="checkbox"/> REIN. STEEL	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/> MECHANICAL	<input type="checkbox"/> REFRIG.	<input type="checkbox"/> DRYWALL	<input type="checkbox"/> ROOFING	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/> HEAT VENT.	<input type="checkbox"/> GAS PIPING	<input type="checkbox"/> SEWER	<input checked="" type="checkbox"/> MASS GRADING	<input type="checkbox"/>	<input type="checkbox"/>

COMMENTS: 6-25-09

LEAD EAD TEAM TOOK 13 SOIL SAMPLES FOR PCB TESTING & COMPOSITE TESTING IN SECTOR A-3

SCS = CONTINUES 1' CUT EXCAVATION IN SECTOR A-4. CREW ALSO IN PROCESS OF GRADING SECTOR A-X FOR LAY-OUT OF GRID FOR PIT/BOWL TO BE EXCAVATED, ON MONDAY. CREW SURVEY SECTOR A-X



**DAILY FIELD REPORT**

Project Name: <b>B-830 SOIL REMEDIATION</b>		Report #: _____		Date: <b>5-27-09</b>	
Field Rep: <b>TONY</b>		Project Number: <b>LAW 1231</b>		Page _____ of _____	
Project Manager: <b>CHRIS WICKERMAN</b>		Scope of Work: <input checked="" type="checkbox"/> Mass Grading <input type="checkbox"/> Pavement <input type="checkbox"/> Utility Trench <input type="checkbox"/> Other		Hours Charged: <input type="checkbox"/> Full Time <input type="checkbox"/> Part Time	
Contractor: <b>LEAVISO</b>		Contractor Representative: <b>SES ENGR.</b>		Conditions: <input checked="" type="checkbox"/> Sunny <input type="checkbox"/> Windy <input checked="" type="checkbox"/> Hot <input type="checkbox"/> Mild <input type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input type="checkbox"/> Cold <input type="checkbox"/> Fog	
Equipment	Type	Number	Density Testing Equipment		<input checked="" type="checkbox"/> Nuclear Type: <b>TROWLER</b>
Compaction	<b>N/A</b>				<input type="checkbox"/> Tube
Moving					<input checked="" type="checkbox"/> Sand Cone
Water			Fill Source:		<input checked="" type="checkbox"/> Native
Support					<input type="checkbox"/> Import
Plan	Engineer	Date	Fill Location: <b>SECTOR A-3</b>		
Civil					
Structural					
Geotech					

Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture
	<del>NO SURVEY ON MATERIAL</del>			<input type="checkbox"/> 90%	<input type="checkbox"/> Opt. + 2%
<b>50509-03</b>	<b>1'07 DAK BRN SANDY LEAN CLAY</b>	<b>122.5</b>	<b>12.0</b>	<input type="checkbox"/> 95%	<input type="checkbox"/> Opt. + 2% to 5%
				<input type="checkbox"/> Other:	<input type="checkbox"/> Other:

Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Correct Moisture	Percent Compaction	Pass/Fail
1	APPROX. GPS LOC. 5018	FG	103.3	6.9	96.7	2.1	101.1	82
2	5020		76.6	12.1	68.3	6.7	71.7	59
3	5023		78.4	5.7	74.2	4.3	75.1	61
4	1033		94.1	6.5	88.4	3.3	91.0	74
5	1031		77.1	10.1	70.0	5.0	73.4	60
6	5026		73.2	6.0	69.1	2.5	71.4	58

Comment/Sketch: **INSITU TEST OF IN PLACE NATIVE MATERIAL IN SECTOR A-3. ALL TEST LOC'S TAKEN FROM CONST. AREAS & SURVEY POINTS DRAWING'S FROM SES. ENGINEERING & ARE APPROXIMATE GPS SURVEY POINTS. SAND CONE TEST ON INSITU TEST LOCATION.**

**NOTICE:** Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

**This DFR is Preliminary** - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

**This DFR is Final** - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <b>[Signature]</b>	Date: <b>5/28/09</b>	Reviewed By: _____	Date: _____
--	----------------------	--------------------	-------------



B-583085

DAILY FIELD REPORT

Report #:		Date: 6-1-09	
Project Name: B-850 SOIL REMEDIATION		Project Number: LAW 18.56	
Field Rep: Tony Phillips		Project Manager:	
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench
Contractor: CERRUDO		Contractor Representative: ANDY BELL	
Conditions:		<input checked="" type="checkbox"/> Sunny	<input checked="" type="checkbox"/> Windy
		<input type="checkbox"/> Cloudy	<input type="checkbox"/> Rain
		<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Mild
		<input type="checkbox"/> Cold	<input type="checkbox"/> Fog
Equipment	Type	Number	
Compaction	N/A		
Moving			
Water			
Support			
Plan	Engineer	Date	
Civil			
Structural			
Geotech			

Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture
	N/A IN SITU TESTING ON IN PLACE MATERIAL ONLY IN SECTOR A-4			<input type="checkbox"/> 90%	<input type="checkbox"/> Opt. + 2%
				<input type="checkbox"/> 95%	<input type="checkbox"/> Opt. + 2% to 5%
				<input type="checkbox"/> Other:	<input type="checkbox"/> Other:

Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
1	NORTHERN EASTERN	16956.38	1369.02	84.2 6.8	78.8	N/A	N/A	N/A
2		16958.18	1316.57	68.3 7.4	66.6			
3		16959.72	1285.21	73.2 3.6	70.6			
4		16960.06	1266.77	81.5 2.5	79.5			

Comment/Sketch: SAND CONE TEST TAKEN @ #4. SES CREW CONTINUES TO EXCAVATE (DEMOS) SANDHILL + STARTED EXCAVATION ON 3' CUT IN SECTOR A-X + STOCK PILE BUILT BEHIND B-850 OVER SECTOR C-1. TEST LOC'S + ELEVATION TAKEN FROM GPS. SAMPLES TAKEN FOR BURN OUTS + MOISTURE CORRECTION USED

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: Tony Phillips	Date: 6-1	Reviewed By:	Date:
-------------------------------------	-----------	--------------	-------





R-583005

DAILY FIELD REPORT

Report #:		Date: 6-2-09	
Project Name: B-850 SOIL REMEDIATION		Project Number: LAW 1256	
Field Rep: Tom Phillips		Page ____ of ____	
Project Manager:		Hours Charged: <input checked="" type="checkbox"/> Full Time <input type="checkbox"/> Part Time	
Scope of Work: <input checked="" type="checkbox"/> Mass Grading <input type="checkbox"/> Pavement <input type="checkbox"/> Utility Trench <input type="checkbox"/> Other		Conditions: <input type="checkbox"/> Sunny <input checked="" type="checkbox"/> Windy <input type="checkbox"/> Hot <input checked="" type="checkbox"/> Mild	
Contractor: CEARUDO		<input checked="" type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input type="checkbox"/> Cold <input type="checkbox"/> Fog	
Contractor Representative: ANDY REIL		Density Testing Equipment: <input checked="" type="checkbox"/> Nuclear Type: TROVLER	
Equipment Type Number		<input type="checkbox"/> Tube	
Compaction: N/A		<input checked="" type="checkbox"/> Sand Cone	
Moving		Fill Source: <input checked="" type="checkbox"/> Native <input type="checkbox"/> Import	
Water		Plan Engineer Date	
Support		Fill Location: INSITU TESTING IN SECTOR A-X	
Civil			
Structural			
Geotech			

Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture
	N/A INSITU TESTING ONLY IN SECTOR A-X & SAND CONE @ TEST # 6			<input type="checkbox"/> 90%	<input type="checkbox"/> Opt. + 2%
				<input type="checkbox"/> 95%	<input type="checkbox"/> Opt. + 2% to 5%
				<input type="checkbox"/> Other:	<input type="checkbox"/> Other:

Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
	NORTHERN EASTERN							
1	426435.6	1695987	1298.19	11.2	8.3	103.2		
2	426477.8	1695936	1298.60	12.0	11.1	100.8		
3	426531.4	1695898	1298.54	10.0	17.1	93.0		
4	426519.9	1695924	1296.79	12.0	10.0	109.6		
5	426594.4	1695922	1290.33	86.2	2.8	83.8		
6	426571.4	1696050	1274.15	89.8	5.1	85.4		
7	426505.3	1696039	1290.58	91.9	2.6	89.5		
8	426456.9	1696001	1296.20	92.7	5.4	87.9		
9	426412.2	1696060	1293.12	115.4	9.8	105.1		
10	426405.9	1695930	1298.40	104.8	4.1	100.6		
11	426641.3	1695943	1296.98	81.9	2.2	80.1		

Comment/Sketch:  
CREW (SCS) CONTINUES TO EXCAVATE SECTOR A-X, 2' OUT SECTION & LOCATED COMMUNICATION LINE @ EAST SIDE OF SECTOR A-X ON HILLSIDE JUST WEST OF RT. #4 ROAD. MOISTURE BURN OUT SAMPLE TAKEN & USED MOISTURE CORRECTION

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: Tom Phillips	Date: 6-2	Reviewed By:	Date:
------------------------------------	-----------	--------------	-------



B-583005

DAILY FIELD REPORT

Report #:		Date: 6-3-09	
Project Name: B-830 SOIL REMEDIATION		Project Number: LAW 1256	
Field Rep: TONY PHILLIPS		Project Manager:	
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading <input type="checkbox"/> Pavement <input type="checkbox"/> Utility Trench <input type="checkbox"/> Other	Hours Charged:	<input checked="" type="checkbox"/> Full Time <input type="checkbox"/> Part Time
Contractor: CERAVDO	Contractor Representative: ANDY BELL	Conditions:	<input type="checkbox"/> Sunny <input checked="" type="checkbox"/> Windy <input type="checkbox"/> Hot <input checked="" type="checkbox"/> Mild <input checked="" type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input type="checkbox"/> Cold <input type="checkbox"/> Fog
Equipment		Type	Number
Compaction	IN SITU / IN PLACE		Density Testing Equipment: <input type="checkbox"/> Tube <input checked="" type="checkbox"/> Sand Cone
Moving			Fill Source: <input checked="" type="checkbox"/> Native <input type="checkbox"/> Import
Water			
Support			
Plan	Engineer	Date	Fill Location: IN SITU TESTING IN SECTOR B-1 @ SAND CONE
Civil			
Structural			
Geotech			

Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture
	N/A			<input type="checkbox"/> 90%	<input type="checkbox"/> Opt. + 2%
	MOISTURE SAMPLES TAKEN			<input type="checkbox"/> 95%	<input type="checkbox"/> Opt. + 2% to 5%
	4 MOISTURE CORRECTIONS			<input type="checkbox"/> Other:	<input type="checkbox"/> Other:
	USED. GPS FOR TEST LOCATIONS				
	& ELEVATIONS				

Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
	NORTHEAST	EASTERN						
1	426603.3	1695778	1319.0	98.6	1.4	97.2		
2	426581.6	1695738	1328.2	92.2	0.7	91.5		
3	426466.0	1695520	1349.6	89.2	1.3	88.0		
4	426411.8	1695499	1339.8	84.8	2.8	82.4		
5	426377.8	1695555	1337.0	84.2	2.1	82.4		
6	426300.5	1695705	1338.4	81.8	3.4	79.1		
7	426317.0	1695829	1327.3	103.2	1.2	101.9		
8	426313.1	1695895	1321.7	63.2	3.9	60.8		
9	426345.3	1696037	1304.7	80.4	1.7	79.0		

Comment/Sketch: SAND CONE TEST ON MOISTURE TEST #9. SOIL SAMPLES TAKEN FOR BURN OUTS & MOISTURE CORRECTIONS & CORRECTIONS USED. SOB CREW CONTINUE TO EXCAVATE 2' CUT FROM SECTOR A-X & STOCKPILE SPOILS @ SECTOR E-1. SEWER LINE NOT FOUND A LOWER THAN THE R' LOT @ S.E. CORNER OF A-X. 2" CONDUIT 1" COMM LINE & 1" POWER (ELEC) LINE, LOC. - 18" BELOW GRADE @ SOUTH SIDE OF A-X BETWEEN V-DITCH & AC. ROAD. ALSO 2" TRANSITE PIPES LOC. @ SAME AREA @ 2' BELOW GRADE.

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: Tony Phillips	Date: 6-3	Reviewed By:	Date:
-------------------------------------	-----------	--------------	-------



B-583005

DAILY FIELD REPORT

Report #:		Date: 6-4-09	
Project Name: B-830 SOIL REMEDIATION		Project Number: LAW 1256	
Field Rep: TONY PHILLIPS		Project Manager:	
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench
	<input type="checkbox"/> Other	Hours Charged:	<input checked="" type="checkbox"/> Full Time
			<input type="checkbox"/> Part Time
Contractor: CERADDO	Conditions:	<input checked="" type="checkbox"/> Sunny	<input checked="" type="checkbox"/> Windy
Contractor Representative: ANDY BELL		<input type="checkbox"/> Cloudy	<input type="checkbox"/> Rain
		<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Mild
		<input type="checkbox"/> Cold	<input type="checkbox"/> Fog

Comment/ Sketch:

SAND CONE TEST @ A-1.

SCS = CONTINUES TO EXCAVATE 2' CUT  
IN SECTOR A-X & STOCK PILE SPOILS  
IN SECTOR C-1

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: Tony Phillips	Date: 6-4	Reviewed By:	Date:
-------------------------------------	-----------	--------------	-------



Project Name: <u>LNL Site 300 B-850 Soil R.</u>		Report #:	Date: <u>5/26-28/09</u>
Field Rep: <u>Robert Uribe</u>		Project Number: <u>LAW 1252</u>	Page _____ of _____
Project Manager: <u>Cal Dickerman</u>		Scope of Work: <input checked="" type="checkbox"/> Mass Grading <input type="checkbox"/> Pavement <input type="checkbox"/> Utility Trench <input type="checkbox"/> Other	
Contractor: <u>Cessuda</u>		Hours Charged:	<input checked="" type="checkbox"/> Full Time <input type="checkbox"/> Part Time
Contractor Representative: <u>Andy Bell</u>		Conditions: <input checked="" type="checkbox"/> Sunny <input type="checkbox"/> Windy <input checked="" type="checkbox"/> Hot <input type="checkbox"/> Mild	
		<input type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input type="checkbox"/> Cold <input type="checkbox"/> Fog	

Comment/Sketch:

5/26/09 Tue  
 Break sand pile @ 10%. 8AM 60 psi - Fail  
 hand mix upper court yard @ 10%. 8:30 410 psi - Pass  
 hand mix sand pile @ 5%. 9AM 110 psi - Pass  
 hand mix 1' cut @ 5%. 9:15 370 psi - Pass  
 - soils work obs. 97° F  
 - office work Sunny

5/27/09 Wed

- Nuke test for in-situ, undisturbed soil in area A3  
 - 6 moist cont. (see Table)  
 - 1 sand cone (see Table one) 96° F  
 Sunny

5/28/09 Thurs.

- Completed lab tests from day before  
 - Reports

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <u>[Signature]</u>	Date: <u>5/28/09</u>	Reviewed By: _____	Date: _____
--	----------------------	--------------------	-------------



**DAILY FIELD REPORT**

Report #: B-583005		Date: 6/1-4/09	
Project Name: LLNL Site 300B85) S11K		Project Number: LAW 1257	
Field Rep: Robert Uibe		Project Manager: Cal Dickerman	
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench
	<input type="checkbox"/> Other	Hours Charged:	<input checked="" type="checkbox"/> Full Time
			<input type="checkbox"/> Part Time
Contractor: Cessudo	Conditions:		
Contractor Representative: Andy Ball	<input type="checkbox"/> Sunny	<input type="checkbox"/> Windy	<input type="checkbox"/> Hot
	<input type="checkbox"/> Cloudy	<input type="checkbox"/> Rain	<input type="checkbox"/> Mild
		<input type="checkbox"/> Cold	<input type="checkbox"/> Fog

Comment/ Sketch:

6/1/09 / Mon

- Nuke tests in A4
  - 4 moist. cont.
  - sand cone
- over cast 72°F

6/2/09 / Tue

- Nuke tests in A4
  - moist cont.
  - sand cone
- Sunny 77.5°F

6/3/09 / Wed

- Nuke tests in B1
  - moist. cont.
  - sand cone
- Partly Cloudy 79.5°F

6/4/09 / Thu

- moist. cont.
  - sand cone
  - reports
- Sunny 71°F

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

**This DFR is Preliminary** - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

**This DFR is Final** - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative:	Date: 6/4/09	Reviewed By: _____	Date: _____
-----------------------	--------------	--------------------	-------------



**DAILY FIELD REPORT**

Report#: B-583005		Date: 6/8-11/09	
Project Name: LNL Site 30385) soil Rem.		Project Number: LAW 1257	
Field Rep: Robert Uiride		Page ____ of ____	
Project Manager: Cal Dickerson			
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench
	<input type="checkbox"/> Other	Hours Charged:	<input checked="" type="checkbox"/> Full Time
			<input type="checkbox"/> Part Time
Contractor: Casudo	Conditions:	<input type="checkbox"/> Sunny	<input type="checkbox"/> Windy
Contractor Representative: Andy Bell		<input type="checkbox"/> Cloudy	<input type="checkbox"/> Rain
		<input type="checkbox"/> Hot	<input type="checkbox"/> Mild
		<input type="checkbox"/> Cold	<input type="checkbox"/> Fog

Comment/ Sketch:

6/8/09 Mon

- sand cone
- Repsets

Sunny 70° F

6/9/09 Tue

- Break sand pile 10% cement 110 psi
- Report

Windy Sunny 70° F

6/10/09 Wed

- Break sand pile 5% cement 290 psi
- 1' cut 5% cement 390 psi
- 1' cut 10% cement 410 psi
- Report

Partly Sunny 65° F

6/11/09 Thu

- Break upper court yard 10% cement 410 psi
- upper court yard 15% cement 410 psi
- Report

Sunny 60° F

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative:	Date: 6/11/09	Reviewed By: _____	Date: _____
-----------------------	---------------	--------------------	-------------



**DAILY FIELD REPORT**

Project Name: <u>LUAL Site 310 B850 Soil Rem.</u>		Report #: <u>B583005</u>	Date: <u>6/15-18/09</u>	
Field Rep: <u>Robert Uibe</u>		Project Number: <u>LAW 1257</u>	Page <u>    </u> of <u>    </u>	
Project Manager: <u>Cal Dickman</u>		Scope of Work: <input checked="" type="checkbox"/> Mass Grading <input type="checkbox"/> Pavement <input type="checkbox"/> Utility Trench <input type="checkbox"/> Other		
Contractor: <u>Cemudo</u>		Hours Charged: <input checked="" type="checkbox"/> Full Time <input type="checkbox"/> Part Time	Conditions: <input type="checkbox"/> Sunny <input type="checkbox"/> Windy <input type="checkbox"/> Hot <input type="checkbox"/> Mild	
Contractor Representative: <u>Andy Bell</u>		<input type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input type="checkbox"/> Cold <input type="checkbox"/> Fog		

Comment/ Sketch:

6/15/09 Mon  
Break mix upper court yard 12' cement 410 psi  
mix sand pipe 5% 230 psi  
mix i cut 5% 390 psi  
overcast 75° F

---

6/16/09 Tue  
Lab work  
Reports  
Sunny 80° F

---

6/17/09 Wed  
Curve from Ax area  
Sunny 85° F

---

6/18/09 Thu  
Curve  
Reports  
Sunny 91° F

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <u>[Signature]</u>	Date: <u>6/18/09</u>	Reviewed By: _____	Date: _____
--	----------------------	--------------------	-------------



DAILY FIELD REPORT

Report #: 13-S83005 Date: 6/29, 30 - 7/1/09

Project Name: <u>LLNL site 300 B850 Soil K</u>		Project Number: <u>LAW 1257 LAW 1261</u>		Page <u>      </u> of <u>      </u>	
Field Rep:		Project Manager: <u>Cal Dickerson</u>			
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility/Trench	<input type="checkbox"/> Other	Hours Charged:
				<input checked="" type="checkbox"/> Full Time	
				<input type="checkbox"/> Part Time	
Contractor: <u>Cavendish</u>		Conditions:		<input type="checkbox"/> Sunny	<input type="checkbox"/> Windy
Contractor Representative: <u>Andy Bell</u>				<input type="checkbox"/> Hot	<input type="checkbox"/> Mild
				<input type="checkbox"/> Cloudy	<input type="checkbox"/> Rain
				<input type="checkbox"/> Cold	<input type="checkbox"/> Fog

Comment/ Sketch:

6/29/09 Mon #LAW 1257  
 nuke tests in area Ax-2'  
 6 moist cont.  
 sand cone  
 soil sample for curve  
 Sunny 100° F

---

6/30/09 Tue #LAW 1257  
 complete curve + moist cont.  
 soil sample for curve  
 Sunny 90° F

---

7/1/09 Wed #LAW 1261  
 curve  
 Reports  
 Sunny 90° F

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <u>[Signature]</u>	Date: <u>7/1/09</u>	Reviewed By: _____	Date: _____
--	---------------------	--------------------	-------------





**DAILY FIELD REPORT**

Report #:	Date: 5/27/09
Project Name: LLNL Site 300B-855 Soil	Project Number: LAW 1252
Field Rep: Robert Uribe	Page 1 of 2
Project Manager: Mike Wissink	

Scope of Work: <input type="checkbox"/> Mass Grading <input type="checkbox"/> Pavement <input type="checkbox"/> Utility Trench <input type="checkbox"/> Other	Hours Charged:	<input type="checkbox"/> Full Time	<input type="checkbox"/> Part Time	area
Contractor: Cerrudo	Conditions: <input checked="" type="checkbox"/> Sunny 196°	<input type="checkbox"/> Windy	<input checked="" type="checkbox"/> Hot	<input type="checkbox"/> Mild
Contractor Representative: Andy Bell	<input type="checkbox"/> Cloudy	<input type="checkbox"/> Rain	<input type="checkbox"/> Cold	<input type="checkbox"/> Fog

Equipment	Type	Number	Density Testing Equipment
Compaction	insitu		<input type="checkbox"/> Nuclear
Moving			<input type="checkbox"/> Tube
Water			<input checked="" type="checkbox"/> Sand Cone
Support			<input checked="" type="checkbox"/> Native on site
Plan	Engineer	Date	<input type="checkbox"/> Import
Civil			Fill Location: in-situ Area A3
Structural			
Geotech			

Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture
050509-03	1' cut DK Brn sandy lean CL	122.5	12.0	<input type="checkbox"/> 90%	<input type="checkbox"/> Opt. + 2%
				<input type="checkbox"/> 95%	<input type="checkbox"/> Opt. + 2% to 5%
				<input type="checkbox"/> Other:	<input type="checkbox"/> Other:

Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
1	Test #1 area	SG	87.5	3.2	84.8	050509-03	69	
				789.6				
				21.1				
				650.5				
				3.2%				
				81.8				

Comment/Sketch:  
 Test taken near Nuke test site #1  
 undisturbed ~~site~~ soil  
 67%  
 #B-583005

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative:	Date: 5/27/09	Reviewed By:	Date:
-----------------------	---------------	--------------	-------



CONSOLIDATED ENGINEERING  
LABORATORIES

DATE: 5/27/09  
PROJECT #: LAWY 12 SZ  
COMPACTION SPEC: \_\_\_\_\_  
MOISTURE SPEC: \_\_\_\_\_

INSPECTOR: R. Uribe  
PROJECT NAME: LLNL site 300B-850 soil re  
TEST LOCATION: Test #1 area  
in-situ undisturbed soil

**SAND CONE TESTING**

A	WT of cone, jar, sand - Before	<u>6828.1</u>	g
B	WT of cone, jar, sand - After	<u>4175.4</u>	g
C	WT of sand in cone	<u>1580</u>	g
D	WT of sand used	<u>2652.7</u>	g A - B
E	WT of sand in hole	<u>1072.7</u>	g D - C
F	Density of sand	<u>89.6</u>	pcf
G	Volume of hole	<u><del>0.835</del> 0.0264</u>	cf E ÷ F
H	Gross WT of excavated soil + TARE	<u>—</u>	lbs
I	WT of TARE	<u>—</u>	lbs
J	Net WT of soil	<u>1048.4 / 2.311</u>	lbs H - I
K	WT Density	<u>87.5</u>	pcf J ÷ G
L	Soil + TARE (Wet)	<u>810.7</u>	lbs
M	TARE	<u>139.1</u>	lbs
N	Soil + TARE (Dry)	<u>789.6</u>	lbs
O	WT of Water	<u>21.1</u>	lbs L - N
P	WT of Soil	<u>650.5</u>	lbs N - M
Q	Moisture Content	<u>3.2%</u>	% O ÷ P
	Optimum Moisture Content	<u>12.0</u>	%
R	Dry Density	<u>84.8</u>	pcf K ÷ (I + Q)
S	Lab Maximum	<u>122.5</u>	pcf
	(Lab No. <u>050509 -03</u> )		
T	Percent Compaction	<u>69%</u>	% R ÷ S

Weight = WT  
Cubic Feet = cf

Pounds = lbs

Grams = G

Pounds per Cubic Feet = pcf  
Conversion Grams ÷ 453.6 = lbs.





**DAILY FIELD REPORT**

Report #: #B 58305	Date: 6/1/09
Project Name: LLNL Site 300 B850 Soil R.	Project Number: LAW 1257
Field Rep: Robert Uribe	Project Manager: Cal Dickerman

Scope of Work: <input checked="" type="checkbox"/> Mass Grading <input type="checkbox"/> Pavement <input type="checkbox"/> Utility Trench <input type="checkbox"/> Other	Hours Charged:	<input checked="" type="checkbox"/> Full Time <input type="checkbox"/> Part Time
--	----------------	--

Contractor: Cerrudo	Conditions:	<input type="checkbox"/> Sunny	<input type="checkbox"/> Windy	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Mild
Contractor Representative: Andy Bell		<input checked="" type="checkbox"/> Cloudy	<input type="checkbox"/> Rain	<input type="checkbox"/> Cold	<input type="checkbox"/> Fog

Equipment	Type	Number	Density Testing Equipment	Fill Source
Compaction	insitu		<input type="checkbox"/> Nuclear	Type:
Moving			<input type="checkbox"/> Tube	
Water			<input checked="" type="checkbox"/> Sand Cone	
Support			<input checked="" type="checkbox"/> Native	
			<input type="checkbox"/> Import	
Plan	Engineer	Date	Fill Location: 1' cut area A4	
Civil				
Structural				
Geotech				

Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture
OSJ507-33	1' cut dk brn sandy CL	122.5	12.0	<input type="checkbox"/> 90%	<input type="checkbox"/> Opt. + 2%
				<input type="checkbox"/> 95%	<input type="checkbox"/> Opt. + 2% to 5%
				<input type="checkbox"/> Other:	<input type="checkbox"/> Other:
				insitu	insitu

Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
1	Adj. to test #6 w/Nuke 6/1/09	SS	78.8	1.89	77.3	OSJ507-33	63	N/A

Comment/ Sketch: Test for insitu den. and moist. cont. near test #6 with Nuke gauge on 6/1/09

overcast 72°F

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <i>[Signature]</i>	Date: 6/1/09	Reviewed By: _____	Date: _____
--	--------------	--------------------	-------------



**CONSOLIDATED ENGINEERING  
LABORATORIES**

DATE: 6/1/09 INSPECTOR: Robert Uribe  
 PROJECT #: LAW 1257 PROJECT NAME: LLNL Site 300 B-850 Soil R  
 COMPACTION SPEC: insitu TEST LOCATION: 1' cut area A4  
 MOISTURE SPEC: insitu #B-583005 overcast @ 72°F

**SAND CONE TESTING**

A	WT of cone, jar, sand - Before	<u>6922.7</u>	g
B	WT of cone, jar, sand - After	<u>3837.4</u>	g
C	WT of sand in cone	<u>1580</u>	g
D	WT of sand used	<u>3085.3</u>	g A - B
E	WT of sand in hole	<u>1509.3</u>	g D - C
F	Density of sand	<u>89.6</u>	pcf
G	Volume of hole	<u>.0370</u>	cf E + F
H	Gross WT of excavated soil + TARE	<u>—</u>	lbs
I	WT of TARE	<u>—</u>	lbs
J	Net WT of soil	<u>1322.3 / 2.915</u>	lbs H - I
K	WT Density	<u>78.8</u>	pcf J ÷ G
L	Soil + TARE (Wet)	<u>906.0</u>	lbs
M	TARE	<u>#2 138.3</u>	lbs
N	Soil + TARE (Dry)	<u>891.8</u>	lbs
O	WT of Water	<u>14.2</u>	lbs L - N
P	WT of Soil	<u>753.5</u>	lbs N - M
Q	Moisture Content	<u>1.9 %</u>	% O ÷ P
	Optimum Moisture Content	<u>12.0</u>	%
R	Dry Density	<u>77.3</u>	pcf K ÷ (I + Q)
S	Lab Maximum (Lab No. <u>#050509-03</u> )	<u>122.5</u>	pcf <u>Dry</u>
T	Percent Compaction	<u>63%</u>	% R ÷ S

Weight = WT      Pounds = lbs      Grams = G      Pounds per Cubic Feet = pcf  
 Cubic Feet = cf      Conversion Grams ÷ 453.6 = lbs.



Report #: <b>B-583005</b>		Date: <b>6/2/09</b>	
Project Name: <b>LLNL Site 300 B850 Soil R.</b>		Project Number: <b>LAW 1257</b>	
Field Rep: <b>Robert Uribe</b>		Project Manager: <b>Cal Dickerman</b>	
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench
	<input type="checkbox"/> Other	Hours Charged:	<input checked="" type="checkbox"/> Full Time
			<input type="checkbox"/> Part Time
Contractor:	<b>Cerrudo</b>		
Contractor Representative:	<b>Andy Bell</b>		
Conditions:	<input checked="" type="checkbox"/> Sunny	<input type="checkbox"/> Windy	<input type="checkbox"/> Hot
	<input type="checkbox"/> Cloudy	<input type="checkbox"/> Rain	<input type="checkbox"/> Cold
			<input checked="" type="checkbox"/> Mild
			<input type="checkbox"/> Fog
Equipment	Type	Number	
Compaction	<b>insitu</b>		
Moving			
Water			
Support			
Plan	Engineer	Date	
Civil			
Structural			
Geotech			
			<input type="checkbox"/> Nuclear
			Type:
			<input type="checkbox"/> Tube
			<input checked="" type="checkbox"/> Sand Cone
			<input checked="" type="checkbox"/> Native
			<input type="checkbox"/> Import
			Fill Source
			Fill Location: <b>Area Ax</b>

Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture
	<b>N/A</b>			<input type="checkbox"/> 90%	<input type="checkbox"/> Opt. + 2%
				<input type="checkbox"/> 95%	<input type="checkbox"/> Opt. + 2% to 5%
				<input type="checkbox"/> Other:	<input type="checkbox"/> Other:
				<b>None</b>	<b>NONE</b>

Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
	<b>Area Ax, near Nuke #6</b>	<b>SG</b>	<b>96.8</b>	<b>3.3</b>	<b>93.7</b>	<b>N/A</b>	<b>N/A</b>	<b>N/A</b>

Comment/ Sketch:

**insitu readings only, no compaction testing, undisturbed SG on slope near Nuke test #6 on 6/2/09**

**Sunny 77.5°F**

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

**This DFR is Preliminary** - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

**This DFR is Final** - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative:	Date: <b>6/2/09</b>	Reviewed By: _____	Date: _____
-----------------------	---------------------	--------------------	-------------



CONSOLIDATED ENGINEERING  
LABORATORIES

#B-583005

DATE: 6/2/09  
PROJECT #: LAW 1257  
COMPACTION SPEC: None  
MOISTURE SPEC: None

INSPECTOR: Robert Uribe  
PROJECT NAME: LNL site 300 B850 soil R.  
TEST LOCATION: Area Ax

**SAND CONE TESTING**

A	WT of cone, jar, sand - Before	<u>6822.7</u>	g
B	WT of cone, jar, sand - After	<u>4086.4</u>	g
C	WT of sand in cone	<u>1580</u>	g
D	WT of sand used	<u>2736.3</u>	g A - B
E	WT of sand in hole	<u>1156.3</u>	g D - C
F	Density of sand	<u>89.6</u>	pcf
G	Volume of hole	<u>.0285</u>	cf E ÷ F
H	Gross WT of excavated soil + TARE	<u>—</u>	lbs
I	WT of TARE	<u>—</u>	lbs
J	Net WT of soil	<u>1251.4 / 2.759</u>	lbs, H - I
K	WT Density	<u>96.8</u>	pcf J ÷ G
L	Soil + TARE (Wet)	<u>752.4</u>	lbs
M	TARE	<u>137.6</u>	lbs
N	Soil + TARE (Dry)	<u>732.9</u>	lbs
O	WT of Water	<u>19.5</u>	lbs L - N
P	WT of Soil	<u>595.3</u>	lbs N - M
Q	Moisture Content	<u>3.3%</u>	% O ÷ P
	Optimum Moisture Content	<u>N/A</u>	%
R	Dry Density	<u>93.7</u>	pcf K ÷ (I + Q)
S	Lab Maximum (Lab No. <u>N/A</u> )	<u>N/A</u>	pcf
T	Percent Compaction	<u>N/A</u>	% R ÷ S

#7

Weight = WT  
Cubic Feet = cf

Pounds = lbs

Grams = G

Pounds per Cubic Feet = pcf  
Conversion Grams ÷ 453.6 = lbs.



**DAILY FIELD REPORT**

Report #: <b>R-S03005</b>	Date: <b>6/3/09</b>
Project Name: <b>LLNL Site 300850 soil R.</b>	Project Number: <b>LAW 1257</b>
Field Rep: <b>Robert Uirho</b>	Page _____ of _____
Project Manager: <b>Cal Dickerman</b>	

Scope of Work: <input checked="" type="checkbox"/> Mass Grading <input type="checkbox"/> Pavement <input type="checkbox"/> Utility Trench <input type="checkbox"/> Other	Hours Charged: <input checked="" type="checkbox"/> Full Time <input type="checkbox"/> Part Time
--	---

Contractor: <b>Cerrudo</b>	Conditions: <input checked="" type="checkbox"/> Sunny <b>Partly</b> <input type="checkbox"/> Windy <input type="checkbox"/> Hot <input checked="" type="checkbox"/> Mild <input type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input type="checkbox"/> Cold <input type="checkbox"/> Fog
Contractor Representative: <b>Andy Bell</b>	

Equipment	Type	Number	Density Testing Equipment: <input type="checkbox"/> Nuclear Type: <input type="checkbox"/> Tube <input checked="" type="checkbox"/> Sand Cone
Compaction	<b>insitu</b>		
Moving			
Water			
Support			Fill Source: <input checked="" type="checkbox"/> Native <input type="checkbox"/> Import
Plan	Engineer	Date	Fill Location: <b>Area B<sub>1</sub></b>
Civil			
Structural			
Geotech			

Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture
---	---	---	---	<input type="checkbox"/> 90%	<input type="checkbox"/> Opt. + 2%
				<input type="checkbox"/> 95%	<input type="checkbox"/> Opt. + 2% to 5%
				<input type="checkbox"/> Other:	<input type="checkbox"/> Other:
				<b>NONE</b>	<b>NONE</b>

Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
	<b>2' W of Nuke test #9</b>	<b>SG</b>	<b>78.3</b>	<b>2.3</b>	<b>76.5</b>	---	---	---

Comment/Sketch:  
**insitu testing of area B<sub>1</sub>, 2' west of Nuke test #9 on 6/3/09, for no compaction requirements, undisturbed soil**  
**Partly Cloudy 79.5° F**

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

**This DFR is Preliminary** - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

**This DFR is Final** - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <b>[Signature]</b>	Date: <b>6/3/09</b>	Reviewed By: _____	Date: _____
--	---------------------	--------------------	-------------





**CONSOLIDATED ENGINEERING  
LABORATORIES**

DATE: 6/3/09 INSPECTOR: Robert Uribe  
 PROJECT #: LAW 1257 PROJECT NAME: LLNL site 300 B850 soil R  
 COMPACTION SPEC: None TEST LOCATION: Area B, 2' west of  
 MOISTURE SPEC: None Nuke test #9 on 6/3/09 Partly Cloudy 79.5° F

**SAND CONE TESTING**

A	WT of cone, jar, sand - Before	<u>6724.1</u>	g
B	WT of cone, jar, sand - After	<u>3844.0</u>	g
C	WT of sand in cone	<u>1580</u>	g
D	WT of sand used	<u>2880.1</u>	g A - B
E	WT of sand in hole	<u>1300.1</u>	g D - C
F	Density of sand	<u>89.6</u>	pcf
G	Volume of hole	<u>0.0320</u>	cf E + F
H	Gross WT of excavated soil + TARE	<u>—</u>	lbs
I	WT of TARE	<u>—</u>	lbs
J	Net WT of soil	<u>1136.6 / 2.506</u>	lbs H - I
K	WT Density	<u>78.3</u>	pcf J ÷ G
L	Soil + TARE (Wet)	<u>991.3</u>	lbs
M	TARE	<u>#7 138.0</u>	lbs
N	Soil + TARE (Dry)	<u>971.8</u>	lbs
O	WT of Water	<u>19.5</u>	lbs L - N
P	WT of Soil	<u>833.8</u>	lbs N - M
Q	Moisture Content	<u>2.3%</u>	% O ÷ P
	Optimum Moisture Content	<u>N/A</u>	%
R	Dry Density	<u>76.5</u>	pcf K ÷ (I + Q)
S	Lab Maximum (Lab No. <u>N/A</u> )	<u>N/A</u>	pcf
T	Percent Compaction	<u>N/A</u>	% R ÷ S

Weight = WT  
Cubic Feet = cf

Pounds = lbs

Grams = G

Pounds per Cubic Feet = pcf  
Conversion Grams ÷ 453.6 = lbs.



**DAILY FIELD REPORT**

Report#- <b>B-583005</b>	Date: <b>6/4/09</b>
Project Name: <b>LLNL Site 300B850 Soil R.</b>	Project Number: <b>LAW 1257</b>
Field Rep: <b>Robert Uribe</b>	Page ____ of ____
Project Manager: <b>Cal Dickerman</b>	

Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench	<input type="checkbox"/> Other	Hours Charged:	<input checked="" type="checkbox"/> Full Time	<input type="checkbox"/> Part Time
----------------	--	-----------------------------------	---	--------------------------------	----------------	---	------------------------------------

Contractor: <b>Cerrudo</b>	Conditions:	<input checked="" type="checkbox"/> Sunny	<input type="checkbox"/> Windy	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Mild
Contractor Representative: <b>Andy Bell</b>		<input type="checkbox"/> Cloudy	<input type="checkbox"/> Rain	<input type="checkbox"/> Cold	<input type="checkbox"/> Fog

Equipment	Type	Number	Density Testing Equipment
Compaction	<b>insitu</b>		<input type="checkbox"/> Nuclear <input type="checkbox"/> Tube <input checked="" type="checkbox"/> Sand Cone
Moving			
Water			Fill Source: <input checked="" type="checkbox"/> Native
Support			<input type="checkbox"/> Import
Plan	Engineer	Date	Fill location: <b>Area A1</b>
Civil			
Structural			
Geotech			

Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture
—	—	—	—	<input type="checkbox"/> 90%	<input type="checkbox"/> Opt. + 2%
				<input type="checkbox"/> 95%	<input type="checkbox"/> Opt. + 2% to 5%
				<input type="checkbox"/> Other:	<input type="checkbox"/> Other:
				<b>None</b>	<b>None</b>

Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
	<b>20' E and 10' N of Nuke test #1</b>	<b>SG1</b>	<b>123.3</b>	<b>1.7</b>	<b>121.2</b>	—	—	—

**Comment/Sketch:**  
*insitu test of undisturbed soil adjacent to excavated area in A1, sand cone test was near Nuke test #1 on 5/18/09, no compaction requirements, rocky sandy soil*

*Sunny 71°F*

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

**This DFR is Preliminary** - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

**This DFR is Final** - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <i>[Signature]</i>	Date: <b>6/4/09</b>	Reviewed By: _____	Date: _____
--	---------------------	--------------------	-------------



**CONSOLIDATED ENGINEERING  
LABORATORIES**

DATE: 6/4/09 INSPECTOR: Robert Uribe  
 PROJECT #: LAW 1257 PROJECT NAME: LLNL Site 300 B890 Soil R.  
 COMPACTION SPEC: None TEST LOCATION: Area A, 20' east and  
 MOISTURE SPEC: None 10' North of Nuke test #1 on 5/18/09

**SAND CONE TESTING**

A	WT of cone, jar, sand - Before	<u>6806.4</u>	g
B	WT of cone, jar, sand - After	<u>4314.1</u>	g
C	WT of sand in cone	<u>1580</u>	g
D	WT of sand used	<u>2492.3</u>	g A - B
E	WT of sand in hole	<u>912.3</u>	g D - C
F	Density of sand	<u>89.6</u>	pcf
G	Volume of hole	<u>0.0224</u>	cf E + F
H	Gross WT of excavated soil + TARE	<u>—</u>	lbs
I	WT of TARE	<u>—</u>	lbs
J	Net WT of soil	<u>1253.2 / 2.763</u>	lbs H - I
K	WT Density	<u>123.3</u>	pcf J ÷ G
L	Soil + TARE (Wet)	<u>1392.0</u>	lbs
M	TARE #13	<u>138.8</u>	lbs
N	Soil + TARE (Dry)	<u>1371.3</u>	lbs
O	WT of Water	<u>20.7</u>	lbs L - N
P	WT of Soil	<u>1232.5</u>	lbs N - M
Q	Moisture Content	<u>1.7 %</u>	% O ÷ P
	Optimum Moisture Content	<u>N/A</u>	%
R	Dry Density	<u>121.2</u>	pcf K ÷ (I + Q)
S	Lab Maximum (Lab No. <u>N/A</u> )	<u>N/A</u>	pcf
T	Percent Compaction	<u>N/A</u>	% R ÷ S

Weight = WT  
Cubic Feet = cf

Pounds = lbs

Grams = G

Pounds per Cubic Feet = pcf  
Conversion Grams ÷ 453.6 = lbs.

**Break Log**

\*Test stopped due to limit of machine  
100psi min.

**CONSOLIDATED ENGINEERING  
LABORATORIES**

LLNL Site 300 B-850 Soil Remediation  
B-583005

Sample Date time molded	Sample 4" diam.	Break Date time	Sample Location/ %cement	unit wt. wet	Max Load (lbs)	Test Strength (psi)	moist. C.
5/12/2009 2pm	#1a	5/15/2009 1pm	sand pile 10%	144.70	548	40	7.80%
5/12/2009 2pm	#1b	5/19/09 12pm	sand pile 10%	144.70	829	70	7.80%
5/12/2009 2pm	#1c	5/26/09 8am	sand pile 10%	144.70	814	60	7.80%
5/12/2009 2pm	#1d	6/9/09 8am	sand pile 10%	144.70	1407	110	7.80%
5/13/09 9:30am	#2a	5/16/09 7:30am	sand pile 5%	134.10	2048	160	10.00%
5/13/09 9:30am	#2b	5/20/09 8am	sand pile 5%	134.10	3659	290	10.00%
5/13/09 9:30am	#2c	6/10/2009 8am	sand pile 5%	134.10	3717	290	10.00%
5/13/09 10:30am	#3a	5/16/09 8am	1' cut 5%	126.90	3980	320	14.10%
5/13/09 10:30am	#3b	5/20/09 8:30am	1' cut 5%	126.90	5104	410*	14.10%
5/13/09 10:30am	#3c	6/10/09 8:30am	1' cut 5%	126.90	4976	390	14.10%
5/13/09 11am	#4a	5/16/09 8:15am	1' cut 10%	125.50	3915	310	14.00%
5/13/09 11am	#4b	5/20/09 9am	1' cut 10%	125.50	5104	410*	14.00%
5/13/09 11am	#4c	6/10/09 9am	1' cut 10%	125.50	5104	410*	14.00%
5/14/09 12pm	#5a	5/18/09 8am	upper yard 10%	124.10	5160	410	13.10%
5/14/09 12pm	#5b	5/21/09 8am	upper yard 10%	124.10	5104	410*	13.10%
5/14/09 12pm	#5c	6/11/09 8am	upper yard 10%	124.10	5104	410*	13.10%
5/14/09 1pm	#6a	5/18/09 8:30am	upper yard 15%	123.30	4892	390	15.90%
5/14/09 1pm	#6b	5/21/09 8:30am	upper yard 15%	123.30	5104	410*	15.90%
5/14/09 1pm	#6c	6/11/09 9am	upper yard 15%	123.30	5104	410*	15.90%
<b>Cement mixed by hand</b>							
5/18/09 12:30pm	#7a	5/21/09 9am	upper yard 10%	124.10	5104	410*	12.50%
5/18/09 12:30pm	#7b	5/26/09 8:30am	upper yard 10%	124.10	5104	410*	12.50%
5/18/09 12:30pm	#7c		upper yard 10%	124.10			12.50%
5/18/09 2:30pm	#8a	5/21/09 9:30am	sand pile 5%	134.10	1179	90	5.10%
5/18/09 2:30pm	#8b	5/26/09 9am	sand pile 5%	134.10	1430	110	5.10%
5/18/09 2:30pm	#8c		sand pile 5%	134.10			5.10%
5/18/09 1:30pm	#9a	5/21/09 10am	1' cut 5%	125.50	3300	260	10.70%
5/18/09 1:30pm	#9b	5/26/09 9:15am	1' cut 5%	125.50	4605	370	10.70%
5/18/09 1:30pm	#9c		1' cut 5%	125.50			10.70%



**DAILY FIELD REPORT**

Report #:		Date: 6/29/09						
Project Name: LLNL Site 300 BSSO Soil R.		Project Number: LAW 1257						
Field Rep: Robert Unke		Project Manager: Cal Dickerson						
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench					
Contractor: Cerrada		Hours Charged:						
Contractor Representative: Andy Bell		<input checked="" type="checkbox"/> Full Time <input type="checkbox"/> Part Time						
Conditions:		<input checked="" type="checkbox"/> Sunny	<input type="checkbox"/> Windy					
		<input type="checkbox"/> Cloudy	<input checked="" type="checkbox"/> Hot <input type="checkbox"/> Mild					
		<input type="checkbox"/> Rain	<input type="checkbox"/> Cold <input type="checkbox"/> Fog					
Equipment	Type	Number						
Compaction	insitu							
Moving								
Water								
Support								
Plan	Engineer	Date						
Civil								
Structural								
Geotech								
Density Testing Equipment		Type:						
		<input type="checkbox"/> Nuclear						
		<input type="checkbox"/> Tube						
		<input checked="" type="checkbox"/> Sand Cone						
Fill Source		<input checked="" type="checkbox"/> Native in site						
		<input type="checkbox"/> Import						
Fill Location: Area Ax - 2' adj. to Nuke test #1								
Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture			
—	—	—	—	<input type="checkbox"/> 90%	<input type="checkbox"/> Opt. + 2%			
				<input type="checkbox"/> 95%	<input type="checkbox"/> Opt. + 2% to 5%			
				<input type="checkbox"/> Other:	<input type="checkbox"/> Other:			
				None	None			
Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
1	adj. to Nuke test #1	6/29/09 - 2'		6.3	77.3	—	N/A	N/A

Comment/ Sketch:  
insitu sand cone in area Ax @ -2' in depth,  
sub grade was subexposed approx. -2' and exposed to  
elements for over a week.

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <i>[Signature]</i>	Date: 6/29/09	Reviewed By: _____	Date: _____
--	---------------	--------------------	-------------

# COMPACTION TEST

Test Procedure ASTM D 1557-91

Project Name: LLNL Site 300 B850 Soil Remediation  
 Project No.: LAW 1257  
 Location: area Ax  
 Sample No.: 061709-01  
 Visual Sample Description: Reddish Brn sandy CL w/ agg

Tested By: R. Uribe Date: 06/17/09  
 Calculated By: R. Uribe Date: 06/17/09  
 Checked By: \_\_\_\_\_ Date: \_\_\_\_\_  
 Depth (ft): \_\_\_\_\_

876>3/8" ToT=18098

MOLD VOLUME (CU.FT) 0.033333

Compaction Method  ASTM D1557-91  
 ASTM D698  
 Preparation Method  Moist field  
 Dry

Trail No.	1	2	3	4	5	6
Wt. Comp. Soil + Mold (gm.)	6438.6	6598.8	6603.3	6569.9		
Wt. of Mold (gm.)	4596.4	4596.4	4596.4	4596.4		
Net Wt. of Soil (gm.)	1842.2	2002.4	2006.9	1973.5		
Container No.						
Wt. of Container (gm.)	138.4	109.6	137.5	138.6		
Wet Wt. of Soil + Cont. (gm.)	473.6	457.6	481.4	333.1		
Dry Wt. of Soil + Cont. (gm.)	444.6	415.5	434.3	302.2		
Moisture Content (%)	9.47	13.76	15.87	18.89		
Wet Density (pcf)	121.84	132.44	132.73	130.52		
Dry Density (pcf)	111.30	116.41	114.55	109.79		

Maximum Dry Density (pcf) 126.0

Optimum Moisture Content (%) 11.0

Assumed Specific Gravity = 2.65

### PROCEDURE USED

#### Procedure A

Soil Passing No. 4 (4.75 mm) Sieve  
 Mold: 4-in. (101.6 mm) diameter  
 Layers: 5 (Five)  
 Blows per layer: 25 (twenty-five)  
 May be used if No.4 retained < 20%




#### Procedure B

Soil Passing 3/8-in. (9.5 mm) Sieve  
 Mold: 4-in. (101.6 mm) diameter  
 Layers: 5 (Five)  
 Blows per layer: 25 (twenty-five)  
 Use if + No.4 > 20% and - 3/8-in. < 20%



#### Procedure C

Soil Passing 3/4-in. (19.0 mm) Sieve  
 Mold: 6-in. (152.4 mm) diameter  
 Layers: 5 (Five)  
 Blows per layer: 56 (fifty-six)  
 Use if + 3/8-in. >20% and + 3/4-in. <30%



# COMPACTION TEST

Test Procedure ASTM D 1557-91

Project Name: LLNL Site 300 B850 Soil Remediation  
 Project No. : LAW 1257  
 Location: Stock pile @ Ax -Z'  
 Sample No. : 062909-01  
 Visual Sample Description: Brn sandy silt

Tested By : R. Uribe  
 Calculated By : R. Uribe  
 Checked By : \_\_\_\_\_  
 Depth (ft) : \_\_\_\_\_

Date: 06/29/09  
 Date: 06/29/09  
 Date: \_\_\_\_\_

876>3/8" ToT=18098

MOLD VOLUME (CU.FT) 0.033333

Compaction Method  ASTM D1557-91  
 ASTM D698  
 Preparation Method  Moist field  
 Dry

Trail No.	1	2	3	4	5	6
Wt. Comp. Soil + Mold (gm.)	6433	6528.3	6539	6507.2		
Wt. of Mold (gm.)	4596.4	4596.4	4596.4	4596.4		
Net Wt. of Soil (gm.)	1836.6	1931.9	1942.6	1910.8		
Container No.						
Wt. of Container (gm.)	139	138.8	138.5	110.7		
Wet Wt. of Soil + Cont. (gm.)	582.2	606.9	566.3	457.5		
Dry Wt. of Soil + Cont. (gm.)	522.1	538	495.8	394.2		
Moisture Content (%)	15.69	17.26	19.73	22.33		
Wet Density (pcf)	121.47	127.77	128.48	126.38		
Dry Density (pcf)	105.00	108.97	107.31	103.31		

Maximum Dry Density (pcf) 126.0

Optimum Moisture Content (%) 11.5

Assumed Specific Gravity = 2.65

### PROCEDURE USED

#### Procedure A

Soil Passing No. 4 (4.75 mm) Sieve  
 Mold : 4-in. (101.6 mm) diameter  
 Layers : 5 (Five)  
 Blows per layer : 25 (twenty-five)  
 May be used if No.4 retained < 20%




#### Procedure B

Soil Passing 3/8-in. (9.5 mm) Sieve  
 Mold : 4-in. (101.6 mm) diameter  
 Layers : 5 (Five)  
 Blows per layer : 25 (twenty-five)  
 Use if + No.4 > 20% and - 3/8-in. < 20%



#### Procedure C

Soil Passing 3/4-in. (19.0 mm) Sieve  
 Mold : 6-in. (152.4 mm) diameter  
 Layers : 5 (Five)  
 Blows per layer : 56 (fifty-six)  
 Use if + 3/8-in. >20% and + 3/4-in. <30%



# COMPACTION TEST

Test Procedure ASTM D 1557-91

Project Name: LLNL Site 300 B850 Soil Remediation  
 Project No. : LAW 1257  
 Location: Stock pile@ Ax  
 Sample No. : 063009-01  
 Visual Sample Description: Reddish Brn sandy CL w/ agg

Tested By : R. Uribe Date: 06/30/09  
 Calculated By : R. Uribe Date: 07/01/09  
 Checked By : \_\_\_\_\_ Date: \_\_\_\_\_  
 Depth (ft) : \_\_\_\_\_

876>3/8" ToT=18098

MOLD VOLUME (CU.FT) 0.033333

Compaction Method  ASTM D1557-91  
 ASTM D698  
 Preparation Method  Moist field  
 Dry

Trail No.	1	2	3	4	5	6
Wt. Comp. Soil + Mold (gm.)	6433.1	6509	6557.8	6559		
Wt. of Mold (gm.)	4596.4	4596.4	4596.4	4596.4		
Net Wt. of Soil (gm.)	1836.7	1912.6	1961.4	1962.6		
Container No.						
Wt. of Container (gm.)	110.8	138.2	138.2	139.3		
Wet Wt. of Soil + Cont. (gm.)	395.6	397.1	410.1	480		
Dry Wt. of Soil + Cont. (gm.)	365.8	365.7	371.4	426.3		
Moisture Content (%)	11.69	13.80	16.60	18.71		
Wet Density (pcf)	121.48	126.50	129.72	129.80		
Dry Density (pcf)	108.77	111.15	111.26	109.34		

Maximum Dry Density (pcf) 112.0

Optimum Moisture Content (%) 15.5

Assumed Specific Gravity = 2.65

### PROCEDURE USED

#### Procedure A


Soil Passing No. 4 (4.75 mm) Sieve  
 Mold : 4-in. (101.6 mm) diameter  
 Layers : 5 (Five)  
 Blows per layer : 25 (twenty-five)  
 May be used if No.4 retained < 20%

**Procedure B**

Soil Passing 3/8-in. (9.5 mm) Sieve  
 Mold : 4-in. (101.6 mm) diameter  
 Layers : 5 (Five)  
 Blows per layer : 25 (twenty-five)  
 Use if + No.4 > 20% and - 3/8-in. < 20%

**Procedure C**

Soil Passing 3/4-in. (19.0 mm) Sieve  
 Mold : 6-in. (152.4 mm) diameter  
 Layers : 5 (Five)  
 Blows per layer : 56 (fifty-six)  
 Use if + 3/8-in. >20% and + 3/4-in. <30%







**CONSOLIDATED ENGINEERING  
LABORATORIES**

DATE: 6/29/09  
 PROJECT #: LAW 1257  
 COMPACTION SPEC: N/A  
 MOISTURE SPEC: N/A

INSPECTOR: Robert Uribe  
 PROJECT NAME: LLNL Site 300 B850 Soil R  
 TEST LOCATION: Ax -2' adj. to Nuke test  
#1 on 6/29/09

**SAND CONE TESTING**

A	WT of cone, jar, sand - Before	<u>6733.8</u>	g
B	WT of cone, jar, sand - After	<u>3799.1</u>	g
C	WT of sand in cone	<u>1580</u>	g
D	WT of sand used	<u>2934.7</u>	g A - B
E	WT of sand in hole	<u>1354.7</u>	g D - C
F	Density of sand	<u>89.6</u>	pcf
G	Volume of hole	<u>15.1 / .0333</u>	cf E + F
H	Gross WT of excavated soil + TARE	_____	lbs
I	WT of TARE	_____	lbs
J	Net WT of soil	<u>1245.6 / 2.746</u>	lbs H - I
K	WT Density	<u>82.5</u>	pcf J ÷ G
L	Soil + TARE (Wet) <u>#5</u>	<u>1380.4</u>	lbs
M	TARE	<u>136.5</u>	lbs
N	Soil + TARE (Dry)	<u>1307.1</u>	lbs
O	WT of Water	<u>73.3</u>	lbs L - N
P	WT of Soil	<u>1170.6</u>	lbs N - M
Q	Moisture Content	<u>6.3</u>	% O ÷ P
	Optimum Moisture Content	<u>N/A</u>	%
R	Dry Density	_____	pcf K ÷ (I + Q)
S	Lab Maximum (Lab No. <u>N/A</u> )	<u>N/A</u>	pcf
T	Percent Compaction	<u>N/A</u>	% R ÷ S

Nuke  
01.7 / 11.2

Weight = WT  
Cubic Feet = cf

Pounds = lbs

Grams = G

Pounds per Cubic Feet = pcf  
Conversion Grams ÷ 453.6 = lbs.

Date	Location	Tare	Wet soil + tare	Dry soil + tare	Wt. of water	Wt. of soil	Moisture Content
5/11/2009	hand mix sand pile pad	139.0o	715.0o	693.0o	22.0o	554.0o	4.00%
5/11/2009	hand mix upper court yard pad	110.4o	406.1o	373.0o	33.1o	262.6o	12.60%
5/11/2009	hand mix 1' cut pad	137.0o	708.0o	653.0o	55.0o	516.0o	10.70%
5/12/2009	for nuke gauge - sand pile @ 10% SG	138.4o	804.5o	756.4o	48.1o	618.0o	7.80%
5/12/2009	for nuke gauge - sand pile @ 10% 6"	137.1o	633.1o	599.2o	33.9o	462.1o	7.30%
5/12/2009	for nuke gauge - sand pile @ 10% 12"	110.6o	839.1o	785.9o	53.2o	675.3o	7.90%
5/13/2009	for nuke gauge - 1' cut @ 5% SG	367.4o	913.6o	846.2o	67.4o	478.8o	14.10%
5/13/2009	for nuke gauge - 1' cut @ 5% 6"	365.1o	890.2o	823.3o	66.9o	458.2o	14.60%
5/13/2009	for nuke gauge - 1' cut @ 5% 12"	368.9o	937.2o	865.3o	71.9o	496.4o	14.50%
5/13/2009	for nuke gauge - 1' cut @ 10% SG	366.2o	977.6o	902.6o	75.0o	536.4o	14.00%
5/13/2009	for nuke gauge - 1' cut @ 10% 6"	110.8o	633.2o	573.4o	59.8o	462.6o	12.90%
5/13/2009	for nuke gauge - 1' cut @ 10% 12"	137.5o	721.7o	642.7o	79.0o	505.2o	15.60%
5/13/2009	for nuke gauge - sand pile @ 5% SG	138.2o	546.8o	510.2o	36.6o	372.0o	9.80%
5/13/2009	for nuke gauge - sand pile @ 5% 6"	138.4o	542.7o	512.7o	30.0o	374.3o	8.00%
5/13/2009	for nuke gauge - sand pile @ 5% 12"	137.3o	431.6o	410.2o	21.4o	272.9o	7.80%
5/13/2009	sand pile @ 5%	367.9o	819.2o	778.3o	40.9o	410.4o	10.00%
5/14/2009	for nuke gauge - upper court @ 10% SG	136.6o	538.0o	491.4o	46.6o	354.8o	13.10%
5/14/2009	for nuke gauge - upper court @ 10% 6"	137.1o	478.4o	435.8o	42.6o	298.7o	14.30%
5/14/2009	for nuke gauge - upper court @ 10% 12"	138.7o	500.0o	452.6o	47.4o	313.9o	15.10%
5/14/2009	for nuke gauge - upper court @ 15% SG	138.5o	579.9o	519.5o	60.4o	381.0o	15.90%
5/14/2009	for nuke gauge - upper court @ 15% 6"	138.1o	479.3o	436.7o	42.6o	298.6o	14.30%
5/14/2009	for nuke gauge - upper court @ 15% 12"	138.0o	585.7o	518.7o	67.0o	380.7o	17.60%
5/20/2009	for nuke gauge - area A2 insitu test #1	110.7o	628.8o	599.1o	29.8o	488.4o	6.00%
5/27/2009	for nuke gauge - area A3 insitu test #1	109.4o	648.0o	636.9o	11.1o	527.5o	2.10%
5/27/2009	for nuke gauge - area A3 insitu test #2	110.7o	566.8o	538.3o	28.5o	427.6o	6.70%
5/27/2009	for nuke gauge - area A3 insitu test #3	137.2o	567.4o	549.8o	17.6o	412.6o	4.30%
5/27/2009	for nuke gauge - area A3 insitu test #4	136.7o	641.8o	625.6o	16.2o	488.9o	3.30%
5/27/2009	for nuke gauge - area A3 insitu test #5	137.5o	494.6o	477.5o	17.1o	340.0o	5.00%
5/27/2009	for nuke gauge - area A3 insitu test #6	138.2o	529.1o	519.5o	9.6o	381.3o	2.50%
6/1/2009	for nuke gauge - area A4 insitu test #1	136.7o	645.7o	613.5o	32.2o	476.8o	6.80%
6/1/2009	for nuke gauge - area A4 insitu test #2	109.3o	614.1o	602.1o	12.0o	492.8o	2.40%
6/1/2009	for nuke gauge - area A4 insitu test #3	138.1o	676.3o	657.6o	18.7o	519.5o	3.60%
6/1/2009	for nuke gauge - area A4 insitu test #4	139.0o	872.4o	854.6o	17.8o	715.6o	2.50%
6/2/2009	for nuke gauge - area Ax insitu test #1	138.7o	567.1o	534.4o	32.7o	395.7o	8.30%
6/2/2009	for nuke gauge - area Ax insitu test #3	109.1o	663.3o	582.5o	80.8o	473.4o	17.10%
6/2/2009	for nuke gauge - area Ax insitu test #5	137.1o	713.0o	697.1o	15.9o	560.0o	2.80%
6/2/2009	for nuke gauge - area Ax insitu test #7	136.4o	822.9o	805.6o	17.3o	669.2o	2.60%
6/2/2009	for nuke gauge - area Ax insitu test #9	138.2o	762.8o	707.0o	55.8	568.8o	9.80%
6/2/2009	for nuke gauge - area Ax insitu test #11	137.5o	610.6o	600.6o	10.0o	463.1o	2.20%

Difference of moisture  
content with oven  
and nuke gauge

**CONSOLIDATED ENGINEERING  
LABORATORIES**

LLNL Site 300 B-850 Soil Remediation  
B-583005

Date	Location	Moisture content with oven burn-out	Moisture content with nuke gauge	Points Difference with nuke gauge
5/11/2009	hand mix sand pile pad	4.00%	5.30%	1.30
5/11/2009	hand mix upper court yard pad	12.60%	18.00%	5.40
5/11/2009	hand mix 1' cut pad	10.70%	9.50%	-1.20
5/12/2009	for nuke gauge - sand pile @ 10% SG	7.80%	8.80%	1.00
5/12/2009	for nuke gauge - sand pile @ 10% 6"	7.30%	13.30%	6.00
5/12/2009	for nuke gauge - sand pile @ 10% 12"	7.90%	21.60%	13.70
5/13/2009	for nuke gauge - 1' cut @ 5% SG	14.10%	16.40%	2.30
5/13/2009	for nuke gauge - 1' cut @ 5% 6"	14.60%	18.60%	4.00
5/13/2009	for nuke gauge - 1' cut @ 5% 12"	14.50%	17.80%	3.30
5/13/2009	for nuke gauge - 1' cut @ 10% SG	14.00%	16.10%	2.10
5/13/2009	for nuke gauge - 1' cut @ 10% 6"	12.90%	16.20%	3.30
5/13/2009	for nuke gauge - 1' cut @ 10% 12"	15.60%	19.80%	4.20
5/13/2009	for nuke gauge - sand pile @ 5% SG	9.80%	10.10%	0.30
5/13/2009	for nuke gauge - sand pile @ 5% 6"	8.00%	11.60%	3.60
5/13/2009	for nuke gauge - sand pile @ 5% 12"	7.80%	11.10%	3.3
5/14/2009	for nuke gauge - upper court @ 10% SG	13.10%	14.10%	1.00
5/14/2009	for nuke gauge - upper court @ 10% 6"	14.30%	17.10%	2.8
5/14/2009	for nuke gauge - upper court @ 10% 12"	15.10%	15.50%	0.40
5/14/2009	for nuke gauge - upper court @ 15% SG	15.90%	17.30%	1.40
5/14/2009	for nuke gauge - upper court @ 15% 6"	14.30%	18.90%	4.60
5/14/2009	for nuke gauge - upper court @ 15% 12"	17.60%	19.40%	1.8
5/20/2009	for nuke gauge - area A2 insitu test #1	6.00%	7.60%	1.60
5/27/2009	for nuke gauge - area A3 insitu test #1	2.10%	6.90%	4.8
5/27/2009	for nuke gauge - area A3 insitu test #2	6.70%	12.10%	5.40
5/27/2009	for nuke gauge - area A3 insitu test #3	4.30%	5.70%	1.40
5/27/2009	for nuke gauge - area A3 insitu test #4	3.30%	6.50%	3.20
5/27/2009	for nuke gauge - area A3 insitu test #5	5.00%	10.10%	5.1
5/27/2009	for nuke gauge - area A3 insitu test #6	2.50%	6.00%	3.50
6/1/2009	for nuke gauge - area A4 insitu test #1	6.80%	9.60%	2.80
6/1/2009	for nuke gauge - area A4 insitu test #2	2.40%	5.50%	3.10
6/1/2009	for nuke gauge - area A4 insitu test #3	3.60%	4.90%	1.30
6/1/2009	for nuke gauge - area A4 insitu test #4	2.50%	10.00%	7.5
6/2/2009	for nuke gauge - area Ax insitu test #1	8.30%	11.50%	3.20
6/2/2009	for nuke gauge - area Ax insitu test #3	17.10%	19.00%	1.90
6/2/2009	for nuke gauge - area Ax insitu test #5	2.80%	5.40%	2.6
6/2/2009	for nuke gauge - area Ax insitu test #7	2.60%	7.80%	5.20
6/2/2009	for nuke gauge - area Ax insitu test #9	9.80%	10.10%	0.30
6/2/2009	for nuke gauge - area Ax insitu test #11	2.20%	3.00%	0.80









## Break Log

\*Test stopped due to limit of machine

100psi min.

CONSOLIDATED ENGINEERING  
LABORATORIESLLNL Site 300 B-850 Soil Remediation  
B-583005

Sample Date time molded	Sample 4" diam.	Break Date time	Sample Location/ %cement	unit wt. wet	Max Load (lbs)	Test Strength (psi)	moist. C.
5/12/2009 2pm	#1a	5/15/2009 1pm	sand pile 10%	144.70	548	40	7.80%
5/12/2009 2pm	#1b	5/19/09 12pm	sand pile 10%	144.70	829	70	7.80%
5/12/2009 2pm	#1c	5/26/09 8am	sand pile 10%	144.70	814	60	7.80%
5/12/2009 2pm	#1d	6/9/09 8am	sand pile 10%	144.70	1407	110	7.80%
5/13/09 9:30am	#2a	5/16/09 7:30am	sand pile 5%	134.10	2048	160	10.00%
5/13/09 9:30am	#2b	5/20/09 8am	sand pile 5%	134.10	3659	290	10.00%
5/13/09 9:30am	#2c	6/10/2009 8am	sand pile 5%	134.10	3717	290	10.00%
5/13/09 10:30am	#3a	5/16/09 8am	1' cut 5%	126.90	3980	320	14.10%
5/13/09 10:30am	#3b	5/20/09 8:30am	1' cut 5%	126.90	5104	410*	14.10%
5/13/09 10:30am	#3c	6/10/09 8:30am	1' cut 5%	126.90	4976	390	14.10%
5/13/09 11am	#4a	5/16/09 8:15am	1' cut 10%	125.50	3915	310	14.00%
5/13/09 11am	#4b	5/20/09 9am	1' cut 10%	125.50	5104	410*	14.00%
5/13/09 11am	#4c	6/10/09 9am	1' cut 10%	125.50	5104	410*	14.00%
5/14/09 12pm	#5a	5/18/09 8am	upper yard 10%	124.10	5160	410	13.10%
5/14/09 12pm	#5b	5/21/09 8am	upper yard 10%	124.10	5104	410*	13.10%
5/14/09 12pm	#5c	6/11/09 8am	upper yard 10%	124.10	5104	410*	13.10%
5/14/09 1pm	#6a	5/18/09 8:30am	upper yard 15%	123.30	4892	390	15.90%
5/14/09 1pm	#6b	5/21/09 8:30am	upper yard 15%	123.30	5104	410*	15.90%
5/14/09 1pm	#6c	6/11/09 9am	upper yard 15%	123.30	5104	410*	15.90%
<b>Cement mixed by hand</b>							
5/18/09 12:30pm	#7a	5/21/09 9am	upper yard 10%	124.10	5104	410*	12.50%
5/18/09 12:30pm	#7b	5/26/09 8:30am	upper yard 10%	124.10	5104	410*	12.50%
5/18/09 12:30pm	#7c	6/15/09 8:30am	upper yard 10%	124.10	5104	410*	12.50%
5/18/09 2:30pm	#8a	5/21/09 9:30am	sand pile 5%	134.10	1179	90	5.10%
5/18/09 2:30pm	#8b	5/26/09 9am	sand pile 5%	134.10	1430	110	5.10%
5/18/09 2:30pm	#8c	6/15/09 9am	sand pile 5%	134.10	2896	230	5.10%
5/18/09 1:30pm	#9a	5/21/09 10am	1' cut 5%	125.50	3300	260	10.70%
5/18/09 1:30pm	#9b	5/26/09 9:15am	1' cut 5%	125.50	4605	370	10.70%
5/18/09 1:30pm	#9c	6/15/09 9:30am	1' cut 5%	125.50	4969	390	10.70%





CONSOLIDATED ENGINEERING  
LABORATORIES

"Partners in Quality"

August 12, 2009

Mr. Steve Ellis  
Lawrence Livermore National Laboratory  
P.O. Box 808; L-651  
Livermore, California 94551-0808

Subject: LLNL B-850 Soil Remediation  
B850-S300  
Livermore, CA  
CEL Project #10-01260-LAW & 10-01262-LAW

**EARTHWORK AND LABORATORY TESTING SUMMARY**  
**July 1, 2009 thru July 31, 2009**

CEL representatives observed site operations and/or performed nuclear gauge moisture and density determinations on compacted soils at the above project from July 1<sup>st</sup> thru July 31, 2009. Laboratory testing was performed on soil samples from the site. Enclosed are the results of the field and laboratory testing.

It is the responsibility of LLNL to review and after consulting with SCS Engineers, approve these test results.

Respectfully submitted,  
**CONSOLIDATED ENGINEERING LABORATORIES**

Michael Wissink  
Project Manager

Eric J. Swenson, PE, GE  
Principal Geotechnical Engineer

Enclosures: Daily Field Reports  
Moisture/Density Curves  
Sand Cone Testing  
Moisture Content Summary  
Break Log Summary

Distribution: 1 to Addressee

MW/EJS: pmf

R:\Geotech Projects by Number\LLNL\LLNL Bldg 850 Excavation and Remediation Plan - 95% Submittal\Monthly Summary Reports\July Summary (Steve Ellis).doc

Consolidated Engineering Laboratories  
534 23rd Avenue  
Oakland, CA 94606-5307

PROJECT NARRATIVE REPORT

Building Permit #

Job Name & Address:  
**B-850 SOIL REMEDIATION**

Date: **6-29-09** Time: **7:00**  
TO **7-1-09** @ **7:00**

Cel No.  
**LAW 1256**

General Contractor:  
**CERRUDO SERVICES**

Work Approved  
 Work in Violation

Do not proceed with work  
 Make necessary corrections

Subcontractor:  
**SCS ENGINEERING**

TYPE OF INSPECTION:  **ROUGH**  PARTIAL  COMPLETE

- BUILDING       STRUCTURAL       CONCRETE       STEEL DECK       FORMWORK
- UNDERGROUND       FOOTING       MASONRY       BOLT INSP.       FIREPROOFING
- ELECTRICAL       FOUNDATION       COLUMNS       WELD INSP.       WATERPROOFING
- PLUMBING       FRAMING       STEEL       REIN. STEEL       **EXCAVATION**
- MECHANICAL       REFRIG.       DRYWALL       ROOFING
- HEAT VENT.       GAS PIPING       SEWER       **MASS GRADING**

COMMENTS: **6-29-09**

INSITU & SAND CONE TESTING, MOISTURE BURN  
~~ROOTS~~, & CURVE TAKEN OF CLEAN SOIL IN  
SECTOR A-X. TOT. OF 6 INSITU TEST TAKEN  
AS PER SOIL ENGINEER.

SCS = STARTED PIT EXCAVATION IN SECTOR  
A-X @ SAND PILE TO APPROXIMATE DEPTH OF ±18'  
FOLLOWING SANDSTONE TO THAT DEPTH, AS  
PER LEMARD LONG (SOIL ENGINEER W/ SCS ENGINEERING)  
CREW EXCAVATED DEPTH ON VERBIBLE FROM  
ENGINEER.

**6-30-09**

LLNL-ERD TEAM ON SITE TO TAKE PCB SOIL  
SAMPLES FROM SECTOR A-4. TEST SAMPLES  
#1, 2, 4, 23, 24, 7 MOVED DUE TO SANDSTONE.

SCS = CONTINUES TO EXCAVATE PIT IN SECTOR  
A-X TO A DEPTH OF 10', & THEN SCS WILL RE-EVALUATE  
PIT TO SEE IF ANOTHER 10' IS NEEDED TO BE  
EXCAVATED.

SOIL SAMPLE TAKEN DUE TO SOIL COMPOSITION  
CHANGE DURING EXCAVATION, IN PIT.

**7-1-09**

SCS = CREW CONTINUES 10' EXCAVATION  
OF CLEAN SOIL FOR PIT IN SECTOR A-X

Consolidated Engineering Laboratories  
 534 23rd Avenue  
 Oakland, CA 94606-5307

PROJECT NARRATIVE REPORT

Building Permit #

Job Name & Address: B-850 SOIL REMEDIATION Date: 7-6-09 Time: 0700 Cel No. 10-D1260-LAW

General Contractor: CERRADO SERVICES  Work Approved  Do not proceed with work

Subcontractor: SCS ENGINEERING  Work in Violation  Make necessary corrections

TYPE OF INSPECTION:  ROUGH  PARTIAL  COMPLETE

<input type="checkbox"/> BUILDING	<input type="checkbox"/> STRUCTURAL	<input type="checkbox"/> CONCRETE	<input type="checkbox"/> STEEL DECK	<input type="checkbox"/> FORMWORK	<input type="checkbox"/> _____
<input type="checkbox"/> UNDERGROUND	<input type="checkbox"/> FOOTING	<input type="checkbox"/> MASONRY	<input type="checkbox"/> BOLT INSP.	<input type="checkbox"/> FIREPROOFING	<input type="checkbox"/> _____
<input type="checkbox"/> ELECTRICAL	<input type="checkbox"/> FOUNDATION	<input type="checkbox"/> COLUMNS	<input type="checkbox"/> WELD INSP.	<input type="checkbox"/> WATERPROOFING	<input type="checkbox"/> _____
<input type="checkbox"/> PLUMBING	<input type="checkbox"/> FRAMING	<input type="checkbox"/> STEEL	<input type="checkbox"/> REIN. STEEL	<input type="checkbox"/> _____	<input type="checkbox"/> _____
<input type="checkbox"/> MECHANICAL	<input type="checkbox"/> REFRIG.	<input type="checkbox"/> DRYWALL	<input type="checkbox"/> ROOFING	<input type="checkbox"/> _____	<input type="checkbox"/> _____
<input type="checkbox"/> HEAT VENT.	<input type="checkbox"/> GAS PIPING	<input type="checkbox"/> SEWER	<input checked="" type="checkbox"/> <u>MASS EXCAVATION</u>	<input type="checkbox"/> _____	<input type="checkbox"/> _____

COMMENTS: 7-6-09

0730 = SCS CONTINUES EXCAVATION OF 10' CUT ON PIT @ SECTOR A-X.

1500 = 1-LOADER, 1-EXCAVATOR, & 1-GROUND CREW STARTED 5' OVER EXCAVATION OF PIT IN SECTOR A-X WEST SIDE.

1530 = 1-MORE LOADER HELPS REMOVE SPOIL FROM 5' OVER-EX & PLACE SPOILS ON E. SIDE OF PIT.

VARIFIED 10' DEPTH OF CUT USING LASER LEVEL W/SCS FROM USING ASPHALT ON E. SIDE OF B-850 AS FINISHED GRADE

1600 = CREW STOPPED WORK ON PIT

1630 = JOBSITE CLEAN UP

Consolidated Engineering Laboratories  
 534 23rd Avenue  
 Oakland, CA 94606-5307

Building Permit #

PROJECT NARRATIVE REPORT

Job Name & Address:

B-850 SOIL REMEDIATION

Date:

7-7-09

Time:

0700

Cell No.

General Contractor:

CELLULO

Work Approved

Do not proceed with work

Subcontractor:

SCS

Work in Violation

Make necessary corrections

TYPE OF INSPECTION:  ROUGH  PARTIAL  COMPLETE

- BUILDING
- UNDERGROUND
- ELECTRICAL
- PLUMBING
- MECHANICAL
- HEAT VENT.
- STRUCTURAL
- FOOTING
- FOUNDATION
- FRAMING
- REFRIG.
- GAS PIPING
- CONCRETE
- MASONRY
- COLUMNS
- STEEL
- DRYWALL
- SEWER
- STEEL DECK
- BOLT INSP.
- WELD INSP.
- REIN. STEEL
- ROOFING
- FORMWORK
- FIREPROOFING
- WATERPROOFING
- MASS EXCAVATION

COMMENTS:

7-7-09

0730 HRS = 1-EXCAVATOR & 1-GROUND CREW CONTINUE 5' OVER EXCAVATION OF PIT @ SECTOR A-X  
 1-DOZER, 2-LOADERS, & 1-GROUND CREW BUILD DIRT ROAD CROSSING OVER RT. #4 FROM A-X TO A-1 @ LOWER CORP. YARD.  
 SOIL COMPOSITION CHANGED @ ± 12' BELOW SUB-GRADE. SOIL SAMPLE TAKEN  
 0900 HRS = 3-LLNL EAD MEN ONSITE TO TAKE PCB SOIL SAMPLES OUTSIDE SILT (CHITTER) FENCE.  
 1015 HRS = 1-DOZER IN PIT. EXCAVATOR MOVED OVER TO MONITORING WELLS W-850-2417, W-850-2416 & NC7-28 & EXCAVATED AROUND WELLS 5' BELOW FINISH GRADE. WELL # 2417 IS SCHEDULE 80 W/NO SLEEVE. WELL # 2416 HAS STEEL SLEEVE, & WELL # 28 HAS PLASTIC SLEEVE.  
 1500 HRS = CREW STARTED STOCK PILE OF SPOILS FROM 5' OVER EXCAVATION @ LOWER CORP YARD  
 1630 HRS = CREW SHUT DOWN & CLEAN UP JOB SITE

Consolidated Engineering Laboratories  
 534 23rd Avenue  
 Oakland, CA 94606-5307

PROJECT NARRATIVE REPORT

Building Permit #

Job Name & Address:

B-850 SOIL REMEDIATION

Date:

7-8-09

Time:

0700

Cell No.

General Contractor:

CERRUDO

Work Approved

Do not proceed with work

Subcontractor:

SCS

Work in Violation

Make necessary corrections

TYPE OF INSPECTION:  ROUGH  PARTIAL  COMPLETE

- BUILDING       STRUCTURAL       CONCRETE       STEEL DECK       FORMWORK       \_\_\_\_\_
- UNDERGROUND       FOOTING       MASONRY       BOLT INSP.       FIREPROOFING       \_\_\_\_\_
- ELECTRICAL       FOUNDATION       COLUMNS       WELD INSP.       WATERPROOFING       \_\_\_\_\_
- PLUMBING       FRAMING       STEEL       REIN. STEEL       \_\_\_\_\_       \_\_\_\_\_
- MECHANICAL       REFRIG.       DRYWALL       ROOFING       \_\_\_\_\_       \_\_\_\_\_
- HEAT VENT.       GAS PIPING       SEWER       MASS EXCAVATION       \_\_\_\_\_

COMMENTS:

7-8-09

0730 HRS = 1- EXCAVATOR, 1- DOZER, 2 LOADERS, & 2 GROUND CREW'S, CONTINUES TO CUT 5' OVER-EX IN PIT @ SECTOR A-X & SCRAPE SANDSTONE WALLS FREE OF DIRT TO EXPOSE ROCK ON N. & S. SIDE OF PIT & STEP IN SANDSTONE.

0845 = UNITED RENTS ON SITE TO PICK UP TRENCH PLATES.

1500 HRS = DINO W/SCS HAD EXCAVATOR POT HOLE ± 17' BELOW 5' OVER EXCAVATION LEVEL. GPS READING OF ELEVATION 1265 TO LOCATE LOCATE BED ROCK BED ROCK OR ~~GROUND~~ GROUND WATER WAS NOT ENCOUNTERED @ THIS DEPTH ALTHOUGH NATIVE SOIL WAS. SOIL COMPOSITION CHANGED @ 1275' ELEV. & SOIL SAMPLE WAS TAKEN

1630 HRS = JOB SITE SHUT DOWN & CLEAN UP.

Consolidated Engineering Laboratories  
534 23rd Avenue  
Oakland, CA 94606-5307

Building Permit #

PROJECT NARRATIVE REPORT

Job Name & Address: **B-850 Soil Remediation** Date: **7-9-09** Time: **0700** Cel No. **LAW 1260**

General Contractor: **CEARUDO**  Work Approved  Do not proceed with work

Subcontractor: **SCS**  Work in Violation  Make necessary corrections

TYPE OF INSPECTION:  ROUGH  PARTIAL  COMPLETE

- BUILDING       STRUCTURAL       CONCRETE       STEEL DECK       FORMWORK       \_\_\_\_\_
- UNDERGROUND       FOOTING       MASONRY       BOLT INSP.       FIREPROOFING       \_\_\_\_\_
- ELECTRICAL       FOUNDATION       COLUMNS       WELD INSP.       WATERPROOFING       \_\_\_\_\_
- PLUMBING       FRAMING       STEEL       REIN. STEEL       \_\_\_\_\_       \_\_\_\_\_
- MECHANICAL       REFRIG.       DRYWALL       ROOFING       \_\_\_\_\_       \_\_\_\_\_
- HEAT VENT.       GAS PIPING       SEWER       **MASS EXCAVATION**       \_\_\_\_\_

COMMENTS: **7-9-09**

**0730 HRS = 1 EXCAVATOR, 1 DOZER, 2 LOADERS, 2 GROUND CREW @ SECTOR A-X TO CUT 5' OVER-EX & STOCK PILE SPOILS IN LOWER CORP YARD.**

**0830 = 1 MAN IN SECTOR A-3 & A4 TO TAKE GPS READING OF POST EXCAVATION DEPTHS IN 1' CUT AREA'S**

**1630 = CREW SHUT DOWN, & CLEAN UP JOB SITE**

Consolidated Engineering Laboratories 534 23rd Avenue Oakland, CA 94606-5307	<b>PROJECT NARRATIVE REPORT</b>	Building Permit #
--	---------------------------------	-------------------

Job Name & Address: <b>B-850 SOIL REMEDIATION</b>	Date: <b>7-13-09</b> <b>7-14-09</b>	Time: <b>0700</b>	Cel No. <b>LAW1260</b>
--	--	-------------------	------------------------

General Contractor: <b>CERRUDO CERUDO SEAV</b>	<input type="checkbox"/> Work Approved <input type="checkbox"/> Work in Violation	<input type="checkbox"/> Do not proceed with work <input type="checkbox"/> Make necessary corrections
---	--	--

Subcontractor: <b>SCS ENGINEERING</b>	
--	--

TYPE OF INSPECTION:  TROUGH       PARTIAL       COMPLETE

<input type="checkbox"/> BUILDING	<input type="checkbox"/> STRUCTURAL	<input type="checkbox"/> CONCRETE	<input type="checkbox"/> STEEL DECK	<input type="checkbox"/> FORMWORK	<input type="checkbox"/> _____
<input type="checkbox"/> UNDERGROUND	<input type="checkbox"/> FOOTING	<input type="checkbox"/> MASONRY	<input type="checkbox"/> BOLT INSP.	<input type="checkbox"/> FIREPROOFING	<input type="checkbox"/> _____
<input type="checkbox"/> ELECTRICAL	<input type="checkbox"/> FOUNDATION	<input type="checkbox"/> COLUMNS	<input type="checkbox"/> WELD INSP.	<input type="checkbox"/> WATERPROOFING	<input type="checkbox"/> _____
<input type="checkbox"/> PLUMBING	<input type="checkbox"/> FRAMING	<input type="checkbox"/> STEEL	<input type="checkbox"/> REIN. STEEL	<input type="checkbox"/> _____	<input type="checkbox"/> _____
<input type="checkbox"/> MECHANICAL	<input type="checkbox"/> REFRIG.	<input type="checkbox"/> DRYWALL	<input type="checkbox"/> ROOFING	<input type="checkbox"/> _____	<input type="checkbox"/> _____
<input type="checkbox"/> HEAT VENT.	<input type="checkbox"/> GAS PIPING	<input type="checkbox"/> SEWER	<input checked="" type="checkbox"/> MASS GRADING / EXCAVATION		

COMMENTS: **7-13-09**

0730 = 1 EXCAVATOR, 1 DOZER, 2 LOADERS, 2 GROUND CREW.  
 CONTINUES TO OFF HAUL SPOILS FROM 5' OVER  
 EXCAVATION FROM PIT IN SECTOR A-X TO LOWER CORP  
 YARD.

0900 = LLNL ERD TEAM 3 MEN ON SITE TO TAKE PCB  
 SOIL SAMPLES OUT SIDE OF SILT/ERRITER FENCE

0915 = HYDRAULIC HOSE BROKE ON EXCAVATOR and CONTINUED

1045 = ERD TEAM LEFT SITE

1115 = HERTZ RENTS MECH. ON SITE TO FIX EXCAVATOR

1115 = LOADERS STOPPED

1145 = EXCAVATOR FIXED and IN USE

1330 = CREW STARTED 10' OVER EXCAVATION

1630 = CLEAN UP JOB SITE

**7-14-09**

0730 = 1 EXCAVATOR, 1 DOZER, 2 LOADERS, 2 GROUND CREW,  
 CONTINUE 10' OVER EXCAVATION OF PIT IN  
 SECTOR A-X TO A TOTAL DEPTH OF  $\pm 25'$   
 BELOW AG FINISH GRADE @ ELEV 1300 TO FINISH  
 CUT @ 1275 PER SCS GPS READINGS.

CREW MOVING SPOILS TO LOWER CORP YARD

1645 = CLEAN UP JOB SITE.

Consolidated Engineering Laboratories  
534 23rd Avenue  
Oakland, CA 94606-5307

PROJECT NARRATIVE REPORT

Building Permit #

Job Name & Address:

B-850 SOIL REMEDIATION

Date: 7-15-09

7-16-09

Time:

0700

Cell No.

LAW 1260

General Contractor:

~~CERRUDO~~ CERRUDO SERV.

Work Approved

Do not proceed with work

Subcontractor:

SLS ENGINEERING

Work in Violation

Make necessary corrections

TYPE OF INSPECTION:

THROUGH

PARTIAL

COMPLETE

- |                                      |                                     |                                   |   |  |                                |
|--------------------------------------|-------------------------------------|-----------------------------------|---|--|--------------------------------|
| <input type="checkbox"/> BUILDING    | <input type="checkbox"/> STRUCTURAL | <input type="checkbox"/> CONCRETE | <input type="checkbox"/> STEEL DECK                           | <input type="checkbox"/> FORMWORK      | <input type="checkbox"/> _____ |
| <input type="checkbox"/> UNDERGROUND | <input type="checkbox"/> FOOTING    | <input type="checkbox"/> MASONRY  | <input type="checkbox"/> BOLT INSP.                           | <input type="checkbox"/> FIREPROOFING  | <input type="checkbox"/> _____ |
| <input type="checkbox"/> ELECTRICAL  | <input type="checkbox"/> FOUNDATION | <input type="checkbox"/> COLUMNS  | <input type="checkbox"/> WELD INSP.                           | <input type="checkbox"/> WATERPROOFING | <input type="checkbox"/> _____ |
| <input type="checkbox"/> PLUMBING    | <input type="checkbox"/> FRAMING    | <input type="checkbox"/> STEEL    | <input type="checkbox"/> REIN. STEEL                          | <input type="checkbox"/> _____         | <input type="checkbox"/> _____ |
| <input type="checkbox"/> MECHANICAL  | <input type="checkbox"/> REFRIG.    | <input type="checkbox"/> DRYWALL  | <input type="checkbox"/> ROOFING                              | <input type="checkbox"/> _____         | <input type="checkbox"/> _____ |
| <input type="checkbox"/> HEAT VENT.  | <input type="checkbox"/> GAS PIPING | <input type="checkbox"/> SEWER    | <input checked="" type="checkbox"/> MASS GRADING / EXCAVATION |  |                                |

COMMENTS:

7-15-09

0730 = 1 EXCAVATOR, 1 DOZER, 2 LOADERS, 2 GROUND CREW  
CONTINUES ADDITIONAL 10' OVER EXCAVATION  
OF PIT IN SECTOR A-X & OFF HAUL SPOILS  
TO LOWER COURTYARD.  
1645 = CLEAN UP JOB SITE

7-16-09

0730 = 1 EXCAVATOR, 1 DOZER, 2 LOADERS, 2 GROUND CREW  
CONTINUES ADDITIONAL 10' OVER EXCAVATION ON PIT IN  
SECTOR A-X.  
HERTZ RENTS DELIVERED 86" BOMAG <sup>SHEEPS FOOT</sup> COMPACTOR.  
ROCKO & BILL W/ LINK ON SITE TO SWIPE BOMAG & TO  
DO SAFETY INSPECTION OF JOB SITE.  
1 = MAN W/ SLS TO VERIFY DEPTH OF FINAL EXCAVATION  
OF ± 35' BELOW A.C. FSG  
3 = MEN FROM LINK ERD TEAM TO COLLECT PCB SOIL  
SAMPLES OUTSIDE SILT FENCE.  
1000 = 1 BOMAG TO COMPACT BOTTOM OF PIT @ SUBGRADE.  
SUB GRADE SCARIFIED @ ± 6"-8" IN DEPTH & MOISTURE  
CONDITION PRIOR TO COMPACTION.  
1130 = COMPACTION TEST & SOIL SAMPLES TAKEN FOR MOISTURE  
CORRECTION. SEE TABLE #1 FOR TEST RESULTS.  
1300 = 1 EXCAVATOR TO HOG OUT / EXCAVATE OUT WET  
MIDDY BANK SILT CLAY FROM E. OF MONITORING WATER  
WELL TO E. SIDE WALL OF PIT. CREW PLACED 1ST ± 6" LIFTOVER  
COMPACTED SUBGRADE





DAILY FIELD REPORT

Report #: \_\_\_\_\_ Date: 7-16-09

Project Name: B-850 SOIL REMEDIATION Project Number: LAW1260 Page \_\_\_\_\_ of \_\_\_\_\_

Field Rep: Tom Phillips Project Manager: \_\_\_\_\_

Scope of Work:  Mass Grading  Pavement  Utility Trench  Other Hours Charged:  Full Time  Part Time

Contractor: CERRUDO / SES Conditions:  Sunny  Windy  Hot  Mild

Contractor Representative: ANDY / DINO  Cloudy  Rain  Cold  Fog

Equipment Type Number

Compaction BOMAG 1 Density Testing Equipment  Nuclear Type: TROXLER  
 Tube

Moving LOADER 1  Sand Comp

Water CREW MEN (FIRE HOSE) 2 Fill Source  Native

Support DOZER 1  Import

Plan \_\_\_\_\_ Engineer \_\_\_\_\_ Date \_\_\_\_\_ Fill Location: SUB GRADE (BTM) OF PIT IN SECTOR A-X

Civil \_\_\_\_\_

Structural \_\_\_\_\_

Geotech LEONARD LONG

Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture
A = 070809-1	LT BRN SANDY SILT	113.5	16.5	<input checked="" type="checkbox"/> 90%	<input type="checkbox"/> Opt. + 2%
B = 071409-01	MIX BRN SANDY SILT w/CLAY	119.5	12.5	<input type="checkbox"/> 95%	<input checked="" type="checkbox"/> Opt. + 2% to 5%
C = 063009-01	BRN SANDY SILT	112.0	15.5	<input type="checkbox"/> Other:	<input type="checkbox"/> Other:

SUB-GRADE

Test #	NORTH	Location	EASTINGS	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
1	426459.4	1695881	1274.8	119.2	12.8	105.7	A	93	P	
2	426464.8	1695921	1275.0	117.9	14.7	102.8	A	91	P	
3	426485.9	1695921	1274.8	120.8	18.9	101.6	A	90	P	
4	426516.4	1695959	1274.5	122.4	20.1	101.9	A	90	P	

Comment/Sketch:

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: [Signature] Date: 7-16-09 Reviewed By: \_\_\_\_\_ Date: \_\_\_\_\_



DAILY FIELD REPORT

Report #:		Date: 7-20 to 7-23-09	
Project Name: R-850 SOIL REMEDIATION		Project Number: LAW 1260	
Field Rep: Tony Phillips		Page 1 of 5	
Project Manager:		Hours Charged:	
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench
	<input type="checkbox"/> Other	<input checked="" type="checkbox"/> Full Time	<input type="checkbox"/> Part Time
Contractor: CERRODO / SCS ENG.	Conditions:	<input checked="" type="checkbox"/> Sunny	<input checked="" type="checkbox"/> Windy
Contractor Representative: ANDY / DINO		<input type="checkbox"/> Cloudy	<input type="checkbox"/> Rain
		<input type="checkbox"/> Cold	<input type="checkbox"/> Fog

Comment/ Sketch: 7-20-09  
 SCS CREW STARTED MOISTURE CONDITIONING OF CLEAN ENGINEERED FILL + BACK FILLING IN ± 6" TO 8" LIFTS OVER SUB GRADE @ BOTTOM OF PIT IN SECTOR A-X USING EXCAVATOR, LOADER + DOZER TO SPREAD MATERIAL IN LIFTS + COMPACTING SOIL W/ 86" BOMMAG. COMPACTION TEST TAKEN @ 12" LIFT ±. LOCATION + ELEVATION OF TEST RECORDED USING GPS SUPPLIED BY SCS ENG.

7-21-09  
 SCS CREW CONTINUES BACK FILL + MOISTURE CONDITIONING OF CLEAN SOIL IN ± 6" 8" LIFTS + COMPACT W/ BOMMAG. COMPACTION TEST TAKEN EVERY ± 12". SAFETY INSP BY KLNK DONE TODAY. NO SAFETY ISSUES FOUND.

7-22-09  
 SCS CREW FINISHED BACK FILL OF CLEAN SOIL IN BOTTOM OF PIT @ SECTOR A-X OF 5' ENGINEERED FILL. ALL COMPACTION TEST ARE @ 90 +. SEE TABLE ONE FOR GPS LOCATIONS + ELEVATIONS. SCS CREW STARTED 2' EXCAVATION OF SECTOR B-1 ON N. HILLSIDE SLOPE, PUSHING SPOILS DOWN HILLSIDE.

7-23-09  
 SCS CREW CONTINUES TO EXCAVATE 2' CUT IN SECTOR B-1 + 1' CUT @ TRANSITIONAL SPACE BETWEEN A-3 + A-4 SECTORS. DIRTY SPOILS ARE BEING PLACED ON OLD SAND PILE AREA TO BUILD RAMP/ROADWAY TO PIT IN SECTOR A-X.

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative:	Date:	Reviewed By:	Date:
-----------------------	-------	--------------	-------



**DAILY FIELD REPORT**

Project Name: <b>B-850 SOIL REMEDIATION</b>		Report #: _____		Date: <b>7-20-09</b>				
Field Rep: <b>Tony Phillips</b>		Project Number: <b>LAW 1260</b>		Page _____ of _____				
Project Manager: _____		Scope of Work: <input type="checkbox"/> Mass Grading <input type="checkbox"/> Pavement <input type="checkbox"/> Utility Trench <input type="checkbox"/> Other		Hours Charged: <input checked="" type="checkbox"/> Full Time <input type="checkbox"/> Part Time				
Contractor: <b>CERRADO / SES ENG.</b>		Conditions: <input checked="" type="checkbox"/> Sunny <input type="checkbox"/> Windy <input checked="" type="checkbox"/> Hot <input type="checkbox"/> Mild						
Contractor Representative: <b>ANDY / DINO</b>		<input type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input type="checkbox"/> Cold <input type="checkbox"/> Fog						
Equipment	Type	Number	Density Testing Equipment		<input checked="" type="checkbox"/> Nuclear Type: <b>TRAXLER</b>			
Compaction	<b>BOMAG</b>	<b>1</b>	<input type="checkbox"/> Tube					
Moving	<b>LOADER</b>	<b>1</b>	<input checked="" type="checkbox"/> Sand Cone					
Water	<b>FIRE HOSE</b>	<b>2</b>	Fill Source: <input checked="" type="checkbox"/> Native					
Support	<b>DOZER</b>	<b>1</b>	<input type="checkbox"/> Import					
Plan	Engineer	Date	Fill Location: <b>15742 NO LIFTS OF 1' FILLS OF COMPACTION IN PIT OF SECTOR A-X</b>					
Civil								
Structural								
Geotech	<b>LENAIRD LONG</b>							
Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture			
<b>A=063009-01</b>	<b>BAN SANDY SILT</b>	<b>119.0</b>	<b>15.5</b>	<input checked="" type="checkbox"/> 90%	<input type="checkbox"/> Opt. + 2%			
<b>B=071409-01</b>	<b>MIX BAN SANDY SILT w/AGG + 19.5</b>	<b>121.5</b>	<b>12.5</b>	<input type="checkbox"/> 95%	<input checked="" type="checkbox"/> Opt. + 2% to 5%			
<b>C=071409-01</b>		<b>114.5</b>	<b>14.5</b>	<input type="checkbox"/> Other:	<input type="checkbox"/> Other:			
Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
<b>1st LIFT</b>								
<b>1</b>	<b>426453.9 1695920</b>	<b>1275.7</b>	<b>117.9</b>	<b>13.0</b>	<b>104.3</b>	<b>B</b>	<b>91</b>	<b>P</b>
<b>2</b>	<b>426473.4 1695911</b>	<b>1275.9</b>	<b>116.7</b>	<b>12.5</b>	<b>103.4</b>		<b>91</b>	<b>P</b>
<b>3</b>	<b>426480.3 1695932</b>	<b>1276.0</b>	<b>117.0</b>	<b>14.0</b>	<b>102.6</b>		<b>90</b>	<b>P</b>
<b>4</b>	<b>426516.8 1695954</b>	<b>1275.1</b>	<b>119.4</b>	<b>13.6</b>	<b>105.1</b>		<b>92</b>	<b>P</b>
<b>2nd LIFT</b>								
<b>5</b>	<b>426454.1 1695898</b>	<b>1276.8</b>	<b>121.9</b>	<b>18.6</b>	<b>102.8</b>		<b>90</b>	<b>P</b>
<b>6</b>	<b>426464.8 1695940</b>	<b>1277.1</b>	<b>120.9</b>	<b>14.7</b>	<b>105.4</b>		<b>92</b>	<b>P</b>
<b>7</b>	<b>426494.8 1695929</b>	<b>1276.0</b>	<b>122.1</b>	<b>15.2</b>	<b>106.0</b>		<b>93</b>	<b>P</b>
<b>3rd LIFT</b>								
<b>8</b>	<b>426522.3 1696012</b>	<b>1270.2</b>	<b>121.4</b>	<b>17.3</b>	<b>103.5</b>	<b>A</b>	<b>92</b>	<b>P</b>
<b>9</b>	<b>426459.2 1695912</b>	<b>1277.3</b>	<b>121.2</b>	<b>16.7</b>	<b>104.3</b>	<b>B</b>	<b>91</b>	<b>P</b>
<b>10</b>	<b>426479.3 1695901</b>	<b>1277.8</b>	<b>119.2</b>	<b>15.7</b>	<b>103.0</b>	<b>B</b>	<b>90</b>	<b>P</b>
Comment/ Sketch:								

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <b>T. Phillips</b>	Date: <b>7-20-09</b>	Reviewed By: _____	Date: _____
--	----------------------	--------------------	-------------



**DAILY FIELD REPORT**

Report #:		Date: <u>7-21-09</u>							
Project Name: <u>B-850 SOIL REMEDIATION</u>		Project Number: <u>LAW 1260</u>							
Field Rep: <u>Tory Phillips</u>		Project Manager:							
Scope of Work: <input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench	<input type="checkbox"/> Other						
Contractor: <u>CEARDO / SCC ENG.</u>		Hours Charged: <input checked="" type="checkbox"/> Full Time <input type="checkbox"/> Part Time							
Contractor Representative: <u>ANDY / DINO</u>		Conditions: <input checked="" type="checkbox"/> Sunny <input type="checkbox"/> Cloudy							
		<input checked="" type="checkbox"/> Windy <input type="checkbox"/> Rain							
		<input checked="" type="checkbox"/> Hot <input type="checkbox"/> Cold							
		<input type="checkbox"/> Mild <input type="checkbox"/> Fog							
Equipment	Type	Number	Density Testing Equipment						
Compaction	<u>BOMAG</u>	<u>1</u>	<input checked="" type="checkbox"/> Nuclear						
Moving	<u>LOADER</u>	<u>1</u>	<input type="checkbox"/> Tube						
Water	<u>HOSE</u>	<u>2</u>	<input checked="" type="checkbox"/> Sand Cone						
Support	<u>DOZER</u>	<u>1</u>	Fill Source: <input checked="" type="checkbox"/> Native <input type="checkbox"/> Import						
Plan	Engineer	Date	Fill Location: <u>3RD, 4TH &amp; 5TH LIFTS IN BOTTOM OF PIT IN SECTOR A-X</u>						
Civil			MW = MONITORING WELLS						
Structural									
Geotech	<u>LEONARD KONIG</u>								
Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture				
<u>A = 071409-01</u>	<u>MIX BRN SANDY SILT w/ AGG</u>	<u>114.5</u>	<u>14.5</u>	<input checked="" type="checkbox"/> 90%	<input type="checkbox"/> Opt. + 2%				
				<input type="checkbox"/> 95%	<input checked="" type="checkbox"/> Opt. + 2% to 5%				
				<input type="checkbox"/> Other:	<input type="checkbox"/> Other:				
Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail	
<u>3RD LIFT</u>	<u>NORTH EASTING 65</u>								
<u>1</u>	<u>426511.8</u>	<u>1695945</u>	<u>1276.4</u>	<u>123.5</u>	<u>18.6</u>	<u>104.1</u>	<u>A</u>	<u>91</u>	<u>P</u>
<u>1ST LIFT E OF MW</u>									
<u>2</u>	<u>426523.4</u>	<u>1696002</u>	<u>1272.0</u>	<u>123.5</u>	<u>18.7</u>	<u>104.0</u>		<u>91</u>	<u>P</u>
<u>3</u>	<u>426451.5</u>	<u>1695888</u>	<u>1278.6</u>	<u>122.1</u>	<u>18.5</u>	<u>103.0</u>		<u>90</u>	<u>P</u>
<u>4TH LIFT</u>									
<u>4</u>	<u>426460.2</u>	<u>1695945</u>	<u>1278.6</u>	<u>124.2</u>	<u>20.6</u>	<u>103.4</u>		<u>90</u>	<u>P</u>
<u>5</u>	<u>426476.8</u>	<u>1695895</u>	<u>1279.1</u>	<u>123.9</u>	<u>20.7</u>	<u>102.6</u>		<u>90</u>	<u>P</u>
<u>6</u>	<u>426515</u>	<u>1695950</u>	<u>1277.5</u>	<u>121.9</u>	<u>18.8</u>	<u>102.6</u>		<u>90</u>	<u>P</u>
<u>2ND LIFT E OF MW</u>									
<u>7</u>	<u>426524.1</u>	<u>1696011</u>	<u>1272.6</u>	<u>123.8</u>	<u>19.4</u>	<u>103.6</u>		<u>91</u>	<u>P</u>
<u>5TH LIFT</u>									
<u>8</u>	<u>426472.4</u>	<u>1695892</u>	<u>1280.3</u>	<u>126.5</u>	<u>18.0</u>	<u>107.2</u>		<u>94</u>	<u>P</u>
<u>9</u>	<u>426473.2</u>	<u>1695917</u>	<u>12800</u>	<u>122.5</u>	<u>17.4</u>	<u>104.3</u>		<u>91</u>	<u>P</u>
<u>10</u>	<u>426462.8</u>	<u>1695939</u>	<u>1279.9</u>	<u>123.7</u>	<u>18.1</u>	<u>104.7</u>		<u>91</u>	<u>P</u>

Comment/Sketch:

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: Tory Phillips Date: 7-21-09 Reviewed By: \_\_\_\_\_ Date: \_\_\_\_\_



**DAILY FIELD REPORT**

Report #:		Date: <b>7-22-09</b>	
Project Name: <b>B-83D SOIL REMEDIATION</b>		Project Number: <b>LAW 1260</b>	
Field Rep: <b>Tom Phillips</b>		Page _____ of _____	
Project Manager:			
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench
	<input type="checkbox"/> Other	Hours Charged:	<input checked="" type="checkbox"/> Full Time
			<input type="checkbox"/> Part Time
Contractor: <b>CERAUDO / SES ENG.</b>	Conditions:	<input checked="" type="checkbox"/> Sunny	<input checked="" type="checkbox"/> Windy
Contractor Representative: <b>ANDY / DINO</b>		<input type="checkbox"/> Cloudy	<input checked="" type="checkbox"/> Hot
		<input type="checkbox"/> Rain	<input type="checkbox"/> Mild
		<input type="checkbox"/> Cold	<input type="checkbox"/> Fog
Equipment	Type	Number	
Compaction	<b>BOMAG</b>	<b>1</b>	Density Testing Equipment
Moving	<b>LOADER</b>	<b>1</b>	<input checked="" type="checkbox"/> Sand Cone
Water	<b>WATER HOSE</b>	<b>2</b>	<input checked="" type="checkbox"/> Native
Support	<b>DOZER / EXCAVATOR 1-1</b>		<input type="checkbox"/> Import
Plan	Engineer	Date	Fill Location: <b>5TH LIFT N. OF M.W</b>
Civil			<b>&amp; 3RD, 4TH &amp; 5TH LIFT E. OF M.W.</b>
Structural			<b>MW = MONITORING WELLS</b>
Geotech	<b>LEONARD LONG</b>		
Curve #	Description	Max Density	Opt. Moisture
<b>A = 071409-01</b>	<b>MIX BRN SANDY SILT W/AGG</b>	<b>114.5</b>	<b>14.5</b>
			<input checked="" type="checkbox"/> 90%
			<input type="checkbox"/> 95%
			<input type="checkbox"/> Other:
			<input type="checkbox"/> Opt. + 2%
			<input checked="" type="checkbox"/> Opt. + 2% to 5%
			<input type="checkbox"/> Other:
Test #	Location	Elevation	Wet Density (pcf)
	<b>NORTH EASTING</b>		
<b>5' LIFT</b>	<b>1</b>	<b>426511.1 1695953</b>	<b>1278.8</b>
<b>3' LIFT</b>	<b>2</b>	<b>426543.2 1696000</b>	<b>1274.1</b>
<b>4' LIFT</b>	<b>3</b>	<b>426521.2 1696004</b>	<b>1274.5</b>
<b>5' LIFT</b>	<b>4</b>	<b>426533.1 1696009</b>	<b>1275.5</b>
			<b>123.1</b>
			<b>19.1</b>
			<b>103.1</b>
			<b>A</b>
			<b>90</b>
			<b>P</b>
			<b>125.5</b>
			<b>18.6</b>
			<b>106.7</b>
			<b>A</b>
			<b>92</b>
			<b>A</b>
			<b>124.3</b>
			<b>19.5</b>
			<b>104.0</b>
			<b>A</b>
			<b>91</b>
			<b>P</b>
			<b>123.7</b>
			<b>17.2</b>
			<b>105.5</b>
			<b>A</b>
			<b>92</b>
			<b>P</b>

Comment / Sketch:

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: _____	Date: _____	Reviewed By: _____	Date: _____
-----------------------------	-------------	--------------------	-------------



Project Name: <b>BRSO SOIL REMEDIATION</b>		Report #:	Date: <b>7-27 &amp; 7-28-09</b>
Field Rep: <b>Tony Phillips</b>		Project Number: <b>LAW 1860</b>	Page <b>1</b> of <b>1</b>
Contractor: <b>CERRUDO / SCS</b>		Project Manager:	
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench
	<input type="checkbox"/> Other	Hours Charged:	<input checked="" type="checkbox"/> Full Time
			<input type="checkbox"/> Part Time
Contractor Representative: <b>ANDY / DINO</b>	Conditions:	<input checked="" type="checkbox"/> Sunny	<input checked="" type="checkbox"/> Windy
		<input type="checkbox"/> Cloudy	<input type="checkbox"/> Rain
		<input checked="" type="checkbox"/> Hot	<input type="checkbox"/> Mild
		<input type="checkbox"/> Cold	<input type="checkbox"/> Fog

Comment/ Sketch: **7-27-09**  
**SCS CREW CONTINUES TO BRING CONTAMINATED SOIL FROM STOCK DIKE TO BUILD RAMP TO DIT IN SECTOR A-X, & BACK FILL OVER COMPACTED SUBGRADE @ ELEVATION 1280. BACK FILL LIFT OF ± 12" TO AN ELEVATION OF 1281 & MOISTURE CONDITION SOIL AS IT IS PLACED.**

**7-28-09**  
**0900 = GRIFFIN SOIL STARTED SPREADING OF 590 CEMENT @ A WEIGHT OF 20.4# PER CUBIC YARD ON W. SIDE OF MONITORING WELLS & MIX CEMENT & CONTAMINATE SOIL TO A DEPTH OF 12"**  
**0950 = TOOK SOIL SAMPLE FOR PROCTOR & SAMPLE FOR TEST CYLINDERS.**  
**1040 = DENSITY DENSITY TEST TAKEN W/ MOISTURE BURN OUT.**  
**1145 = CHECK SPREAD RATE @ 19.7# P.C.Y.D. N OF M.W. & MIXED 12" DEPTH. GRIFFIN STARTED MIXING & REMIXING OF CEMENT TREATED SOIL.**  
**1310 = DENSITY & MOISTURE SAMPLE TAKEN**  
**1500 = SCS PLACED 2ND LIFT ± 14" IN DEPTH PER DINO SCS (SUPERINTENDENT)**  
**1600 = GRIFFIN SPREAD CEMENT WT. 17.9# ON S. SIDE OF M.W., MIXED & COMPACTED CEMENT TREATED SOIL.**  
**1630 = SCS PLACED ± 3" OF SOIL OVER TOP OF CEMENT TREATED SOIL.**

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

**This DFR is Preliminary** - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

**This DFR is Final** - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative:	Date: _____	Reviewed By: _____	Date: _____
-----------------------	-------------	--------------------	-------------



**DAILY FIELD REPORT**

Report #: \_\_\_\_\_ Date: 7-28-09  
 Project Name: B-850 Soil Remediation Project Number: LAW1260 Page \_\_\_\_\_ of \_\_\_\_\_  
 Field Rep: Tony Phillips Project Manager: \_\_\_\_\_

Scope of Work:  Mass Grading  Pavement  Utility Trench  Other  
 Hours Charged: \_\_\_\_\_  Full Time  Part Time

Contractor: CENAVO / SES ENGR. Conditions:  Sunny  Windy  Hot  Mild  
 Contractor Representative: ANDY / DIND  Cloudy  Rain  Cold  Fog

Equipment	Type	Number	Density Testing Equipment	Fill Source
Compaction	<u>REX</u>	<u>1</u>	<input checked="" type="checkbox"/> Nuclear Type: <u>TWOXLER</u> <input type="checkbox"/> Tube	<input type="checkbox"/> Native
Moving	<u>LOADER</u>	<u>2</u>	<input type="checkbox"/> Sand Cone	<input type="checkbox"/> Import
Water	<u>WATER TANK/MIXER</u>	<u>2/1</u>		
Support	<u>DOZER / EXCAVATOR</u>	<u>1/1</u>		

Plan \_\_\_\_\_ Engineer \_\_\_\_\_ Date \_\_\_\_\_  
 Civil \_\_\_\_\_  
 Structural \_\_\_\_\_  
 Geotech LEONARD LONG  
 Fill Location: PIT IN SECTOR A-X  
1ST LIFT OF CONTAMINATED SOIL.

A = 072809-01

Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture
		<u>115.5</u>	<u>15.0</u>	<input checked="" type="checkbox"/> 90%	<input type="checkbox"/> Opt. + 2%
				<input type="checkbox"/> 95%	<input checked="" type="checkbox"/> Opt. + 2% to 5%
				<input type="checkbox"/> Other:	<input type="checkbox"/> Other:

Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
<u>1</u>	<u>±80' W. OF MW</u>	<u>1281'</u>	<u>125.2</u>	<u>14.8</u>	<u>109.1</u>	<u>A</u>	<u>9394</u>	
<u>2</u>	<u>±12' N. OF MW</u>	<u>1281</u>	<u>124.1</u>	<u>19.7</u>	<u>103.7</u>	<u>A</u>	<u>9390</u>	

WET DENSITY COMP  
93  
93

Comment/Sketch: M.W. = MONITORING WELLS: MAX WET DENSITY = 133.5

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: Tony Phillips Date: \_\_\_\_\_ Reviewed By: \_\_\_\_\_ Date: \_\_\_\_\_



**DAILY FIELD REPORT**

Report #:		Date: <u>7-29-09</u>	
Project Name: <u>B-SSO SOIL REMEDIATION</u>		Project Number: <u>LAW1860</u>	
Field Rep: <u>Tom Phillips</u>		Project Manager:	
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench
	<input type="checkbox"/> Other	Hours Charged:	<input checked="" type="checkbox"/> Full Time
			<input type="checkbox"/> Part Time
Contractor: <u>CERRADO</u>	Conditions:	<input checked="" type="checkbox"/> Sunny	<input checked="" type="checkbox"/> Windy
Contractor Representative: <u>ANDY</u>		<input type="checkbox"/> Cloudy	<input type="checkbox"/> Rain
		<input type="checkbox"/> Cold	<input type="checkbox"/> Fog

Comment/Sketch: 7-29-09

0730 = ~~GRiffin~~ GRIFFIN SOIL CONTINUES TO PLACE/SPREAD CEMENT WT 17.5# PER CYD & MIX TO A DEPTH OF ± 14"

0800 = SOIL SAMPLE TAKEN FOR TEST CYL.

0930 = DENSITY TEST & MOISTURE SAMPLE TAKEN @ ELEV 1282

0945 = SCS BACK FILL 3RD LIFT OF ± 14" @ ELEV 1283

1100 = GRIFFIN SPREAD CEMENT OVER 3RD LIFT CEMENT WT. 18.4#

1140 = SOIL SAMPLE TAKEN FOR TEST CYL.

1200 = DENSITY & MOISTURE SAMPLE TAKEN

1350 = DENSITY & MOISTURE SAMPLE TAKEN

1400 = SAND CONE TAKEN ON 3RD LIFT ELEV. 1283

1430 = SCS PLACED 4TH LIFT @ ± 14"

1545 = GRIFFIN SPREAD CEMENT OVER FIRST HALF OF 4TH LIFT ON N. SIDE OF M.W. @ A WT. OF 18.0# CYD. & STARTED MIXING & REMIXING.

1630 = GRIFFIN STARTED COMPACTION OF MIXED 4TH LIFT.

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <u>Tom Phillips</u>	Date: _____	Reviewed By: _____	Date: _____
---	-------------	--------------------	-------------





**DAILY FIELD REPORT**

Report #: _____		Date: <b>7-29-09</b>
Project Name: <b>B-850 SOIL REMEDIATION</b>		Project Number: <b>AAW1260</b>
Field Rep: <b>Tom Phillips</b>		Page _____ of _____
Project Manager: _____		
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading <input type="checkbox"/> Pavement <input type="checkbox"/> Utility Trench <input checked="" type="checkbox"/> Other	Hours Charged: <input checked="" type="checkbox"/> Full Time <input type="checkbox"/> Part Time
Contractor: <b>CERRUDO / SCS ENGR.</b>	Conditions:	<input checked="" type="checkbox"/> Sunny <input checked="" type="checkbox"/> Windy <input checked="" type="checkbox"/> Hot <input type="checkbox"/> Mild
Contractor Representative: <b>ANDY / DINO</b>	<input type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input type="checkbox"/> Cold <input type="checkbox"/> Fog	

Equipment	Type	Number		<input checked="" type="checkbox"/> Nuclear           Type: <b>TROXLER</b>
Compaction	<b>DEX</b>	<b>1</b>	Density Testing Equipment	<input type="checkbox"/> Tube
Moving	<b>LOADER</b>	<b>2</b>		<input checked="" type="checkbox"/> Sand Cone
Water	<b>WATER TANK MIXER</b>	<b>2/1</b>	Fill Source	<input checked="" type="checkbox"/> Native
Support	<b>DOZER / EXCAVATOR</b>	<b>1/1</b>		<input type="checkbox"/> Import
Plan	Engineer	Date	Fill Location: <b>PIT IN SECTOR A-X</b> <b>FILL ELEVATION = 1282 &amp; 1283. 2ND &amp; 3RD LIFTS</b>	
Civil				
Structural				
Geotech	<b>LEONARD KONG</b>			

A= 072809-01

Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture
		<b>115.5</b>	<b>15.0</b>	<input checked="" type="checkbox"/> 90%	<input type="checkbox"/> Opt. + 2%
				<input type="checkbox"/> 95%	<input checked="" type="checkbox"/> Opt. + 2% to 5%
				<input type="checkbox"/> Other:	<input type="checkbox"/> Other:

Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
	<b>2ND LIFT</b>							
<b>1</b>	<b>±40' W OF MW</b>	<b>1282</b>	<b>120.8</b>	<b>16.7</b>	<b>103.5</b>	<b>A</b>	<b>90</b>	<b>90</b>
	<b>3RD LIFT</b>							
<b>2</b>	<b>±40' N.E. OF MW</b>	<b>1283</b>	<b>124.4</b>	<b>21.1</b>	<b>103.6</b>	<b>A</b>	<b>90</b>	<b>93</b>
<b>3</b>	<b>±30' E OF MW</b>	<b>1283</b>	<b>123.7</b>	<b>19.2</b>	<b>103.8</b>	<b>A</b>	<b>90</b>	<b>93</b>

WET DENSITIES COMP.

Comment/ Sketch: **MW = MONITORING WELLS: WET DENSITY MAX = 133.5**

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.	<input checked="" type="checkbox"/> <b>This DFR is Preliminary</b> - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.	<input type="checkbox"/> <b>This DFR is Final</b> - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.	
Field Representative: <b>[Signature]</b>	Date: _____	Reviewed By: _____	Date: _____



Project Name: <b>B-850 SOIL REMEDIATION</b>		Report #:	Date: <b>7-30-09</b>
Field Rep: <b>Tom Phillips</b>		Project Number: <b>LAW1260</b>	Page ____ of ____
Contractor: <b>CEKUDO</b>		Project Manager:	
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench
	<input type="checkbox"/> Other	Hours Charged:	<input checked="" type="checkbox"/> Full Time
			<input type="checkbox"/> Part Time
Contractor Representative: <b>ANDY</b>		Conditions:	<input checked="" type="checkbox"/> Sunny
			<input checked="" type="checkbox"/> Windy
			<input checked="" type="checkbox"/> Hot
			<input type="checkbox"/> Mild
			<input type="checkbox"/> Cloudy
			<input type="checkbox"/> Rain
			<input type="checkbox"/> Cold
			<input type="checkbox"/> Fog

Comment/Sketch:

GRIFFIN SOIL CONTINUES TO SPREAD 5% CEMENT OVER ±14" LIFT OF SOIL & MIX & REMIX TO A DEPTH OF ±14" ON 4TH LIFT ELEV 1284' @ SOUTH SIDE OF MONITORING WELLS. CEMENT WT 16.5<sup>th</sup> CYD  
 TOOK MOISTURE SAMPLES w/ DENSITY TEST TO T. 2 ON 4TH LIFT. @ 0915 HAS TAKEN SOIL SAMPLES FOR CYL. BAK TEST. AFTER COMPACTION TEST PASS, SCS CREW PLACED/BACK FILLED PIT WITH ANOTHER ±14" LIFT FOR THE 5TH LIFT ELEV. 1285  
 GRIFFIN SPREAD 5% CEMENT, WT. 19.4<sup>th</sup> CYD. & MIXED & REMIXED & COMPACTED w/ REX. I TOOK 3 DENSITY TEST w/ MOISTURE BURNOUT SAMPLES & @ 1300 HAS SOIL SAMPLES TAKEN FOR CYL. BREAKS.  
 SCS PLACED/BACKFILL PIT IN SECTOR A-X 6TH LIFT OF ±14" CONTAMINATED SOIL.

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative:	Date: _____	Reviewed By: _____	Date: _____
-----------------------	-------------	--------------------	-------------



**DAILY FIELD REPORT**

Report #: \_\_\_\_\_ Date: 7-30-09  
 Project Name: B-850 SOIL REMEDIATION Project Number: LAW1260 Page \_\_\_\_\_ of \_\_\_\_\_  
 Field Rep: Tony Phillips Project Manager: \_\_\_\_\_

Scope of Work:  Mass Grading  Pavement  Utility Trench  Other  
 Hours Charged:  Full Time  Part Time

Contractor: LEONARDO / SES ENGR. Conditions:  Sunny  Windy  Hot  Mild  
 Contractor Representative: ANDY / DINO  Cloudy  Rain  Cold  Fog

Equipment	Type	Number	Density Testing Equipment
Compaction	<u>DEX</u>	<u>1</u>	<input checked="" type="checkbox"/> Nuclear Type: <u>MOXLER</u> <input type="checkbox"/> Tube
Moving	<u>LOADER</u>	<u>2</u>	<input type="checkbox"/> Sand Cone

Water	Support	Fill Source
<u>WATER TANK / MIXER</u>	<u>2/1</u>	<input checked="" type="checkbox"/> Native
<u>DOZER / EXCAV.</u>	<u>1/1</u>	<input type="checkbox"/> Import

Plan	Engineer	Date	Fill Location:
	<u>LEONARDO LONG</u>		<u>PIT IN SECTION A-X ELEVATION 1284 + 1285 WITH 4 5TH LIFTS</u>
Civil			
Structural			
Geotech			

Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture
<u>A= 072809-01</u>		<u>115.5</u>	<u>15.0</u>	<input checked="" type="checkbox"/> 90%	<input type="checkbox"/> Opt. + 2%
				<input type="checkbox"/> 95%	<input checked="" type="checkbox"/> Opt. + 2% to 5%
				<input type="checkbox"/> Other:	<input type="checkbox"/> Other:

Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
<u>4TH LIFT</u>								
<u>1</u>	<u>2'E OF PIT W. WALL</u>	<u>1284</u>	<u>121.0</u>	<u>17.0</u>	<u>103.4</u>	<u>A</u>	<u>90</u>	<u>91</u>
<u>2</u>	<u>± 15' N. OF MW</u>	<u>1284</u>	<u>123.3</u>	<u>18.2</u>	<u>104.3</u>	<u>A</u>	<u>90</u>	<u>92</u>
<u>5TH LIFT</u>								
<u>3</u>	<u>± 20' E. OF MW</u>	<u>1285</u>	<u>121.8</u>	<u>17.8</u>	<u>103.4</u>	<u>A</u>	<u>90</u>	<u>91</u>
<u>4</u>	<u>± 10' S OF M.W</u>	<u>1285</u>	<u>122.8</u>	<u>20.1</u>	<u>102.2</u>	<u>A</u>	<u>89</u>	<u>92</u>
<u>5</u>	<u>± 30' SE OF M.W</u>	<u>1285</u>	<u>121.9</u>	<u>16.4</u>	<u>104.7</u>	<u>A</u>	<u>91</u>	<u>91</u>

WET DENSITY COMP.

Comment/Sketch: MW = MONITORING WELLS; WET DENSITY MAX = 133.5  
SOIL ENGR OKED 89% COMPACTION ON TEST # 4

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: [Signature] Date: \_\_\_\_\_ Reviewed By: \_\_\_\_\_ Date: \_\_\_\_\_



**DAILY FIELD REPORT**

Report#: <b>B-583005</b>		Date: <b>7/6-9/09</b>	
Project Name: <b>LLNL Site 300 B850 Soil R.</b>		Project Number: <b>LAW 1261</b>	
Field Rep: <b>Robert Uribe</b>		Page _____ of _____	
Project Manager: <b>Cal Dickerman</b>			
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench
	<input type="checkbox"/> Other	Hours Charged:	<input checked="" type="checkbox"/> Full Time
			<input type="checkbox"/> Part Time
Contractor: <b>Cerrudo</b>	Conditions:	<input checked="" type="checkbox"/> Sunny	<input type="checkbox"/> Windy
Contractor Representative: <b>Andy Bell</b>		<input type="checkbox"/> Cloudy	<input type="checkbox"/> Rain
		<input type="checkbox"/> Hot	<input type="checkbox"/> Mild
		<input type="checkbox"/> Cold	<input type="checkbox"/> Fog

Comment/Sketch:

**7/6/09** / mon

soil sample for curve reports

Sunny 77° F

**7/7/09** / Tue

curve soil sample for curve

Sunny 79° F

**7/8/09** / wed

curve soil sample for curve

Sunny 80° F

**7/9/09** / Thu

curve reports

Sunny 78° F

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for the safety and the methods, operations, and sequences of construction.

**This DFR is Preliminary** - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

**This DFR is Final** - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative:	Date: <b>7/9/09</b>	Reviewed By: _____	Date: _____
-----------------------	---------------------	--------------------	-------------



**DAILY FIELD REPORT**

Report #: <b>B583005</b>		Date: <b>7/13-16/09</b>	
Project Name: <b>LLNL Site 300 B850 Soil Rem</b>		Project Number: <b>LAW 1261</b>	
Field Rep: <b>Robert Uribe</b>		Project Manager: <b>Cal Dickerman</b>	
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench
	<input type="checkbox"/> Other	Hours Charged:	<input checked="" type="checkbox"/> Full Time
			<input type="checkbox"/> Part Time
Contractor: <b>Cerrudo</b>	Conditions:	<input checked="" type="checkbox"/> Sunny	<input type="checkbox"/> Windy
Contractor Representative: <b>Andy Bell</b>		<input type="checkbox"/> Cloudy	<input type="checkbox"/> Rain
		<input checked="" type="checkbox"/> Hot	<input type="checkbox"/> Mild
		<input type="checkbox"/> Cold	<input type="checkbox"/> Fog

Comment/Sketch:

7/13/09 Mon

- soil sample for curve
- Reports

Sunny 95° F

7/14/09 Tue

- Curve (Hold)
- soil sample for curve

Sunny 100° F

7/15/09 Wed

- Curve

Sunny 98° F

7/16/09 Thu

- Compaction test @ base of fiber
- moist cont.

Sunny 103° F

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

**This DFR is Preliminary** - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

**This DFR is Final** - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative:	Date: <u>7/16/09</u>	Reviewed By: _____	Date: _____
-----------------------	----------------------	--------------------	-------------



Project Name: <u>LLNL Site 300 B850 Soil Rem.</u>		Report #: <u>B583005</u>	Date: <u>7/20-23/09</u>
Field Rep: <u>Robert Uribe</u>		Project Number: <u>LAW 1261</u>	Page ____ of ____
Contractor: <u>Cerrudo</u>		Project Manager: <u>Cal Dickerman</u>	
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench
	<input type="checkbox"/> Other	Hours Charged:	<input checked="" type="checkbox"/> Full Time
			<input type="checkbox"/> Part Time
Contractor Representative: <u>Andy Bell</u>	Conditions:	<input checked="" type="checkbox"/> Sunny	<input type="checkbox"/> Windy
		<input type="checkbox"/> Cloudy	<input type="checkbox"/> Rain
		<input checked="" type="checkbox"/> Hot	<input type="checkbox"/> Mild
		<input type="checkbox"/> Cold	<input type="checkbox"/> Fog

Comment/Sketch:

7/20/09 Mon  
 - Compaction insp  
 - moist cont.  
 Sunny 95° F

---

7/21/09 Tue  
 - Compaction insp  
 - moist cont.  
 - sand cone  
 Sunny 90° F

---

7/22/09 Wed  
 - compaction insp  
 - sand cone  
 Sunny 90° F

---

7/23/09 Thu  
 - moist cont.  
 - Reports  
 Sunny 90° F

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except your client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the method, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <u>[Signature]</u>	Date: <u>7/23/09</u>	Reviewed By: _____	Date: _____
--	----------------------	--------------------	-------------



DAILY FIELD REPORT

Report #: <b>B 583005</b>		Date: <b>7/21/09</b>	
Project Name: <b>LLNL Site 300 BBSW Soil R.</b>		Project Number: <b>LAW 1261</b>	
Field Rep: <b>Robert Uribe</b>		Project Manager: <b>Cal Dickerman</b>	
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench
	<input type="checkbox"/> Other	Hours Charged:	<input checked="" type="checkbox"/> Full Time
			<input type="checkbox"/> Part Time
Contractor:	<b>Cerrudo</b>		
Contractor Representative:	<b>Andy Bell</b>		
Conditions:	<input checked="" type="checkbox"/> Sunny	<input type="checkbox"/> Windy	<input checked="" type="checkbox"/> Hot
	<input type="checkbox"/> Cloudy	<input type="checkbox"/> Rain	<input type="checkbox"/> Cold
		<input type="checkbox"/> Fog	
Equipment	Type	Number	
Compaction	<b>sheeps foot roller</b>	<b>1</b>	Density Testing Equipment
Moving			<input type="checkbox"/> Nuclear
Water	<b>hose</b>		Type:
Support			<input type="checkbox"/> Tube
Plan	Engineer	Date	Fill Source:
Civil			<input checked="" type="checkbox"/> <del>Native</del> on site
Structural			<input type="checkbox"/> Import
Geotech			Fill Location: <b>Area Ax - 22' FAC of existing adj. surface</b>

Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture
071409-01	Mix Ben sandy silt w/agg sand stone	114.5	14.5	<input checked="" type="checkbox"/> 90%	<input type="checkbox"/> Opt. + 2%
				<input type="checkbox"/> 95%	<input type="checkbox"/> Opt. + 2% to 5%
				<input type="checkbox"/> Other:	<input checked="" type="checkbox"/> Other: above opt.

Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
1	adj. to test w/Nuke # 1 on 7/21/09	-22' FAC	122.4	16.5	105.1	071409-01	92	

Comment/Sketch: see Tony P. Table 1 dated 7/21/09 for exact location of test.

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative:	Date: <b>7/21/09</b>	Reviewed By: _____	Date: _____
-----------------------	----------------------	--------------------	-------------



**CONSOLIDATED ENGINEERING  
LABORATORIES**

DATE: 7/21/09 INSPECTOR: R. Uribe  
 PROJECT #: LWR site 300 B850 Soil # PROJECT NAME: LAW 1201  
 COMPACTION SPEC: 90 TEST LOCATION: \_\_\_\_\_  
 MOISTURE SPEC: \_\_\_\_\_

**SAND CONE TESTING**

#1	A	WT of cone, jar, sand - Before	<u>6766.5</u>	g
	B	WT of cone, jar, sand - After	<u>3547.5</u>	g
W 119.0	C	WT of sand in cone	<u>1580</u>	g
M 19.5	D	WT of sand used	<u>3219.0</u>	g A - B
	E	WT of sand in hole	<u>1639.0</u>	g D - C
	F	Density of sand	<u>89.6</u>	pcf
	G	Volume of hole	<u>18.3 / 0.0403</u>	cf E + F
	H	Gross WT of excavated soil + TARE	_____	lbs
	I	WT of TARE	_____	lbs
	J	Net WT of soil	<u>2238.1 / 4.934</u>	lbs H - I
	K	WT Density	<u>122.4</u>	pcf J ÷ G
	L	Soil + TARE (Wet) #8	<u>1291.1</u>	lbs
	M	TARE	<u>137.3</u>	lbs
	N	Soil + TARE (Dry)	<u>1127.3</u>	lbs
	O	WT of Water	<u>163.8</u>	lbs L - N
	P	WT of Soil	<u>990.0</u>	lbs N - M
	Q	Moisture Content	<u>16.5</u>	% O ÷ P
		Optimum Moisture Content	<u>14.5</u>	%
	R	Dry Density	<u>105.1</u>	pcf K ÷ (I + Q)
	S	Lab Maximum	<u>114.5</u>	pcf
		(Lab No. <u>071409-01</u> )		
	T	Percent Compaction	<u>92</u>	% R ÷ S

Weight = WT  
Cubic Feet = cf

Pounds = lbs

Grams = G

Pounds per Cubic Feet = pcf  
Conversion Grams ÷ 453.6 = lbs.





DAILY FIELD REPORT

Project Name: <b>LNL Site 300 B850 Soil R.</b>		Report #: <b>B 583005</b>		Date: <b>7/22/09</b>				
Project Number: <b>LAW 1261</b>		Page _____ of _____						
Field Rep: <b>Robert Uribe</b>		Project Manager: <b>Cal Dickman</b>						
Scope of Work: <input checked="" type="checkbox"/> Mass Grading <input type="checkbox"/> Pavement <input type="checkbox"/> Utility Trench <input type="checkbox"/> Other		Hours Charged:		<input checked="" type="checkbox"/> Full Time <input type="checkbox"/> Part Time				
Contractor: <b>Cerrudo</b>		Conditions:		<input checked="" type="checkbox"/> Sunny <input type="checkbox"/> Windy <input checked="" type="checkbox"/> Hot <input type="checkbox"/> Mild				
Contractor Representative: <b>Andy Bell</b>				<input type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input type="checkbox"/> Cold <input type="checkbox"/> Fog				
Equipment	Type	Number	Density Testing Equipment	Type:				
Compaction	<b>sheeps foot roller</b>	<b>1</b>		<input type="checkbox"/> Nuclear	<input type="checkbox"/> Tube			
Moving			<input checked="" type="checkbox"/> Sand Cone					
Water	<b>hose</b>		Fill Source:	<input checked="" type="checkbox"/> Native <b>on site</b>				
Support				<input type="checkbox"/> Import				
Plan	Engineer	Date	Fill Location: <b>Area Ax - 20' FAC of existing adj. surface</b>					
Civil								
Structural								
Geotech								
Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture			
<b>071409.01</b>	<b>Mix Brn sandy silt w/sandstone</b>	<b>114.5</b>	<b>14.5</b>	<input checked="" type="checkbox"/> 90%	<input type="checkbox"/> Opt. + 2%			
				<input type="checkbox"/> 95%	<input type="checkbox"/> Opt. + 2% to 5%			
				<input type="checkbox"/> Other:	<input checked="" type="checkbox"/> Other: <b>above opt.</b>			
Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
<b>1</b>	<b>adj. to Nike test # on 7/22/09</b>	<b>-20' FAC</b>	<b>121.0</b>	<b>17.5</b>	<b>103.0</b>	<b>071409.01</b>	<b>90</b>	
Comment/Sketch: <b>see Tony P. Table 1 dated 7/22/09 for exact location of test</b>								

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the method, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative:	Date: <b>7/22/09</b>	Reviewed By: _____	Date: _____
-----------------------	----------------------	--------------------	-------------



**CONSOLIDATED ENGINEERING  
LABORATORIES**

DATE: 7/22/09  
 PROJECT #: LAW 1261  
 COMPACTION SPEC: 90%  
 MOISTURE SPEC: above opt.

INSPECTOR: Robert Uribe  
 PROJECT NAME: LLNL Site 300 B850 Soil R.  
 TEST LOCATION: \_\_\_\_\_

**SAND CONE TESTING**

wet 122.6  
% M 21.5

A	WT of cone, jar, sand - Before	<u>6793.8</u>	g
B	WT of cone, jar, sand - After	<u>3561.8</u>	g
C	WT of sand in cone	<u>1580</u>	g
D	WT of sand used	<u>3232.0</u>	g A - B
E	WT of sand in hole	<u>1652.0</u>	g D - C
F	Density of sand	<u>89.6</u>	pcf
G	Volume of hole	<u>18.437 / 0.0406</u>	cf E ÷ F
H	Gross WT of excavated soil + TARE	<u>—</u>	lbs
I	WT of TARE	<u>—</u>	lbs
J	Net WT of soil	<u>2228.0 / 4.911</u>	lbs H - I
K	WT Density	<u>121.0</u>	pcf J ÷ G
L	Soil + TARE (Wet)	<u>1241.4</u>	lbs
M	TARE	<u>138.9</u>	lbs
N	Soil + TARE (Dry)	<u>1076.8</u>	lbs
O	WT of Water	<u>164.6</u>	lbs L - N
P	WT of Soil	<u>937.9</u>	lbs N - M
Q	Moisture Content	<u>17.5</u>	% O ÷ P
	Optimum Moisture Content	<u>14.5</u>	%
R	Dry Density	<u>103.0</u>	pcf K ÷ (I + Q)
S	Lab Maximum (Lab No. <u>071409-01</u> )	<u>114.5</u>	pcf
T	Percent Compaction	<u>90</u>	% R ÷ S

Weight = WT  
Cubic Feet = cf

Pounds = lbs

Grams = G

Pounds per Cubic Feet = pcf  
Conversion Grams ÷ 453.6 = lbs.



Report #: <b>B 583005</b>		Date: <b>7/27-30/09</b>
Project Name: <b>LLNL Site 300 B850 Soil R.</b>		Project Number: <b>LAW 1261</b>
Field Rep:		Page _____ of _____
Project Manager: <b>Cal Dickerman</b>		
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading <input type="checkbox"/> Pavement <input type="checkbox"/> Utility Trench <input type="checkbox"/> Other	Hours Charged: <input checked="" type="checkbox"/> Full Time <input type="checkbox"/> Part Time
Contractor: <b>Gerrudo</b>	Conditions: <input checked="" type="checkbox"/> Sunny <input type="checkbox"/> Windy <input checked="" type="checkbox"/> Hot <input type="checkbox"/> Mild <input type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input type="checkbox"/> Cold <input type="checkbox"/> Fog	
Contractor Representative: <b>Andy Bell</b>		

Comment/Sketch:

**7/27/09 Mon**

- Reports
- Labwork

Sunny 100° F

**7/28/09 Tue**

- compaction - curve # 072809-01
- moist cont. - molds #10a @ 10:50; 10b @ 11am
- 9:50 AM sample

Sunny 92° F

**7/29/09 Wed**

- compaction / sand cone - molds #11a @ 9:10; #11b @ 9:20
- moist cont. - molds #12a @ 12:40; #12b @ 12:50 pm
- sample @ 8:10 AM and @ 11:40 AM

Sunny 90° F

**7/30/09 Thur**

- compaction / moist cont.
- samples @ 9:15 AM and @ 1 pm
- molds @ #13a 10:15 AM, #13b 10:25 AM
- molds @ #14a 2 pm, #14b 2:10 pm

Sunny 85° F

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative:	Date: <b>7/30/09</b>	Reviewed By: _____	Date: _____
-----------------------	----------------------	--------------------	-------------



DAILY FIELD REPORT

Report #: **B 583005** Date: **7/29/09**  
 Project Name: **LLN Site 300 B85J Soil** Project Number: **LAW 1261** Page \_\_\_\_ of \_\_\_\_  
 Field Rep: **Robert Uribe** Project Manager: **Cal Dickerman**

Scope of Work:  Mass Grading  Pavement  Utility Trench  Other Hours Charged:  Full Time  Part Time

Contractor: **Cerrudo** Conditions:  Sunny  Windy  Hot  Mild  
 Contractor Representative: **Andy Bell**  Cloudy  Rain  Cold  Fog

Equipment	Type	Number	Density Testing Equipment	<input type="checkbox"/> Nuclear	Type:
Compaction	<b>Rex</b>	<b>1</b>		<input type="checkbox"/> Tube	
Moving				<input checked="" type="checkbox"/> Sand Cone	
Water			Fill Source	<input checked="" type="checkbox"/> Native <b>on site</b>	
Support				<input type="checkbox"/> Import	
Plan	Engineer	Date	Fill Location: <b>Area A<sub>x</sub>, east of monitoring wells</b>		
Civil					
Structural					
Geotech					

Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture
<b>072809-01</b>	<b>Ben sandy silt w/SS plus 5% cement</b>	<b>115.5</b>	<b>15.0</b>	<input checked="" type="checkbox"/> 90%	<input type="checkbox"/> Opt. + 2%
				<input type="checkbox"/> 95%	<input type="checkbox"/> Opt. + 2% to 5%
				<input type="checkbox"/> Other:	<input checked="" type="checkbox"/> Other: <b>above opt.</b>

Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
<b>1</b>	<b>adj. to Nuke test # 3</b>	<b>1283'</b>	<b>123.1</b>	<b>18.5</b>	<b>103.7</b>	<b>072809-01</b>	<b>90</b>	

Comment/Sketch:  
**Sand cone test adj to Nuke test #3 dated 7/29/09**

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: **[Signature]** Date: **7/29/09** Reviewed By: \_\_\_\_\_ Date: \_\_\_\_\_



**CONSOLIDATED ENGINEERING  
LABORATORIES**

DATE: 7/29/09 INSPECTOR: Robert Uribe  
 PROJECT #: LAW 1261 PROJECT NAME: WW site 300 B850 Hill R  
 COMPACTION SPEC: 90% TEST LOCATION: Ax  
 MOISTURE SPEC: above opt. adj. to <sup>Wuke</sup> test #3 dated 7/29/09

**SAND CONE TESTING**

A	WT of cone, jar, sand - Before	<u>6773.8</u>	g
B	WT of cone, jar, sand - After	<u>4031.0</u>	g
C	WT of sand in cone	<u>1580</u>	g
D	WT of sand used	<u>2742.8</u>	g A - B
E	WT of sand in hole	<u>1162.8</u>	g D - C
F	Density of sand	<u>89.6</u>	pcf
G	Volume of hole	<u>13.0 / 0.0286</u>	cf E ÷ F
H	Gross WT of excavated soil + TARE		lbs
I	WT of TARE		lbs
J	Net WT of soil	<u>1596.5 / 3.520</u>	lbs H - I
K	WT Density	<u>123.1</u>	pcf J ÷ G
L	Soil + TARE (Wet)	<u>947.4</u>	lbs
M	TARE <u>#4</u>	<u>138.8</u>	lbs
N	Soil + TARE (Dry)	<u>820.9</u>	lbs
O	WT of Water	<u>126.5</u>	lbs L - N
P	WT of Soil	<u>682.1</u>	lbs N - M
Q	Moisture Content	<u>18.5</u>	% O ÷ P
	Optimum Moisture Content	<u>15.0</u>	%
R	Dry Density	<u>103.9</u>	pcf K ÷ (I + Q)
S	Lab Maximum	<u>115.5</u>	pcf
	(Lab No. <u>272809-01</u> )		
T	Percent Compaction	<u>90%</u>	% R ÷ S

Weight = WT      Pounds = lbs      Grams = G      Pounds per Cubic Feet = pcf  
 Cubic Feet = cf      Conversion Grams ÷ 453.6 = lbs.

Date	Location	Tare	Wet soil + tare	Dry soil + tare	Wt. of water	Wt. of soil	Moisture Content
6/3/2009	for nuke gauge - area B1 insitu test #1	368.6o	1250.6o	1238.1o	12.5o	869.5o	1.40%
6/3/2009	for nuke gauge - area B1 insitu test #2	366.2o	1283.7o	1277.7o	6.0o	911.5o	0.70%
6/3/2009	for nuke gauge - area B1 insitu test #3	365.7o	1006.7o	998.2o	8.5o	630.3o	1.30%
6/3/2009	for nuke gauge - area B1 insitu test #4	367.9o	1266.7o	1241.9o	24.8o	874.0o	2.80%
6/3/2009	for nuke gauge - area B1 insitu test #5	367.2o	888.8o	877.9o	10.9o	510.7o	2.10%
6/3/2009	for nuke gauge - area B1 insitu test #6	138.7o	743.4o	723.5o	19.9o	584.8o	3.40%
6/3/2009	for nuke gauge - area B1 insitu test #7	110.8o	661.1o	654.5o	6.6o	543.7o	1.20%
6/3/2009	for nuke gauge - area B1 insitu test #8	137.2o	594.6o	577.6o	17.0o	440.4o	3.90%
6/3/2009	for nuke gauge - area B1 insitu test #9	138.4o	633.3o	624.9o	8.4o	486.5o	1.70%
6/29/2009	for nuke gauge - area Ax -2' insitu test #1	138.3o	796.0o	746.9o	49.1o	608.6o	8.10%
6/29/2009	for nuke gauge - area Ax -2' insitu test #2	110.9o	705.0o	635.7o	69.3o	524.8o	13.20%
6/29/2009	for nuke gauge - area Ax -2' insitu test #3	109.4o	477.3o	453.4o	23.9o	344.0o	6.90%
6/29/2009	for nuke gauge - area Ax -2' insitu test #4	137.2o	816.6o	790.7o	25.9o	653.5o	4.00%
6/29/2009	for nuke gauge - area Ax -2' insitu test #5	137.5o	659.6o	607.0o	52.6	469.5o	11.20%
6/29/2009	for nuke gauge - area Ax -2' insitu test #6	137.0o	731.8o	700.5o	31.3	563.5o	5.60%
7/16/2009	for nuke gauge- area Ax -25' test #1	137.1o	755.0o	683.6o	71.4o	546.5o	13.10%
7/16/2009	for nuke gauge- area Ax -25' test #2	137.2o	499.9o	453.5o	46.4o	316.3o	14.70%
7/20/2009	for nuke gauge - area Ax -24' test #1	138.5o	915.5o	825.9o	89.6o	687.4o	13.00%
7/20/2009	for nuke gauge - area Ax -24' test #3	139.2o	1003.0o	896.7o	106.3o	757.5o	14.00%
7/28/2009	for nuke gauge - area Ax - lift 1test #1	137.2o	892.4o	794.8o	97.6o	657.6o	14.80%
7/28/2009	for nuke gauge - area Ax - lift 1test #2	138.5o	1155.3o	988.3o	167.0o	849.8o	19.70%
7/29/2009	for nuke gauge - area Ax - lift 2 test #1	137.3o	486.8o	436.8o	50.0o	299.5o	16.70%
7/29/2009	for nuke gauge - area Ax - lift 2 test #2	138.9	698.5o	601.0o	97.5o	462.1o	21.10%
7/29/2009	for nuke gauge - area Ax - lift 3 test #3	138.6o	965.3o	832.1o	133.2o	693.5o	19.20%



CONSOLIDATED ENGINEERING  
LABORATORIES

"Partners in Quality"

September 17, 2009

Mr. Steve Ellis  
Lawrence Livermore National Laboratory  
P.O. Box 808; L-651  
Livermore, California 94551-0808

Subject: LLNL B-850 Soil Remediation  
B850-S300  
Livermore, CA  
CEL Project #10-01264-LAW & 10-01265-LAW

**EARTHWORK AND LABORATORY TESTING SUMMARY**  
**August 1, 2009 thru August 31, 2009**


CEL representatives observed site operations and/or performed nuclear gauge moisture and density determinations on compacted soils at the above project from August 1, 2009 thru August 31, 2009. Laboratory testing was performed on soil samples from the site. Enclosed are the results of the field and laboratory testing.

We note that some density tests were measured below 90% as presented by these test results. We recommend that you confer with the Project Engineer, SCS Engineers, to resolve the low density results observed in these tests. It is the responsibility of LLNL to review and after consulting with SCS Engineers, approve these test results.

Respectfully submitted,  
**CONSOLIDATED ENGINEERING LABORATORIES**

Michael Wissink  
Project Manager

Eric J. Swenson, PE, GE  
Principal Geotechnical Engineer



Enclosures: Daily Field Reports  
Moisture/Density Curves  
Sand Cone Testing  
Moisture Content Summary  
Break Log Summary

Distribution: 1 to Addressee

MW/EJS: pmf

R:\Geotech Projects by Number\LLNL\LLNL Bldg 850 Excavation and Remediation Plan - 95% Submittal\Monthly Summary Reports\August Summary (Steve Ellis).doc

Consolidated Engineering Laboratories  
534 23rd Avenue  
Oakland, CA 94606-5307

PROJECT NARRATIVE REPORT

Building Permit #

Job Name & Address:

B-850 SOIL REMEDIATION

Date:

8-3-09

Time:

0700

Cell No.

LA 1264

General Contractor:

~~CERRUDO~~ CERRUDO SEAV

Work Approved

Do not proceed with work

Subcontractor:

SCS ENGINEERING

Work in Violation

Make necessary corrections

TYPE OF INSPECTION:

THOROUGH

PARTIAL

COMPLETE

- |                                      |                                     |                                   |   |   |                          |
|--------------------------------------|-------------------------------------|-----------------------------------|---|---|--------------------------|
| <input type="checkbox"/> BUILDING    | <input type="checkbox"/> STRUCTURAL | <input type="checkbox"/> CONCRETE | <input type="checkbox"/> STEEL DECK                           | <input type="checkbox"/> FORMWORK                       | <input type="checkbox"/> |
| <input type="checkbox"/> UNDERGROUND | <input type="checkbox"/> FOOTING    | <input type="checkbox"/> MASONRY  | <input type="checkbox"/> BOLT INSP.                           | <input type="checkbox"/> FIREPROOFING                   | <input type="checkbox"/> |
| <input type="checkbox"/> ELECTRICAL  | <input type="checkbox"/> FOUNDATION | <input type="checkbox"/> COLUMNS  | <input type="checkbox"/> WELD INSP.                           | <input type="checkbox"/> WATERPROOFING                  | <input type="checkbox"/> |
| <input type="checkbox"/> PLUMBING    | <input type="checkbox"/> FRAMING    | <input type="checkbox"/> STEEL    | <input type="checkbox"/> REIN. STEEL                          | <input checked="" type="checkbox"/> SOIL SOLIDIFICATION |                          |
| <input type="checkbox"/> MECHANICAL  | <input type="checkbox"/> REFRIG.    | <input type="checkbox"/> DRYWALL  | <input type="checkbox"/> ROOFING                              | <input type="checkbox"/>                                | <input type="checkbox"/> |
| <input type="checkbox"/> HEAT VENT.  | <input type="checkbox"/> GAS PIPING | <input type="checkbox"/> SEWER    | <input checked="" type="checkbox"/> MASS GRADING / EXCAVATION |   |                          |

COMMENTS:

8-3-09

0730 = GRIFFIN SPREAD 5% CEMENT OVER LIFT #6  
WT=18.0# + STARTED MIX & REMIX OF LIFT.

0900 = TOOK SOIL SAMPLE OF CYL. BRK TEST.

1000 = 1ST DENSITY TEST OF LIFT #6 ELEV. 1286.

1030 = 2ND DENSITY TEST OF LIFT #6 ELEV. 1286

1300 = 3RD DENSITY TEST OF LIFT #6 ELEV. 1286

1315 = SCS STARTED PLACEMENT OF LIFT #7 ELEV. 1287

1445 = GRIFFIN SPREAD 5% CEMENT OVER HALF OF LIFT #7  
ON S. SIDE ~~WELLS~~ <sup>MONITORING WELLS</sup>, MIX & REMIX

1600 = TOOK SOIL SAMPLE FOR CYL. BRK.

1640 = 4TH DENSITY TEST ON LIFT #7.

1700 = SCS CREW PLACED SMALL LIFT OF CONTAMINATED  
SOIL OVER MIX & COMPACTED SOIL TO PROTECT IT.



Consolidated Engineering Laboratories  
534 23rd Avenue  
Oakland, CA 94606-5307

PROJECT NARRATIVE REPORT

Building Permit #

Job Name & Address:

B-850 SOIL REMEDIATION

Date:

8-4-09

Time:

0700

Cal No.

LA 1267

General Contractor:

~~CERRUDO~~ CERRUDO SERV.

Work Approved

Do not proceed with work

Subcontractor:

SCS ENGINEERING

Work in Violation

Make necessary corrections

TYPE OF INSPECTION:

THOROUGH

PARTIAL

COMPLETE

- |                                      |                                     |                                   |  |   |                          |
|--------------------------------------|-------------------------------------|-----------------------------------|--|---|--------------------------|
| <input type="checkbox"/> BUILDING    | <input type="checkbox"/> STRUCTURAL | <input type="checkbox"/> CONCRETE | <input type="checkbox"/> STEEL DECK                            | <input type="checkbox"/> FORMWORK                       | <input type="checkbox"/> |
| <input type="checkbox"/> UNDERGROUND | <input type="checkbox"/> FOOTING    | <input type="checkbox"/> MASONRY  | <input type="checkbox"/> BOLT INSP.                            | <input type="checkbox"/> FIREPROOFING                   | <input type="checkbox"/> |
| <input type="checkbox"/> ELECTRICAL  | <input type="checkbox"/> FOUNDATION | <input type="checkbox"/> COLUMNS  | <input type="checkbox"/> WELD INSP.                            | <input type="checkbox"/> WATERPROOFING                  | <input type="checkbox"/> |
| <input type="checkbox"/> PLUMBING    | <input type="checkbox"/> FRAMING    | <input type="checkbox"/> STEEL    | <input type="checkbox"/> REIN. STEEL                           | <input type="checkbox"/>                                | <input type="checkbox"/> |
| <input type="checkbox"/> MECHANICAL  | <input type="checkbox"/> REFRIG.    | <input type="checkbox"/> DRYWALL  | <input type="checkbox"/> ROOFING                               | <input checked="" type="checkbox"/> SOIL SOLIDIFICATION |                          |
| <input type="checkbox"/> HEAT VENT.  | <input type="checkbox"/> GAS PIPING | <input type="checkbox"/> SEWER    | <input checked="" type="checkbox"/> MASS GRADING / EXCAVATIONS |   |                          |

COMMENTS:

8-4-09

0730 = GRIFFIN SPREAD CEMENT 5% OVER 2<sup>ND</sup> HALF OF LIFT #7

ELEV. 1287 ON N. SIDE OF MONITORING WELL WT. OF CEMENT 18<sup>#</sup>

CREW MIX & REMIX SOIL

0800 = TOOK SAND CONE TEST

0830 = NEW MIXER DELIVERED TO SITE

0845 = CHECK CEMENT WT. 17.0<sup>#</sup>

0920 = AFTER REMIX TOOK SOIL SAMPLE FOR NEW CURVE & CYL. BREAKS

0945 = TOOK DENSITY TEST @ ELEV. 1287 & MISTAKE BURIED OUT

1030 = SCS PLACED LIFT #8 @ ELEV. 1288 ± 12" LIFT

1215 = GRIFFIN SPREAD CEMENT WT 16<sup>#</sup>, MIX & REMIX & COMPACT

1400 = TOOK DENSITY TEST @ 1288 ELEV.

1430 = GRIFFIN CONTINUES TO PLACE CEMENT OVER LIFT #8 WT. 17.5<sup>#</sup>

1600 = TOOK DENSITY TEST @ ELEV. 1288

1630 = SCS PLACED PLACED 12" LIFT FOR LIFT #9 ELEV 1289

Job Name & Address: B-850 SOIL REMEDIATION Date: 8-5-09 Time: 0700 Cel No. LAW 1264

General Contractor: CERRUDO CERRUDO SEAN  Work Approved  Do not proceed with work

Subcontractor: SCS ENGINEERING  Work in Violation  Make necessary corrections

- TYPE OF INSPECTION:  THOUGH  PARTIAL  COMPLETE
- BUILDING  STRUCTURAL  CONCRETE  STEEL DECK  FORMWORK
  - UNDERGROUND  FOOTING  MASONRY  BOLT INSP.  FIREPROOFING
  - ELECTRICAL  FOUNDATION  COLUMNS  WELD INSP.  WATERPROOFING
  - PLUMBING  FRAMING  STEEL  REIN. STEEL
  - MECHANICAL  REFRIG.  DRYWALL  ROOFING  SOIL SOLIDIFICATION
  - HEAT VENT.  GAS PIPING  SEWER  MASS GRADING / EXCAVATIONS

COMMENTS: 8-5-09

0730 = SCS RELOCATES CRZ

1100 = SCS STARTED RE-EXCAVATION OF S.E. EMBANKMENT ON W. SIDE OF RT. 4 @ V-DITCH & OFF Haul SHOULDS TO STOCK PILE @ LOWER CORP YARD.

1130 = GRIFFIN STARTED SPREAD 5% CEMENT WT. 17.0% OVER LIFT #9 ELEV. ± 1289, MIX & REMIX & COMPACT

1200 = SOIL SAMPLE TAKEN FOR CYL. MOLD & BREAK.

1220 = DENSITY TEST TAKEN ELEV. 1289 W/ MOISTURE SAMPLE

1230 = CHECK CEMENT WT. 16.4%

1500 = DENSITY TEST ELEV. 1289

1530 = SCS PLACED LIFT #10 ± 12" LIFT FOR ± ELEV. 1290

PROJECT NARRATIVE REPORT

Job Name & Address: B-850 SOIL REMEDIATION Date: 8-6-09 Time: 0700 Cel No. LAW 1264

General Contractor: CERRUDO CERRUDO SEAV.  Work Approved  Do not proceed with work

Subcontractor: SCS ENGINEERING  Work in Violation  Make necessary corrections

- TYPE OF INSPECTION:  BROUGH  PARTIAL  COMPLETE
- BUILDING  STRUCTURAL  CONCRETE  STEEL DECK  FORMWORK
  - UNDERGROUND  FOOTING  MASONRY  BOLT INSP.  FIREPROOFING
  - ELECTRICAL  FOUNDATION  COLUMNS  WELD INSP.  WATERPROOFING
  - PLUMBING  FRAMING  STEEL  REIN. STEEL
  - MECHANICAL  REFRIG.  DRYWALL  ROOFING  SOIL SOLIDIFICATION
  - HEAT VENT.  GAS PIPING  SEWER  MASS GRADING / EXCAVATION

COMMENTS: 8-6-09

0810 = GRIFFIN SPREAD CEMENT WT. 16.4<sup>#</sup>, MIX & RE-MIX & COMPACT ± 12" LIFT @ ELEV. 1890 10<sup>TH</sup> LIFT

0900 = TOOK SOIL SAMPLE FOR CURVE & TEST CYLS

0985 = DENSITY TEST TAKEN ELEV ± 1290

1010 = CEMENT WT. 17<sup>#</sup>

1145 = DENSITY TEST TAKEN ELEV ± 1890

SCS STARTED COMPACTION OF NEW V-DITCH WEST OF RT. #4 RD.

1330 = DENSITY TEST TAKEN @ V-DITCH - 4' AC GRADE

1430 = SCS CONTINUES TO BACK FILL V-DITCH & COMPACT EMBANKMENT @ V-DITCH, & PLACE BACK FILL IN PIT FOR LIFT # 11 ± 12" LIFT @ ELEV. ± 1291.

DENSITY TEST TAKEN - 3' AC GRADE.

Consolidated Engineering Laboratories  
534 23rd Avenue  
Oakland, CA 94606-5307

PROJECT NARRATIVE REPORT

Building Permit #

Job Name & Address:  
B-850 SOIL REMEDIATION

Date:  
8-10-09

Time:  
0700

Cel No.  
LHW 1264

General Contractor:  
CERRUDO / ANDY

Work Approved  
 Work in Violation

Do not proceed with work  
 Make necessary corrections

Subcontractor:  
SES / JASON

TYPE OF INSPECTION:  ROUGH  PARTIAL  COMPLETE

- BUILDING
- UNDERGROUND
- ELECTRICAL
- PLUMBING
- MECHANICAL
- HEAT VENT.
- STRUCTURAL
- FOOTING
- FOUNDATION
- FRAMING
- REFRIG.
- GAS PIPING
- CONCRETE
- MASONRY
- COLUMNS
- STEEL
- DRYWALL
- SEWER
- STEEL DECK
- BOLT INSP.
- WELD INSP.
- REIN. STEEL
- ROOFING
- FORMWORK
- FIREPROOFING
- WATERPROOFING
- SOIL SOLIDIFICATION
- MASS GRADING

COMMENTS: 8-10-09

0730 = TOOK DENSITY TEST ON EMBANKMENT @ V-DITCH

0830 = GRIFFIN SPREAD CEMENT WT. 16#, MIX & REMIX

0915 = START COMPACTION OF LIFT #11, ELEV. 1291 ±  
TOOK SOIL SAMPLE FOR CYL BREAK & CURVE.

0925 = DENSITY TEST TAKEN ELEV. 1291

1015 = DENSITY TEST TAKEN @ V-DITCH

1115 = CEMENT WT. 16.5#

1245 = DENSITY TEST TAKEN @ V-DITCH

1430 = DENSITY TEST TAKEN @ ELEV ± 1291

1500 = SES BACK FILL LIFT #12 ELEV ± 1292

1545 = SPREAD CEMENT WT 16#

1600 = START MIX & REMIX & COMPACTION OF LIFT #12 ONLY HALF OF LIFT ON SOUTH SIDE OF MONITORING WELLS

1645 = DENSITY TEST TAKEN @ ELEV. ± 1292

Consolidated Engineering Laboratories  
534 23rd Avenue  
Oakland, CA 94606-5307

PROJECT NARRATIVE REPORT

Building Permit #

Job Name & Address:

B-850 SOIL REMEDIATION

Date:

8-11-09

Time:

0700

Cel No.

LAW1264

General Contractor:

CERRUDO

Work Approved

Do not proceed with work

Subcontractor:

SCS ENGR. / GRIFFIN

Work in Violation

Make necessary corrections

TYPE OF INSPECTION:

ROUGH

PARTIAL

COMPLETE

- |                                      |                                     |                                   |   |  |                                |
|--------------------------------------|-------------------------------------|-----------------------------------|---|--|--------------------------------|
| <input type="checkbox"/> BUILDING    | <input type="checkbox"/> STRUCTURAL | <input type="checkbox"/> CONCRETE | <input type="checkbox"/> STEEL DECK                     | <input type="checkbox"/> FORMWORK                | <input type="checkbox"/> _____ |
| <input type="checkbox"/> UNDERGROUND | <input type="checkbox"/> FOOTING    | <input type="checkbox"/> MASONRY  | <input type="checkbox"/> BOLT INSP.                     | <input type="checkbox"/> FIREPROOFING            | <input type="checkbox"/> _____ |
| <input type="checkbox"/> ELECTRICAL  | <input type="checkbox"/> FOUNDATION | <input type="checkbox"/> COLUMNS  | <input type="checkbox"/> WELD INSP.                     | <input type="checkbox"/> WATERPROOFING           | <input type="checkbox"/> _____ |
| <input type="checkbox"/> PLUMBING    | <input type="checkbox"/> FRAMING    | <input type="checkbox"/> STEEL    | <input type="checkbox"/> REIN. STEEL                    | <input checked="" type="checkbox"/> MASS GRADING | <input type="checkbox"/> _____ |
| <input type="checkbox"/> MECHANICAL  | <input type="checkbox"/> REFRIG.    | <input type="checkbox"/> DRYWALL  | <input type="checkbox"/> ROOFING                        | <input type="checkbox"/> _____                   | <input type="checkbox"/> _____ |
| <input type="checkbox"/> HEAT VENT.  | <input type="checkbox"/> GAS PIPING | <input type="checkbox"/> SEWER    | <input checked="" type="checkbox"/> SOIL SOLIDIFICATION | <input type="checkbox"/> _____                   | <input type="checkbox"/> _____ |

COMMENTS:

8-11-09

SCS CONTINUES TO PLACE/BACKFILL CLEAN SOIL IN V-DITCH/EMBANKMENT IN 6" LIFTS & COMPACT USING 30 M&B.

GRIFFIN CONTINUES SOIL SOLIDIFICATION IN PIT ONE LIFT #12 ELEV. ± 1292

0900 = DENSITY TEST TAKEN @ V-DITCH E-SIDE PIT.

1000 = DENSITY TEST TAKEN @ V-DITCH

GRIFFIN STARTED OF 5% CEMENT OVER 2ND HALF OF LIFT #12 ELEV 1292 ON N. SIDE OF MONITORING WELLS.

1010 = CEMENT WT. 17#

1020 = MIX & REMIX OF SOIL & CEMENT.

1045 = SOIL SAMPLE TAKEN FOR CYL. BREAKS.

1115 = COMPACTION OF LIFT #12 STARTS

1130 = DENSITY TEST TAKEN LIFT #12

1230 = DENSITY TEST TAKEN LIFT #12

1400 = SAND CONE TEST TAKEN

1410 = SCS START BACK FILL OF LIFT #13 ELEV. ± 1293 IN PIT.

Consolidated Engineering Laboratories  
534 23rd Avenue  
Oakland, CA 94606-5307

PROJECT NARRATIVE REPORT

Building Permit #

Job Name & Address:

B-850 SOIL REMEDIATION

Date:

8-12-09

Time:

0700

Cel No.

LAW 1264

General Contractor:

CERRASO

Work Approved

Do not proceed with work

Subcontractor:

SES / GRIFFIN

Work in Violation

Make necessary corrections

TYPE OF INSPECTION:

THROUGH

PARTIAL

COMPLETE

- |                                      |                                     |                                   |   |  |                          |
|--------------------------------------|-------------------------------------|-----------------------------------|---|--|--------------------------|
| <input type="checkbox"/> BUILDING    | <input type="checkbox"/> STRUCTURAL | <input type="checkbox"/> CONCRETE | <input type="checkbox"/> STEEL DECK                     | <input type="checkbox"/> FORMWORK                | <input type="checkbox"/> |
| <input type="checkbox"/> UNDERGROUND | <input type="checkbox"/> FOOTING    | <input type="checkbox"/> MASONRY  | <input type="checkbox"/> BOLT INSP.                     | <input type="checkbox"/> FIREPROOFING            | <input type="checkbox"/> |
| <input type="checkbox"/> ELECTRICAL  | <input type="checkbox"/> FOUNDATION | <input type="checkbox"/> COLUMNS  | <input type="checkbox"/> WELD INSP.                     | <input type="checkbox"/> WATERPROOFING           | <input type="checkbox"/> |
| <input type="checkbox"/> PLUMBING    | <input type="checkbox"/> FRAMING    | <input type="checkbox"/> STEEL    | <input type="checkbox"/> REIN. STEEL                    | <input checked="" type="checkbox"/> MASS GRADING | <input type="checkbox"/> |
| <input type="checkbox"/> MECHANICAL  | <input type="checkbox"/> REFRIG.    | <input type="checkbox"/> DRYWALL  | <input type="checkbox"/> ROOFING                        | <input type="checkbox"/>                         | <input type="checkbox"/> |
| <input type="checkbox"/> HEAT VENT.  | <input type="checkbox"/> GAS PIPING | <input type="checkbox"/> SEWER    | <input checked="" type="checkbox"/> SOIL SOLIDIFICATION | <input type="checkbox"/>                         | <input type="checkbox"/> |

COMMENTS:

8-12-09

SES = CONTINUES BACK FILL & COMPACTION OF V-DITCH/  
EMBANKMENT ON E. SIDE OF PIT @ TIE IN OF CONTAMINATED  
SOIL & CLEAN SOIL, BOTH SOLIDIFIED @ SAME TIME  
& COMPACTED AS ONE.

GRIFFIN = STARTS SOIL SOLIDIFICATION OF SOIL @  
TIE IN

0800 = SPREAD CEMENT 5% WT. 17", MIX & REMIX  
& COMPACT USING REX. LIFT #1

0900 = DENSITY TEST TAKEN @ TIE IN ELEV.  $\pm 1288$   
WITH MOISTURE SAMPLE.

1000 = SPREAD CEMENT WT. 16"

1010 = MIX & REMIX & COMPACT LIFT #2 @ TIE IN

1130 = DENSITY TEST TAKEN ON LIFT #2 ELEV.  
 $\pm 1289$

1310 = GRIFFIN STARTED SPREAD OF 5% CEMENT OVER  
LIFT #13 ON SOUTH SIDE OF MONITORING WELLS ONLY  
@ ELEV.  $\pm 1293$ .

1320 = CEMENT WT 17"

1330 = MIX, REMIX & COMPACTION OF LIFT #13  
S. SIDE MONITORING WELLS ONLY.

1345 = SOIL SAMPLE TAKEN FOR CYL. BREAKS

1410 = DENSITY TEST TAKEN OF LIFT #13 ELEV  
 $\pm 1293$ .

Consolidated Engineering Laboratories 534 23rd Avenue Oakland, CA 94606-5307		PROJECT NARRATIVE REPORT		Building Permit #
Job Name & Address: <i>B-850 SOIL REMEDIATION</i>		Date: <i>8-13-09</i>	Time: <i>0700</i>	Cel No. <i>LAJ 1264</i>
General Contractor: <i>CEARUDO</i>		<input type="checkbox"/> Work Approved		<input type="checkbox"/> Do not proceed with work
Subcontractor: <i>SES ENER.</i>		<input type="checkbox"/> Work in Violation		<input type="checkbox"/> Make necessary corrections
TYPE OF INSPECTION: <input checked="" type="checkbox"/> BOUGH <input type="checkbox"/> PARTIAL <input type="checkbox"/> COMPLETE				
<input type="checkbox"/> BUILDING	<input type="checkbox"/> STRUCTURAL	<input type="checkbox"/> CONCRETE	<input type="checkbox"/> STEEL DECK	<input type="checkbox"/> FORMWORK
<input type="checkbox"/> UNDERGROUND	<input type="checkbox"/> FOOTING	<input type="checkbox"/> MASONRY	<input type="checkbox"/> BOLT INSP.	<input type="checkbox"/> FIREPROOFING
<input type="checkbox"/> ELECTRICAL	<input type="checkbox"/> FOUNDATION	<input type="checkbox"/> COLUMNS	<input type="checkbox"/> WELD INSP.	<input type="checkbox"/> WATERPROOFING
<input type="checkbox"/> PLUMBING	<input type="checkbox"/> FRAMING	<input type="checkbox"/> STEEL	<input type="checkbox"/> REIN. STEEL	<input type="checkbox"/>
<input type="checkbox"/> MECHANICAL	<input type="checkbox"/> REFRIG.	<input type="checkbox"/> DRYWALL	<input type="checkbox"/> ROOFING	<input type="checkbox"/>
<input type="checkbox"/> HEAT VENT.	<input type="checkbox"/> GAS PIPING	<input type="checkbox"/> SEWER	<input checked="" type="checkbox"/> EXCAVATION/COMPACTOR	
COMMENTS: <i>8-13-09</i>				
<i>0730 = SES CONTINUES TO EXCAVATE V-DITCH/                  EMBANKMENT &amp; RECOMPACT V-DITCH IN ± 6" NETS                  TO TIE INTO SOLIDIFIED CONTAMINATED SOIL</i>				
<i>1030 = DENSITY TEST TAKEN @ V-DITCH</i>				
<i>1145 = DENSITY TEST TAKEN @ V-DITCH</i>				
<i>1300 = CREW CONTINUES TO EXCAVATE V-DITCH/                  @ N.E. SIDE OF A-X PIT @                  PT. #4</i>				
<i>1600 LINK SHUT DOWN JOB DUE TO FIRE</i>				

Consolidated Engineering Laboratories 534 23rd Avenue Oakland, CA 94606-5307		PROJECT NARRATIVE REPORT		Building Permit #																																					
Job Name & Address: <i>B-850 SOIL REMEDIATION</i>		Date: <del>8-17-09</del> <i>8-17 TO 8-18-09</i>		Time: <i>0700</i>	Cel No. <i>LA61864</i>																																				
General Contractor: <i>GERARDO / ANDY BELL</i>		<input type="checkbox"/> Work Approved		<input type="checkbox"/> Do not proceed with work																																					
Subcontractor: <i>SCS ENGR / GRIFFIN SOIL</i>		<input type="checkbox"/> Work in Violation		<input type="checkbox"/> Make necessary corrections																																					
TYPE OF INSPECTION: <input type="checkbox"/> ROUGH <input type="checkbox"/> PARTIAL <input type="checkbox"/> COMPLETE																																									
<table style="width:100%; border: none;"> <tr> <td><input type="checkbox"/> BUILDING</td> <td><input type="checkbox"/> STRUCTURAL</td> <td><input type="checkbox"/> CONCRETE</td> <td><input type="checkbox"/> STEEL DECK</td> <td><input type="checkbox"/> FORMWORK</td> <td><input type="checkbox"/> _____</td> </tr> <tr> <td><input type="checkbox"/> UNDERGROUND</td> <td><input type="checkbox"/> FOOTING</td> <td><input type="checkbox"/> MASONRY</td> <td><input type="checkbox"/> BOLT INSP.</td> <td><input type="checkbox"/> FIREPROOFING</td> <td><input type="checkbox"/> _____</td> </tr> <tr> <td><input type="checkbox"/> ELECTRICAL</td> <td><input type="checkbox"/> FOUNDATION</td> <td><input type="checkbox"/> COLUMNS</td> <td><input type="checkbox"/> WELD INSP.</td> <td><input type="checkbox"/> WATERPROOFING</td> <td><input type="checkbox"/> _____</td> </tr> <tr> <td><input type="checkbox"/> PLUMBING</td> <td><input type="checkbox"/> FRAMING</td> <td><input type="checkbox"/> STEEL</td> <td><input type="checkbox"/> REIN. STEEL</td> <td><input type="checkbox"/> _____</td> <td><input type="checkbox"/> _____</td> </tr> <tr> <td><input type="checkbox"/> MECHANICAL</td> <td><input type="checkbox"/> REFRIG.</td> <td><input type="checkbox"/> DRYWALL</td> <td><input type="checkbox"/> ROOFING</td> <td><input type="checkbox"/> _____</td> <td><input type="checkbox"/> _____</td> </tr> <tr> <td><input type="checkbox"/> HEAT VENT.</td> <td><input type="checkbox"/> GAS PIPING</td> <td><input type="checkbox"/> SEWER</td> <td><input checked="" type="checkbox"/> <i>Soil Solidification</i></td> <td><input type="checkbox"/> _____</td> <td><input type="checkbox"/> _____</td> </tr> </table>						<input type="checkbox"/> BUILDING	<input type="checkbox"/> STRUCTURAL	<input type="checkbox"/> CONCRETE	<input type="checkbox"/> STEEL DECK	<input type="checkbox"/> FORMWORK	<input type="checkbox"/> _____	<input type="checkbox"/> UNDERGROUND	<input type="checkbox"/> FOOTING	<input type="checkbox"/> MASONRY	<input type="checkbox"/> BOLT INSP.	<input type="checkbox"/> FIREPROOFING	<input type="checkbox"/> _____	<input type="checkbox"/> ELECTRICAL	<input type="checkbox"/> FOUNDATION	<input type="checkbox"/> COLUMNS	<input type="checkbox"/> WELD INSP.	<input type="checkbox"/> WATERPROOFING	<input type="checkbox"/> _____	<input type="checkbox"/> PLUMBING	<input type="checkbox"/> FRAMING	<input type="checkbox"/> STEEL	<input type="checkbox"/> REIN. STEEL	<input type="checkbox"/> _____	<input type="checkbox"/> _____	<input type="checkbox"/> MECHANICAL	<input type="checkbox"/> REFRIG.	<input type="checkbox"/> DRYWALL	<input type="checkbox"/> ROOFING	<input type="checkbox"/> _____	<input type="checkbox"/> _____	<input type="checkbox"/> HEAT VENT.	<input type="checkbox"/> GAS PIPING	<input type="checkbox"/> SEWER	<input checked="" type="checkbox"/> <i>Soil Solidification</i>	<input type="checkbox"/> _____	<input type="checkbox"/> _____
<input type="checkbox"/> BUILDING	<input type="checkbox"/> STRUCTURAL	<input type="checkbox"/> CONCRETE	<input type="checkbox"/> STEEL DECK	<input type="checkbox"/> FORMWORK	<input type="checkbox"/> _____																																				
<input type="checkbox"/> UNDERGROUND	<input type="checkbox"/> FOOTING	<input type="checkbox"/> MASONRY	<input type="checkbox"/> BOLT INSP.	<input type="checkbox"/> FIREPROOFING	<input type="checkbox"/> _____																																				
<input type="checkbox"/> ELECTRICAL	<input type="checkbox"/> FOUNDATION	<input type="checkbox"/> COLUMNS	<input type="checkbox"/> WELD INSP.	<input type="checkbox"/> WATERPROOFING	<input type="checkbox"/> _____																																				
<input type="checkbox"/> PLUMBING	<input type="checkbox"/> FRAMING	<input type="checkbox"/> STEEL	<input type="checkbox"/> REIN. STEEL	<input type="checkbox"/> _____	<input type="checkbox"/> _____																																				
<input type="checkbox"/> MECHANICAL	<input type="checkbox"/> REFRIG.	<input type="checkbox"/> DRYWALL	<input type="checkbox"/> ROOFING	<input type="checkbox"/> _____	<input type="checkbox"/> _____																																				
<input type="checkbox"/> HEAT VENT.	<input type="checkbox"/> GAS PIPING	<input type="checkbox"/> SEWER	<input checked="" type="checkbox"/> <i>Soil Solidification</i>	<input type="checkbox"/> _____	<input type="checkbox"/> _____																																				
COMMENTS: <i>8-17-09</i> <i>SCS = CONTINUES EXCAVATION, BACKFILL, &amp; COMPACTION OF N.E. V-DITCH @ RT.#4. GRIFFIN SOIL'S NOT ON SITE.</i>																																									
<i>8-18-09</i> <i>SCS = CONTINUES SOIL BACKFILL ON E. SIDE TIE IN @ 12" LIFTS @ E. SIDE OF DIT @ V-DITCH @ RT.#4</i>																																									
<i>0730 = GRIFFIN = SPREAD 5% CEMENT OVER ± 12" LIFT #3 @ ELEV. ± 1290 WT. 19#</i>																																									
<i>0800 = MIX &amp; REMIX</i>																																									
<i>0810 = TOOK SOIL SAMPLE FOR CUL BANK</i>																																									
<i>0820 = CREW START COMPACTION OF LIFT</i>																																									
<i>0833 = DENSITY TEST OF 3RD LIFT</i>																																									
<i>0845 = START PLACEMENT OF SOIL FOR 4TH LIFT @ E. SIDE TIE IN ELEV ± 1291</i>																																									
<i>0850 = DENSITY TEST @ N.E. V-DITCH</i>																																									
<i>0900 = BACKFILL LIFT #4 @ E. SIDE TIE IN. CONTINUES</i>																																									
<i>1000 = MIX &amp; REMIX &amp; COMPACTION OF LIFT #4</i>																																									
<i>1030 = DENSITY @ N.E. V-DITCH</i>																																									
<i>1130 = DENSITY @ E. SIDE TIE IN</i>																																									
<i>1140 = PLACEMENT OF 5TH LIFT @ ELEV 1292</i>																																									
<i>1230 = DENSITY @ N.E. V-DITCH</i>																																									
<i>1245 = SPREAD CEMENT OVER LIFT #5 WT 18.4#</i>																																									
<i>1300 = MIX, REMIX &amp; COMPACT 5TH LIFT ELEV. 1292 @ TIE IN.</i>																																									
<i>1330 = SCS CONTINUES TO BACK FILL &amp; COMPACT N.E. V-DITCH.</i>																																									



Consolidated Engineering Laboratories  
 534 23rd Avenue  
 Oakland, CA 94606-5307

PROJECT NARRATIVE REPORT

Building Permit #

Job Name & Address:

B-850 Soil Remediation

Date: 8-19-09

Time:

0700

Cel No.

LAW 1264

General Contractor:

CERRUDO SERV.

Work Approved

Do not proceed with work

Subcontractor:

SES ENGR. / GRIFFIN SOIL

Work in Violation

Make necessary corrections

TYPE OF INSPECTION:

ROUGH

PARTIAL

COMPLETE

- BUILDING
- UNDERGROUND
- ELECTRICAL
- PLUMBING
- MECHANICAL
- HEAT VENT.
- STRUCTURAL
- FOOTING
- FOUNDATION
- FRAMING
- REFRIG.
- GAS PIPING
- CONCRETE
- MASONRY
- COLUMNS
- STEEL
- DRYWALL
- SEWER
- STEEL DECK
- BOLT INSP.
- WELD INSP.
- REIN. STEEL
- ROOFING
- FORMWORK
- FIREPROOFING
- WATERPROOFING
- \_\_\_\_\_
- \_\_\_\_\_
- \_\_\_\_\_
- \_\_\_\_\_
- \_\_\_\_\_
- Soil Solidification

COMMENTS:

8-19-09

0800 = DENSITY TEST @ TIE IN ELEV. 1292  
 0830 = PLACEMENT OF LIFT #6 @ E. SIDE TIE IN ELEV. ± 1293  
 0845 = START EXCAVATION OF STOCK PILE EMBANKMENT @ SOUTH V-DITCH  
 0920 = SPREAD CEMENT 5% WT. 18.4 ON LIFT #6 @ TIE IN  
 0935 = DENSITY TEST @ V-DITCH N.E.  
 0940 = MIX, REMIX & COMPACTION OF LIFT #6  
 1035 = DENSITY TEST OF LIFT #6 ELEV 1293 @ TIE IN  
 1045 = DENSITY TEST @ N.E. V-DITCH  
 1050 = PLACEMENT OF LIFT #7 ELEV. ± 1294 @ TIE IN  
 1200 = SPREAD CEMENT OF LIFT #7 WT. 17.6%  
 1230 = MIX, REMIX & COMPACTION OF LIFT #7  
 1335 = SAND CONE @ TIE IN LIFT #7  
 1410 = DENSITY TEST @ V-DITCH N.E. SIDE  
 1445 = PLACEMENT OF LIFT #8 @ TIE IN ELEV. ± 1294  
 GPS CORRECTION TO ELEV. ± 1293  
 1600 = SPREAD CEMENT 5% LIFT #8 WT. 17.8%  
 ONLY TWO PASSES DONE ON LIFT #8 @ E. SIDE TIE IN  
 1630 = MIX, REMIX & COMPACTION OF TREATED SOIL. IN TWO PASSES ONLY

Consolidated Engineering Laboratories 534 23rd Avenue Oakland, CA 94606-5307		PROJECT NARRATIVE REPORT		Building Permit #	
Job Name & Address: <i>REMEDIAL                  3830 SOIL SOLIDIFICATION</i>		Date: <i>8-30-09</i>	Time: <i>0700</i>	Cel No. <i>L1AW1264</i>	
General Contractor: <i>CEARUDO</i>		<input type="checkbox"/> Work Approved	<input type="checkbox"/> Do not proceed with work		
Subcontractor: <i>SCS / GRIFFIN</i>		<input type="checkbox"/> Work in Violation	<input type="checkbox"/> Make necessary corrections		
TYPE OF INSPECTION: <input type="checkbox"/> ROUGH <input type="checkbox"/> PARTIAL <input type="checkbox"/> COMPLETE					
<input type="checkbox"/> BUILDING	<input type="checkbox"/> STRUCTURAL	<input type="checkbox"/> CONCRETE	<input type="checkbox"/> STEEL DECK	<input type="checkbox"/> FORMWORK	<input type="checkbox"/> _____
<input type="checkbox"/> UNDERGROUND	<input type="checkbox"/> FOOTING	<input type="checkbox"/> MASONRY	<input type="checkbox"/> BOLT INSP.	<input type="checkbox"/> FIREPROOFING	<input type="checkbox"/> _____
<input type="checkbox"/> ELECTRICAL	<input type="checkbox"/> FOUNDATION	<input type="checkbox"/> COLUMNS	<input type="checkbox"/> WELD INSP.	<input type="checkbox"/> WATERPROOFING	<input type="checkbox"/> _____
<input type="checkbox"/> PLUMBING	<input type="checkbox"/> FRAMING	<input type="checkbox"/> STEEL	<input type="checkbox"/> REIN. STEEL	<input type="checkbox"/> _____	<input type="checkbox"/> _____
<input type="checkbox"/> MECHANICAL	<input type="checkbox"/> REFRIG.	<input type="checkbox"/> DRYWALL	<input type="checkbox"/> ROOFING	<input type="checkbox"/> _____	<input type="checkbox"/> _____
<input type="checkbox"/> HEAT VENT.	<input type="checkbox"/> GAS PIPING	<input type="checkbox"/> SEWER	<input checked="" type="checkbox"/> <i>SOIL SOLIDIFICATION</i>	<input type="checkbox"/> _____	<input type="checkbox"/> _____
COMMENTS: <i>8-30-09</i>					
<i>0730 = GRIFFIN START TO SPREAD 5% CEMENT</i>					
<i>OVER SOIL @ E. SIDE TIE IN &amp; N. HALF OF D. 7 @</i>					
<i>ELEV. ±129.3. WT. OF CEMENT 17<sup>th</sup> LIFT 13</i>					
<i>0745 = MIX &amp; REMIX CEMENT &amp; SOIL</i>					
<i>0810 = GRIFFIN MIXER BROKE DOWN</i>					
<i>0840 = REMIX START W/ SPARE MIXER</i>					
<i>0900 = CLY BREAK SAMPLE TAKEN</i>					
<i>0930 = DENSITY TAKEN @ E. SIDE TIE IN</i>					
<i>1000 = CHECK WT. OF CEMENT 17.4%</i>					
<i>1015 = MIX &amp; REMIX CONTINUES N. SIDE</i>					
<i>MONITORING WELLS</i>					
<i>1215 = DENSITY TEST TAKEN</i>					
<i>SCS STARTED REMOVAL OF STOCK PILE</i>					
<i>FROM A-4 TO A-X &amp; CONTINUE TO BACK</i>					
<i>FILL N.E. V-DITCH &amp; MOVE STOCK PILE</i>					
<i>FROM C-1 AREA TO A-X</i>					



DAILY FIELD REPORT

Report #:		Date: 8-24 To 8-25-09	
Project Name: <u>RSC SOIL REMEDIATION</u>		Project Number: <u>14W 1264</u>	
Field Rep: <u>TONY PHILLIPS</u>		Page _____ of _____	
Project Manager:		Hours Charged:	
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench
Contractor: <u>CEARULO / SUSENER</u>		<input checked="" type="checkbox"/> Other	<input type="checkbox"/> Full Time
Contractor Representative: <u>ANDY BELL</u>		<input checked="" type="checkbox"/> Sunny	<input checked="" type="checkbox"/> Windy
Conditions:		<input type="checkbox"/> Hot	<input type="checkbox"/> Mild
		<input type="checkbox"/> Cloudy	<input type="checkbox"/> Rain
		<input type="checkbox"/> Cold	<input type="checkbox"/> Fog

Comment/ Sketch:

8-24-09

0730 = SCS - PLACEMENT OF BACK FILL ± 12" IN PIT OF A-X  
 0915 = GRIFFIN SPREAD 5% CEMENT OVER LIFT. CEMENT WT. 19.5# ON SOUTH SIDE OF PIT.  
 0930 = START MIX & REMIX OF CONTAMINATED SOIL & CEMENT.  
 1010 = COMPACTION STARTED ON LIFT EL. 1294 ± @ LIFT 14  
 1020 = CHECK CEMENT WT. 17.3#  
 1100 = TOOK SOIL SAMPLE FOR CYL. BREAK  
 1110 = DENSITY TEST. TAKEN ON LIFT  
 1245 = SPREAD CEMENT ON N. SIDE OF PIT. CEMENT WT. 16.0#  
 1300 = MIX & REMIX  
 1415 = START COMPACTION OF N. SIDE LIFT. EL. 1294 ±  
 1615 = DENSITY TEST. TAKEN ON LIFT.  
 1630 = SCS PLACED 2" TO 4" OF SOIL OVER LIFT #14 TO COVER TREATED SOIL.

8-25-09

0730 = SCS PLACED ± 12" SOIL OVER PIT AREA @ SECTOR A-X  
 NO GPS READING ON LIFT. APPROXIMATE ELEVATION ± 1295  
 LIFT #15  
 0930 = GRIFFIN SPREAD CEMENT OVER LIFT. CEMENT WT. 19.2#  
 0950 = MIX AROUND MONITORING WELLS & SCS PLACED MIX SOIL BETWEEN MONITORING WELLS & COMPACTED USING TURTLE BACK VIBRA PLATE & JUMPING JACK  
 1050 = TOOK SOIL SAMPLE FOR CYL. BREAK  
 1110 = DENSITY TEST. WITH MOISTURE SAMPLE.  
 1330 = DENSITY TEST  
 1500 = SPREAD CEMENT ON NORTH SIDE OF PIT CEMENT WT. 18.0#  
 1515 = MIX & REMIX & COMPACTION OF LIFT #15 EL. ± 1295  
 1540 = SOIL SAMPLE TAKEN FOR CYL. BREAK  
 1630 = DENSITY TAKEN  
 1645 = 2" TO 4" COVER PLACED OVER TREATED SOIL.  
 SCS CONTINUES TO BACK FILL & COMPACT W/ 30 MAE 84" @ E. SIDE V-DITCH.

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <u>Tony Phillips</u>	Date: _____	Reviewed By: _____	Date: _____
--	-------------	--------------------	-------------



Project Name: <u>R-250 SOIL REMEDIATION</u>		Report #:	Date: <u>8-26 TO 8-27</u>
Field Rep: <u>Tom Phillips</u>		Project Number: <u>LAW 1264</u>	Page _____ of _____
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading <input type="checkbox"/> Pavement <input type="checkbox"/> Utility/Trench <input checked="" type="checkbox"/> Other	Hours Charged:	<input checked="" type="checkbox"/> Full Time <input type="checkbox"/> Part Time
Contractor: <u>CEARUDO</u>	Contractor Representative: <u>ANDY BELL</u>	conditions: <input checked="" type="checkbox"/> Sunny <input checked="" type="checkbox"/> Windy <input type="checkbox"/> Hot <input type="checkbox"/> Mild <input type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input type="checkbox"/> Cold <input type="checkbox"/> Fog	

Comment/ Sketch: 8-26-09

0730 = SCS PLACED BACK FILL & GRADED ~~FOR~~ FOR  $\pm 12"$  LIFT IN PIT @ SECTOR A-X FOR LIFT #16 @ ELEV.  $\pm 1296$

0900 = START BACKFILL W/ CLEAN SOIL @ S.E. V-DITCH IN  $\pm 6"$  LIFTS & COMPACT W/ 84" ROMAG

1030 = SCS SENT GRIFFIN HOME DUE TO LACK OF TIME NEEDED TO SOLIDIFY LIFT #16 IN PIT. TEST TAKEN IN ONE FOOT LIFTS @ S.E. V-DITCH 3 TEST. TAKEN.

8-27-09

0730 = SCS CONTINUES TO BACKFILL PIT IN SECTOR A-X FOR LIFT #16 ELEV. 1296. (NO GPS READING OF ELEVATION)

0830 = GRIFFIN START SPREAD OF 5% CEMENT OVER LIFT #16 CEMENT WT 18.0#

0815 = MIX & REMIX LIFT

0900 = SOIL SAMPLE FOR CYL. BREAKS

0935 = DENSITY TEST ON LIFT

0945 = SPREAD 10% CEMENT WT 34# @ TIE IN / SHELL E. SIDE OF PIT  $\pm 9'$  WIDE EL.  $\pm 1293$  APPROXIMATE.

1000 = MIX & REMIX OF 10% TREATED SOIL

1080 = SOIL SAMPLE TAKEN OF 10% TREATED SOIL FOR CURVE & CYL. BREAK.

1035 = DENSITY TEST ON 10% TREATED SOIL

1300 = DENSITY TEST @ MONITORING WELLS

1315 = SPREAD 5% CEMENT ON SOUTH SIDE OF MONITORING WELLS LIFT #16 CEMENT WT 16.7#

1330 = MIX & REMIX TREATED SOIL

1450 = DENSITY TAKEN LIFT #16 WITH MOISTURE SAMPLE

1515 = SAND CONE TAKEN ON LIFT #16

1630 = ELEVATION CORRECTION BASED ON SCS ENGR. GPS 18 - LIFT #16 1293 & @ TIE IN E. SIDE SHELL - 1288

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for the safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <u>[Signature]</u>	Date: <u>8-27-09</u>	Reviewed By: _____	Date: _____
--	----------------------	--------------------	-------------



DAILY FIELD REPORT

Project Name: <u>B-RED SOIL REMEDIATION</u>		Report #:	Date: <u>8-31-09</u>
Field Rep: <u>Tom Phillips</u>		Project Number: <u>1101964</u>	Page _____ of _____
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench
Contractor: <u>CONCRETE CONCRETE</u>		Project Manager:	Hours Charged:
Contractor Representative: <u>ANDY BELL</u>		Conditions:	<input checked="" type="checkbox"/> Full Time
		<input checked="" type="checkbox"/> Sunny	<input checked="" type="checkbox"/> Windy
		<input type="checkbox"/> Cloudy	<input type="checkbox"/> Rain
		<input type="checkbox"/> Cold	<input type="checkbox"/> Fog
		<input type="checkbox"/> Hot	<input type="checkbox"/> Mild

Comment/ Sketch: 8-31-09

0800 = MET W/ ALLEN ESKICK OF BRIFFIN SOIL & LENARD LONG SOIL ENGR W/ SUS ENGR. & THEY STATED & AGREED TO DROP THE WEIGHT OF CEMENT PER YARD FROM 16# & TO 13# ON A 12" FLUFF LIFT. EVEN THOUGH THE LIFTS BEING PLACED TO BE CONSOLIDATED ARE & VERY IN DEPTH & ARE INCONSISTANT TO A 12" LIFT OF FLUFF. LIFT RANGE VARY FROM 8" TO 16" IN PLACES. THAT WAY THE 16# TO 18# PER ~~LIFT~~ YARD PER LIFT OF CEMENT W/ 115# DRY DENSITY WAS USED.

0810 = SUS START EXCAVATION OF 2' CUT IN SECTOR B-1 S. SIDE HILL SLOPE. BRING SPOILS FROM C-1 TO A-X STAGGING AREA & PLACED IN PIT FOR LIFT #17.

1100 = SPREAD CEMENT ON N. SIDE OF MONITORING WELLS ON LIFT #17 CWT. WT 18#

1130 = MIX & REMIX. CHECK CWT. WT. 15#

1210 = SOIL SAMPLE TAKE FOR C4H. BREAK.

1240 = DENSITY TEST. TAKER

1300 = CONTINUE PLACEMENT OF LIFT #17 ON S. SIDE MONITORING WELLS

1530 = START BACK FILL OF ~~THE~~ DITCH SOUTH SIDE OF PIT & @ TAKE IN E. SIDE OF PIT.

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <u>[Signature]</u>	Date: _____	Reviewed By: _____	Date: _____
--	-------------	--------------------	-------------



**DAILY FIELD REPORT**

Project Name: <b>B-350 30th REMEDIATION</b>		Report #:	Date: <b>8-3 &amp; 8-4-09</b>
Field Rep: <b>TOM PHILLIPS</b>		Project Number: <b>LA411264</b>	Page _____ of _____
Scope of Work: <input checked="" type="checkbox"/> Mass Grading <input type="checkbox"/> Pavement <input type="checkbox"/> Utility/Trench <input type="checkbox"/> Other	Hours Charged: <input checked="" type="checkbox"/> Full Time <input type="checkbox"/> Part Time		
Contractor: <b>CERRANO</b>	Conditions: <input checked="" type="checkbox"/> Sunny <input type="checkbox"/> Windy <input checked="" type="checkbox"/> Hot <input type="checkbox"/> Mild		
Contractor Representative: <b>ANDY</b>	<input type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input type="checkbox"/> Cold <input type="checkbox"/> Fog		
Equipment	Type	Number	
Compaction	<b>REX</b>	<b>1</b>	Density Testing Equipment: <input type="checkbox"/> Nuclear <input type="checkbox"/> Tube
Moving	<b>LOADER</b>	<b>2</b>	
Water	<b>WATER TRUCK</b>	<b>2</b>	Fill Source: <input checked="" type="checkbox"/> Sand Cone <input type="checkbox"/> Native <input type="checkbox"/> Import
Support	<b>DOZER EXCAVATOR, MIXER</b>	<b>1</b>	
Plan	Engineer	Date	Fill Location: <b>BACKFILL PIT IN SECTION A-X. 6TH LIFT ELEV. ± 1286 AND 1ST HALF OF 7TH LIFT ELEVATION ± 1287</b>
Civil			
Structural			
Geotech	<b>LEONARD LONG</b>		

Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture
A = 078809-01		115.5	15.0	<input checked="" type="checkbox"/> 90%	<input type="checkbox"/> Opt. + 2%
B = 080409-01	BEN SANDY SILT W/AGG PLUS 5% CEMENT	111.5	17.0	<input type="checkbox"/> 95%	<input checked="" type="checkbox"/> Opt. + 2% to 5%
				<input type="checkbox"/> Other:	<input type="checkbox"/> Other:

MW = MONITORING WELLS. WET DENSITY = 133.5 + 131.5

Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
6TH LIFT								
8-3-09	1 ±45' N. NW. OF MW	1286	123.0	18.6	103.7	A	90	92
	2 30' S.W. OF MW	1286	124.7	17.9	105.8	A	92	93
	3 27' W. OF MW	1286	122.4	18.0	103.7	A	90	92
7TH LIFT								
4 ±20' E OF MW	1287	121.9	20.4	101.2	A	88	91	
7TH LIFT								
8-4-09	1 ±60' N. OF MW	1287	121.4	22.7	98.9	B	89	92
	2 ±74' W/W MAIN 8TH LIFT	1288	122.9	18.0	104.2	B	93	93
	3 ±33' E. NW. OF MW	1288	121.0	20.6	100.3	B	90	92

Comment/Sketch: BACKFILL PIT IN 14" LIFT & MIX W/ 5% CEMENT TO A DEPTH OF 14" ± TWICE & COMPACT TO 90% COMPACTION W/ 70,000# REX, USING WET DENSITY FOR COMPACTION INSTEAD OF DRY DENSITY. AS PER SPEC. & LEONARD LONG GEOTECH OF RECORD. PER LEONARD LONG, ANY THING ABOVE 88 DRY DENSITY COMPACTION IS ACCEPTABLE.

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <b>[Signature]</b>	Date: <b>8-4-09</b>	Reviewed By: _____	Date: _____
--	---------------------	--------------------	-------------



**DAILY FIELD REPORT**

Report #:		Date: 8-5 & 8-6-09						
Project Name: B-850 SOIL REMEDIATION		Project Number: LAW 1264						
Field Rep: Tony Phillips		Project Manager:						
Scope of Work: <input type="checkbox"/> Mass Grading <input type="checkbox"/> Pavement <input type="checkbox"/> Utility Trench <input type="checkbox"/> Other		Hours Charged: <input checked="" type="checkbox"/> Full Time <input type="checkbox"/> Part Time						
Contractor: CERUDO		Conditions: <input checked="" type="checkbox"/> Sunny <input checked="" type="checkbox"/> Windy <input checked="" type="checkbox"/> Hot <input type="checkbox"/> Mild						
Contractor Representative: ANDY		<input type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input type="checkbox"/> Cold <input type="checkbox"/> Fog						
Equipment	Type	Number	Density Testing Equipment: <input type="checkbox"/> Nuclear <input type="checkbox"/> Tube <input type="checkbox"/> Sand Cone Fill Source: <input checked="" type="checkbox"/> Native <input type="checkbox"/> Import					
Compaction	REX	1						
Moving	LOADER / DOZER	2/1						
Water	WATER TANK	2						
Support	EXCAVATOR / MIXER	1/1						
Plan	Engineer	Date	Fill Location: PIT @ SECTOR A-X LIFT 9 + 10 ELEVATION 1289 + 1290 ±					
Civil								
Structural								
Geotech	LENARD LONG							
Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture			
A = 080409-01	BRN SANDY SILT W/AGG PLUS 5% CEMENT	111.5	17.0	<input checked="" type="checkbox"/> 90% <input type="checkbox"/> 95%	<input type="checkbox"/> Opt. + 2% <input checked="" type="checkbox"/> Opt. + 2% to 5%			
	WET DENSITY =	131.5		<input type="checkbox"/> Other:	<input type="checkbox"/> Other:			
B = 070709-01	RED BRN SILT & SAND	115.5	15.0					
C = 07409-01	MIX BRN SANDY SILT & SANDSTONE	114.5	14.5					
Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
	LIFT #9							
8-5	1 ±50' N. OF MW	1289	122.9	19.8	102.6	A	92	93
	2 ±4' S.W. OF MW	1289	121.6	18.4	102.7	A	92	92
	LIFT #10							
8-6	1 ±30' S. OF MW	1290	122.4	19.5	102.4	A	92	93
	2 ±90' W. NW OF MW	1290	122.3	20.1	101.8	A	91	93
	3 10' W OF AT #4 @ AC. -4' @ AC.		122.1	15.8	105.4	B	91	
	4 8' W OF AT #4 @ AC. -3' @ AC.		126.1	21.1	104.0	C	91	
Comment/ Sketch:								

WET DENSITY COMP

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <i>[Signature]</i>	Date: _____	Reviewed By: _____	Date: _____
--	-------------	--------------------	-------------



DAILY FIELD REPORT

Project Name: <i>RESO SOIL REMEDIATION</i>			Report #: _____			Date: <i>8-10-09</i>		
Project Number: <i>11W 1264</i>			Page _____ of _____			Field Rep: <i>Tom Phillips</i>		
Project Manager: _____			Scope of Work: <input checked="" type="checkbox"/> Mass Grading <input type="checkbox"/> Pavement <input type="checkbox"/> Utility Trench <input type="checkbox"/> Other			Hours Charged: _____		
Contractor: <i>CERRUDO</i>			Conditions: <input checked="" type="checkbox"/> Sunny <input checked="" type="checkbox"/> Windy <input checked="" type="checkbox"/> Hot <input type="checkbox"/> Mild			Full Time <input type="checkbox"/> Part Time <input type="checkbox"/>		
Contractor Representative: <i>ANDY</i>			<input type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input type="checkbox"/> Cold <input type="checkbox"/> Fog			Nuclear <input type="checkbox"/> Type: <i>MIXER</i>		
Equipment	Type	Number	Density Testing Equipment			Fill Source		
Compaction	<i>DEX / BOMAG</i>		<input type="checkbox"/> Tube			<input checked="" type="checkbox"/> Native		
Moving	<i>LOADER</i>		<input type="checkbox"/> Sand Cone			<input type="checkbox"/> Import		
Water	<i>WATER TRK / HOSES</i>		Fill Location: <i>SECTOR A-X IN PIT</i>			4 @ V-DITCH E-OF PIT		
Support	<i>MIXER / DOZER</i>		+ W. OF RT#4					
Plan	Engineer	Date	Geotech: <i>LENARD LONG SCR</i>					
Civil								
Structural								
Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture	WET DENSITY		
<i>A= 07140901</i>	<i>MIX BRN SANDY SILT W/ SANDSTONE</i>	<i>114.5</i>	<i>14.5</i>	<input checked="" type="checkbox"/> 90%	<input type="checkbox"/> Opt. + 2%			
<i>B= 08100901</i>	<i>BRN SANDY SILT W/ SS PWS 5% CEMENT</i>	<i>105.5</i>	<i>19.0</i>	<input type="checkbox"/> 95%	<input checked="" type="checkbox"/> Opt. + 2% to 5%			
				<input type="checkbox"/> Other:	<input type="checkbox"/> Other:	<i>125.5</i>		
Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
<i>1</i>	<i>12' W OF RT#4 V-DITCH -2' FG</i>	<i>1291</i>	<i>125.6</i>	<i>16.2</i>	<i>102.0</i>	<i>A</i>	<i>94</i>	
<i>2</i>	<i>± 30' S OF MW</i>	<i>1291</i>	<i>120.8</i>	<i>18.9</i>	<i>101.6</i>	<i>B</i>	<i>95</i>	<i>96</i>
<i>3</i>	<i>± 6' W OF RT#4 V-DITCH -1' FG</i>	<i>1291</i>	<i>121.6</i>	<i>17.6</i>	<i>103.4</i>	<i>A</i>	<i>90</i>	
<i>4</i>	<i>± 16' W OF RT#4 V-DITCH FG</i>	<i>1291</i>	<i>123.4</i>	<i>18.4</i>	<i>104.2</i>	<i>A</i>	<i>91</i>	
<i>5</i>	<i>± 60' NW OF MW</i>	<i>1291</i>	<i>115.5</i>	<i>20.0</i>	<i>96.3</i>	<i>B</i>	<i>90</i>	<i>92</i>
<i>6</i>	<i>± 75' W OF MW</i>	<i>1292</i>	<i>117.5</i>	<i>19.9</i>	<i>98.0</i>	<i>B</i>	<i>92</i>	<i>94</i>
Comment/Sketch: <i>MW = MONITORING WELLS</i>								

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <i>[Signature]</i>	Date: _____	Reviewed By: _____	Date: _____
--	-------------	--------------------	-------------





**DAILY FIELD REPORT**

Report #: \_\_\_\_\_ Date: 8-11-09  
 Project Name: BESO SOIL REMEDIATION Project Number: 1AW1264 Page \_\_\_\_\_ of \_\_\_\_\_  
 Field Rep: [Signature] Project Manager: \_\_\_\_\_

Scope of Work:  Mass Grading  Pavement  Utility Trench  Other  
 Hours Charged:  Full Time  Part Time

Contractor: CERRILLO Conditions:  Sunny  Windy  Hot  Mild  
 Contractor Representative: ANDY BELL  Cloudy  Rain  Cold  Fog

Equipment Type: \_\_\_\_\_ Number: \_\_\_\_\_  
 Density Testing Equipment:  Nuclear Type: MOX LEA  
 Tube  
 Sand Cone  
 Fill Source:  Native  Import

Plan Engineer Date  
 Civil  
 Structural  
 Geotech LEONARD LONG S.C.E.  
 Fill Location: V-DITCH W. OF RT#4 @ TIE IN / PIT IN SECTION A-X

Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture
A = 071409-01	MIX BRN SANDY SILT w/ SANDSTONE	114.5	14.5	<input type="checkbox"/> 90% <input type="checkbox"/> 95%	<input type="checkbox"/> Opt. + 2% <input type="checkbox"/> Opt. + 2% to 5%
B = 081009-01	BRN SANDY SILT w/ SANDSTONE PLUS 5% CEMENT	105.5	19.0	<input type="checkbox"/> Other:	<input type="checkbox"/> Other:

Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
8-11-09								
1	±12' W OF RT#4 V-DITCH	FG	122.9	18.4	103.8	A	91	
2	±15' W OF RT#4 V-DITCH	+1' FG	123.7	16.0	106.6	A	93	5
3	±70' W OF MW	1292	117.8	21.9	96.6	B	92	94 <del>125-99</del>
4	±10' N. OF MW	1292	120.4	20.7	99.8	B	93	96 <del>125-5</del>
8-12-09								
1	15' LIFT @ E. SIDE TIE IN	±1288	121.0	20.7	100.2	A	88	92
2	LIFT @ E. SIDE TIE IN	±1289	115.9	18.6	97.7	B	93	92
3	±45' S OF MW	±1293	118.5	21.6	97.5	B	92	94

WET DENSITY CORR.

Comment/Sketch: MW = MONITORING WELLS / FG = FINISH GRADE = TO OF ASPHALT @ RT.#4 ROADWAY.

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: [Signature] Date: \_\_\_\_\_ Reviewed By: \_\_\_\_\_ Date: \_\_\_\_\_



**DAILY FIELD REPORT**

Project Name: <b>B-250 SOIL REMEDIATION</b>		Report #:	Date: <b>8-13-09</b>					
Field Rep: <b>Zy Pallas</b>		Project Number: <b>LAW 1264</b>	Page ____ of ____					
Scope of Work: <input checked="" type="checkbox"/> Mass Grading <input type="checkbox"/> Pavement <input type="checkbox"/> Utility Trench <input type="checkbox"/> Other		Hours Charged: <input checked="" type="checkbox"/> Full Time <input type="checkbox"/> Part Time						
Contractor: <b>CENARDO</b>		Conditions: <input checked="" type="checkbox"/> Sunny <input checked="" type="checkbox"/> Windy <input checked="" type="checkbox"/> Hot <input type="checkbox"/> Mild						
Contractor Representative: <b>ANDY BELL</b>		<input type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input type="checkbox"/> Cold <input type="checkbox"/> Fog						
Equipment	Type	Number	<input checked="" type="checkbox"/> Nuclear Type: <b>TRUCKER</b> <input type="checkbox"/> Tube <input type="checkbox"/> Sand Cone <input checked="" type="checkbox"/> Native <input type="checkbox"/> Import					
Compaction	<b>BOMAB</b>	<b>1</b>						
Moving	<b>LOADER</b>	<b>2</b>						
Water	<b>HOSE</b>	<b>1</b>						
Support	<b>EXCAVATION</b>	<b>1</b>	Fill Source:					
Plan	Engineer	Date	Fill Location: <b>V-DITCH W. OF RT. #4</b>					
Civil								
Structural								
Geotech	<b>LEONARD LONG SCS</b>							
Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture			
<b>A= 071409-01</b>	<b>MIX BAN SHOWN S&amp;T W/ SANDSTONE</b>	<b>114.5</b>	<b>14.5</b>	<input checked="" type="checkbox"/> 90% <input type="checkbox"/> 95% <input type="checkbox"/> Other:	<input type="checkbox"/> Opt. + 2% <input checked="" type="checkbox"/> Opt. + 2% to 5% <input type="checkbox"/> Other:			
Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
<b>1</b>	<b>24' W OF RT #4 @ TIE IN</b>	<b>±1' FG</b>	<b>122.1</b>	<b>15.0</b>	<b>106.1</b>	<b>A</b>	<b>93</b>	
<b>2</b>	<b>±9' W OF RT #4 @ TIE IN</b>	<b>±18" FG</b>	<b>123.4</b>	<b>19.9</b>	<b>103.0</b>	<b>A</b>	<b>90</b>	
Comment/Sketch: <b>FG = TOP OF AC @ RT. #4 ROADWAY</b>								

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <b>[Signature]</b>	Date: _____	Reviewed By: _____	Date: _____
--	-------------	--------------------	-------------



**DAILY FIELD REPORT**

Report #: \_\_\_\_\_ Date: 8-18 to 8-20-09

Project Name: B-850 SOIL REMEDIATION Project Number: LAW 1264 Page \_\_\_\_ of \_\_\_\_  
Field Rep: TONY PHILLIPS Project Manager: \_\_\_\_\_

Scope of Work:  Mass Grading  Pavement  Utility Trench  Other Hours Charged:  Full Time  Part Time

Contractor: CORRADO Conditions:  Sunny  Windy  Hot  Mild  
Contractor Representative: ANDY BELL  Cloudy  Rain  Cold  Fog

Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture
(A) 071409-01	MIX BRN SAND SILT W SAND STON	114.5	14.5	<input checked="" type="checkbox"/> 90% <input type="checkbox"/> 95%	<input type="checkbox"/> Opt. + 2% <input checked="" type="checkbox"/> Opt. + 2% to 5%
125.5 (B) 081009-01	BRN SAND SILT W/SS PLUS 5% CAT	105.5	19.0	<input type="checkbox"/> Other:	<input type="checkbox"/> Other:
131.5 (C) 080409-01	BRN SDY SILT W/SS + 5% CAT	111.5	17.5		
133.5 (D) 072809-01	BRN SDY SILT W/SS + 5% CAT	115.5	15.0		

Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
DATE: 8-18-09								
3RD LIFT 1	E. SIDE TIE IN	± 1270	118.8	18.0	107	B	95	
2	N.E. V-DITCH RT #4	+1' <sup>FE</sup> / <sub>FC</sub>	124.7	21.0	103.1	A	90	
3	" " " "	+2' <sup>FE</sup> / <sub>FC</sub>	121.3	14.5	105.7	A	93	
4TH LIFT 4	E. SIDE TIE IN	± 1291	122.3	18.7	103.4	D	90	
5	N.E. V-DITCH RT #4	+3' <sup>FE</sup> / <sub>FC</sub>	120.1	14.0	105.3	A	92	
DATE: 8-19-09								
5TH LIFT 1	@ TIE IN <del>N.E. V-DITCH</del>	± 1292	116.2	18.4	98.1	B	93	
2	N.E. V-DITCH RT #4	+4' <sup>FE</sup> / <sub>FC</sub>	122.0	16.3	104.7	A	92	
6TH LIFT 3	@ TIE IN	± 1293	119.7	20.2	99.6	B	94	
4	N.E. V-DITCH	+5' <sup>FE</sup> / <sub>FC</sub>	117.9	14.9	102.7	A	90	
5	N.E. V-DITCH	+6' <sup>FE</sup> / <sub>FC</sub>	120.6	17.8	103.0	A	90	
DATE: 8-20-09								
7TH LIFT 1	E. SIDE TIE IN	± 1293	118.8	17.8	100.8	C	90	
2	12' N. OF MONITORING WELLS	± 1293	119.4	18.6	100.7	C	90	

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: [Signature] Date: 8-20-09 Reviewed By: \_\_\_\_\_ Date: \_\_\_\_\_



**DAILY FIELD REPORT**

Report #: \_\_\_\_\_ Date: 8-31-09 to 9-3-09  
 Project Name: 7-30 SOIL REMEDIATION Project Number: LAW 1865 Page \_\_\_\_\_ of \_\_\_\_\_  
 Field Rep: [Signature] Project Manager: \_\_\_\_\_  
 Scope of Work:  Mass Grading  Pavement  Utility Trench  Other Hours Charged:  Full Time  Part Time  
 Contractor: CERRAULO Conditions:  Sunny  Windy  Hot  Mild  
 Contractor Representative: ANDY  Cloudy  Rain  Cold  Fog

Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture
136.5 A = 030409-01	BANK SOIL 96' W/SS PLUS 5% CEMENT	111.5	17.5	<input checked="" type="checkbox"/> 90%	<input type="checkbox"/> Opt. + 2%
B = 071409-01	MIX BANK SOIL 96' W/SS	114.5	14.5	<input type="checkbox"/> 95%	<input checked="" type="checkbox"/> Opt. + 2% to 5%
C = 081009-01	BANK SOIL 96' W/SS PLUS 5% CEMENT	105.5	19.0	<input type="checkbox"/> Other:	<input type="checkbox"/> Other:

Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
8-31-09 #10-DZ64-CPW								
1	±96' W.N.W. OF M.W.	LIFT 17	120.8	17.5	102.8	A	92	
9-01-09								
1	S. V-DITCH	-2' FG	124.5	18.9	104.9	B	92	
2	±60' W.S.W. OF M.W.	LIFT 17	124.7	21.7	102.5	A	92	
3	S. V-DITCH	-1' FG	125.7	19.7	105.0	B	92	
4	E. SHELL @ TIE IN	2 <sup>ND</sup> LIFT	119.5	18.5	100.8	A	90	
9-02-09								
1	±30' N OF M.W.	LIFT 18	120.8	19.0	101.5	A	91	
2	@ M.W. (CENTER)	LIFT 18	115.5	18.4	97.6	C	92	
3	±40' S. OF M.W.	LIFT 18	119.9	21.2	98.9	C	94	
9-3-09								
1	S. V-DITCH	-1' FG	119.6	16.7	102.7	B	90	

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: [Signature] Date: \_\_\_\_\_ Reviewed By: \_\_\_\_\_ Date: \_\_\_\_\_



**DAILY FIELD REPORT**

Report #: <b>B 583005</b>		Date: <b>8/3-6/09</b>	
Project Name: <b>Linn Site SW BSSD Soil R.</b>		Project Number: <b>LAW 1265</b>	
Field Rep: <b>Robert Uribe</b>		Project Manager: <b>Col Dickerman</b>	
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility/Trench
Contractor: <b>Cesudo</b>		Hours Charged:	
Contractor Representative: <b>Andy Bell</b>		Conditions:	
		<input checked="" type="checkbox"/> Sunny	<input type="checkbox"/> Windy
		<input type="checkbox"/> Cloudy	<input type="checkbox"/> Rain
		<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Mild
		<input type="checkbox"/> Cold	<input type="checkbox"/> Fog

Comment/ Sketch

**8/3/09 Mon**  
 — Breaks #10a 280 psi  
 #11a 160 psi  
 #12a 240 psi  
 #13a 410 max  
 #14a 410 max  
 #14a Dup. 410 max  
 — 2 soil samples for cylinders #15 @ 9am, #16 @ 4pm  
 Sunny 85° F

---

**8/4/09 Tue**  
 — Break #10b 370 psi  
 — Sand cone 91% or 90%  
 — moist cont. A  
 — Sample for cylinders #17 @ 9:15am  
 Sunny 85° F

---

**8/5/09 Wed**  
 Breaks #12b 410 psi max  
 #11b 160 psi  
 — moist cont.  
 — Sample for cyl. #18 @ 12pm  
 Sunny 80° F

---

**8/6/09 Thu**  
 Breaks #13b 410 psi max — moist cont.  
 #14b 410 psi max — Soil sample for cyl. #19 @ 9am  
 #15a 250 psi  
 #16a 360 psi  
 #17a 330 psi  
 Sunny 70° F

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative:	Date: <b>8/6/09</b>	Reviewed By: _____	Date: _____
-----------------------	---------------------	--------------------	-------------



DAILY FIELD REPORT

Report #: B 583005		Date: 8/10-13/09	
Project Name: LLNL Site 300 BSSD Soil R		Project Number: LAW 1265	
Field Rep: Robert Urbe		Page ____ of ____	
Project Manager: Col Dickerman			
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench
	<input type="checkbox"/> Other	Hours Charged:	<input checked="" type="checkbox"/> Full Time
			<input type="checkbox"/> Part Time
Contractor: Casando	Conditions:	<input checked="" type="checkbox"/> Sunny	<input type="checkbox"/> Windy
Contractor Representative: Andy Bell		<input type="checkbox"/> Cloudy	<input type="checkbox"/> Rain
		<input checked="" type="checkbox"/> Hot	<input type="checkbox"/> Mild
		<input type="checkbox"/> Cold	<input type="checkbox"/> Fog

Comment/Sketch:

8/10/09 Mon

- Break #15b @ 7days 380 psi
- Sample @ 9:15AM for Cylinders
- Curve # 081009-01 125.5/19.0
- moist cont.
- #16b @ 7days 410 psi Max
- #18a @ 5days 340 psi
- #19a @ 4days 350 psi

Sunny 95° F

8/11/09 Tue

- Break #17b @ 7days 410 psi Max
- Sample @ 10:45AM for Cyl.
- moist. cont.
- Sand cone 93% compaction

Sunny 95° F

8/12/09 Wed

- Break #18b @ 7days 410 psi Max
- moist cont.
- Sample @ 1:45 pm for Cyl.

Sunny 90° F

8/13/09 Thu

- Break #19b @ 7days 410 psi max
- #20a @ 3days 310 psi
- #21a @ 2days 300 psi

Sunny 82° F

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative:	Date: 8/12/09	Reviewed By: _____	Date: _____
-----------------------	---------------	--------------------	-------------



**DAILY FIELD REPORT**

Report #: <u>B 583005</u>		Date: <u>8/17-20/09</u>	
Project Name: <u>LLNL Site 300 B850 Soil R.</u>		Project Number: <u>LAW 1265</u>	
Field Rep: <u>Robert Uribe</u>		Page _____ of _____	
Project Manager: <u>Cal Dickerman</u>			
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench
	<input type="checkbox"/> Other	Hours Charged:	<input checked="" type="checkbox"/> Full Time
			<input type="checkbox"/> Part Time
Contractor: <u>Cestudo</u>	Conditions:	<input checked="" type="checkbox"/> Sunny	<input type="checkbox"/> Windy
Contractor Representative: <u>Andy Bell</u>		<input type="checkbox"/> Cloudy	<input type="checkbox"/> Rain
		<input checked="" type="checkbox"/> Hot	<input type="checkbox"/> Mild
		<input type="checkbox"/> Cold	<input type="checkbox"/> Fog

Comment/ Sketch:

8/17/09 Mon

- Break #20b @ 7 days 410 psi max
- #22a @ 5 days 410 psi max
- compaction tests in V ditch area
- Moist cont. Sunny 85°F

8/18/09 Tue

- Break #21b @ 7 days 380 psi.
- Sample for Cyl. @ 8:10 AM #23a 8:40 AM, #23b 9 AM, #23c 9:15 AM
- moist cont.

Sunny 85°F

8/19/09 Wed

- Break #22b @ 7 days 410 psi max
- Sand cone in tie-in area

Sunny 85°F

8/20/09 Thu

- Break #23a @ 2 days 280 psi
- #23b @ 2 days 320 psi - Duplicate
- Sample for Cyl. @ 9 AM #24a 9:40 AM, #24b 10 AM
- moist cont.
- compaction insp @ V ditch

Sunny 85°F

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: [Signature]

Date: 8/20/09

Reviewed By: \_\_\_\_\_

Date: \_\_\_\_\_



DAILY FIELD REPORT

Report #: B-583005		Date: 8/24-27/09	
Project Name: LLNL Site 300 B850 Soil R.		Project Number: LAW 12.65	
Field Rep: Robert Walker		Project Manager: Cal Dickerman	
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench
Contractor: Coronado		Hours Charged: <input checked="" type="checkbox"/> Full Time <input type="checkbox"/> Part Time	
Contractor Representative: Andy Bell		Conditions: <input checked="" type="checkbox"/> Sunny <input type="checkbox"/> Windy <input checked="" type="checkbox"/> Hot <input type="checkbox"/> Mild	
		<input type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input type="checkbox"/> Cold <input type="checkbox"/> Fog	

10-0265 LAW

Comment/ Sketch: 8/24/09 Mon

- Break #24a @ 4 days 410 psi max
- Sample @ 11AM for Cyl.
- Compaction Sunny 80°F

---

8/25/09 Tue

- Break #23c @ 7 days 410 psi max
- Sample @ 10:50AM for Cyl.
- Sample @ 3:30pm for Cyl.
- Moist cont. Sunny 80°F

---

8/26/09 Wed

- Reports / lab work Sunny 85°F

---

8/27/09 Thu

- Break #24b @ 7 days 410 psi max
- #25a @ 3 days 330 psi
- #26a @ 2 days 330 psi
- #27a @ 2 days 240 psi
- Sample @ 9AM for Cyl. and @ 10:20AM for 101.
- Moist cont.
- Curve sample #082709-01
- Sand Cone Sunny 90°F

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <i>[Signature]</i>	Date: 8/27/09	Reviewed By: _____	Date: _____
--	---------------	--------------------	-------------





**DAILY FIELD REPORT**

Report #: B 583003		Date: 8/31/09	
Project Name: LNL Site 30 BSSO Soil #		Project Number: LAIN 1235	
Field Rep: Robert Link		Project Manager: Cal Dickman	
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility/Trench
	<input type="checkbox"/> Other	Hours Charged:	<input checked="" type="checkbox"/> Full Time
			<input type="checkbox"/> Part Time
Contractor: Casando	Conditions:	<input checked="" type="checkbox"/> Sunny	<input type="checkbox"/> Windy
Contractor Representative: Andy Bell		<input type="checkbox"/> Cloudy	<input type="checkbox"/> Rain
		<input checked="" type="checkbox"/> Hot	<input type="checkbox"/> Mild
		<input type="checkbox"/> Cold	<input type="checkbox"/> Fog

Comment/Sketch:

8/31/09 mon

Break #25b @ 7 days 410 psi max  
 #28a @ 4 days 260 psi  
 #29a @ 4 days 280 psi  
 Sample @ 12:10 pm, molded - #30a 12:50 pm  
 #30b 1:10 pm

Sunny 85°F

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <i>[Signature]</i>	Date: 8/31/09	Reviewed By: _____	Date: _____
--	---------------	--------------------	-------------

# COMPACTION TEST

Test Procedure ASTM D 1557-91

Project Name: LLNL Site 300 B850 Soil Remediation  
 Project No. : LAW 1261  
 Location: area Ax -10ft.  
 Sample No. : 070609-01  
 Visual Sample Description: Brn gravelly sandy Silt

Tested By : R. Uribe Date: 07/07/09  
 Calculated By : R. Uribe Date: 07/08/09  
 Checked By : \_\_\_\_\_ Date: \_\_\_\_\_  
 Depth (ft) : \_\_\_\_\_

876>3/8" ToT=18098

MOLD VOLUME (CU.FT) 0.033333

Compaction Method  ASTM D1557-91  
 ASTM D698  
 Preparation Method  Moist field  
 Dry

Trail No.	1	2	3	4	5	6
Wt. Comp. Soil + Mold (gm.)	6448.3	6553.3	6569.3	6535.1		
Wt. of Mold (gm.)	4596.4	4596.4	4596.4	4596.4		
Net Wt. of Soil (gm.)	1851.9	1956.9	1972.9	1938.7		
Container No.						
Wt. of Container (gm.)	110.3	138.2	139.1	138.4		
Wet Wt. of Soil + Cont. (gm.)	451.3	665.5	474.9	493.7		
Dry Wt. of Soil + Cont. (gm.)	409.9	590.1	423	432.9		
Moisture Content (%)	13.82	16.69	18.28	20.65		
Wet Density (pcf)	122.48	129.43	130.48	128.22		
Dry Density (pcf)	107.61	110.92	110.32	106.28		

Maximum Dry Density (pcf) 124.0

Optimum Moisture Content (%) 12.0

Assumed Specific Gravity = 2.65

### PROCEDURE USED

#### Procedure A

Soil Passing No. 4 (4.75 mm) Sieve  
 Mold : 4-in. (101.6 mm) diameter  
 Layers : 5 (Five)  
 Blows per layer : 25 (twenty-five)  
 May be used if No.4 retained < 20%




#### Procedure B

Soil Passing 3/8-in. (9.5 mm) Sieve  
 Mold : 4-in. (101.6 mm) diameter  
 Layers : 5 (Five)  
 Blows per layer : 25 (twenty-five)  
 Use if + No.4 > 20% and - 3/8-in. < 20%



#### Procedure C

Soil Passing 3/4-in. (19.0 mm) Sieve  
 Mold : 6-in. (152.4 mm) diameter  
 Layers : 5 (Five)  
 Blows per layer : 56 (fifty-six)  
 Use if + 3/8-in. > 20% and + 3/4-in. < 30%



# COMPACTION TEST

Test Procedure ASTM D 1557-91

Project Name: LLNL Site 300 B850 Soil Remediation  
 Project No.: LAW 1261  
 Location: area Ax -20ft.  
 Sample No.: 070709-01  
 Visual Sample Description: reddish brn Silt with sand

Tested By: R. Uribe Date: 07/08/09  
 Calculated By: R. Uribe Date: 07/09/09  
 Checked By: \_\_\_\_\_ Date: \_\_\_\_\_  
 Depth (ft): \_\_\_\_\_

876>3/8" ToT=18098

MOLD VOLUME (CU.FT) 0.033333

Compaction Method  ASTM D1557-91  
 ASTM D698  
 Preparation Method  Moist field  
 Dry

Trail No.	1	2	3	4	5	6
Wt. Comp. Soil + Mold (gm.)	6556.6	6603.7	6603.8			
Wt. of Mold (gm.)	4596.4	4596.4	4596.4			
Net Wt. of Soil (gm.)	1960.2	2007.3	2007.4	0		
Container No.						
Wt. of Container (gm.)	138.1	138.1	138.9			
Wet Wt. of Soil + Cont. (gm.)	346.9	592	582.4			
Dry Wt. of Soil + Cont. (gm.)	322	532.5	517.8			
Moisture Content (%)	13.54	15.09	17.05	#DIV/0!		
Wet Density (pcf)	129.64	132.76	132.77	0.00		
Dry Density (pcf)	114.18	115.36	113.43	#DIV/0!		

Maximum Dry Density (pcf) 115.5

Optimum Moisture Content (%) 15.0

Assumed Specific Gravity = 2.65

### PROCEDURE USED

#### *Procedure A*

Soil Passing No. 4 (4.75 mm) Sieve  
 Mold: 4-in. (101.6 mm) diameter  
 Layers: 5 (Five)  
 Blows per layer: 25 (twenty-five)  
 May be used if No.4 retained < 20%




#### *Procedure B*

Soil Passing 3/8-in. (9.5 mm) Sieve  
 Mold: 4-in. (101.6 mm) diameter  
 Layers: 5 (Five)  
 Blows per layer: 25 (twenty-five)  
 Use if + No.4 > 20% and - 3/8-in. < 20%



#### *Procedure C*

Soil Passing 3/4-in. (19.0 mm) Sieve  
 Mold: 6-in. (152.4 mm) diameter  
 Layers: 5 (Five)  
 Blows per layer: 56 (fifty-six)  
 Use if + 3/8-in. >20% and + 3/4-in. <30%



# COMPACTION TEST

Test Procedure ASTM D 1557-91

Project Name: LLNL Site 300 B850 Soil Remediation  
 Project No. : LAW 1261  
 Location: area Ax -25ft.  
 Sample No. : 070809-01  
 Visual Sample Description: Lt. brn sandy Silt

Tested By: R. Uribe  
 Calculated By: R. Uribe  
 Checked By: \_\_\_\_\_  
 Depth (ft): \_\_\_\_\_

Date: 07/09/09  
 Date: 07/09/09  
 Date: \_\_\_\_\_

876>3/8" ToT=18098

MOLD VOLUME (CU.FT) 0.033333

Compaction Method  ASTM D1557-91  
 ASTM D698  
 Preparation Method  Moist field  
 Dry

Trail No.	1	2	3	4	5	6
Wt. Comp. Soil + Mold (gm.)	6480	6540.5	6595.4	6553.9		
Wt. of Mold (gm.)	4596.4	4596.4	4596.4	4596.4		
Net Wt. of Soil (gm.)	1883.6	1944.1	1999	1957.5		
Container No.						
Wt. of Container (gm.)	110.7	138.3	137.8	138.7		
Wet Wt. of Soil + Cont. (gm.)	358.9	426.8	552.3	435.4		
Dry Wt. of Soil + Cont. (gm.)	331.8	389.8	490.2	388.6		
Moisture Content (%)	12.26	14.71	17.62	18.73		
Wet Density (pcf)	124.58	128.58	132.21	129.47		
Dry Density (pcf)	110.98	112.09	112.40	109.04		

Maximum Dry Density (pcf) 113.5

Optimum Moisture Content (%) 16.5

Assumed Specific Gravity = 2.65

## PROCEDURE USED

### Procedure A

Soil Passing No. 4 (4.75 mm) Sieve  
 Mold: 4-in. (101.6 mm) diameter  
 Layers: 5 (Five)  
 Blows per layer: 25 (twenty-five)  
 May be used if No.4 retained < 20%




### Procedure B

Soil Passing 3/8-in. (9.5 mm) Sieve  
 Mold: 4-in. (101.6 mm) diameter  
 Layers: 5 (Five)  
 Blows per layer: 25 (twenty-five)  
 Use if + No.4 > 20% and - 3/8-in. < 20%



### Procedure C

Soil Passing 3/4-in. (19.0 mm) Sieve  
 Mold: 6-in. (152.4 mm) diameter  
 Layers: 5 (Five)  
 Blows per layer: 56 (fifty-six)  
 Use if + 3/8-in. >20% and + 3/4-in. <30%



# COMPACTION TEST

Test Procedure ASTM D 1557-91

Project Name: LLNL Site 300 B850 Soil Remediation  
 Project No.: LAW 1261  
 Location: stock pile Ax  
 Sample No.: 071409-01  
 Visual Sample Description: mix brn sandy Silt with agg.

Tested By: R. Uribe Date: 07/15/09  
 Calculated By: R. Uribe Date: 07/15/09  
 Checked By: \_\_\_\_\_ Date: \_\_\_\_\_  
 Depth (ft): \_\_\_\_\_

876>3/8" ToT=18098

MOLD VOLUME (CU.FT) 0.033333

Compaction Method  ASTM D1557-91  
 ASTM D698  
 Preparation Method  Moist field  
 Dry

Trail No.	1	2	3	4	5	6
Wt. Comp. Soil + Mold (gm.)	6425.5	6517	6576.6	6551.1		
Wt. of Mold (gm.)	4596.4	4596.4	4596.4	4596.4		
Net Wt. of Soil (gm.)	1829.1	1920.6	1980.2	1954.7		
Container No.						
Wt. of Container (gm.)	138.9	110.7	138.6	138.3		
Wet Wt. of Soil + Cont. (gm.)	891.4	984.5	493.6	468.3		
Dry Wt. of Soil + Cont. (gm.)	820.4	885.4	448.4	423		
Moisture Content (%)	10.42	12.79	14.59	15.91		
Wet Density (pcf)	120.97	127.03	130.97	129.28		
Dry Density (pcf)	109.56	112.62	114.29	111.53		

Maximum Dry Density (pcf) 114.5

Optimum Moisture Content (%) 14.5

Assumed Specific Gravity = 2.65

### PROCEDURE USED

#### Procedure A

Soil Passing No. 4 (4.75 mm) Sieve  
 Mold: 4-in. (101.6 mm) diameter  
 Layers: 5 (Five)  
 Blows per layer: 25 (twenty-five)  
 May be used if No.4 retained < 20%




#### Procedure B

Soil Passing 3/8-in. (9.5 mm) Sieve  
 Mold: 4-in. (101.6 mm) diameter  
 Layers: 5 (Five)  
 Blows per layer: 25 (twenty-five)  
 Use if + No.4 > 20% and - 3/8-in. < 20%



#### Procedure C

Soil Passing 3/4-in. (19.0 mm) Sieve  
 Mold: 6-in. (152.4 mm) diameter  
 Layers: 5 (Five)  
 Blows per layer: 56 (fifty-six)  
 Use if + 3/8-in. > 20% and + 3/4-in. < 30%



# COMPACTION TEST

Test Procedure ASTM D 1557-91

Project Name: LLNL Site 300 B850 Soil Remediation  
 Project No. : LAW 1261  
 Location: east of monit. Wells elev. 1283'  
 Sample No. : 072809-01  
 Visual Sample Description: brn sandy Silt with sandstone plus 5% cement

Tested By : R. Uribe  
 Calculated By : R. Uribe  
 Checked By : \_\_\_\_\_  
 Depth (ft) : \_\_\_\_\_

Date: 07/28/09  
 Date: 07/28/09  
 Date: \_\_\_\_\_

876>3/8" ToT=18098

MOLD VOLUME (CU.FT) 0.033333

Compaction Method  ASTM D1557-91  
 ASTM D698  
 Preparation Method  Moist field  
 Dry

Trail No.	1	2	3	4	5	6
Wt. Comp. Soil + Mold (gm.)	6522.1	6556.3	6608.4	6575.8		
Wt. of Mold (gm.)	4596.4	4596.4	4596.4	4596.4		
Net Wt. of Soil (gm.)	1925.7	1959.9	2012	1979.4		
Container No.						
Wt. of Container (gm.)	110.8	137.6	136.8	137.1		
Wet Wt. of Soil + Cont. (gm.)	506.5	824.2	699	579.5		
Dry Wt. of Soil + Cont. (gm.)	462.2	741	624.2	514.7		
Moisture Content (%)	12.61	13.79	15.35	17.16		
Wet Density (pcf)	127.36	129.62	133.07	130.91		
Dry Density (pcf)	113.10	113.92	115.37	111.74		

Maximum Dry Density (pcf) 115.5

Optimum Moisture Content (%) 15.0

Assumed Specific Gravity = 2.65

### PROCEDURE USED

**Procedure A**


Soil Passing No. 4 (4.75 mm) Sieve  
 Mold : 4-in. (101.6 mm) diameter  
 Layers : 5 (Five)  
 Blows per layer : 25 (twenty-five)  
 May be used if No.4 retained < 20%

**Procedure B**

Soil Passing 3/8-in. (9.5 mm) Sieve  
 Mold : 4-in. (101.6 mm) diameter  
 Layers : 5 (Five)  
 Blows per layer : 25 (twenty-five)  
 Use if + No.4 > 20% and - 3/8-in. < 20%

**Procedure C**

Soil Passing 3/4-in. (19.0 mm) Sieve  
 Mold : 6-in. (152.4 mm) diameter  
 Layers : 5 (Five)  
 Blows per layer : 56 (fifty-six)  
 Use if + 3/8-in. >20% and + 3/4-in. <30%



# COMPACTION TEST

Test Procedure ASTM D 1557-91

Project Name: LLNL Site 300 B850 Soil Remediation  
 Project No. : LAW 1265  
 Location: Ax lift #7 elev. 1287'  
 Sample No. : 080409-01  
 Visual Sample Description: brn sandy Silt with sandstone plus 5% cement

Tested By : R. Uribe  
 Calculated By : R. Uribe  
 Checked By : \_\_\_\_\_  
 Depth (ft) : \_\_\_\_\_

Date: 08/04/09  
 Date: 08/04/09  
 Date: \_\_\_\_\_

876>3/8" ToT=18098

MOLD VOLUME (CU.FT) 0.033333

Compaction Method  ASTM D1557-91  
 ASTM D698  
 Preparation Method  Moist field  
 Dry

Trail No.	1	2	3	4	5	6
Wt. Comp. Soil + Mold (gm.)	6542.3	6582.1	6519.2			
Wt. of Mold (gm.)	4596.4	4596.4	4596.4			
Net Wt. of Soil (gm.)	1945.9	1985.7	1922.8	0		
Container No.						
Wt. of Container (gm.)	136.6	137.5	137.3			
Wet Wt. of Soil + Cont. (gm.)	475.8	401	707.5			
Dry Wt. of Soil + Cont. (gm.)	431.5	360.8	616.5			
Moisture Content (%)	15.02	18.00	18.99	#DIV/0!		
Wet Density (pcf)	128.70	131.33	127.17	0.00		
Dry Density (pcf)	111.89	111.29	106.88	#DIV/0!		

Maximum Dry Density (pcf)

112.5

Optimum Moisture Content (%)

15.0

Assumed Specific Gravity = 2.65

### PROCEDURE USED

#### Procedure A


Soil Passing No. 4 (4.75 mm) Sieve  
 Mold : 4-in. (101.6 mm) diameter  
 Layers : 5 (Five)  
 Blows per layer : 25 (twenty-five)  
 May be used if No.4 retained < 20%

#### Procedure B

Soil Passing 3/8-in. (9.5 mm) Sieve  
 Mold : 4-in. (101.6 mm) diameter  
 Layers : 5 (Five)  
 Blows per layer : 25 (twenty-five)  
 Use if + No.4 > 20% and - 3/8-in. < 20%

#### Procedure C

Soil Passing 3/4-in. (19.0 mm) Sieve  
 Mold : 6-in. (152.4 mm) diameter  
 Layers : 5 (Five)  
 Blows per layer : 56 (fifty-six)  
 Use if + 3/8-in. >20% and + 3/4-in. <30%





**CONSOLIDATED ENGINEERING  
LABORATORIES**

DATE: 8/4/09  
 PROJECT #: LAW 1265  
 COMPACTION SPEC: 90%  
 MOISTURE SPEC: above opt.

INSPECTOR: Robert Wibe / Tony P.  
 PROJECT NAME: LLNL site 300 B650 Soil R.  
 TEST LOCATION: Ax-Lift #7 south side  
of ~~water~~ Monit. Wells Elev. 1287'

**SAND CONE TESTING**

A	WT of cone, jar, sand - Before	<u>6788.1</u>	g
B	WT of cone, jar, sand - After	<u>4022.4</u>	g
C	WT of sand in cone	<u>1580</u>	g
D	WT of sand used	<u>2765.7</u>	g A - B
E	WT of sand in hole	<u>1185.7</u>	g D - C
F	Density of sand	<u>89.6</u>	pcf
G	Volume of hole	<u>13.233 / .0292</u>	cf E ÷ F
H	Gross WT of excavated soil + TARE	<u>—</u>	lbs
I	WT of TARE	<u>—</u>	lbs
J	Net WT of soil	<u>1606.1 / 3541</u>	lbs H - I
K	WT Density	<u>121.3</u>	pcf J ÷ G
L	Soil + TARE (Wet)	<u>1178.6</u>	lbs
M	TARE #4	<u>138.9</u>	lbs
N	Soil + TARE (Dry)	<u>1036.6</u>	lbs
O	WT of Water	<u>142.0</u>	lbs L - N
P	WT of Soil	<u>897.7</u>	lbs N - M
Q	Moisture Content	<u>15.8</u>	% O ÷ P
	Optimum Moisture Content	<u>15.0</u>	%
R	Dry Density	<u>104.7</u>	pcf K ÷ (I + Q)
S	Lab Maximum	<u>133.5</u>	pcf
	(Lab No. <u>072809-01</u> )		
T	Percent Compaction	<u>91</u>	% $\frac{K}{R} \div S$

Weight = WT  
Cubic Feet = cf

Pounds = lbs

Grams = G

Pounds per Cubic Feet = pcf  
Conversion Grams ÷ 453.6 = lbs.





CONSOLIDATED ENGINEERING  
LABORATORIES

DATE: 8/11/09  
PROJECT #: LAW 1265  
COMPACTION SPEC: 90%  
MOISTURE SPEC: above opt.

INSPECTOR: Robert Uribe  
PROJECT NAME: LNL Site 300 BSSO Soil R  
TEST LOCATION: Ax 60' North of M.W.  
Elev. 1292'

SAND CONE TESTING

A	WT of cone, jar, sand - Before	<u>6746.6</u>	g
B	WT of cone, jar, sand - After	<u>4166.7</u>	g
C	WT of sand in cone	<u>1580</u>	g
D	WT of sand used	<u>2579.9</u>	g A - B
E	WT of sand in hole	<u>999.9</u>	g D - C
F	Density of sand	<u>89.6</u>	pcf
G	Volume of hole	<u>11.1596 / 0.0246</u>	cf E ÷ F
H	Gross WT of excavated soil + TARE	<u>—</u>	lbs
I	WT of TARE	<u>—</u>	lbs
J	Net WT of soil	<u>1295.6 / 2.856</u>	lbs H - I
K	WT Density	<u>116.1</u>	pcf J ÷ G
L	Soil + TARE (Wet)	<u>805.5</u>	lbs
M	TARE #13	<u>138.8</u>	lbs
N	Soil + TARE (Dry)	<u>701.6</u>	lbs
O	WT of Water	<u>103.9</u>	lbs L - N
P	WT of Soil	<u>362.8</u>	lbs N - M
Q	Moisture Content	<u>18.5</u>	% O ÷ P
	Optimum Moisture Content	<u>19.0</u>	%
R	Dry Density	<u>98.0</u>	pcf K ÷ (I + Q)
S	Lab Maximum (Lab No. <u>081009-01</u> )	<u>125.5</u>	pcf
T	Percent Compaction	<u>93</u>	% $\frac{K}{S} \div S$

Weight = WT  
Cubic Feet = cf

Pounds = lbs

Grams = G

Pounds per Cubic Feet = pcf  
Conversion Grams ÷ 453.6 = lbs.



**CONSOLIDATED ENGINEERING  
LABORATORIES**

DATE: 8/19/09 INSPECTOR: Tony P / R. Uribe  
 PROJECT #: LAW 1265 PROJECT NAME: LLNL site 300 B860 soil  
 COMPACTION SPEC: 90% TEST LOCATION: Tire-in area east side  
 MOISTURE SPEC: above opt. 40' east of Monit. wells

**SAND CONE TESTING**

A	WT of cone, jar, sand - Before	<u>6780.4</u>	g
B	WT of cone, jar, sand - After	<u>3951.0</u>	g
C	WT of sand in cone	<u>1580.0</u>	g
D	WT of sand used	<u>2829.4</u>	g A - B
E	WT of sand in hole	<u>1249.4</u>	g D - C
F	Density of sand	<u>89.6</u>	pcf
G	Volume of hole	<u>13.944 / 0.0307</u>	cf E ÷ F
H	Gross WT of excavated soil + TARE	<u>                    </u>	lbs
I	WT of TARE	<u>                    </u>	lbs
J	Net WT of soil	<u>1802.3 / 3.973</u>	lbs H - I
K	WT Density	<u>129.4</u>	pcf J ÷ G
L	Soil + TARE (Wet)	<u>968.0</u>	lbs
M	TARE <u># 6</u>	<u>137.2</u>	lbs
N	Soil + TARE (Dry)	<u>850.3</u>	lbs
O	WT of Water	<u>117.7</u>	lbs L - N
P	WT of Soil	<u>713.1</u>	lbs N - M
Q	Moisture Content	<u>16.5</u>	% O ÷ P
	Optimum Moisture Content	<u>15.0</u>	%
R	Dry Density	<u>111.1</u>	pcf K ÷ (I + Q)
S	Lab Maximum <u>wet</u>	<u>133.5</u>	pcf
	(Lab No. <u>072809-01</u> )		
T	Percent Compaction	<u>97</u>	% <sup>K</sup> ÷ S

Weight = WT  
Cubic Feet = cf

Pounds = lbs

Grams = G

Pounds per Cubic Feet = pcf  
Conversion Grams ÷ 453.6 = lbs.



**CONSOLIDATED ENGINEERING  
LABORATORIES**

DATE: 8/27/09  
 PROJECT #: LAW 1265  
 COMPACTION SPEC: 90%  
 MOISTURE SPEC: above opt.

INSPECTOR: Tony P. / R. Uribe  
 PROJECT NAME: LLNL Site 300 Bldg 850 Site  
 TEST LOCATION: Ax lift #16

**SAND CONE TESTING**

A	WT of cone, jar, sand - Before	<u>6818.6</u>	g
B	WT of cone, jar, sand - After	<u>3795.8</u>	g
C	WT of sand in cone	<u>1580</u>	g
D	WT of sand used	<u>3022.8</u>	g A - B
E	WT of sand in hole	<u>1442.8</u>	g D - C
F	Density of sand	<u>89.6</u>	pcf
G	Volume of hole	<u>16.103 / 0.0355</u>	cf E + F
H	Gross WT of excavated soil + TARE	_____	lbs
I	WT of TARE	_____	lbs
J	Net WT of soil	<u>2000.4 / 4.41</u>	lbs H - I
K	WT Density	<u>124.2</u>	pcf J + G
L	Soil + TARE (Wet)	<u>685.8</u>	lbs
M	TARE <u>#4</u>	<u>139.1</u>	lbs
N	Soil + TARE (Dry)	<u>612.6</u>	lbs
O	WT of Water	<u>73.2</u>	lbs L - N
P	WT of Soil	<u>473.5</u>	lbs N - M
Q	Moisture Content	<u>15.5</u>	% O + P
	Optimum Moisture Content	<u>14.15</u>	%
R	Dry Density	<u>107.5</u>	pcf K ÷ (I + Q)
S	Lab Maximum	<u>131.5</u>	pcf
	(Lab No. <u>082409-01</u> )		
T	Percent Compaction	<u>94</u>	% $\frac{K}{R \div S}$

Weight = WT      Pounds = lbs      Grams = G      Pounds per Cubic Feet = pcf  
 Cubic Feet = cf      Conversion Grams ÷ 453.6 = lbs.



Date	Location	Tare	Wet soil + tare	Dry soil + tare	Wt. of water	Wt. of soil	Moisture Content
6/3/2009	for nuke gauge - area B1 insitu test #1	368.6o	1250.6o	1238.1o	12.5o	869.5o	1.40%
6/3/2009	for nuke gauge - area B1 insitu test #2	366.2o	1283.7o	1277.7o	6.0o	911.5o	0.70%
6/3/2009	for nuke gauge - area B1 insitu test #3	365.7o	1006.7o	998.2o	8.5o	630.3o	1.30%
6/3/2009	for nuke gauge - area B1 insitu test #4	367.9o	1266.7o	1241.9o	24.8o	874.0o	2.80%
6/3/2009	for nuke gauge - area B1 insitu test #5	367.2o	888.8o	877.9o	10.9o	510.7o	2.10%
6/3/2009	for nuke gauge - area B1 insitu test #6	138.7o	743.4o	723.5o	19.9o	584.8o	3.40%
6/3/2009	for nuke gauge - area B1 insitu test #7	110.8o	661.1o	654.5o	6.6o	543.7o	1.20%
6/3/2009	for nuke gauge - area B1 insitu test #8	137.2o	594.6o	577.6o	17.0o	440.4o	3.90%
6/3/2009	for nuke gauge - area B1 insitu test #9	138.4o	633.3o	624.9o	8.4o	486.5o	1.70%
6/29/2009	for nuke gauge - area Ax -2' insitu test #1	138.3o	796.0o	746.9o	49.1o	608.6o	8.10%
6/29/2009	for nuke gauge - area Ax -2' insitu test #2	110.9o	705.0o	635.7o	69.3o	524.8o	13.20%
6/29/2009	for nuke gauge - area Ax -2' insitu test #3	109.4o	477.3o	453.4o	23.9o	344.0o	6.90%
6/29/2009	for nuke gauge - area Ax -2' insitu test #4	137.2o	816.6o	790.7o	25.9o	653.5o	4.00%
6/29/2009	for nuke gauge - area Ax -2' insitu test #5	137.5o	659.6o	607.0o	52.6	469.5o	11.20%
6/29/2009	for nuke gauge - area Ax -2' insitu test #6	137.0o	731.8o	700.5o	31.3	563.5o	5.60%
7/16/2009	for nuke gauge- area Ax -25' test #1	137.1o	755.0o	683.6o	71.4o	546.5o	13.10%
7/16/2009	for nuke gauge- area Ax -25' test #2	137.2o	499.9o	453.5o	46.4o	316.3o	14.70%
7/20/2009	for nuke gauge - area Ax -24' test #1	138.5o	915.5o	825.9o	89.6o	687.4o	13.00%
7/20/2009	for nuke gauge - area Ax -24' test #3	139.2o	1003.0o	896.7o	106.3o	757.5o	14.00%
7/28/2009	for nuke gauge - area Ax - lift 1 test #1	137.2o	892.4o	794.8o	97.6o	657.6o	14.80%
7/28/2009	for nuke gauge - area Ax - lift 1 test #2	138.5o	1155.3o	988.3o	167.0o	849.8o	19.70%
7/29/2009	for nuke gauge - area Ax - lift 2 test #1	137.3o	486.8o	436.8o	50.0o	299.5o	16.70%
7/29/2009	for nuke gauge - area Ax - lift 2 test #2	138.9	698.5o	601.0o	97.5o	462.1o	21.10%
7/29/2009	for nuke gauge - area Ax - lift 3 test #3	138.6o	965.3o	832.1o	133.2o	693.5o	19.20%
8/4/2009	nuke gauge - area Ax - lift 7 test #1	138.7	982.8	826.5o	156.4	687.8	22.70%
8/5/2009	nuke gauge - area Ax - lift 9 test #1	138.8o	730.6o	632.9o	97.7o	493.4o	19.80%
8/6/2009	nuke gauge - area Ax - lift 10 test #1	139.0o	557.6o	489.4o	68.2o	350.4o	19.50%
8/10/2009	nuke gauge - area Ax - lift 11 test #2	137.6	654.3	572.2o	82.1	434.6o	18.90%
8/11/2009	nuke gauge - area Ax - lift #12 test #4	137.4o	671.6o	579.9o	91.7o	442.5o	20.70%
8/12/2009	nuke gauge - lift #13 test #1	139.0o	591.1o	513.6o	77.5	374.6o	20.70%

Date	Location	Tare	Wet soil + tare	Dry soil + tare	Wt. of water	Wt. of soil	Moisture Content
6/3/2009	for nuke gauge - area B1 insitu test #1	368.6o	1250.6o	1238.1o	12.5o	869.5o	1.40%
6/3/2009	for nuke gauge - area B1 insitu test #2	366.2o	1283.7o	1277.7o	6.0o	911.5o	0.70%
6/3/2009	for nuke gauge - area B1 insitu test #3	365.7o	1006.7o	998.2o	8.5o	630.3o	1.30%
6/3/2009	for nuke gauge - area B1 insitu test #4	367.9o	1266.7o	1241.9o	24.8o	874.0o	2.80%
6/3/2009	for nuke gauge - area B1 insitu test #5	367.2o	888.8o	877.9o	10.9o	510.7o	2.10%
6/3/2009	for nuke gauge - area B1 insitu test #6	138.7o	743.4o	723.5o	19.9o	584.8o	3.40%
6/3/2009	for nuke gauge - area B1 insitu test #7	110.8o	661.1o	654.5o	6.6o	543.7o	1.20%
6/3/2009	for nuke gauge - area B1 insitu test #8	137.2o	594.6o	577.6o	17.0o	440.4o	3.90%
6/3/2009	for nuke gauge - area B1 insitu test #9	138.4o	633.3o	624.9o	8.4o	486.5o	1.70%
6/29/2009	for nuke gauge - area Ax -2' insitu test #1	138.3o	796.0o	746.9o	49.1o	608.6o	8.10%
6/29/2009	for nuke gauge - area Ax -2' insitu test #2	110.9o	705.0o	635.7o	69.3o	524.8o	13.20%
6/29/2009	for nuke gauge - area Ax -2' insitu test #3	109.4o	477.3o	453.4o	23.9o	344.0o	6.90%
6/29/2009	for nuke gauge - area Ax -2' insitu test #4	137.2o	816.6o	790.7o	25.9o	653.5o	4.00%
6/29/2009	for nuke gauge - area Ax -2' insitu test #5	137.5o	659.6o	607.0o	52.6	469.5o	11.20%
6/29/2009	for nuke gauge - area Ax -2' insitu test #6	137.0o	731.8o	700.5o	31.3	563.5o	5.60%
7/16/2009	for nuke gauge- area Ax -25' test #1	137.1o	755.0o	683.6o	71.4o	546.5o	13.10%
7/16/2009	for nuke gauge- area Ax -25' test #2	137.2o	499.9o	453.5o	46.4o	316.3o	14.70%
7/20/2009	for nuke gauge - area Ax -24' test #1	138.5o	915.5o	825.9o	89.6o	687.4o	13.00%
7/20/2009	for nuke gauge - area Ax -24' test #3	139.2o	1003.0o	896.7o	106.3o	757.5o	14.00%
7/28/2009	for nuke gauge - area Ax - lift 1 test #1	137.2o	892.4o	794.8o	97.6o	657.6o	14.80%
7/28/2009	for nuke gauge - area Ax - lift 1 test #2	138.5o	1155.3o	988.3o	167.0o	849.8o	19.70%
7/29/2009	for nuke gauge - area Ax - lift 2 test #1	137.3o	486.8o	436.8o	50.0o	299.5o	16.70%
7/29/2009	for nuke gauge - area Ax - lift 2 test #2	138.9	698.5o	601.0o	97.5o	462.1o	21.10%
7/29/2009	for nuke gauge - area Ax - lift 3 test #3	138.6o	965.3o	832.1o	133.2o	693.5o	19.20%
8/4/2009	nuke gauge - area Ax - lift 7 test #1	138.7	982.8	826.5o	156.4	687.8	22.70%
8/5/2009	nuke gauge - area Ax - lift 9 test #1	138.8o	730.6o	632.9o	97.7o	493.4o	19.80%
8/6/2009	nuke gauge - area Ax - lift 10 test #1	139.0o	557.6o	489.4o	68.2o	350.4o	19.50%
8/10/2009	nuke gauge - area Ax - lift 11 test #2	137.6	654.3	572.2o	82.1	434.6o	18.90%
8/11/2009	nuke gauge - area Ax - lift 12 test #4	137.4o	671.6o	579.9o	91.7o	442.5o	20.70%
8/12/2009	nuke gauge - lift #13 test #1	139.0o	591.1o	513.6o	77.5	374.6o	20.70%
8/17/2009	nuke gauge - tie-in area test #1	137.7o	609.4o	536.1o	73.3o	398.4o	18.40%
8/17/2009	nuke gauge - tie-in area test #4	136.7o	631.2o	565.6o	65.6o	428.9o	15.30%
8/18/2009	nuke gauge - tie-in area test #4	137.2o	541.3o	478.9o	62.4o	341.7o	18.30%
8/20/2009	nuke gauge - tie-in area test #1	138.1	731.5	641.8o	89.7o	503.7o	17.80%







Date	Density Designation for Cement Treated. Fill in area Ax	Location: Northing / Easting	Elevation MSL	Wet Den.	Dry Den.	% Moist	90% min.
7/28/2009	lift #1 west of monit. Wells		1281	125.2	109.1	14.8	94.00
7/28/2009	lift #1 north of monit. Wells DUPLICATE		1281	124.1	103.7	19.7	93.00
7/29/2009	lift #2 west of monit. Wells		1282	120.8	103.5	16.7	90.00
7/29/2009	lift #3 NE of monit. Wells		1283	125.4	103.6	21.1	94.00
7/29/2009	lift #3 east of monit. Wells DUPLICATE		1283	123.7	103.8	19.2	93.00
7/30/2009	lift #4 7' east of west wall of pit		1284	121	103.4	17	91.00
7/30/2009	lift #4 DUPLICATE		1284	123.3	104.3	18.2	92.00
7/30/2009	lift #5 east of monit wells		1285	121.8	103.4	17.8	91.00
7/30/2009	lift #5 south of monit. Wells		1285	123.8	102.2	21.1	92.00
7/30/2009	lift #5 SE of monit. Wells DUPLICATE		1285	121.9	104.7	16.4	91.00
8/3/2009	lift #6 45' NW of monit. Wells		1286	123	103.7	18.6	92
8/3/2009	lift #6 35' south monit. Wells DUPLICATE		1286	124.7	105.8	17.9	94.00
8/3/2009	lift #6 27' west of monit. Wells		1286	122.4	103.7	18	92
8/3/2009	lift #7 20' east of monit. Wells		1287	121.9	101.2	20.4	91.00
8/4/2009	lift #7 60' north of monit. wells DUPLICATE		1287	121.4	98.9	22.7	92
8/4/2009	lift #7 74' west SW of monit. Wells		1287	122.9	104.2	18	93.00
8/4/2009	lift #7 33' east NE of monit. W. DUPLICATE		1287	121	100.3	20.6	92.00
8/5/2009	lift #9 50' north of monit. Wells		1289	122.9	102.6	19.8	93
8/5/2009	lift #9 40' SW of monit. Wells DUPLICATE		1289	121.6	102.7	18.4	92.00
8/6/2009	lift #10 30' south of monit. Wells		1290	122.4	102.4	19.5	93.00
8/6/2009	lift #10 90' w NW of monit. W. DUPLICATE		1290	122.3	101.8	20.1	93
8/10/2009	lift #11 30' south of monit. Wells		1291	120.8	101.6	18.9	96.00
8/10/2009	lift #11 60' NW of monit. Wells DUPLICATE		1291	119.5	96.3	20	95.00
8/11/2009	lift #12 70' west of monit. Wells		1292	117.8	96.6	21.9	94.00
8/11/2009	lift #12 60' north of monit. Wells DUPLICATE		1292	120.4	99.8	20.7	96
8/12/2009	east side tie-in		1288	121	100.2	20.7	92.00
8/12/2009	east side tie-in		1289	115.9	97.7	18.6	92
8/12/2009	lift #13 45' south of monit. Wells		1293	118.5	97.5	21.6	94.00

Date	Density Designation for Cement Treated. Fill in area Ax	Location: Northing / Easting	Elevation MSL	Wet Den.	Dry Den.	% Moist	90% min.
7/28/2009	lift #1 west of monit. Wells		1281	125.2	109.1	14.8	94.00
7/28/2009	lift #1 north of monit. Wells DUPLICATE		1281	124.1	103.7	19.7	93.00
7/29/2009	lift #2 west of monit. Wells		1282	120.8	103.5	16.7	90.00
7/29/2009	lift #3 NE of monit. Wells		1283	125.4	103.6	21.1	94.00
7/29/2009	lift #3 east of monit. Wells DUPLICATE		1283	123.7	103.8	19.2	93.00
7/30/2009	lift #4 7' east of west wall of pit		1284	121	103.4	17	91.00
7/30/2009	lift #4 DUPLICATE		1284	123.3	104.3	18.2	92.00
7/30/2009	lift #5 east of monit wells		1285	121.8	103.4	17.8	91.00
7/30/2009	lift #5 south of monit. Wells		1285	123.8	102.2	21.1	92.00
7/30/2009	lift #5 SE of monit. Wells DUPLICATE		1285	121.9	104.7	16.4	91.00
8/3/2009	lift #6 45' NW of monit. Wells		1286	123	103.7	18.6	92
8/3/2009	lift #6 35' south monit. Wells DUPLICATE		1286	124.7	105.8	17.9	94.00
8/3/2009	lift #6 27' west of monit. Wells		1286	122.4	103.7	18	92
8/3/2009	lift #7 20' east of monit. Wells		1287	121.9	101.2	20.4	91.00
8/4/2009	lift #7 60' north of monit. wells DUPLICATE		1287	121.4	98.9	22.7	92
8/4/2009	lift #7 74' west SW of monit. Wells		1287	122.9	104.2	18	93.00
8/4/2009	lift #7 33' east NE of monit. W. DUPLICATE		1287	121	100.3	20.6	92.00
8/5/2009	lift #9 50' north of monit. Wells		1289	122.9	102.6	19.8	93
8/5/2009	lift #9 40' SW of monit. Wells DUPLICATE		1289	121.6	102.7	18.4	92.00
8/6/2009	lift #10 30' south of monit. Wells		1290	122.4	102.4	19.5	93.00
8/6/2009	lift #10 90' w NW of monit. W. DUPLICATE		1290	122.3	101.8	20.1	93
8/10/2009	lift #11 30' south of monit. Wells		1291	120.8	101.6	18.9	96.00
8/10/2009	lift #11 60' NW of monit. Wells DUPLICATE		1291	119.5	96.3	20	95.00
8/11/2009	lift #12 70' west of monit. Wells		1292	117.8	96.6	21.9	94.00
8/11/2009	lift #12 60' north of monit. Wells DUPLICATE		1292	120.4	99.8	20.7	96
8/12/2009	east side tie-in		1288	121	100.2	20.7	92.00
8/12/2009	east side tie-in		1289	115.9	97.7	18.6	92
8/12/2009	lift #13 45' south of monit. Wells		1293	118.5	97.5	21.6	94.00
8/18/2009	lift #3 east side tie-in		1290	118.8	100.7	18	95.00
8/18/2009	lift #4 east side tie-in		1291	122.3	103.4	18.3	92.00
8/19/2009	lift #5 east side tie-in		1292	116.2	98.1	18.4	93
8/19/2009	lift #6 east side tie-in		1293	119.7	99.6	20.2	95.00
8/20/2009	east side tie-in		1293	118.8	100.8	17.8	90.00
8/20/2009	lift #13 12' north of monit. wells		1293	119.4	100.7	18.6	91





**DAILY FIELD REPORT**

Report #: <b>B 58305</b>	Date: <b>8/4/09</b>
Project Name: <b>LNL Site 300 B850 Soil R.</b>	Project Number: <b>LAW 1265</b>
Field Rep: <b>Robert Weibe</b>	Page <b>    </b> of <b>    </b>
Project Manager: <b>Cal Dickerman</b>	

Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility/Trench	<input type="checkbox"/> Other	Hours Charged:	<input checked="" type="checkbox"/> Full Time	<input type="checkbox"/> Part Time
----------------	--	-----------------------------------	---	--------------------------------	----------------	---	------------------------------------

Contractor: <b>Cerrudo</b>	Conditions:	<input checked="" type="checkbox"/> Sunny	<input type="checkbox"/> Windy	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Mild
Contractor Representative: <b>Andy Bell</b>		<input type="checkbox"/> Cloudy	<input type="checkbox"/> Rain	<input type="checkbox"/> Cold	<input type="checkbox"/> Fog

Equipment	Type	Number	Density-Testing Equipment	<input type="checkbox"/> Nuclear	Type:
Compaction	<b>Rex</b>	<b>1</b>		<input type="checkbox"/> Tube	
Moving			Fill Source:	<input checked="" type="checkbox"/> Sand Cone	
Water				<input checked="" type="checkbox"/> Native <b>on site</b>	
Support			<input type="checkbox"/> Import		
Plan	Engineer	Date	Fill Location:		
Civil					
Structural					
Geotech		<b>not</b>			

Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture
<b>072809-01</b>	<b>Bin sandy silt w/SS plus 5% cem.</b>	<b>133.5</b>	<b>15.0</b>	<input checked="" type="checkbox"/> 90%	<input type="checkbox"/> Opt. + 2%
				<input type="checkbox"/> 95%	<input type="checkbox"/> Opt. + 2% to 5%
				<input type="checkbox"/> Other:	<input checked="" type="checkbox"/> Other:
					<b>above opt.</b>

Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
<b>1</b>	<b>Ax lift #7 south side of Mount. Wells</b>	<b>1287'</b>	<b>121.3</b>	<b>15.8</b>	<b>104.7</b>	<b>072809-01</b>	<b>91</b>	

Comment/Sketch:  
*Compaction based on wet dens.*

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

**This DFR is Preliminary** - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

**This DFR is Final** - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <i>[Signature]</i>	Date: <b>8/4/09</b>	Reviewed By: _____	Date: _____
--	---------------------	--------------------	-------------



**DAILY FIELD REPORT**

Project Name: <u>LLNL Site 300 B850 Soil R</u>		Report #: <u>B 583005</u>	Date: <u>8/11/09</u>
Field Rep: <u>Robert Wulbe</u>		Project Number: <u>1 AW 1265</u>	Page <u>    </u> of <u>    </u>
Project Manager: <u>Cal Dickerman</u>		Scope of Work: <input checked="" type="checkbox"/> Mass Grading <input type="checkbox"/> Pavement <input type="checkbox"/> Utility/Trench <input type="checkbox"/> Other	
Contractor: <u>Cesudo</u>		Hours Charged:	<input checked="" type="checkbox"/> Full Time <input type="checkbox"/> Part Time
Contractor Representative: <u>Andy Bell</u>		Conditions: <input checked="" type="checkbox"/> Sunny <input type="checkbox"/> Windy <input checked="" type="checkbox"/> Hot <input type="checkbox"/> Mild	
		<input type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input type="checkbox"/> Cold <input type="checkbox"/> Fog	
Equipment	Type	Number	Density Testing Equipment: <input type="checkbox"/> Nuclear <input type="checkbox"/> Tube <input checked="" type="checkbox"/> Sand Cone
Compaction	<u>Rex</u>	<u>1</u>	
Moving			Fill Source: <input checked="" type="checkbox"/> Native <u>on site</u> <input type="checkbox"/> Import
Water	<u>Truck</u>	<u>1</u>	
Support			Fill Location:
Plan	Engineer	Date	
Civil			
Structural			
Geotech			

Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture
<u>081009-01</u>	<u>Ben sandy silt w/SS plus 5% cement</u>	<u>125.5</u>	<u>19.0</u>	<input checked="" type="checkbox"/> 90% <input type="checkbox"/> 95% <input type="checkbox"/> Other:	<input type="checkbox"/> Opt. + 2% <input type="checkbox"/> Opt. + 2% to 5% <input checked="" type="checkbox"/> Other: <u>above opt.</u>

Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
<u>1</u>	<u>Ax - 60' north of MW</u>	<u>1292'</u>	<u>116.1</u>	<u>18.5</u>	<u>98.0</u>	<u>081009-01</u>	<u>93</u>	

Comment/Sketch: MW = moist. wells, compaction based on wet. Dens. Leonard L. of SCS was notified of moist. below opt.

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

**This DFR is Preliminary** - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

**This DFR is Final** - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <u>[Signature]</u>	Date: <u>8/11/09</u>	Reviewed By: _____	Date: _____
--	----------------------	--------------------	-------------



**DAILY FIELD REPORT**

Report #: <b>B 583005</b>		Date: <b>8/19/09</b>						
Project Name: <b>LLNL Site 300 B 850 Soil R.</b>		Project Number: <b>LAW 1265</b>						
Field Rep: <b>Robert White</b>		Project Manager: <b>Cal Dickerman</b>						
Scope of Work: <input checked="" type="checkbox"/> Mass Grading <input type="checkbox"/> Pavement <input type="checkbox"/> Utility Trench <input type="checkbox"/> Other		Hours Charged: <input checked="" type="checkbox"/> Full Time <input type="checkbox"/> Part Time						
Contractor: <b>Cesudo</b>		Conditions: <input checked="" type="checkbox"/> Sunny <input type="checkbox"/> Windy <input checked="" type="checkbox"/> Hot <input type="checkbox"/> Mild						
Contractor Representative: <b>Andy Bell</b>		<input type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input type="checkbox"/> Cold <input type="checkbox"/> Fog						
Equipment	Type	Number	<input type="checkbox"/> Nuclear Type:					
Compaction			<input type="checkbox"/> Tube					
Moving			<input checked="" type="checkbox"/> Sand Cone					
Water			<input checked="" type="checkbox"/> Native on site					
Support			<input type="checkbox"/> Import					
Plan	Engineer	Date	Fill Location: <b>Tie-in area east side Lift #7</b>					
Civil								
Structural								
Geotech								
Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture			
07280901	<b>Ben sandy silt w/SS plus 5% cement</b>	133.5	15.0	<input checked="" type="checkbox"/> 90%	<input type="checkbox"/> Opt. + 2%			
				<input type="checkbox"/> 95%	<input type="checkbox"/> Opt. + 2% to 5%			
				<input type="checkbox"/> Other:	<input checked="" type="checkbox"/> Other: <b>above opt.</b>			
Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
1	<b>40' east of Monit. wells</b>	1294'	129.4	16.5	111.1	07280901	97	
Comment/Sketch: <b>GPS corrected elevation 1293'</b>								

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

**This DFR is Preliminary** - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

**This DFR is Final** - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative:	Date: <b>8/19/09</b>	Reviewed By: _____	Date: _____
-----------------------	----------------------	--------------------	-------------



DAILY FIELD REPORT

Report #: <b>B-583005</b>		Date: <b>8/17/09</b>						
Project Name: <b>LLNL Site 300 B800 Soil R.</b>		Project Number: <b>LAW1265</b>						
Field Rep: <b>Robert Uribe</b>		Project Manager: <b>Cal Dickerman</b>						
Scope of Work: <input checked="" type="checkbox"/> Mass Grading <input type="checkbox"/> Pavement <input type="checkbox"/> Utility/Trench <input type="checkbox"/> Other		Hours Charged: <input checked="" type="checkbox"/> Full Time <input type="checkbox"/> Part Time						
Contractor: <b>Cerrucho</b>		Conditions: <input checked="" type="checkbox"/> Sunny <input type="checkbox"/> Windy <input checked="" type="checkbox"/> Hot <input type="checkbox"/> Mild						
Contractor Representative: <b>Andy Bell</b>		<input type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input type="checkbox"/> Cold <input type="checkbox"/> Fog						
Equipment	Type	Number	Density Testing Equipment					
Compaction	<b>steep foot roller w/automatic</b>	<b>1</b>						
Moving			Fill Source: <input checked="" type="checkbox"/> Native on site <input type="checkbox"/> Import					
Water								
Support			Fill Location: <b>NE V ditch</b>					
Plan	Engineer	Date						
Civil								
Structural								
Geotech								
Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture			
<b>071409J</b>	<b>Bm sandy silt w/SS</b>	<b>131.5</b>	<b>14.5</b>	<input checked="" type="checkbox"/> 90% <input type="checkbox"/> 95% <input type="checkbox"/> Other:	<input type="checkbox"/> Opt. + 2% <input type="checkbox"/> Opt. + 2% to 5% <input checked="" type="checkbox"/> Other: <b>above opt.</b>			
Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
<b>1</b>	<b>100'E and 100'N of MW 8AM</b>	<b>-4' AC</b>	<b>122.1</b>	<b>18.4</b>	<b>103.1</b>	<b>071409J</b>	<b>93</b>	
<b>2</b>	<b>100'E and 100'N " " 9:30</b>	<b>-3.5' AC</b>	<b>118.4</b>	<b>15.0</b>	<b>103.0</b>		<b>90</b>	
<b>3</b>	<b>100'E and 90'N " " 10:30</b>	<b>-2.5' AC</b>	<b>122.0</b>	<b>18.3</b>	<b>103.1</b>		<b>93</b>	
<b>4</b>	<b>100'E and 90'N " " 1pm</b>	<b>-1.5' AC</b>	<b>118.8</b>	<b>15.3</b>	<b>103.0</b>		<b>90</b>	
<b>5</b>	<b>100'E and 100'N " " 3pm</b>	<b>-0.5' AC</b>	<b>123.0</b>	<b>17.8</b>	<b>104.4</b>		<b>94</b>	
Comment/Sketch: <b>MW = monit. wells</b>								

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

**This DFR is Preliminary** - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

**This DFR is Final** - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <b>[Signature]</b>	Date: <b>8/17/09</b>	Reviewed By: _____	Date: _____
--	----------------------	--------------------	-------------



**DAILY FIELD REPORT**

Project Name: <b>LLNL Site 300 B850 Soil</b>		Report #: <b>B 58205</b>	Date: <b>8/20/09</b>					
Field Rep: <b>Robert Uibe</b>		Project Number: <b>1 AW 1265</b>	Page <b>    </b> of <b>    </b>					
Project Manager: <b>Cal Dickerman</b>		Scope of Work: <input checked="" type="checkbox"/> Mass Grading <input type="checkbox"/> Pavement <input type="checkbox"/> Utility Trench <input type="checkbox"/> Other Hours Charged: <input checked="" type="checkbox"/> Full Time <input type="checkbox"/> Part Time						
Contractor: <b>Cerrudo</b>		Conditions: <input checked="" type="checkbox"/> Sunny <input type="checkbox"/> Windy <input checked="" type="checkbox"/> Hot <input type="checkbox"/> Mild <input type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input type="checkbox"/> Cold <input type="checkbox"/> Fog						
Contractor Representative: <b>Andy Bell</b>		Density Testing Equipment: <input checked="" type="checkbox"/> Nuclear   Type: <b>TVX</b> <input type="checkbox"/> Tube <input type="checkbox"/> Sand Cone						
Equipment	Type	Number	Fill Source: <input checked="" type="checkbox"/> Native on site <input type="checkbox"/> Import					
Compaction	<b>sheeps foot roller / manual</b>	<b>1</b>						
Moving			Fill Location: <b>v ditch</b>					
Water								
Support								
Plan	Engineer	Date						
Civil								
Structural								
Geotech								
Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture			
<b>07140901</b>	<b>Brn sandy silt w/SS</b>	<b>114.5</b>	<b>14.5</b>	<input checked="" type="checkbox"/> 90% <input type="checkbox"/> 95% <input type="checkbox"/> Other:	<input type="checkbox"/> Opt. + 2% <input type="checkbox"/> Opt. + 2% to 5% <input checked="" type="checkbox"/> Other: <b>above opt.</b>			
Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
<b>1</b>	<b>NE v ditch</b>	<b>+1' AC</b>	<b>118.9</b>	<b>15.2</b>	<b>103.2</b>	<b>07140901</b>	<b>90</b>	

Comment/ Sketch:  
*partial amount of material will be removed at a later date*

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

**This DFR is Preliminary** - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

**This DFR is Final** - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <b>[Signature]</b>	Date: <b>8/20/09</b>	Reviewed By: _____	Date: _____
--	----------------------	--------------------	-------------





**DAILY FIELD REPORT**

Project Name: <u>LNL Ste 300 BSS Soil</u>		Report #: <u>B-583005</u>	Date: <u>8/24/09</u>					
Field Rep: <u>Robert Linbo</u>		Project Number: <u>LAW 1265</u>	Page <u>    </u> of <u>    </u>					
Project Manager: <u>Cal Dekeman</u>		Scope of Work: <input checked="" type="checkbox"/> Mass Grading <input type="checkbox"/> Pavement <input type="checkbox"/> Utility/Trench <input type="checkbox"/> Other						
Contractor: <u>Gerardo</u>		Hours Charged: <input checked="" type="checkbox"/> Full Time <input type="checkbox"/> Part Time						
Contractor Representative: <u>Andy Bell</u>		Conditions: <input checked="" type="checkbox"/> Sunny <input type="checkbox"/> Windy <input type="checkbox"/> Hot <input checked="" type="checkbox"/> Mild <input type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input type="checkbox"/> Cold <input type="checkbox"/> Fog						
Equipment	Type	Number	<input checked="" type="checkbox"/> Nuclear Type: <u>TRX</u>					
Compaction	<u>Sheeps-foot roller w/ vibrator</u>	<u>1</u>	<input type="checkbox"/> Tube <input type="checkbox"/> Sand Cone					
Moving			Fill Source: <input checked="" type="checkbox"/> Native <u>on site</u> <input type="checkbox"/> Import					
Water								
Support			Fill Location: <u>Tie-in area</u> <u>NE side</u>					
Plan	Engineer	Date						
Civil								
Structural								
Geotech								
Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture			
<u>0714901</u>	<u>Bm sandy silt w/SS</u>	<u>131.5</u>	<u>14.5</u>	<input checked="" type="checkbox"/> 90% <input type="checkbox"/> 95% <input type="checkbox"/> Other:	<input type="checkbox"/> Opt. + 2% <input type="checkbox"/> Opt. + 2% to 5% <input checked="" type="checkbox"/> Other: <u>above opt.</u>			
Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
<u>1</u>	<u>NE tie-in 90'E and 100'N of MW + 8' AC</u>		<u>125.8</u>	<u>17.4</u>	<u>107.2</u>	<u>0714901</u>	<u>96</u>	
<u>2</u>	<u>NE Tie-in 100'E and 90'N of MW + 4' AC</u>		<u>117.7</u>	<u>14.6</u>	<u>102.7</u>	<u>1</u>	<u>90</u>	<u>MB</u>
Comment/Sketch:								

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <u>[Signature]</u>	Date: <u>8/24/09</u>	Reviewed By: _____	Date: _____
--	----------------------	--------------------	-------------



**DAILY FIELD REPORT**

Report#: <b>B 583005</b>	Date: <b>8/1/09</b>
Project Name: <b>LLNL Site 300 B850 Soil K.</b>	Project Number: <b>LAW 1265</b>
Field Rep: <b>Robert Unke</b>	Project Manager: <b>Cal Dickerman</b>

Scope of Work: <input checked="" type="checkbox"/> Mass Grading <input type="checkbox"/> Pavement <input type="checkbox"/> Utility Trench <input type="checkbox"/> Other	Hours Charged:	<input checked="" type="checkbox"/> Full Time <input type="checkbox"/> Part Time
--	----------------	--

Contractor: <b>Cerrado</b>	Conditions: <input checked="" type="checkbox"/> Sunny <input type="checkbox"/> Windy <input checked="" type="checkbox"/> Hot <input type="checkbox"/> Mild <input type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input type="checkbox"/> Cold <input type="checkbox"/> Fog
Contractor Representative: <b>Analy Bell</b>	

Equipment	Type	Number	Density Testing Equipment <input checked="" type="checkbox"/> Nuclear Type: <input type="checkbox"/> Tube
Compaction			
Moving			<input checked="" type="checkbox"/> Sand Cone
Water			Fill Source <input checked="" type="checkbox"/> Native on site <input type="checkbox"/> Import
Support			

Plan	Engineer	Date	Fill Location:
Civil			
Structural			
Geotech			

Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture
<b>5804091</b>	<b>Brown sandy silt w/SS plus 5% Cement</b>	<b>131.5</b>	<b>17.5</b>	<input checked="" type="checkbox"/> 90% <input type="checkbox"/> 95% <input type="checkbox"/> Other:	<input type="checkbox"/> Opt. + 2% <input type="checkbox"/> Opt. + 2% to 5% <input type="checkbox"/> Other:

Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
<b>1</b>	<b>AX lift #16</b>		<b>124.2</b>	<b>15.5</b>	<b>107.5</b>	<b>5804091</b>	<b>94</b>	

Comment/ Sketch:

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

**This DFR is Preliminary** - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

**This DFR is Final** - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <b>[Signature]</b>	Date: <b>8/27/09</b>	Reviewed By: _____	Date: _____
--	----------------------	--------------------	-------------

Break Log

\*Test stopped due to limit of machine  
100psi min.

**CONSOLIDATED ENGINEERING  
LABORATORIES**

LLNL Site 300 B-850 Soil Remediation  
B-583005

Sample Date time molded	Sample 4" diam.	Break Date time	Sample Location/ Time/ %cement	unit wt. wet	Max Load (lbs)	Test Strength (psi)	moist. C.
7/28/2009 10:50am	10a	8/3/09 8am	Ax - lift #1/ 9:50am/ 5%	125.20	3507	280	14.80%
7/28/2009 11am	10b	8/4/09 9am	Ax - lift #1/ 9:50am/ 5%	125.20	4641	370	14.80%
7/29/09 9:10am	11a	8/3/09 8:15am	Ax - lift #2/ 8:10am/ 5%	120.80	2025	160	16.70%
7/29/09 9:20am	11b	8/5/09 10:15am	Ax - lift #2/ 8:10am/ 5%	120.80	2025	160	16.70%
7/29/09 12:40pm	12a	8/3/09 8:30am	Ax - lift #3/ 11:40am/ 5%	124.40	3014	240	21.10%
7/29/09 12:50pm	12b	8/5/09 10:25am	Ax - lift #3/ 11:40am/ 5%	124.40	5104	410*	21.10%
7/30/09 10:15am	13a	8/3/09 8:45am	Ax - lift #4/ 9:15am/ 5%	123.30	5104	410*	18.20%
7/30/09 10:25am	13b	8/6/09 8AM	Ax - lift #4/ 9:15am/ 5%	123.30	5104	410*	18.20%
7/30/09 2pm	14a	8/3/09 9am	Ax - lift #5/ 1pm/ 5%	121.80	5104	410*	17.80%
7/30/09 2:10pm	14b	8/3/09 9:15am	Ax - lift #5/ 1pm/ 5% DUPLICATE	121.80	5104	410*	17.80%
7/30/09 2:20pm	14c	8/6/09 8:20AM	Ax - lift #5/ 1pm/ 5%	121.80	5104	410*	17.80%
8/3/2009 10am	15a	8/6/09 8:40AM	Ax - lift #6/ 9am/ 5%	123	3179	250	21.70%
8/3/2009 10:10am	15b		Ax - lift #6/ 9am/ 5%	123.00			21.70%
8/3/09 5pm	16a	8/6/09 9AM	Ax - lift #7/ 4pm/ 5%	121.90	4533	360	20.50%
8/3/09 5:20pm	16b		Ax - lift #7/ 4pm/ 5%	121.90			20.50%
8/4/09 10:15am	17a	8/6/09 9:20AM	Ax - lift #7/ 9:15am/ 5%	121.40	4171	330	15.60%
8/4/09 10:25am	17b		Ax - lift #7/ 9:15am/ 5%	121.40			15.60%
8/5/09 12:45AM	18a		Ax - lift #9/ 12pm/ 5%	122.90			18.00%
8/5/09 1PM	18b		Ax - lift #9/ 12pm/ 5%	122.90			18.00%
8/6/09 9:45am	19a		Ax - lift #10/ 9am/ 5%	122.40			
8/6/09 10am	19b		Ax - lift #10/ 9am/ 5%	122.4			

Break Log

\*Test stopped due to limit of machine  
100psi min.

**CONSOLIDATED ENGINEERING  
LABORATORIES**

LLNL Site 300 B-850 Soil Remediation  
B-583005

Sample Date time molded	Sample 4" diam.	Break Date time	Sample Location/ Time/ %cement	unit wt. wet	Max Load (lbs)	Test Strength (psi)	moist. C.
7/28/2009 10:50am	10a	8/3/09 8am	Ax - lift #1/ 9:50am/ 5%	125.20	3507	<b>280</b>	14.80%
7/28/2009 11am	10b	8/4/09 9am	Ax - lift #1/ 9:50am/ 5%	125.20	4641	<b>370</b>	14.80%
7/29/09 9:10am	11a	8/3/09 8:15am	Ax - lift #2/ 8:10am/ 5%	120.80	2025	<b>160</b>	16.70%
7/29/09 9:20am	11b	8/5/09 10:15am	Ax - lift #2/ 8:10am/ 5%	120.80	2025	<b>160</b>	16.70%
7/29/09 12:40pm	12a	8/3/09 8:30am	Ax - lift #3/ 11:40am/ 5%	124.40	3014	<b>240</b>	21.10%
7/29/09 12:50pm	12b	8/5/09 10:25am	Ax - lift #3/ 11:40am/ 5%	124.40	5104	<b>410*</b>	21.10%
7/30/09 10:15am	13a	8/3/09 8:45am	Ax - lift #4/ 9:15am/ 5%	123.30	5104	<b>410*</b>	18.20%
7/30/09 10:25am	13b	8/6/09 8AM	Ax - lift #4/ 9:15am/ 5%	123.30	5104	<b>410*</b>	18.20%
7/30/09 2pm	14a	8/3/09 9am	Ax - lift #5/ 1pm/ 5%	121.80	5104	<b>410*</b>	17.80%
7/30/09 2:10pm	14b	8/3/09 9:15am	Ax - lift #5/ 1pm/ 5% DUPLICATE	121.80	5104	<b>410*</b>	17.80%
7/30/09 2:20pm	14c	8/6/09 8:20AM	Ax - lift #5/ 1pm/ 5%	121.80	5104	<b>410*</b>	17.80%
8/3/2009 10am	15a	8/6/09 8:40AM	Ax - lift #6/ 9am/ 5%	123	3179	<b>250</b>	21.70%
8/3/2009 10:10am	15b	8/10/09 8am	Ax - lift #6/ 9am/ 5%	123.00	4793	<b>380</b>	21.70%
8/3/09 5pm	16a	8/6/09 9AM	Ax - lift #7/ 4pm/ 5%	121.90	4533	<b>360</b>	20.50%
8/3/09 5:20pm	16b	8/10/09 8:20am	Ax - lift #7/ 4pm/ 5%	121.90	5104	<b>410*</b>	20.50%
8/4/09 10:15am	17a	8/6/09 9:20AM	Ax - lift #7/ 9:15am/ 5%	121.40	4171	<b>330</b>	15.60%
8/4/09 10:25am	17b	8/11/09 8am	Ax - lift #7/ 9:15am/ 5%	121.40	5104	<b>410*</b>	15.60%
8/5/09 12:45AM	18a	8/10/09 8:40am	Ax - lift #9/ 12pm/ 5%	122.90	4272	<b>340</b>	18.00%
8/5/09 1PM	18b	8/12/09 8:30AM	Ax - lift #9/ 12pm/ 5%	122.90	5104	<b>410*</b>	18.00%
8/6/09 9:45am	19a	8/10/09 9am	Ax - lift #10/ 9am/ 5%	122.40	4424	<b>350</b>	16.10%
8/6/09 10am	19b	8/13/09 8:10am	Ax - lift #10/ 9am/ 5%	122.4	5104	<b>410*</b>	16.10%
8/10/09 9:40am	20a	8/13/09 8:30am	Ax - lift #11/ 9:15am/ 5%	120.80	3995	<b>310</b>	19.40%
8/10/09 10am	20b		Ax - lift #11/ 9:15am/ 5%	120.80			19.40%
8/11/09 11:30am	21a	8/13/09 9am	Ax - lift #12/ 10:45am/ 5%	117.80	3761	<b>300</b>	18.20%
8/11/09 11:50am	21b		Ax - lift #12/ 10:45am/ 5%	117.80			18.20%
8/12/09 2pm	22a		Ax - lift #13/ 1:45pm/ 5%	118.50			17.90%
8/12/09 2:20pm	22b		Ax - lift #13/ 1:45pm/ 5%	118.50			17.90%

## Break Log

\*Test stopped due to limit of machine  
100psi min.

**CONSOLIDATED ENGINEERING  
LABORATORIES**

LLNL Site 300 B-850 Soil Remediation  
B-583005

Sample Date time molded	Sample 4" diam.	Break Date time	Sample Location/ Time/ %cement	unit wt. wet	Max Load (lbs)	Test Strength (psi)	moist. C.
7/28/2009 10:50am	10a	8/3/09 8am	Ax - lift #1/ 9:50am/ 5%	125.20	3507	<b>280</b>	14.80%
7/28/2009 11am	10b	8/4/09 9am	Ax - lift #1/ 9:50am/ 5%	125.20	4641	<b>370</b>	14.80%
7/29/09 9:10am	11a	8/3/09 8:15am	Ax - lift #2/ 8:10am/ 5%	120.80	2025	<b>160</b>	16.70%
7/29/09 9:20am	11b	8/5/09 10:15am	Ax - lift #2/ 8:10am/ 5%	120.80	2025	<b>160</b>	16.70%
7/29/09 12:40pm	12a	8/3/09 8:30am	Ax - lift #3/ 11:40am/ 5%	124.40	3014	<b>240</b>	21.10%
7/29/09 12:50pm	12b	8/5/09 10:25am	Ax - lift #3/ 11:40am/ 5%	124.40	5104	<b>410*</b>	21.10%
7/30/09 10:15am	13a	8/3/09 8:45am	Ax - lift #4/ 9:15am/ 5%	123.30	5104	<b>410*</b>	18.20%
7/30/09 10:25am	13b	8/6/09 8AM	Ax - lift #4/ 9:15am/ 5%	123.30	5104	<b>410*</b>	18.20%
7/30/09 2pm	14a	8/3/09 9am	Ax - lift #5/ 1pm/ 5%	121.80	5104	<b>410*</b>	17.80%
7/30/09 2:10pm	14b	8/3/09 9:15am	Ax - lift #5/ 1pm/ 5% DUPLICATE	121.80	5104	<b>410*</b>	17.80%
7/30/09 2:20pm	14c	8/6/09 8:20AM	Ax - lift #5/ 1pm/ 5%	121.80	5104	<b>410*</b>	17.80%
8/3/2009 10am	15a	8/6/09 8:40AM	Ax - lift #6/ 9am/ 5%	123	3179	<b>250</b>	21.70%
8/3/2009 10:10am	15b	8/10/09 8am	Ax - lift #6/ 9am/ 5%	123.00	4793	<b>380</b>	21.70%
8/3/09 5pm	16a	8/6/09 9AM	Ax - lift #7/ 4pm/ 5%	121.90	4533	<b>360</b>	20.50%
8/3/09 5:20pm	16b	8/10/09 8:20am	Ax - lift #7/ 4pm/ 5%	121.90	5104	<b>410*</b>	20.50%
8/4/09 10:15am	17a	8/6/09 9:20AM	Ax - lift #7/ 9:15am/ 5%	121.40	4171	<b>330</b>	15.60%
8/4/09 10:25am	17b	8/11/09 8am	Ax - lift #7/ 9:15am/ 5%	121.40	5104	<b>410*</b>	15.60%
8/5/09 12:45AM	18a	8/10/09 8:40am	Ax - lift #9/ 12pm/ 5%	122.90	4272	<b>340</b>	18.00%
8/5/09 1PM	18b	8/12/09 8:30AM	Ax - lift #9/ 12pm/ 5%	122.90	5104	<b>410*</b>	18.00%
8/6/09 9:45am	19a	8/10/09 9am	Ax - lift #10/ 9am/ 5%	122.40	4424	<b>350</b>	16.10%
8/6/09 10am	19b	8/13/09 8:10am	Ax - lift #10/ 9am/ 5%	122.4	5104	<b>410*</b>	16.10%
8/10/09 9:40am	20a	8/13/09 8:30am	Ax - lift #11/ 9:15am/ 5%	120.80	3995	<b>310</b>	19.40%
8/10/09 10am	20b	8/17/09 8am	Ax - lift #11/ 9:15am/ 5%	120.80	5104	<b>410*</b>	19.40%
8/11/09 11:30am	21a	8/13/09 9am	Ax - lift #12/ 10:45am/ 5%	117.80	3761	<b>300</b>	18.20%
8/11/09 11:50am	21b	8/18/09 8am	Ax - lift #12/ 10:45am/ 5%	117.80	4764	<b>380</b>	18.20%
8/12/09 2pm	22a	8/17/09 8:30am	Ax - lift #13/ 1:45pm/ 5%	118.50	5104	<b>410*</b>	17.90%
8/12/09 2:20pm	22b	8/19/09 8am	Ax - lift #13/ 1:45pm/ 5%	118.50	5104	<b>410*</b>	17.90%
8/18/09 8:40am	23a	8/20/09 8:40am	Tie-in lift #3/ 8:10am/ 5%	118.80	3507	<b>280</b>	17.30%
8/18/09 9am	23b	8/20/09 9am	Tie-in lift #3/ 8:10/ 5% DUPLICATE	118.80	3959	<b>320</b>	17.30%
8/18/09 9:10am	23c		Tie-in lift #3/ 8:10am/ 5%	118.80			17.30%
8/20/09 9:40am	24a		tie-in lift #4/ 9am/ 5%	118.80			
8/20/09 10am	24b		tie-in lift #4/ 9am/ 5%	118.80			

Break Log

\*Test stopped due to limit of machine  
100psi min.

**CONSOLIDATED ENGINEERING  
LABORATORIES**

LLNL Site 300 B-850 Soil Remediation  
B-583005

Sample Date time molded	Sample 4" diam.	Break Date time	Sample Location/ Time/ %cement	unit wt. wet	Max Load (lbs)	Test Strength (psi)	moist. C.
7/28/2009 10:50am	10a	8/3/09 8am	Ax - lift #1/ 9:50am/ 5%	125.20	3507	280	14.80%
7/28/2009 11am	10b	8/4/09 9am	Ax - lift #1/ 9:50am/ 5%	125.20	4641	370	14.80%
7/29/09 9:10am	11a	8/3/09 8:15am	Ax - lift #2/ 8:10am/ 5%	120.80	2025	160	16.70%
7/29/09 9:20am	11b	8/5/09 10:15am	Ax - lift #2/ 8:10am/ 5%	120.80	2025	160	16.70%
7/29/09 12:40pm	12a	8/3/09 8:30am	Ax - lift #3/ 11:40am/ 5%	124.40	3014	240	21.10%
7/29/09 12:50pm	12b	8/5/09 10:25am	Ax - lift #3/ 11:40am/ 5%	124.40	5104	410*	21.10%
7/30/09 10:15am	13a	8/3/09 8:45am	Ax - lift #4/ 9:15am/ 5%	123.30	5104	410*	18.20%
7/30/09 10:25am	13b	8/6/09 8AM	Ax - lift #4/ 9:15am/ 5%	123.30	5104	410*	18.20%
7/30/09 2pm	14a	8/3/09 9am	Ax - lift #5/ 1pm/ 5%	121.80	5104	410*	17.80%
7/30/09 2:10pm	14b	8/3/09 9:15am	Ax - lift #5/ 1pm/ 5% DUPLICATE	121.80	5104	410*	17.80%
7/30/09 2:20pm	14c	8/6/09 8:20AM	Ax - lift #5/ 1pm/ 5%	121.80	5104	410*	17.80%
8/3/2009 10am	15a	8/6/09 8:40AM	Ax - lift #6/ 9am/ 5%	123	3179	250	21.70%
8/3/2009 10:10am	15b	8/10/09 8am	Ax - lift #6/ 9am/ 5%	123.00	4793	380	21.70%
8/3/09 5pm	16a	8/6/09 9AM	Ax - lift #7/ 4pm/ 5%	121.90	4533	360	20.50%
8/3/09 5:20pm	16b	8/10/09 8:20am	Ax - lift #7/ 4pm/ 5%	121.90	5104	410*	20.50%
8/4/09 10:15am	17a	8/6/09 9:20AM	Ax - lift #7/ 9:15am/ 5%	121.40	4171	330	15.60%
8/4/09 10:25am	17b	8/11/09 8am	Ax - lift #7/ 9:15am/ 5%	121.40	5104	410*	15.60%
8/5/09 12:45AM	18a	8/10/09 8:40am	Ax - lift #9/ 12pm/ 5%	122.90	4272	340	18.00%
8/5/09 1PM	18b	8/12/09 8:30AM	Ax - lift #9/ 12pm/ 5%	122.90	5104	410*	18.00%
8/6/09 9:45am	19a	8/10/09 9am	Ax - lift #10/ 9am/ 5%	122.40	4424	350	16.10%
8/6/09 10am	19b	8/13/09 8:10am	Ax - lift #10/ 9am/ 5%	122.4	5104	410*	16.10%
8/10/09 9:40am	20a	8/13/09 8:30am	Ax - lift #11/ 9:15am/ 5%	120.80	3995	310	19.40%
8/10/09 10am	20b	8/17/09 8am	Ax - lift #11/ 9:15am/ 5%	120.80	5104	410*	19.40%
8/11/09 11:30am	21a	8/13/09 9am	Ax - lift #12/ 10:45am/ 5%	117.80	3761	300	18.20%
8/11/09 11:50am	21b	8/18/09 8am	Ax - lift #12/ 10:45am/ 5%	117.80	4764	380	18.20%
8/12/09 2pm	22a	8/17/09 8:30am	Ax - lift #13/ 1:45pm/ 5%	118.50	5104	410*	17.90%
8/12/09 2:20pm	22b	8/19/09 8am	Ax - lift #13/ 1:45pm/ 5%	118.50	5104	410*	17.90%
8/18/09 8:40am	23a	8/20/09 8:40am	Tie-in lift #3/ 8:10am/ 5%	118.80	3507	280	17.30%
8/18/09 9am	23b	8/20/09 9am	Tie-in lift #3/ 8:10/ 5% DUPLICATE	118.80	3959	320	17.30%
8/18/09 9:10am	23c	8/25/09 8am	Tie-in lift #3/ 8:10am/ 5%	118.80	5104	410*	17.30%
8/20/09 9:40am	24a	8/24/09 8am	tie-in lift #4/ 9am/ 5%	118.80	5104	410*	18.70%
8/20/09 10am	24b	8/27/09 8:15am	tie-in lift #4/ 9am/ 5%	118.80	5104	410*	18.70%
8/24/09 11:30am	25a	8/27/09 8:30am	Ax - lift #14/ 11am/ 5%	116.40	4134	330	16.60%
8/24/09 11:50am	25b		Ax - lift #14/ 11am/ 5%	116.4			16.60%





CONSOLIDATED ENGINEERING  
LABORATORIES

"Partners in Quality"

October 13, 2009

Mr. Steve Ellis  
Lawrence Livermore National Laboratory  
P.O. Box 808; L-651  
Livermore, California 94551-0808

Subject: LLNL B-850 Soil Remediation  
B850-S300  
Livermore, CA  
CEL Project #10-01268-LAW & 10-01269-LAW


**EARTHWORK AND LABORATORY TESTING SUMMARY**  
**September 1, 2009 thru September 30, 2009**


CEL representatives observed site operations and/or performed nuclear gauge moisture and density determinations on compacted soils at the above project from September 1, 2009 thru September 30, 2009. Laboratory testing was performed on soil samples from the site. Enclosed are the results of the field and laboratory testing.

We note that some low moisture tests were measured as presented by these test results. We recommend that the Project Engineer, SCS Engineers, evaluate the low moisture results observed in these tests. It is the responsibility of LLNL to review and after consulting with SCS Engineers, approve these test results.

Respectfully submitted,  
**CONSOLIDATED ENGINEERING LABORATORIES**

  
Michael Wissink  
Project Manager

  
Eric J. Swenson, PE, GE  
Principal Geotechnical Engineer



Enclosures: Daily Field Reports  
Moisture/Density Curves  
Sand Cone Testing  
Moisture Content Summary  
Break Log Summary

Distribution: 1 to Addressee

MW/EJS: pmf

R:\Geotech Projects by Number\LLNL\LLNL Bldg 850 Excavation and Remediation Plan - 95% Submittal\Monthly Summary Reports\September Summary (Steve Ellis).doc





**DAILY FIELD REPORT**

Project Name: <i>B-850 SOIL REMEDIATION</i>		Report #:	Date: <i>9-01-09</i>	
Field Rep: <i>Tom Phillips</i>		Project Number: <i>1A01268</i>	Page _____ of _____	
Project Manager:		Scope of Work:	Hours Charged:	
<input checked="" type="checkbox"/> Mass Grading <input type="checkbox"/> Pavement <input type="checkbox"/> Utility Trench <input checked="" type="checkbox"/> Other		<input checked="" type="checkbox"/> Full Time	<input type="checkbox"/> Part Time	
Contractor: <i>CEARUDO</i>		Conditions:	<input checked="" type="checkbox"/> Sunny	<input checked="" type="checkbox"/> Windy
Contractor Representative: <i>ANDY</i>		<input type="checkbox"/> Cloudy	<input type="checkbox"/> Rain	<input checked="" type="checkbox"/> Hot <input type="checkbox"/> Mild
			<input type="checkbox"/> Cold	<input type="checkbox"/> Fog

Comment/ Sketch: *9-01-09*

*0800 = DENSITY TEST @ V-DITCH S. SIDE*

*0830 = SPREAD CEMENT S. SIDE OF MONITORING WELLS. CMT. WT. 13#*

*0845 = MIX & REMIX OF CMT. & SOIL*

*0930 = COMPACT LIFT #17.*

*1100 = DENSITY TEST OF SOLIDIFIED SOIL*

*11-25 = SPRD CMT @ 10% SHELL E. SIDE. CMT WT. 34# 1 PASS*

*1140 = MIX & REMIX*

*1150 = SOIL SAMPLE FOR CURVE & CYL. BAK. ON 10% MIX*

*1230 = DENSITY TEST @ S. V-DITCH*

*1240 = DENSITY TEST @ 10% MIX E. SIDE SHELL.*

*1245 = START PLACEMENT OF LIFT #18 N. SIDE OF MONITORING WELLS*

*1400 = SPRD CMT. OF LIFT #18 N. SIDE M.W. CMT. WT. 14# & @ 10% @ W. SIDE SHELL. CMT. WT. 32#*

*1420 = MIX & REMIX OF HALF OF LIFT N. SIDE M.W.*

*1445 = COMPACT LIFE.*

*1450 = SCS CREW CONTINUES TO PLACE CLEAN SOIL OVER PAVED ACCESS ROAD TO TRANSPORT CONTAMINATED SOIL FROM A-2 STOCK PILE TO A-X PIT. & CONTINUES TO PLACE LIFT #18 ON SOUTH SIDE MONITORING WELLS.*

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <i>[Signature]</i>	Date: _____	Reviewed By: _____	Date: _____
--	-------------	--------------------	-------------



DAILY FIELD REPORT

Project Name: <u>Z-850 Soil Remediation</u>		Report #:	Date: <u>9-02-09 to 9-3-09</u>
Field Rep: <u>Tony Williams</u>		Project Number: <u>1A01268</u>	Page _____ of _____
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench
Contractor:	<u>CEHARD</u>	Hours Charged:	<input checked="" type="checkbox"/> Full Time <input type="checkbox"/> Part Time
Contractor Representative:	<u>ANDY</u>	Conditions:	<input checked="" type="checkbox"/> Sunny <input checked="" type="checkbox"/> Windy <input checked="" type="checkbox"/> Hot <input type="checkbox"/> Mild
			<input type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input type="checkbox"/> Cold <input type="checkbox"/> Fog

Comment/ Sketch: 9-02-09

0815 = GRIFFIN SPRD CEMENT N. OF M.W. ON LIFT #18. CMT WT. 14#

0830 = MIX & REMIX

0900 = SOIL SAMPLE TAKEN FOR CYL. BREAK

1045 = SPRD. CMT ON LIFT #18 S. SIDE OF M.W. CMT WT. 14#

1100 = MIX & REMIX LIFT

1200 = SOIL SAMPLE TAKEN FOR CYL. BREAK.

1300 = MOISTURE SAMPLE TAKEN

1314 = SPRD CMT 10% ON E. SIDE SHELL LIFT #3. CMT WT 37#

1400 = MIX & REMIX & COMPACT 10% LIFT

1430 = SES START PLACEMENT OF BACK FILL FOR LIFT #19

9-3-09

0800 = BACK FILL W/ CLEAN SOIL @ S. V-DITCH, & CONTINUE 2' CUT EXCAVATION IN SECTOR B-1. ASKED FOR BACK FILL AROUND S. MONITORING WELL # NC 7-09 & COMPACTION SUB GRADE AROUND WELL 15 ± 18" BELOW FINISH GRADE.

1030 = SPRD CEMENT 5% ON N. HALF OF N. SIDE OF M.W. CMT WT. 14#

1045 = MIX & REMIX

1140 = COMPACT LIFT

1410 = 5% CMT STABED @ E. SIDE SHELL & TIE IN CMT WT. 14.5#

1435 = MIX & REMIX & COMPACT.

1500 = SES CREW CONTINUES BACK FILL PROCESS ON LIFT #19 & EXCAVATION OF SOIL @ 2' CUT IN SECTOR B-1 S. HILL SIDE.

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <u>[Signature]</u>	Date: _____	Reviewed By: _____	Date: _____
--	-------------	--------------------	-------------



**DAILY FIELD REPORT**

Report #:		Date: 9-8 TO 9-10-09	
Project Name: B-850 SOIL REMEDIATION		Project Number: LAW1268	
Field Rep: Tom Phillips		Page ____ of ____	
Project Manager:			
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench
	<input checked="" type="checkbox"/> Other	Hours Charged:	<input checked="" type="checkbox"/> Full Time
			<input type="checkbox"/> Part Time
Contractor:	CERRADO SERV.		
Contractor Representative:	ANDY BELL		
Conditions:	<input checked="" type="checkbox"/> Sunny	<input checked="" type="checkbox"/> Windy	<input checked="" type="checkbox"/> Hot
	<input type="checkbox"/> Cloudy	<input type="checkbox"/> Rain	<input type="checkbox"/> Mild
		<input type="checkbox"/> Cold	<input type="checkbox"/> Fog

Comment/ Sketch: 9-8-09  
 GRIFFIN SOIL NOT ON SITE. SES CONTINUES TO EXCAVATE 1' CUT & 2' CUT IN SECTOR A-2 & B-1 & CUT 3 TO 1 SLOPE ON E. SIDE SHELL OF PIT & BACKFILL PIT W/ LIFT #19 & PRED ~~OUTER~~ OUTER SHELL FOR 10% CEMENT ON W. & S. SIDE OF PIT

9-9-09  
 SES CONTINUES TO MOVE STOCK PILE FROM A-4 & A-2 & B-1 TO PIT @ A-X. CREW ALSO BACK FILL ~~AND~~ AND COMPACTED PNE 6" LIFT AROUND S. MONITORING WELL # NE7-09 & EXCAVATED DOWN TO ROCK AROUND N. MONITORING WELL # NE7-71.  
 2 LOADS OF RIP-RAP WAS DELIVERED TO SITE SIDE VARI RANGE & 6" DIA. TO ± 14"  
 CREW SPREAD 10% CEMENT WT 29.5# FOR OUTER SHELL ON W, S, & E. SIDE OF PIT. MIX & REMIX @ 0815 HRS & SOIL SAMPLE WAS PULLED FOR CYL. BREAK, OF 10%  
 5% CEMENT WAS PLACED OVER ENTIRE LIFT # 9 CMT. WT. 13.5  
 MIX & REMIX & COMPACTION DONE W/ REX.  
 SES PLACEMENT OF BACK FILL FOR LIFT # 20 OVER LIFT # 19, IN PIT SECTOR A-X, SOIL SAMPLE WAS TAKEN OF 5% FOR CYL. BREAK.

9-10-09  
 GRIFFIN MIX & REMIX SMALL PAD FOR BACK FILL AROUND MONITORING WELLS. SES BACK FILLED MATERIAL AROUND WELL IN 6" LIFTS & COMPACTED. TEST TAKEN @ EVERY 18".  
 CREW ALSO CONTINUES EXCAVATION IN SECTOR A-2 & B-1. 1' CUT & 2' CUT & BRINGING STOILS TO A-X FOR FILL.  
 GRIFFIN SPREAD 10% & 5% ON E. SIDE PIT FOR SHELL & TRIM @ 1500 HRS & MIX & REMIX @ 1530 HRS.  
 10% CMT WT IS ~~17#~~ 30# & 5% CMT. WT IS 17#

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative:	Date: _____	Reviewed By: _____	Date: _____
-----------------------	-------------	--------------------	-------------



**DAILY FIELD REPORT**

Report #:		Date: 9-14 + 9-15-09	
Project Name: B-850 SOIL REMEDIATION		Project Number: LAW 1268	
Field Rep: TONY PHILLIPS		Project Manager:	
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench
	<input checked="" type="checkbox"/> Other	Hours Charged:	<input checked="" type="checkbox"/> Full Time
			<input type="checkbox"/> Part Time
Contractor: CERAUDO SERV.	Conditions:	<input checked="" type="checkbox"/> Sunny	<input checked="" type="checkbox"/> Windy
Contractor Representative: ANDY BELL		<input type="checkbox"/> Cloudy	<input type="checkbox"/> Rain
		<input checked="" type="checkbox"/> Hot	<input type="checkbox"/> Mild
		<input type="checkbox"/> Cold	<input type="checkbox"/> Fog

Comment/ Sketch: 9-14-09  
 GRIFFIN SOIL NOT ON SITE. SCS CONTINUES TO EXCAVATE 8' CUT IN SECTOR A-2 & REMOVE STOCK PILE & MOVE STOCK PILE OF SPOILS FROM SECTOR A-2 TO A-X PIT, VERIFIED ± 6" CUT IN SECTOR A-2. NO COMPACTION DONE TODAY

9-15-09  
 SCS CONTINUES TO PLACE LIFT #20 IN SECTOR A-X & MOVE MATERIAL (SOIL) FROM A-2 TO A-X  
 ALSO EXCAVATED AROUND N. MONITORING WELL # N67-71 DOWN TO BED ROCK 4' DEEP X 30' LONG X 15' WIDE ±. & BACKFILL W/ TREATED SOIL IN LIFTS OF ± 8" & COMPACT W/ ROLLER.  
 UPON FURTHER INSP. OF N. MONITORING WELL # N67-71. IT IS NOTICED THAT WELL PIPE HAS A PRE-EXISTING LEAN OF 1" FOR EVERY 2' TO THE W. NW.

1000 = GRIFFIN SPREAD LEMENT WT. 29% OVER 10% AREA ON W. & S. SIDE SHELL  
 1015 = MIX & REMIX & COMPACT.  
 1300 = SPREAD 5% CEMENT WT. 14% OVER S. & W. SIDE OF PIT.  
 1330 = MIX & REMIX & COMPACT.  
 1515 = DENSITY TEST  
 1530 = DENSITY TEST.

SCS CONTINUED TO PLACE SOIL IN SECTOR AX FOR LIFT. 20

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <i>T. Phillips</i>	Date: 9-17-09	Reviewed By:	Date:
--	---------------	--------------	-------



Project Name: <u>R-850 SOIL REMEDIATION</u>		Report #:	Date: <u>9-16 + 9-17-09</u>
Field Rep: <u>Tony Phillips</u>		Project Number: <u>LAW 1268</u>	Page _____ of _____
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input checked="" type="checkbox"/> Other
Contractor: <u>CERUDO SERV</u>	Hours Charged: <input checked="" type="checkbox"/> Full Time <input type="checkbox"/> Part Time		
Contractor Representative: <u>ANDY BELL</u>	Conditions: <input checked="" type="checkbox"/> Sunny <input checked="" type="checkbox"/> Windy <input checked="" type="checkbox"/> Hot <input type="checkbox"/> Mild		
		<input type="checkbox"/> Cloudy	<input type="checkbox"/> Rain <input type="checkbox"/> Cold <input type="checkbox"/> Fog

Comment/ Sketch:

9-16-09

0700 = SCS BACK FILL AROUND N. MONITORING WELL  
W/ TREATED SOIL + COMPACT W/ BOMAG, IN 8" ± INCH LIFTS

0900 = GRIFFIN SPREAD 10% CEMENT WT. 32# OVER E. SIDE  
SHELL

0910 = SPREAD 5% CEMENT WT. 20# @ TIE IN E. SIDE.

0920 = MIX & REMIX & COMPACT, 10% & 5% CEMENT.  
NOW EVEN "SAME GRADE" AS LIFT #20

1015 = DENSITY TEST

1100 = SPREAD 5% CEMENT WT 14# OVER 2ND HALF OF LIFT  
20.

1130 = MIX & REMIX & COMPACT.

1330 = SAND CONE TEST @ 10% CEMENT E. SIDE SHELL LIFT #20

1400 = SCS PLACED ± 4" OF SOIL FOR COVER OVER TREATED  
SOIL, IN SECTOR A-X.

1500 = JOB SHUT DOWN FOR LINK SHOT.

9-17-09

SCS CREW FINISHED EXCAVATION OF SECTOR A-1  
& VARIFIED DEPTH OF 2' CUT & CONTINUES  
1' CUT TO 2' CUT IN SECTOR A-2 & SPOOLS CLEAN  
UP W. OF B-850. CREW PLACED 4 LIFTS OF ± 6"  
& COMPACTED W/ BOMAG EACH LIFT IN SECTOR A-1  
SOUTH OF TRAILER

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <u>[Signature]</u>	Date: <u>9-17-09</u>	Reviewed By: _____	Date: _____
--	----------------------	--------------------	-------------



Project Name: <u>B-85050th Remediation</u>		Report #: _____	Date: <u>9-21</u>
Field Rep: <u>Tony Phillips</u>		Project Number: <u>JAW1268</u>	Page _____ of _____
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading <input type="checkbox"/> Pavement <input type="checkbox"/> Utility Trench <input checked="" type="checkbox"/> Other	Hours Charged:	<input checked="" type="checkbox"/> Full Time <input type="checkbox"/> Part Time
Contractor: <u>CRANFORD SEAV.</u>	Contractor Representative: <u>ANDY DEW</u>	Conditions:	<input checked="" type="checkbox"/> Sunny <input checked="" type="checkbox"/> Windy <input checked="" type="checkbox"/> Hot <input type="checkbox"/> Mild <input type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input type="checkbox"/> Cold <input type="checkbox"/> Fog

Comment/ Sketch:

9-21-09

GRIFFIN SOIL = NOT ON SITE, & WON'T BE BACK FOR AT LEAST 3 WEEKS, WHILE SCS INSTALLS V-DITCHES.

SCS CREW CONTINUES TO EXCAVATE A-1 SOUTH OF TANKER. IT IS NOTICED THAT EDGE OF ROAD IN THIS AREA IS UNDEFINED ± 3" STEVE ELLIS IS AWARE OF THIS.

SCS = STARTED BACK BACK FILL OF SECTOR A-1 & CONTINUES EXCAVATION OF 2' CUT IN SECTOR A-1 SOUTH SIDE SLOPE & @ SECTOR A-4 1' CUT @ RT. #4 ROAD WAY.

9-22-09

SCS = CREW CONTINUES TO EXCAVATE 1' CUT IN SECTOR A-4. CREW ALSO PLACED TENCATE MIRAFI 140 NC/12.5/360 GEO TEXTILE IN ROCK LINED CREEK. CREW ALSO CHIPPED CONC. BASE OUT FROM AROUND MONITORING WELLS NCT-43 & NCT-19.

9-23-09

SCS = CREW CONTINUES TO EXCAVATE 1' CUT IN SECTOR A-4 & PLACE MIRAFI 140 NC IN ROCK LINED CREEK W/ 2' DOWN SLOPE OVERLAP & STARTED PLACEMENT OF 6" + LARGER RIP-RAP E. SIDE OF RT. #4 ROAD WAY.

9-24-09

SCS = CREW CONTINUES PLACEMENT OF RIP RAP IN ROCK LINED CREEK.

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: _____	Date: _____	Reviewed By: _____	Date: _____
-----------------------------	-------------	--------------------	-------------



**DAILY FIELD REPORT**

Project Name: <b>B-850 SOIL REMEDIATION</b>		Report #:	Date: <b>9-28 TO 10-1-09</b>	
Field Rep: <b>Tom Phillips</b>		Project Number: <b>LAW1268 + 1274</b>	Page _____ of _____	
Project Manager:				
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench	<input checked="" type="checkbox"/> Other
Contractor:	<b>CERRADO SERVICES</b>			
Contractor Representative:	<b>ANDY BELL</b>			
Hours Charged:	<input checked="" type="checkbox"/> Full Time	<input type="checkbox"/> Part Time		
Conditions:	<input checked="" type="checkbox"/> Sunny	<input checked="" type="checkbox"/> Windy	<input checked="" type="checkbox"/> Hot	<input type="checkbox"/> Mild
	<input type="checkbox"/> Cloudy	<input type="checkbox"/> Rain	<input type="checkbox"/> Cold	<input type="checkbox"/> Fog

Comment/ Sketch:

**9-28-09**

SCS = CREW STARTED EXCAVATION OF SEDIMENT TRAP & FINISHED COMPACTION OF SECTOR A-1 JUST SOUTH OF TRAILER @ RT #4 & B-850 ACCESS ROAD INTER SECTION. FURTHER EXCAVATION IN SECTOR A-4 @ N. END OF EAST V-DITCH W. SIDE OF RT. #4.

**9-29-09**

SCS = STARTS EXCAVATION OF V-DITCH ALONG B-850 ACCESS ROAD (SOUTH V-DITCH) & ~~E. V-DITCH~~ EAST V-DITCH. CREW ALSO STARTS INSTALLATION OF WADDLES ON S. SLOPE HILLSIDE IN SECTOR A-2. CREW CUT OUT ROAD CROSSING ON RT. #4 & ACCESS RD. TO B-850.

**9-30-09**

SCS = CONTINUE EXCAVATION OF S. & E. V-DITCH & INSTALL WADDLES S. SIDE SLOPE OF SECTOR A-2. CREW ALSO FIXED & EXTENDED SILT (CRITTER) FENCE IN SECTOR A-3 TO INCORPORATE NEW SECTOR A3-0 & IN SECTOR A-4 TO INCORPORATE NEW SECTOR A4-A, B, & C.

**10-01-09**

SCS = CONTINUE TO EXCAVATE E. SIDE V-DITCH & CLEAN UP SEDIMENT AREA @ N. END OF E. V-DITCH WATER HILLSIDES & REPAIR CRITTER FENCE & POLICE JOB SITE FOR SHOT @ 1300 HRS.

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative:

Date: \_\_\_\_\_

Reviewed By: \_\_\_\_\_

Date: \_\_\_\_\_



**DAILY FIELD REPORT**

Report #: \_\_\_\_\_ Date: 8-31 To 9-3-09  
 Project Name: B-350 SOIL REMEDIATION Project Number: LAW 1268 Page \_\_\_\_\_ of \_\_\_\_\_  
 Field Rep: Tom Phillips Project Manager: \_\_\_\_\_

Scope of Work:  Mass Grading  Pavement  Utility Trench  Other  
 Hours Charged:  Full Time  Part Time  
 Contractor: CERRINO Conditions:  Sunny  Windy  Hot  Mild  
 Contractor Representative: ANDY  Cloudy  Rain  Cold  Fog

131.5 A = 080409-01  
 B = 071409-01  
 C = 081009-01

Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture
A	BRN SDY SILT W/SS PLUS 5% CEMENT	111.5	17.5	<input checked="" type="checkbox"/> 90%	<input type="checkbox"/> Opt. + 2%
B	MIX BRN SDY SILT W/SS	114.5	14.5	<input type="checkbox"/> 95%	<input checked="" type="checkbox"/> Opt. + 2% to 5%
C	BRN SDY SILT W/SS PLUS 5% CEMENT	105.5	19.0	<input type="checkbox"/> Other:	<input type="checkbox"/> Other:

Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
8-31-09								
1	±96' W.N.W. of MW	LIFT 7	120.8	17.5	102.8	A	92	
9-01-09								
1	S. V-DITCH	-2' FG	124.5	18.9	104.7	B	92	
2	±60' W.S.W. of M.W.	LIFT 7	124.7	21.7	102.5	A	92	
3	S. V-DITCH	-1' FG	125.7	19.7	105.0	B	92	
4	E. SHELL @ TIE IN	2 <sup>ND</sup> LIFT	119.5	18.5	100.8	A	90	
9-02-09								
1	±30' N. of M.W.	LIFT 18	120.8	19.0	101.5	A	91	
2	@ M.W. (CENTER)	LIFT 18	115.5	18.4	97.6	C	92	
3	±40' S. of M.W.	LIFT 18	119.9	21.2	98.9	C	94	
9-3-09								
1	S. V-DITCH	-1' FG	119.6	16.7	102.7	B	90	

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: Tom Phillips Date: \_\_\_\_\_ Reviewed By: \_\_\_\_\_ Date: \_\_\_\_\_





**DAILY FIELD REPORT**

Report #: \_\_\_\_\_ Date: 9-9 + 9-10-09  
 Project Name: B-850 Soil Remediation Project Number: LAW 1268 Page \_\_\_\_ of \_\_\_\_  
 Field Rep: Tom Phillips Project Manager: \_\_\_\_\_

Scope of Work:  Mass Grading  Pavement  Utility Trench  Other Hours Charged:  Full Time  Part Time  
 Contractor: PEARSON Conditions:  Sunny  Windy  Hot  Mild  
 Contractor Representative: ANDY  Cloudy  Rain  Cold  Fog

126.5 A = 090109-01  
 131.5 B = 090409-01

Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture
				<input checked="" type="checkbox"/> 90%	<input type="checkbox"/> Opt. + 2%
				<input type="checkbox"/> 95%	<input checked="" type="checkbox"/> Opt. + 2% to 5%
				<input type="checkbox"/> Other:	<input type="checkbox"/> Other:

Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
9-9-09								
1	E. SIDE SHELL 1070	LIFT #4 120.1	20.1	100.0	100.0	A	93	
2	180' W. SW. OF M.W.	LIFT #9 119.0	18.8	100.0	100.0	B	90	
9-10-09								
1	@ CTR. M.W.	LIFT #4 119.5	18.9	100.5	100.5	B	90	
2	" " " "	LIFT #5 119.2	18.1	100.0	100.0	B	91	
3	E. SIDE SHELL 1070	LIFT #5 122.4	22.4	100.0	100.0	A	93	

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: [Signature] Date: \_\_\_\_\_ Reviewed By: \_\_\_\_\_ Date: \_\_\_\_\_



**DAILY FIELD REPORT**

Report #: \_\_\_\_\_ Date: 9-15 & 9-16-09  
 Project Name: B-850 Soil Remediation Project Number: LAW 1268 Page \_\_\_\_\_ of \_\_\_\_\_  
 Field Rep: Tom Phillips Project Manager: \_\_\_\_\_

Scope of Work:  Mass Grading  Pavement  Utility Trench  Other Hours Charged:  Full Time  Part Time  
 Contractor: CERRUDO Conditions:  Sunny  Windy  Hot  Mild  
 Contractor Representative: ANDY  Cloudy  Rain  Cold  Fog

Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture
<u>A=090109-01</u>	<u>BRN SDY 3LT W/SS + 5% CMT</u>	<u>1055</u>	<u>19%</u>	<input checked="" type="checkbox"/> 90% <input type="checkbox"/> 95%	<input type="checkbox"/> Opt. + 2% <input checked="" type="checkbox"/> Opt. + 2% to 5%
<u>B=090109-01</u>	<u>BRN SDY 3LT W/SS + 10% CMT</u>	<u>1070</u>	<u>18.5%</u>	<input type="checkbox"/> Other:	<input type="checkbox"/> Other:

Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
<u>9-15-09</u>								
<u>1</u>	<u>±60' S. SW OF MW</u>	<u>214.20</u>	<u>116.7</u>	<u>21.2</u>	<u>96.3</u>	<u>A</u>	<u>91</u>	
<u>2</u>	<u>W/N OF N. MW. #27-71</u>	<u>"</u>	<u>125.9</u>	<u>21.9</u>	<u>95.1</u>	<u>A</u>	<u>90</u>	
<u>9-16-09</u>								
<u>1</u>	<u>E. SIDE SHELL</u>	<u>214.20</u>	<u>119.4</u>	<u>21.4</u>	<u>98.4</u>	<u>B</u>	<u>92</u>	

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: [Signature] Date: 9-16-09 Reviewed By: \_\_\_\_\_ Date: \_\_\_\_\_



**DAILY FIELD REPORT**

Project Name: <u>LLUL site 300 B 857 Soil R.</u>		Report #: <u>B 583005</u>	Date: <u>9/1-3/09</u>
Field Rep: <u>Robert Wibe</u>		Project Number: <u>LAW 1269</u>	Page <u>    </u> of <u>    </u>
Project Manager: <u>Cal Dickerman</u>		Scope of Work: <input checked="" type="checkbox"/> Mass Grading <input type="checkbox"/> Pavement <input type="checkbox"/> Utility Trench <input type="checkbox"/> Other	
Contractor: <u>Cerudo</u>		Hours Charged: <input checked="" type="checkbox"/> Full Time <input type="checkbox"/> Part Time	Conditions: <input checked="" type="checkbox"/> Sunny <input type="checkbox"/> Windy <input checked="" type="checkbox"/> Hot <input type="checkbox"/> Mild
Contractor Representative: <u>Andy Bell</u>		<input type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input type="checkbox"/> Cold <input type="checkbox"/> Fog	

Comment/ Sketch: 9/1/09 Tue

- Break # 26b @ 7 days 340 psi
- # 27b @ 7 days 340 psi
- sample @ 11:50 AM #31a 12:50 #31b 1:05
- curve 090109-01 126.5 / 107.0 / 18.5

Sunny 85° F

9/2/09 wed

- sample @ 9 AM #32a 9:40 AM, #32b 10 AM
- @ 12 pm #33a 1:10 pm, #33b 1:30 pm
- moist cont.

Sunny 85° F

9/3/09 Thu

- Break # 29b @ 7 days 410 psi max
- # 28b @ 7 days 260 psi
- # 30a @ 3 days 210 psi
- # 31a @ 2 days 240 psi

Sunny 100° F

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <u>[Signature]</u>	Date: <u>9/3/09</u>	Reviewed By: _____	Date: _____
--	---------------------	--------------------	-------------



DAILY FIELD REPORT

Report #: <b>BS83005</b>		Date: <b>9/8-10/09</b>	
Project Name: <b>LNL Site 300 BBSO Soil I.</b>		Project Number: <b>LAW 1269</b>	
Field Rep: <b>Robert Uribe</b>		Project Manager: <b>Cal Dickerman</b>	
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench
Contractor:		Hours Charged:	<input checked="" type="checkbox"/> Full Time
Contractor Representative:		Conditions:	<input checked="" type="checkbox"/> Sunny
			<input type="checkbox"/> Windy
			<input checked="" type="checkbox"/> Hot
			<input type="checkbox"/> Mild
			<input type="checkbox"/> Cloudy
			<input type="checkbox"/> Rain
			<input type="checkbox"/> Gold
			<input type="checkbox"/> Fog

Comment/ Sketch:

**9/8/09** ~~Mon~~ **Tue**

- Break #30b @ 8 days 220 psi
- # 31b @ 8 days 230 psi
- # 32a @ 6 days 220 psi
- # 33a @ 6 days 190 psi

Sunny 90° F

**9/9/09** **Wed**

- Break # 32b @ 7 days 170 psi
- # 33b @ 7 days 260 psi
- Sample @ 8:45 AM #34a 9:45 am, #34b 10 AM
- Sample @ 1:45 pm #35a 2:45 pm, #35b 3 pm
- moist cont.

Sunny 90° F

**9/10/09** **Thu**

- Reports
- lab work

Sunny 90° F

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

**This DFR is Preliminary** - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

**This DFR is Final** - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <i>[Signature]</i>	Date: <b>9/10/09</b>	Reviewed By: _____	Date: _____
--	----------------------	--------------------	-------------



DAILY FIELD REPORT

Report #: <b>B 583005</b>		Date: <b>9/14-17/09</b>	
Project Name: <b>LLNL Site 300</b>		Project Number: <b>LAW 1269</b>	
Field Rep: <b>Robert Unke</b>		Project Manager: <b>Cal Dickerman</b>	
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench
	<input type="checkbox"/> Other	Hours Charged:	<input checked="" type="checkbox"/> Full Time
			<input type="checkbox"/> Part Time
Contractor:	<b>Cervado</b>		
Contractor Representative:	<b>Andy Bell</b>		
Conditions:	<input checked="" type="checkbox"/> Sunny	<input type="checkbox"/> Windy	<input checked="" type="checkbox"/> Hot
	<input type="checkbox"/> Cloudy	<input type="checkbox"/> Rain	<input type="checkbox"/> Mild
		<input type="checkbox"/> Cold	<input type="checkbox"/> Fog

Comment/Sketch

**9/14/09 Mon**

- Break #34a @ 5 days 350 psi
- #35a @ 5 days 120 psi

Partly Cloudy Sunny 75° F

---

**9/15/09 Tue**

- Reports
- Lab work

Sunny 83° F

---

**9/16/09 Wed**

- Break #34b @ 7 days 410 psi max
- #35b @ 7 days 250 psi
- Sample @ 9:30am #36a 10:30am #36b 11am
- moist cont.
- sand cone 1:30 pm

Sunny 85° F

---

**9/17/09**

- Lab work
- Compaction test

Sunny 85° F

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <b>[Signature]</b>	Date: <b>9/17/09</b>	Reviewed By: _____	Date: _____
--	----------------------	--------------------	-------------



**DAILY FIELD REPORT**

Report #: <u>BSS3003</u>		Date: <u>9/21-24/09</u>	
Project Name: <u>LN Site 300 BSS soil R.</u>		Project Number: <u>LAW 1269</u>	
Field Rep:		Page _____ of _____	
Project Manager: <u>Cal Diekerman</u>			
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench
	<input type="checkbox"/> Other	Hours Charged:	<input checked="" type="checkbox"/> Full Time
			<input type="checkbox"/> Part Time
Contractor: <u>Cerrudo</u>	Conditions:	<input checked="" type="checkbox"/> Sunny	<input type="checkbox"/> Windy
Contractor Representative: <u>Andy Bell</u>		<input type="checkbox"/> Cloudy	<input type="checkbox"/> Rain
		<input checked="" type="checkbox"/> Hot	<input type="checkbox"/> Mild
		<input type="checkbox"/> Cold	<input type="checkbox"/> Fog

Comment/ Sketch:

9/21/09 Mon

Break # 36a @ 5 days 310 psi  
compaction tests in area A  
Sunny 90° F

9/22/09 Tue

slow progress due to shot @ B851

9/23/09 Wed

Sunny 90° F

Break # 36b @ 7 days 410 max psi

Sunny 100° F

9/24/09 Thur  
- Lab work  
- Reports

Sunny 95° F

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: [Signature]

Date: 9/24/09

Reviewed By: \_\_\_\_\_

Date: \_\_\_\_\_



**DAILY FIELD REPORT**

Report #: <b>B-583005</b>		Date: <b>9/</b>	
Project Name: <b>LLNL site 300 6850 soil R.</b>		Project Number: <b>LAW 126A</b>	
Field Rep:		Project Manager: <b>Cal Dickerman</b>	
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench
	<input type="checkbox"/> Other	Hours Charged:	<input checked="" type="checkbox"/> Full Time
			<input type="checkbox"/> Part Time
Contractor:	<b>Cerrudo</b>		
Contractor Representative:	<b>Andy Bell</b>		
Conditions:	<input checked="" type="checkbox"/> Sunny	<input type="checkbox"/> Windy	<input checked="" type="checkbox"/> Hot
	<input type="checkbox"/> Cloudy	<input type="checkbox"/> Rain	<input type="checkbox"/> Mild
		<input type="checkbox"/> Cold	<input type="checkbox"/> Fog

Comment/ Sketch:

**9/28/09** Mon

- compaction on clean soil

@ A1

Sunny 88°F

**9/29/09** Tue

- Lab work

- observation V-ditch excavation

- no compaction

overcast 70°F

**9/30/09** Wed

- Lab work

- reports

Sunny 70°F

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

**This DFR is Preliminary** - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

**This DFR is Final** - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative:	Date: <b>9/30/09</b>	Reviewed By: _____	Date: _____
-----------------------	----------------------	--------------------	-------------



**CONSOLIDATED ENGINEERING  
LABORATORIES**

DATE: 9/16/09  
 PROJECT #: LAW 1269  
 COMPACTION SPEC: 90  
 MOISTURE SPEC: above opt.

INSPECTOR: Tony P. / R. Uribe  
 PROJECT NAME: LLN site 300 B 850 Soil R  
 TEST LOCATION: east side shell 10% cement

**SAND CONE TESTING**

A	WT of cone, jar, sand - Before	<u>6904.4</u>	g
B	WT of cone, jar, sand - After	<u>3957.6</u>	g
C	WT of sand in cone	<u>1580</u>	g
D	WT of sand used	<u>2946.8</u>	g A - B
E	WT of sand in hole	<u>1366.8</u>	g D - C
F	Density of sand	<u>89.6</u>	pcf
G	Volume of hole	<u>15.254</u> <u>.0336</u>	cf E ÷ F
H	Gross WT of excavated soil + TARE		lbs
I	WT of TARE		lbs
J	Net WT of soil	<u>1855.8 / 4.091</u>	lbs H - I
K	WT Density	<u>121.7</u>	pcf J ÷ G
L	Soil + TARE (Wet)	<u>973.3</u>	lbs
M	TARE #5	<u>136.5</u>	lbs
N	Soil + TARE (Dry)	<u>852.7</u>	lbs
O	WT of Water	<u>120.7</u>	lbs L - N
P	WT of Soil	<u>716.2</u>	lbs N - M
Q	Moisture Content	<u>16.8</u>	% O ÷ P
	Optimum Moisture Content	<u>18.5</u>	%
R	Dry Density	<u>104.2</u>	pcf K ÷ (I + Q)
S	Lab Maximum (Lab No. <u>0920109-01</u> )	<u>107.0</u>	pcf
T	Percent Compaction	<u>97</u>	% R ÷ S

Weight = WT  
Cubic Feet = cf

Pounds = lbs

Grams = G

Pounds per Cubic Feet = pcf  
Conversion Grams ÷ 453.6 = lbs.













**DAILY FIELD REPORT**

Report #: B 583005 Date: 9/17/09  
 Project Name: LLNL Site 300 B850 Soil R Project Number: LAW 1269 Page      of       
 Field Rep: Robert Wilke Project Manager: Cal Dickerson

Scope of Work:  Mass Grading  Pavement  Utility Trench  Other  
 Hours Charged:  Full Time  Part Time  
 Contractor:  Sunny  Windy  Hot  Mild  
 Contractor Representative:  Cloudy  Rain  Cold  Fog

Equipment	Type	Number	Density Testing Equipment
Compaction	<u>sheeps foot</u>	<u>1</u>	<input checked="" type="checkbox"/> Nuclear Type: <u>Trox</u> <input type="checkbox"/> Tube
Moving			<input type="checkbox"/> Sand Cone
Water	<u>truck w/hose</u>	<u>1</u>	Fill Source: <input checked="" type="checkbox"/> Native on site <input type="checkbox"/> Import
Support			

Plan	Engineer	Date	Fill Location:
Civil			<u>far south section of A,</u>
Structural			
Geotech			

Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture
<u>36300901</u>	<u>Bin sandy silt</u>	<u>112.0</u>	<u>15.5</u>	<input checked="" type="checkbox"/> 90%	<input type="checkbox"/> Opt. + 2%
				<input type="checkbox"/> 95%	<input type="checkbox"/> Opt. + 2% to 5%
				<input type="checkbox"/> Other:	<input checked="" type="checkbox"/> Other: <u>above opt.</u>

Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
<u>1</u>	<u>90'E and S'S of NC7-09 MW</u>	<u>1' FSH</u>	<u>117.2</u>	<u>15.3</u>	<u>103.4</u>	<u>36300901</u>	<u>92</u>	
<u>2</u>	<u>95'E and 10'S "</u>	<u>1/2' FSH</u>	<u>124.7</u>	<u>16.9</u>	<u>106.7</u>		<u>95</u>	

Comment/ Sketch:

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: [Signature] Date: 9/17/09 Reviewed By: \_\_\_\_\_ Date: \_\_\_\_\_



**DAILY FIELD REPORT**

Report #: BS83005 Date: 2/16/09  
 Project Name: LNL site 300 BSSO soil R. Project Number: LAW 1269 Page \_\_\_\_ of \_\_\_\_  
 Field Rep: Robert Unkrue / Tony P. Project Manager: Cal Dickerman

Scope of Work:  Mass Grading  Pavement  Utility Trench  Other  
 Hours Charged:  Full Time  Part Time

Contractor: Cerrudo Conditions:  Sunny  Windy  Hot  Mild  
 Contractor Representative: Andy Bell  Cloudy  Rain  Cold  Fog

Equipment	Type	Number	Density Testing Equipment	<input type="checkbox"/> Nuclear	Type:
Compaction				<input type="checkbox"/> Tube	
Moving			<input checked="" type="checkbox"/> Sand Cone		
Water			Fill Source:	<input checked="" type="checkbox"/> Native <u>on site</u>	
Support				<input type="checkbox"/> Import	

Plan	Engineer	Date	Fill Location: <u>east side shell</u> <u>10% cement</u>
Civil			
Structural			
Geotech			

Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture
<u>090109-01</u>	<u>Ben sandy silt w/SS</u> <u>plus 10% cement</u>	<u>107.0</u>	<u>18.5</u>	<input checked="" type="checkbox"/> 90%	<input type="checkbox"/> Opt. + 2%
				<input type="checkbox"/> 95%	<input type="checkbox"/> Opt. + 2% to 5%
				<input type="checkbox"/> Other:	<input checked="" type="checkbox"/> Other: <u>above opt.</u>

Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
<u>1</u>	<u>center east side shell</u>		<u>121.7</u>	<u>16.8</u>	<u>104.2</u>	<u>090109-01</u>	<u>97</u>	

Comment/Sketch:  
our inspectors notified SCS that subgrade  
was below opt. moist. and to increase moist.  
content

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: [Signature] Date: 2/16/09 Reviewed By: \_\_\_\_\_ Date: \_\_\_\_\_



DAILY FIELD REPORT

Report #: <b>B853005</b>		Date: <b>9/21/09</b>						
Project Name: <b>NNLN site 300 B850 soil R</b>		Project Number: <b>LAW 1269</b>						
Field Rep: <b>Robert Wibe</b>		Project Manager: <b>Cal Dickerman</b>						
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench					
	<input type="checkbox"/> Other	Hours Charged:	<input checked="" type="checkbox"/> Full Time					
			<input type="checkbox"/> Part Time					
Contractor:	<b>Cerrudo</b>							
Contractor Representative:	<b>Andy Bell</b>							
Conditions:	<input checked="" type="checkbox"/> Sunny	<input type="checkbox"/> Windy	<input checked="" type="checkbox"/> Hot					
	<input type="checkbox"/> Cloudy	<input type="checkbox"/> Rain	<input type="checkbox"/> Mild					
		<input type="checkbox"/> Cold	<input type="checkbox"/> Fog					
Equipment	Type	Number						
Compaction			<input checked="" type="checkbox"/> Nuclear					
Moving			Type: <b>ROS</b>					
Water			<input type="checkbox"/> Tube					
Support			<input type="checkbox"/> Sand Cone					
Plan	Engineer	Date	Fill Source:					
Civil			<input checked="" type="checkbox"/> Native on site					
Structural			<input type="checkbox"/> Import					
Geotech			Fill Location:					
			<b>Area A, far south section</b>					
Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture			
<b>063009-01</b>	<b>Bm sandy silt</b>	<b>123.12.0</b>	<b>15.5</b>	<input checked="" type="checkbox"/> 90%	<input type="checkbox"/> Opt. + 2%			
				<input type="checkbox"/> 95%	<input type="checkbox"/> Opt. + 2% to 5%			
				<input type="checkbox"/> Other:	<input checked="" type="checkbox"/> Other:			
Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
<b>1</b>	<b>90' E and S's of NC7-09 MW</b>	<b>-1' FSH</b>	<b>123.9</b>	<b>16.9</b>	<b>106.0</b>	<b>063009-01</b>	<b>95</b>	
<b>2</b>	<b>100' E and 20's "</b>	<b>" RFSG</b>	<b>123.5</b>	<b>15.7</b>	<b>106.7</b>		<b>95</b>	
Comment/Sketch: <b>NC7-09 MW = mount. well</b>								

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative:	Date: <b>9/21/09</b>	Reviewed By: _____	Date: _____
-----------------------	----------------------	--------------------	-------------



**DAILY FIELD REPORT**

Report #: B 583003 Date: 9/28/09  
 Project Name: LNU Site 300 B850 SW/R Project Number: LAW 1269 Page      of       
 Field Rep: Robert Uribe Project Manager: Cal Dickerman

Scope of Work:  Mass Grading  Pavement  Utility Trench  Other  
 Hours Charged:  Full Time  Part Time

Contractor: Cervado Conditions:  Sunny  Windy  Hot  Mild  
 Contractor Representative: Andy Bell  Cloudy  Rain  Cold  Fog

Equipment	Type	Number	Density Testing Equipment	<input checked="" type="checkbox"/> Nuclear	Type: <u>Trox</u>
Compaction	<u>sheeps foot</u>	<u>1</u>		<input type="checkbox"/> Tube	
Moving			Fill Source	<input type="checkbox"/> Sand Cone	
Water				<input checked="" type="checkbox"/> Native <u>on site</u>	
Support			<input type="checkbox"/> Import		

Plan	Engineer	Date	Fill Location: <u>South section of area A1</u>
Civil			
Structural			
Geotech			

Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture
<u>07069-0</u>	<u>2m gravelly sandy silt</u>	<u>124.0</u>	<u>12.0</u>	<input checked="" type="checkbox"/> 90%	<input type="checkbox"/> Opt. + 2%
				<input type="checkbox"/> 95%	<input type="checkbox"/> Opt. + 2% to 5%
				<input type="checkbox"/> Other:	<input checked="" type="checkbox"/> Other:

Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
<u>1</u>	<u>90'E and 10'S of NC7-09</u>	<u>R-F-56</u>	<u>133.5</u>	<u>13.2</u>	<u>117.9</u>	<u>07069-0</u>	<u>95</u>	
<u>2</u>	<u>110'E and 30'S "</u>	<u>"</u>	<u>133.9</u>	<u>12.8</u>	<u>118.6</u>	<u>"</u>	<u>96</u>	

Comment/Sketch:  
NC7-09 = monit. well

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: [Signature] Date: 9/28/09 Reviewed By: \_\_\_\_\_ Date: \_\_\_\_\_













CONSOLIDATED ENGINEERING  
LABORATORIES

"Partners in Quality"

November 11, 2009

Mr. Steve Ellis  
Lawrence Livermore National Laboratory  
P.O. Box 808; L-871  
Livermore, California 94551-0808

Subject: LLNL B-850 Soil Remediation  
B850-S300  
Livermore, CA  
CEL Project #10-01272-LAW & 10-01274-LAW

**EARTHWORK AND LABORATORY TESTING SUMMARY**  
**October 1, 2009 thru October 31, 2009**


CEL representatives observed site operations and/or performed nuclear gauge moisture and density determinations on compacted soils at the above project from October 1, 2009 thru October 31, 2009. Laboratory testing was performed on soil samples from the site. Enclosed are the results of the field and laboratory testing.

An engineered fabric was not placed per the manufactures recommendations. We recommend that you confirm compliance with the intent of the system with the Project Engineer, SCS Engineers, to resolve this deviation from the manufacturer's recommendations. It is the responsibility of LLNL to review and after consulting with SCS Engineers, approve these methods.

Respectfully submitted,  
**CONSOLIDATED ENGINEERING LABORATORIES**

Michael Wissink  
Project Manager

Eric J. Swenson, PE, GE  
Principal Geotechnical Engineer



Enclosures: Daily Field Reports

Distribution: 1 to Addressee

MW/EJS: pmf

R:\Geotech Projects by Number\LLNL\LLNL Bldg 850 Excavation and Remediation Plan - 95% Submittal\Monthly Summary Reports\October Summary (Steve Ellis).doc



DAILY FIELD REPORT

Report #:		Date: 9-28 TO 10-1-09	
Project Name: B-850 SOIL REMEDIATION		Project Number: LAW 1268 & 1274	
Field Rep: Tom Phillips		Page ____ of ____	
Project Manager:			
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench
	<input checked="" type="checkbox"/> Other	Hours Charged:	<input checked="" type="checkbox"/> Full Time
			<input type="checkbox"/> Part Time
Contractor: CERAMDO SERVICES	Conditions:	<input checked="" type="checkbox"/> Sunny	<input checked="" type="checkbox"/> Windy
Contractor Representative: ANDY BELL		<input type="checkbox"/> Cloudy	<input type="checkbox"/> Rain
		<input checked="" type="checkbox"/> Hot	<input type="checkbox"/> Mild
		<input type="checkbox"/> Cold	<input type="checkbox"/> Fog

Comment/ Sketch: 9-28-09  
 SCS = CREW STARTED EXCAVATION OF SEDIMENT TRAP & FINISHED COMPACTION OF SECTOR A-1 JUST SOUTH OF TRAILER @ RT #4 & B-850 ACCESS ROAD INTER SECTION. FURTHER EXCAVATION IN SECTOR A-4 @ N. END OF EAST V-DITCH W. SIDE OF RT. #4.

9-29-09  
 SCS = STARTS EXCAVATION OF V-DITCH ALONG B-850 ACCESS ROAD (SOUTH V-DITCH) & ~~E. V-DITCH~~ EAST V-DITCH. CREW ALSO STARTS INSTALLATION OF WADDLES ON S. SLOPE HILLSIDE IN SECTOR A-2. CREW CUT OUT ROAD CROSSING ON RT. #4 & ACCESS RD. TO B-850.

9-30-09  
 SCS = CONTINUE EXCAVATION OF S. & E. V-DITCH & INSTALL WADDLES S. SIDE SLOPE OF SECTOR A-2. CREW ALSO FIXED & EXTENDED SILT (CRITTER) FENCE IN SECTOR A-3 TO INCORPORATE NEW SECTOR A3-0 & IN SECTOR A-4 TO INCORPORATE NEW SECTOR A4-A, B, & C.

10-01-09  
 SCS = CONTINUE TO EXCAVATE E. SIDE V-DITCH & CLEAN UP SEDIMENT AREA @ N. END OF E. V-DITCH WATER HILLSIDES & REPAIR CRITTER FENCE & POLICE JOB SITE FOR SHOT @ 1300 HRS.

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative:	Date: _____	Reviewed By: _____	Date: _____
-----------------------	-------------	--------------------	-------------



DAILY FIELD REPORT

Report #:		Date: 10-5 TO 10-8-09	
Project Name: B-850 SOIL REMEDIATION		Project Number: LAW 1274	
Field Rep: TONY PHILLIPS		Page 1 of 2	
Project Manager:		Scope of Work:	
<input checked="" type="checkbox"/> Mass Grading <input type="checkbox"/> Pavement <input type="checkbox"/> Utility Trench <input checked="" type="checkbox"/> Other		Hours Charged: <input checked="" type="checkbox"/> Full Time <input type="checkbox"/> Part Time	
Contractor: CERRUDO SERV.		Conditions:	
Contractor Representative: ANDY BELL		<input checked="" type="checkbox"/> Sunny <input checked="" type="checkbox"/> Windy <input checked="" type="checkbox"/> Hot <input type="checkbox"/> Mild <input type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input type="checkbox"/> Cold <input type="checkbox"/> Fog	

Comment/ Sketch: 10-5-09  
 SCS = STARTS EXCAVATION OF 1.3' CUT IN SECTOR A4-2 & COMPACT 1' BACK FILL IN DRAINAGE DITCH ON S. SIDE OF B-850 ACCESS ROAD IN SECTOR A-2 VISUAL INSP ON METHOD OF BACK FILL & COMPACTION W/ 84" 30 MAG. CREW ALSO USED EXCAVATOR W/ ROCK HAMMER TO BREAK UP ROCK FACE FOR S. V-DITCH TO ACHIEVE PROPER ELEVATION OF V-DITCH & EXCAVATION OF E. V-DITCH CONTINUES.

10-6-09  
 SCS = CREW CONTINUES TO BRK ROCK & EXCAVATE S. V-DITCH. CREW ~~FIN~~ STARTS PLACEMENT OF MARIFI FABRIC & PLACEMENT OF 6" & LARGER RIP-RAP IN E. V-DITCH. GEO TECH FABRIC NOT PLACED AS PER MANUFACTURER'S REQ. BUT OKED BY CONST. MANAGER.

10-7-09  
 SCS = CREW CONTINUES EXCAVATION OF S. V-DITCH & PLACEMENT OF RIP-RAP IN E. V-DITCH. CREW ALSO CONTINUES 1.3' CUT IN SECTOR A4-2, & CUT IN FOR GABION @ S. V-DITCH.

10-8-09  
 SCS = CREW INSTALLED 4" PERFORATED SUB DRAIN PIPE + MANIFOLD W/ 4" SOLID PVC IN SEDIMENT TRAP W/ ± 4" TO 6" DEPTH 3/4" ROCK BEDDING OVER GEO TECH FABRIC + 4" TO 6" OF ROCK OVER TOP OF PIPE W/ GEO. TECH. FABRIC OVER 3/4" ROCK & INSTALLED GABION W/ 6" & LESS IN S. V-DITCH. VERIFIED 1.3' CUT DEPTH IN SECTOR A4-2 OR DOWN TO ROCK. CREW ALSO BACK FILLED ± 2' E. V-DITCH @ N. END USING CLEAN SOIL, & COMPACTED SOIL W/ 84" 30 MAG. BROUGHT CONCERNS TO CONST. MGR. ABOUT 4" TO 6" GAP BETWEEN GABION & B-850 ACCESS RD. ON HOW SCS WOULD ACHIEVE COMPACTION IN SMALL AREA & HOW WOULD IT AFFECT INTEGRITY OF ROAD WAY.

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <i>[Signature]</i>	Date: _____	Reviewed By: _____	Date: _____
--	-------------	--------------------	-------------



**DAILY FIELD REPORT**

Report #:	Date: <u>10-8-09</u>
Project Name: <u>B-850 Silt Remediation</u>	Project Number: <u>RAW 1274</u>
Field Rep: <u>Tony Phillips</u>	Page <u>2</u> of <u>2</u>
Project Manager:	

Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench	<input checked="" type="checkbox"/> Other	Hours Charged:	<input checked="" type="checkbox"/> Full Time	<input type="checkbox"/> Part Time
----------------	--	-----------------------------------	---	---	----------------	---	------------------------------------

Contractor: <u>CERAUDO SERV</u>	Conditions:	<input checked="" type="checkbox"/> Sunny	<input checked="" type="checkbox"/> Windy	<input checked="" type="checkbox"/> Hot	<input type="checkbox"/> Mild
Contractor Representative: <u>ANDY BELL</u>		<input type="checkbox"/> Cloudy	<input type="checkbox"/> Rain	<input type="checkbox"/> Cold	<input type="checkbox"/> Fog

Equipment	Type	Number	Density Testing Equipment	Fill Source
Compaction	<u>84" BOMAG</u>	<u>1</u>	<input checked="" type="checkbox"/> Nuclear	Type: <u>MULLER</u>
Moving	<u>LOADER</u>	<u>1</u>	<input type="checkbox"/> Tube	
Water	<u>WATER TANK</u>	<u>1</u>	<input type="checkbox"/> Sand Cone	
Support	<u>DOZER</u>	<u>1</u>	<input checked="" type="checkbox"/> Native	
			<input type="checkbox"/> Import	

Plan	Engineer	Date	Fill Location:
Civil			<u>N. END OF E.V-DITCH @ CMP CROSSING RT #4</u>
Structural			
Geotech	<u>LEONARD LONG</u>		

Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture
<u>A-071409-01</u>	<u>MIX BRN. SANDY SILT W/ SANDSTONE</u>	<u>114.5</u>	<u>14.5</u>	<input checked="" type="checkbox"/> 90%	<input type="checkbox"/> Opt. + 2%
				<input type="checkbox"/> 95%	<input checked="" type="checkbox"/> Opt. + 2% to 5%
				<input type="checkbox"/> Other:	<input type="checkbox"/> Other:

Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
<u>1</u>	<u>20'S OF CMP CROSS RT 4 - 1'</u>	<u>124.0</u>	<u>124.0</u>	<u>16.9</u>	<u>106.0</u>	<u>A</u>	<u>93</u>	
<u>2</u>	<u>18'S " " " "</u>	<u>125.8</u>	<u>125.8</u>	<u>13.0</u>	<u>109.2</u>	<u>A</u>	<u>95</u>	

Comment/ Sketch:

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <u>Tony Phillips</u>	Date: _____	Reviewed By: _____	Date: _____
--	-------------	--------------------	-------------





DAILY FIELD REPORT

Project Name: <b>B-850 SOIL REMEDIATION</b>		Report #:	Date: <b>10-12 TO 10-15-09</b>	
Field Rep: <b>Tony Phillips</b>		Project Number: <b>LAW 1274</b>	Page _____ of _____	
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench	<input checked="" type="checkbox"/> Other
Contractor:		Hours Charged:	<input checked="" type="checkbox"/> Full Time	<input type="checkbox"/> Part Time
Contractor Representative:		Conditions:	<input type="checkbox"/> Sunny	<input checked="" type="checkbox"/> Windy
			<input checked="" type="checkbox"/> Cloudy	<input checked="" type="checkbox"/> Rain
			<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Mild
			<input type="checkbox"/> Cold	<input type="checkbox"/> Fog

Comment/ Sketch:

**10-12-09**  
SCS = CREW INSTALLED SWPPP (BMP'S) WADDLES SILT FENCH & ROCK DYKES ALONG ALL ROADWAYS, V-DITCH'S & D.I.'S & DOWN HILL SLOPES THROUGHOUT JOB SITE IN PREPARATION OF WATER RUN OFF PRIOR TO RAIN STORM.

**10-13-09**  
SCS = CREW MAINTAINED BMP'S THROUGHOUT JOB SITE DURING STORM. ~~THE~~ JOB SITE WAS SHUT DOWN DUE TO HEAVY WIND & RAIN.

**10-14-09**  
SCS = SMALL CREW ON SITE TO INSPECT & FIX ANY BMP'S THAT WERE DAMAGED DURING RAIN STORM. ALL BMP'S INSTALLED HELD. JOB SITE SHUT DOWN TOO MUDDY TO WORK.

**10-15-09**  
SCS = CREW FINISHED N. END OF E. V-DITCH @ CMP. THAT CROSS RT. #4 W/ MIRAFZ 140NG & RIP-RAP & FINISH INSTALLATION OF GABION & WEIR @ SEDIMENT TRAP IN S. V-DITCH & REPAIR OUTSIDE CRITTER FENCE.

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative:	Date: _____	Reviewed By: _____	Date: _____
-----------------------	-------------	--------------------	-------------



DAILY FIELD REPORT

Report #:		Date: 10-19 to 10-20-09	
Project Name: B-850 SOIL REMEDIATION		Project Number: LAW 1274	
Field Rep: Tommy Phillips		Page 1 of 2	
Project Manager:		Project Manager:	
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench
	<input checked="" type="checkbox"/> Other	Hours Charged:	<input checked="" type="checkbox"/> Full Time
			<input type="checkbox"/> Part Time
Contractor:	Conditions:	<input checked="" type="checkbox"/> Sunny	<input type="checkbox"/> Windy
		<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Mild
Contractor Representative:		<input checked="" type="checkbox"/> Cloudy	<input type="checkbox"/> Rain
		<input type="checkbox"/> Cold	<input type="checkbox"/> Fog

Comment/ Sketch:

10-19-09

SCS = PLACED WADDLES ON W. SIDE HILL SLOPE IN SECTOR A3 & A4. CREW CONTINUES TO CUT V-DITCH & CMP CONNECTOR OF S. V-DITCH & E. V-DITCH & CUT 3:1 SLOPE ON E. SIDE OF SECTOR AX + SET GRADE. 2' TO 3' OF CLEAN MATERIAL WAS EXCAVATED FROM THE CONTAINMENT EMBANKMENT AFTER THE ORIGINAL 4' CUT. IT IS UNCERTAIN IF 3' OF CLEAN CEMENT TREATED SOIL IS LEFT FOR CAP IN SECTOR A-X E. SIDE SLOPE.

± 114' OF S. V-DITCH IS ON THE EDGE OF ACCESS ROAD TO B-850, THE GABION WEIR IS CUT INTO THE ROAD; ALSO @ 18" CMP RT. #4 ROAD CROSSING. THESE AREAS OF ROADWAY MAY BE SUBJECT TO FUTURE FAILURE OF STRUCTURAL INTEGRITY. ALTHOUGH RT. #4 WAS INSTALLED AS PER DRWG. 085000150 SHT. 15 OF A3 DETAIL "18" CMP CROSSING) COMPACTED SOIL WAS REMOVED & RIP-RAP WAS PUT IN PLACE OF IT.

10-20-09

SCS = CONTINUES TO SET GRADE OF SLOPE TO 3:1 CUT E. SIDE OF CONTAINMENT EMBANKMENT + PLACE RIP-RAP ADJACENT TO RT #4 E. SIDE IN ROCK LINED CHANNEL. CREW CLEANED UP JOB SITE. SOIL SAMPLE WAS TAKEN OF CLASS II AB FOR CURVE. ELEVATION OF S. V-DITCH SUB GRADE IN 1293.7 @ GABION  
1289.5 @ 100' E OF GABION  
1284.3 @ CMP INVERT.

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative:	Date: _____	Reviewed By: _____	Date: _____
-----------------------	-------------	--------------------	-------------



**DAILY FIELD REPORT**

Report #:		Date: 10-21 & 10-22-09	
Project Name: B-850 Soil Remediation		Project Number: LAW 1274	
Field Rep: Tony Phillips		Page 2 of 2	
Project Manager:		Hours Charged:	
Scope of Work: <input checked="" type="checkbox"/> Mass Grading <input type="checkbox"/> Pavement <input type="checkbox"/> Utility Trench <input checked="" type="checkbox"/> Other		<input checked="" type="checkbox"/> Full Time <input type="checkbox"/> Part Time	
Contractor:		Conditions: <input checked="" type="checkbox"/> Sunny <input type="checkbox"/> Windy <input type="checkbox"/> Hot <input checked="" type="checkbox"/> Mild	
Contractor Representative:		<input checked="" type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input type="checkbox"/> Cold <input type="checkbox"/> Fog	

Comment/ Sketch:

10-21  
SCS = MOVED CRZ FROM SOIL LAB BACK TO B-850.  
CONNECTED S. V-DITCH TO E. V-DITCH.  
PLACED MIRAFI & RIP-RAP FROM GABION TO E.  
OF GABION ± 100'. CREW STARTED OVER EXCAVATION  
OF SECTOR B-1 1.5' CUT & FINISHED 3:1 GRADE  
ON E. SIDE OF SECTOR A-X. CREW ALSO PLACED  
21" CMP INTO JEEP TRAIL CROSSING TRENCH.

10-22  
SCS = CONTINUES OVER EXCAVATION IN SECTOR  
B-1 & A3-1, & SAW CUT ASPHALT FOR 18" CMP  
THAT CROSS ROUTE #4 @ INTERSECTION & INSTALLED  
18" CMP. & BACK FILLED W/ CLASS II AB.

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative:	Date: _____	Reviewed By: _____	Date: _____
-----------------------	-------------	--------------------	-------------



Report #:		Date: 10/26-29/09	
Project Name: LNL Site 300 BSSD Soil R.		Project Number: LAW 1272	
Field Rep: Robert Wibe		Page _____ of _____	
Project Manager: Cal Dickerman			
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility/Trench
	<input type="checkbox"/> Other	Hours Charged:	<input checked="" type="checkbox"/> Full Time
			<input type="checkbox"/> Part Time
Contractor: Carrudo	Conditions:	<input checked="" type="checkbox"/> Sunny	<input type="checkbox"/> Windy
Contractor Representative: Andy Bell		<input type="checkbox"/> Cloudy	<input type="checkbox"/> Rain
		<input checked="" type="checkbox"/> Cold	<input type="checkbox"/> Mild
			<input type="checkbox"/> Fog

Comment/ Sketch:

10/26/09 Mon

lab work

Sunny 60°F

10/27/09 Tue

compaction on AB @ SD

high winds, no cement treatment

40 mph winds Sunny 54°F

10/28/09 Wed

- sample @ 9:45am #37a 10:45am, #37b 11am

- sample @ 12:45pm #38a 1:30pm, #38b 2pm

- moist. cont.

Sunny 50°F

10/29/09 Thu

sample @ 9:30am #39a 10:30am, #39b 11am

Sunny 60°F

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative:	Date: 10/29/09	Reviewed By: _____	Date: _____
-----------------------	----------------	--------------------	-------------



**DAILY FIELD REPORT**

Project Name: <b>CL Site 300 BGSJ Soil R</b>		Report #:	Date: <b>10/27/09</b>					
Field Rep: <b>Robert Wibe</b>		Project Number: <b>LAW 1272</b>	Page ____ of ____					
Project Manager:								
Scope of Work:	<input type="checkbox"/> Mass Grading <input type="checkbox"/> Pavement <input type="checkbox"/> Utility Trench <input type="checkbox"/> Other	Hours Charged:	<input checked="" type="checkbox"/> Full Time <input type="checkbox"/> Part Time					
Contractor: <b>Carrubbo</b>		Conditions:	<input checked="" type="checkbox"/> Sunny <input checked="" type="checkbox"/> Windy <input type="checkbox"/> Hot <input type="checkbox"/> Mild					
Contractor Representative: <b>Andy Bell</b>			<input type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input checked="" type="checkbox"/> Cold <input type="checkbox"/> Fog					
Equipment	Type	Number	<input checked="" type="checkbox"/> Nuclear           Type: <b>TRUCK</b>					
Compaction	<b>vibra plate heavy</b>		<input type="checkbox"/> Tube					
Moving			<input type="checkbox"/> Sand Cone					
Water			<input type="checkbox"/> Native					
Support			<input checked="" type="checkbox"/> Import <b>AB</b>					
Plan	Engineer	Date	Fill Location: <b>SD line TR across road</b>					
Civil								
Structural								
Geotech								
Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture			
<b>5071026-01</b>	<b>Tan CL AB</b>	<b>138.0</b>	<b>5.0</b>	<input type="checkbox"/> 90% <input type="checkbox"/> 95%	<input type="checkbox"/> Opt. + 2% <input type="checkbox"/> Opt. + 2% to 5%			
<b>263009-01</b>	<b>Bm sandy silt</b>	<b>112.0</b>	<b>15.5</b>	<input type="checkbox"/> Other:	<input type="checkbox"/> Other:			
Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
<b>1</b>	<b>25' east of west end</b>	<b>-3' FAB</b>		<b>8.5</b>	<b>128.3</b>	<b>5071026-01</b>	<b>93</b>	<b>P</b>
<b>2</b>	<b>20' "</b>	<b>"</b>		<b>10.4</b>	<b>126.8</b>	<b> </b>	<b>92</b>	<b> </b>
<b>3</b>	<b>50' "</b>	<b>"</b>		<b>17.3</b>	<b>102.3</b>	<b>263009-01</b>	<b>91</b>	<b> </b>
<b>4</b>	<b>20' "</b>	<b>"</b>		<b>12.8</b>	<b>131.3</b>	<b>5071026-01</b>	<b>95</b>	<b> </b>
<b>5</b>	<b>10' "</b>	<b>"</b>		<b>9.5</b>	<b>133.0</b>	<b> </b>	<b>96</b>	<b> </b>
<b>6</b>	<b>15' "</b>	<b>"</b>		<b>6.4</b>	<b>131.5</b>	<b> </b>	<b>95</b>	<b> </b>
Comment/Sketch: <b>top foot of AB 95%, below 90%</b>								

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

**This DFR is Preliminary** - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

**This DFR is Final** - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative:	Date: <b>10/27/09</b>	Reviewed By: _____	Date: _____
-----------------------	-----------------------	--------------------	-------------



Project Name: <u>B850 SOIL REMEDIATION</u>		Report #:	Date: <u>10-26 to 10-29-09</u>
Field Rep: <u>Tom Phillips</u>		Project Number: <u>LAW 1274</u>	Page ____ of ____
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench
Contractor:	<u>CERRUDO SERV.</u>		
Contractor Representative:	<u>ANDY BELL</u>		
Conditions:	<input checked="" type="checkbox"/> Sunny	<input checked="" type="checkbox"/> Windy	<input type="checkbox"/> Hot
	<input checked="" type="checkbox"/> Cloudy	<input type="checkbox"/> Rain	<input type="checkbox"/> Cold
			<input checked="" type="checkbox"/> Mild
			<input type="checkbox"/> Fog

Comment/ Sketch:

10-26-09

SCS = CREW EXCAVATED TRENCH FOR 12" CMP & INSTALLED CMP. CONTINUES OVER EXCAVATION OF SECTOR A3-1, A3-2 & B-1, ALSO PLACED RIP-RAP IN S. V-DITCH.

10-27-09

SCS = STARTS BACK FILL OF 12" CMP TR. W/ CLASS II AG. & CONTINUES TO EXCAVATE LOWER SECTION OF SECTOR B-1 S. SIDE OF B-850 & MOVE CONTAMINATED SPOILS TO STILTS IN SECTOR A-X.

JASON GREENLEE SUPT. W/SCS STOPPED PLACEMENT OF CEMENT DO TO WIND SPEEDS OVER 20 MPH. @ 1040 HRS. GRIFFIN BACK ON SITE

10-28-09

0700 - SAFETY MEETING W/ CERRUDO, SCS, GRIFFIN  
 0800 - SPREAD 10% CEMENT WT. 31# LIFT ELEV ± 1303  
 0815 - MIX 10% CMT.  
 0900 - SPRD 5% CMT WT 20#  
 0930 - TOOK SOIL SAMPLE FOR CYL. BAR 10% CMT.  
 1030 - COMPACTION TEST 10% CMT.  
 1130 - SPRD 5% CMT. WT. 13#  
 1300 - SOIL SAMPLE FOR CYL. BAR 5% CMT  
 1330 - DENSITY TEST ON 5% CMT.

10-29-09

0815 - SPRD 5% CMT WT. 14# LIFT ELEV. ± 1304  
 0930 - SOIL SAMPLE FOR CYL. BAR 5% CMT  
 1030 - DENSITY TEST ON 5% CMT.  
 1345 - SPRD 10% CMT WT. 29#  
 1400 - MIX & COMPACT 10% CMT.  
 1430 - SPRD 5% CMT WT. 17#  
 1445 - CHECK CMT WT. ON 10% SPRD 30#  
 1630 - DENSITY TEST ON 10% CMT.

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <u>[Signature]</u>	Date: _____	Reviewed By: _____	Date: _____
--	-------------	--------------------	-------------



CONSOLIDATED ENGINEERING  
LABORATORIES

"Partners in Quality"

December 8, 2009

Mr. Steve Ellis  
Lawrence Livermore National Laboratory  
P.O. Box 808; L-871  
Livermore, California 94551-0808

Subject: LLNL B-850 Soil Remediation  
B850-S300  
Livermore, CA  
CEL Project #10-01276-LAW & 10-01278-LAW

**EARTHWORK AND LABORATORY TESTING SUMMARY**

**November 2, 2009 thru November 30, 2009**


CEL representatives observed site operations and/or performed nuclear gauge moisture and density determinations on compacted soils at the above project from November 2<sup>nd</sup> thru November 30<sup>th</sup>, 2009. Laboratory testing was performed on soil samples from the site. Enclosed are the results of the field and laboratory testing.

We note that some low density tests were measured as presented by these test results. We recommend that you confirm acceptance with the Project Engineer, SCS Engineers, to resolve the low density results observed in these tests. It is the responsibility of LLNL to review and after consulting with SCS Engineers, approve these test results.

Respectfully submitted,  
**CONSOLIDATED ENGINEERING LABORATORIES**

Michael Wissink  
Project Manager

Eric J. Swenson, PE, GE  
Principal Geotechnical Engineer



Enclosures: Daily Field Reports  
Moisture/Density Curves  
Sand Cone Testing  
Moisture Content Summary  
Break Log Summary

Distribution: 1 to Addressee

MW/EJS: pmf

R:\Geotech Projects by Number\LLNL\LLNL Bldg 850 Excavation and Remediation Plan - 95% Submittal\Monthly Summary Reports\11 - November Summary.doc



DAILY FIELD REPORT

Project Name: <b>BBSO SOIL REMEDIATION</b>		Report #:	Date: <b>11-2 + 11-3-09</b>
Field Rep: <b>Tom Phillips</b>		Project Number: <b>LAW 1276</b>	Page <b>1</b> of <b>2</b>
Contractor: <b>CERADO SERV.</b>		Project Manager:	
Contractor Representative: <b>ANDY BELL</b>		Conditions:	
Scope of Work: <input checked="" type="checkbox"/> Mass Grading <input type="checkbox"/> Pavement <input type="checkbox"/> Utility Trench <input checked="" type="checkbox"/> Other		Hours Charged: <input checked="" type="checkbox"/> Full Time <input type="checkbox"/> Part Time	
		<input checked="" type="checkbox"/> Sunny <input type="checkbox"/> Windy <input type="checkbox"/> Hot <input checked="" type="checkbox"/> Mild <input type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input type="checkbox"/> Cold <input type="checkbox"/> Fog	

Comment/ Sketch: **11-2-09**

0800 - SPREAD 5% CEMENT WT. 14# @ ELEV. 1304  
 0830 - MIX & REMIX & COMPACT 5% CMT.  
 1215 - SPRD 10% CMT WT. 31# OUTER SHELL  
 1250 - MIX & REMIX & COMPACT 10% CEMENT.  
 1430 - DENSITY TEST ON OUTER SHELL 10% CMT.  
 1500 - DENSITY TEST ON 5% CEMENT  
 1510 - SPRD 5% CMT. WT 13#  
 1515 - MIX & REMIX & COMPACT 5% CMT  
 1645 - DENSITY TEST 5% CMT.  
 SCS CONTINUES TO EXCAVATE SOIL FROM A3-1 & 2 & SECTOR A4-2

**11-3-09**

0800 - DENSITY TEST 5% CMT GPS CORRECT ELEV. 1304  
 0810 - DENSITY TEST 5%  
 0835 - SPAD 10% CMT OUTER SHELL WT 32#  
 0845 - SPAD 5% CMT TIEIN WT 14#  
 0915 - SPAD & MIX PAD FOR CTR. MONITORING WELLS  
 1115 - SPAD 5% CMT. WT. 13# ON PAD  
 1140 - DENSITY TEST 10% CMT.  
 1145 - SCS INSTALLED 5' EXTENSIONS + BOT SIDE SLEEVES W/  
 CENTRALIZERS ON CTR. MONITORING WELLS.  
 11400 DENSITY TEST 5% CMT.  
 1300 - SOIL SAMPLE 5% CMT. BRK.

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: _____	Date: _____	Reviewed By: _____	Date: _____
-----------------------------	-------------	--------------------	-------------





**DAILY FIELD REPORT**

Report #: LA

Date: 11-2 TO 11-4-09

Project Name: B-850 Soil Remediation Project Number: ZAW 1976 Page \_\_\_\_ of \_\_\_\_

Field Rep: Tr Phillips Project Manager: \_\_\_\_\_

Scope of Work:  Mass Grading  Pavement  Utility Trench  Other Hours Charged:  Full Time  Part Time

Contractor: CEPRUSO Conditions:  Sunny  Windy  Hot  Mild  
 Cloudy  Rain  Cold  Fog

Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture
A 080409-01	BRN SDY SAT W/SS 5% CMT	111.5	17.5	<input checked="" type="checkbox"/> 90%	<input type="checkbox"/> Opt. + 2%
B 081009-01	" " " " " " "	105.5	19.0	<input type="checkbox"/> 95%	<input checked="" type="checkbox"/> Opt. + 2% to 5%
C 090109-01	" " " " " " 10% CMT	107.0	18.5	<input type="checkbox"/> Other:	<input type="checkbox"/> Other:
* 88% ✓					
* 89% COMPACTION OKED PER SOIL ENGR. LENARD LONG W/SS					
* M.W. = MONITORING WELLS.					

Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
11-2-09								
1	±30' E OF CTR. MW	1304	118.9	24.8	95.3	C	89	*
2	@ CTR MW	"	121.2	<del>23.3</del> 21.3	<del>91.3</del> 99.9	A	90	
3	±40' N.W. OF N. MW.	"	115.4	24.3	95.1	A	85	F
11-3-09								
1	RT #3 DATE 11-2-09	1304	119.7	21.6	98.4	A	88	D*
2	±18' S OF N. MW	"	120.0	20.0	100.0	A	90	
3	±96' W OF MW	"	121.3	17.3	103.4	C	97	
4	±21' S. OF CTR MW	"	116.8	24.5	93.8	B	89	*
11-4-09								
1	±53' S OF CTR MW	1304	116.8	23.3	94.7	C	89	*
2	±70' W. NW OF N. MW	"	120.8	21.1	99.8	B	95	

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: [Signature] Date: \_\_\_\_\_ Reviewed By: \_\_\_\_\_ Date: \_\_\_\_\_



**DAILY FIELD REPORT**

Project Name: <u>R-850 SOIL REMEDIATION</u>		Report #:	Date: <u>11-4 &amp; 11-5-09</u>	
Field Rep: <u>Tom Phillips</u>		Project Number: <u>LAW 1276</u>	Page <u>2</u> of <u>2</u>	
Project Manager:		Scope of Work:		
Contractor: <u>CORRADO SERV.</u>		<input checked="" type="checkbox"/> Mass Grading <input type="checkbox"/> Pavement <input type="checkbox"/> Utility Trench <input checked="" type="checkbox"/> Other		
Contractor Representative: <u>ANDY BELL</u>		Hours Charged: <input checked="" type="checkbox"/> Full Time <input type="checkbox"/> Part Time		
Conditions:		<input checked="" type="checkbox"/> Sunny <input type="checkbox"/> Windy <input type="checkbox"/> Hot <input checked="" type="checkbox"/> Mild <input checked="" type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input type="checkbox"/> Cold <input type="checkbox"/> Fog		

Comment/ Sketch:

11-4-09

0800 - SPAD 10% CMT OUTER SHELL WT 32#  
 0900 - SPAD 5% CMT TIE IN WT 13#  
 505 CREW EXCAVATES SECTION A3-142 & A4-2  
 1000 - MIX & REMIX & COMPACT 10% & 5% OUTER SHELL & TIE IN.  
 1100 - SOIL SAMPLE 10% CMT FOR C.Y.L. BAK.  
 1110 - SOIL SAMPLE FOR CORVE CHECK POINT.  
 1130 - DENSITY TEST 10%  
 1145 - 505 CREW STARTED 3:1 CUT ON OUTER SHELL ON W. SIDE OF CMT. PAD.  
 1230 - SPAD 5% CMT WT 13#  
 1300 - MIX & REMIX & COMPACT 5% CMT  
 1330 - SPOT CHECK CMT WT 13# 5%  
 1430 - 5% SOIL SAMPLE FOR C.Y.L. BAK  
 1510 - DENSITY TEST 5%

11-5-09

0800 - SPAD 5% CMT ON S. SIDE MONITORING WELLS WT. 17#  
 & MIX & COMPACT.  
 0930 - SPAD 10% CMT OUTER SHELL WT. 30#  
 1015 - SPAD 5% CMT WT 14# TIE IN.  
 1030 - MIX & REMIX & COMPACT 10% & 5% ON E. SIDE  
 OUTER SHELL & TIE IN ONLY.  
 1035 - SPAD 5% CMT ON TO PAD FOR MONITORING WELLS  
 CTR & N. WELLS  
 1100 - HYDRO BEED SECTION A-4 E. SIDE SLOPE & INSTALL  
 WADDLES.  
 1130 - MIX PADS FOR MONITORING WELLS  
 1230 - BACK FILL AROUND WELLS & COMPACTED  
 1330 - MIX PADS FOR MONITORING WELLS  
 1430 - BACK FILL AROUND WELLS & COMPACTED  
 1600 - CLEAN UP JOB SITE.

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: _____	Date: _____	Reviewed By: _____	Date: _____
-----------------------------	-------------	--------------------	-------------



**DAILY FIELD REPORT**

Report #:		Date: 11-9 to 11-12-09	
Project Name: BSSO SOIL REMEDIATION		Project Number: LAW 1276	
Field Rep: Tom Phillips		Page ____ of ____	
Project Manager:			
Scope of Work:	<input type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench
	<input type="checkbox"/> Other	Hours Charged:	<input type="checkbox"/> Full Time
			<input type="checkbox"/> Part Time
Contractor: CERAVO	Conditions:		
Contractor Representative:	<input type="checkbox"/> Sunny	<input type="checkbox"/> Windy	<input type="checkbox"/> Hot
	<input type="checkbox"/> Cloudy	<input type="checkbox"/> Rain	<input type="checkbox"/> Mild
		<input type="checkbox"/> Cold	<input type="checkbox"/> Fog

A = 080409-01  
B = 081009-01  
C = 090109-01

Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture
A = 080409-01	BANSDY SLT W/SS Plus 5% LMT	111.5	17.5	<input checked="" type="checkbox"/> 90%	<input type="checkbox"/> Opt. + 2%
B = 081009-01	" " " " " " " "	105.5	19.0	<input type="checkbox"/> 95%	<input checked="" type="checkbox"/> Opt. + 2% to 5%
C = 090109-01	" " " " " " 10% LMT	107.0	18.5	<input type="checkbox"/> Other:	<input type="checkbox"/> Other:

\* TEST RESULTS ARE BASED ON WET DENSITIES FOR COMPACTION AS PER SPEC'S & SCS SOIL ENGR. LENARD LONG  
\* MW = MONITORING WELLS

Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
11-9								
1	± 96' W OF CTR. MW.	1305	116.5	25.0	93.2	C	87	*
2	± 96' W. NW. OF CTR. MW		116.4	24.6	93.7	B	89	*
3	± 40' W. NW OF N. MW		121.4	21.6	99.8	A	90	
11-10								
1	± 33' N. NE OF CTR. MW	1306	118.5	18.8	99.7	C	93	
11-11								
1	± 54' N OF CTR. MW	1306	116.2	23.8	93.9	B	89	*
2	± 48' N. NW OF CTR. MW		118.5	19.0	99.6	C	93	
11-12								
1	± 8' S. OF CTR. MW	1307	114.7	20.5	95.2	B	90	
2	± 40' W OF N. MW		117.4	18.3	99.2	B	94	
3	© CTR. MW		105.2	20.6	87.2	B	83	F

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: _____	Date: _____	Reviewed By: _____	Date: _____
-----------------------------	-------------	--------------------	-------------



DAILY FIELD REPORT

Project Name: <u>B-830 Soil Remediation</u>		Report #:	Date: <u>11-9 To 11-10-09</u>
Field Rep: <u>Tony Phillips</u>		Project Number: <u>SAW 1276</u>	Page <u>01</u> of <u>2</u>
Project Manager:		Scope of Work:	Hours Charged:
<input checked="" type="checkbox"/> Mass Grading		<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench
<input checked="" type="checkbox"/> Other		<input checked="" type="checkbox"/> Full Time	
<input type="checkbox"/> Part Time		Contractor: <u>PEARDO</u>	Conditions:
Contractor Representative: <u>ANDY BELL</u>		<input checked="" type="checkbox"/> Sunny	<input type="checkbox"/> Windy
		<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Mild
		<input checked="" type="checkbox"/> Cloudy	<input type="checkbox"/> Rain
		<input type="checkbox"/> Cold	<input type="checkbox"/> Fog

Comment/ Sketch: 11-9-09

0845 - SPAD 10% CMT WT 33# FOR OUTER SHELL & 5% CMT WT. 17# FOR OUTER SHELL TIE IN.

0915 - MIX 10% & 5% CMT.

1000 - REMIX & COMPACT 10% & 5% CMT

1045 - SOIL SAMPLE 10% & 5% CMT FOR CYL. BAK.

1130 - DENSITY TEST 10%

1145 - DENSITY TEST 5%

1230 - SPAD 5% CMT WT 14#

1300 - MIX & REMIX 5% CMT

1345 - SPOT CHECK 5% CMT WT. 13#

1445 - DENSITY TEST

1500 - SAND CONE TEST.

1515 - CONTINUED COMPACTION OF 5% CMT.

1600 - HYDROSEED SECTOR A-2

11-10-09

0830 - SPAD 10% CMT WT. 30# & 5% CMT WT 15# FOR OUTER SHELL & TIE IN. ELEV 1206 ±

0930 - MIX & REMIX 10% & 5% CMT

1000 - COMPACT OUTER SHELL & TIE IN

1030 - DENSITY TEST

1035 - SOIL SAMPLE OF 10% CMT FOR CYL. BAK.

1230 - SPAD 5% CMT 3 PASSES N. OF CTR MONITORING WELL. CMT WT. 15#

1300 - MIX & REMIX

1330 - COMPACT 5% CMT.

1400 - BACK FILL AROUND CTR. M.W. & COMPACT.

1500 - DENSITY TEST @ M.W.

1510 - PLACEMENT OF CLEAN BACK FILL @ N.E. CORNER OF SECTOR A-X PAD TO BRING PAD TO PROPER ELEV. CREW STARTS OVER EXCAVATION IN SECTOR A3-0 & B-1

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: _____	Date: _____	Reviewed By: _____	Date: _____
-----------------------------	-------------	--------------------	-------------



**DAILY FIELD REPORT**

Project Name: <b>B-350 SOIL REMEDIATION</b>		Report #:	Date: <b>11-11 + 11-12-09</b>
Field Rep: <b>Tommy Phillips</b>		Project Number: <b>RAW1276</b>	Page <b>2</b> of <b>2</b>
Contractor: <b>CERRUDO</b>		Project Manager:	
Contractor Representative: <b>ANDY BELL</b>		Conditions:	
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading <input type="checkbox"/> Pavement <input type="checkbox"/> Utility Trench <input checked="" type="checkbox"/> Other	Hours Charged:	<input checked="" type="checkbox"/> Full Time <input type="checkbox"/> Part Time
		<input checked="" type="checkbox"/> Sunny <input type="checkbox"/> Windy <input type="checkbox"/> Hot <input checked="" type="checkbox"/> Mild	
		<input checked="" type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input type="checkbox"/> Cold <input type="checkbox"/> Fog	

Comment/ Sketch: 11-11-09

0730 - SPRD 5% CMT @ N. SIDE OF CTR. MONITORING WELLS  
CMT WT 16#

0800 - MIX & REMIX 5% CMT

0930 - 5% CMT SOIL SAMPLE FOR CYL BRK & START OF  
COMPACTION

1015 - DENSITY TEST

1330 - SPRD 10% CMT OUTER SHELL WT 31#

1430 - SPRD 5% CMT TIE IN WT 16#

1450 - START MIX & REMIX OF 10 & 5% CMT

1515 - COMPACT 5 & 10% CMT

1545 - DENSITY TEST.

SES CREW CONTINUES TO OVER EXCAVATE SECTOR A3-0  
& B-1 & INSTALL WADDLES IN SECTOR A-3

11-12-09

0730 - START 5% CMT SPRD WT 13# N. SIDE CTR. MW.

0745 - MIX 5% CMT.

0900 - REMIX OF 5% CMT

0910 - START COMPACT OF 5% CMT

0930 - SOIL SAMPLE 5% CYL. BRK.

0945 - DENSITY TEST

1130 - DENSITY TEST

1140 - DENSITY TEST. E.M.W.

1530 - SPRD 10% CMT OUTER SHELL CMT WT 31# E. SIDE

1600 - SPRD 5% CMT TIE IN CMT WT 17# E. SIDE

1630 - MIX & REMIX 5% & 10% CMT.

1700 - START PLACEMENT OF DAY LIFT COVER OVER  
SOLIDIFIED SOIL IN SECTOR A-X.

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

**This DFR is Preliminary** - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

**This DFR is Final** - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: _____	Date: _____	Reviewed By: _____	Date: _____
-----------------------------	-------------	--------------------	-------------



**DAILY FIELD REPORT**

Project Name: <u>BREED SOIL REMEDIATION</u>		Report #:	Date: <u>11-16-09</u>
Field Rep: <u>Tony Phillips</u>		Project Number: <u>LAW 1276</u>	Page <u>1</u> of <u>2</u>
Project Manager:		Hours Charged:	
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench
Contractor: <u>CERRUDO</u>		<input checked="" type="checkbox"/> Other	<input checked="" type="checkbox"/> Full Time
Contractor Representative: <u>ANDY BELL</u>		<input type="checkbox"/> Part Time	<input checked="" type="checkbox"/> Sunny
		<input checked="" type="checkbox"/> Cloudy	<input type="checkbox"/> Windy
		<input type="checkbox"/> Rain	<input type="checkbox"/> Hot
		<input type="checkbox"/> Cold	<input checked="" type="checkbox"/> Mild
		<input type="checkbox"/> Fog	

Comment/ Sketch: 11-16-09

0800 SPAD 10% CMT WT. 31 OUTER SHELL S. SIDE

0845 START 10% TRIFTS OF CLEANED SHELL + TIE IN & OVER COMPLETE PAD

SPAD 10% CMT @ TIE IN WT. 30#

0850 START HYDRO SEED HILL SIDE IN SECTOR A-3

0920 MIX & REMIX OUTER SHELL + TIE IN

0930 SES PLACED/INSTALLED EXTENSIONS ON CTR MONITORING WELLS.

1015 SOIL SAMPLE FOR CUVE OF 10% CONTAMINATED SOIL MIXED W/ 10% CMT.

1150 SPAD 10% CMT N. OF CTR MONITORING WELL (M.W.)

1200 DENSITY TEST

1215 DENSITY TEST

1230 MIX & REMIX

1300 COMPACT

1330 SOIL SAMPLE 10% CMT. TREATED CONTAMINATED FOR CYL. BIAL.

1350 DENSITY TEST.

1540 DENSITY TEST

1600 SES CREW CONTINUES TO BRING SPOILS FROM SECTOR AN-A, B, C. TO PAD IN SECTOR AX.

11-17-09

0800 ELEV OF PAD IS 1308 @ W. SIDE & 1304 @ N.E. CORNER, CREW WANTS TO BRING N.E. CORNER UP TO  $\frac{1}{2}$  SAME ELEV. AS 1308. ALL TRIFTS IN 18" TRIFTS.

1100 SPAD CMT 10% @ N.E. CORNER OF PAD WT. 30#

1130 MIX & REMIX OF CMT

1200 COMPACT SOIL N.E. CORNER

1300 SOIL SAMPLE 10% CONTAMINATED SOIL FOR CYL. BIAL

1330 DENSITY TEST.

1430 CMT WT CHECK 29#

1600 DENSITY TEST.

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: _____	Date: _____	Reviewed By: _____	Date: _____
-----------------------------	-------------	--------------------	-------------



**DAILY FIELD REPORT**

Project Name: <u>B-850 SOIL REMEDIATION</u>		Report #: _____		Date: <u>11-18 &amp; 11-19-09</u>	
Field Rep: <u>Tony Phillips</u>		Project Number: <u>LAW1276</u>		Page <u>2</u> of <u>2</u>	
Project Manager: _____		Scope of Work:		Hours Charged:	
<input checked="" type="checkbox"/> Mass Grading		<input type="checkbox"/> Pavement		<input type="checkbox"/> Utility Trench	
<input checked="" type="checkbox"/> Other		<input checked="" type="checkbox"/> Full Time		<input type="checkbox"/> Part Time	
Contractor: <u>CEARUSO SERV</u>		Conditions:		Sunny	
Contractor Representative: <u>ANDY BELL</u>		<input checked="" type="checkbox"/> Sunny		<input type="checkbox"/> Windy	
		<input checked="" type="checkbox"/> Cloudy		<input type="checkbox"/> Rain	
				<input checked="" type="checkbox"/> Hot	
				<input checked="" type="checkbox"/> Mild	
				<input checked="" type="checkbox"/> Cold	
				<input type="checkbox"/> Fog	

Comment/ Sketch:

11-18-09

0815 SCS CREW CONTINUES OVER EXCAVATION OF SECTOR A3-0 & CLEAN UP HILL SIDE OF B-1

0825 SPAD 10% CMT WT 31# ON N.E. CORN OF PAD @ SECTOR A-X

1000 MIX & REMIX N.E. CORNER AND LIFT

1100 COMPACT AND LIFT 100' X 100' SQ FT.

1500 SPREAD 10% CMT WT 30# OUTER SHELL & TIE IN @ E. SIDE PAD

1530 MIX & REMIX

1630 COMPACT OUTER SHELL ONLY

11-19-09

0800 SBS PLACED AND LIFT OF 10% CMT TREAT SOIL OVER ENTIRE PAD @ SECTOR A-X

1000 SPAD 10% CMT WT 30# FOR OUTER SHELL S. SIDE OF PAD

1100 MIX & REMIX CMT. OUTER SHELL TO OTB. MONITORING WELLS

1145 SOIL SAMPLE OF 10% CMT

1150 COMPACT MIXED SOIL

1210 GRIFFIN STOPPED MIXING OF CMT & SOIL DUE TO RT. FRY. WHEEL ON MIXER HAD BROKEN BUT NUTS ON WHEEL ~~SO~~ JOB STOPPED FOR SAFETY PAUSE.

1215 DENSITY TEST

1230 SAND CONE ON 10% CONTAMINATED SOIL

SCS CREW CLEAN UP SPILLS ON S. SIDE OF B-850 ACCESS RD. & AROUND GRAVEL BANK & HYDRO SEEDS SECTOR A3-0 & A3-1, & PLACED MIRAFI FABRIC & RIP-RAP ON W. END OF SEDIMENT TRAP, & INSTALLED WADDLES AROUND JOB SITE FOR BMP'S POSSIBLE RAIN.

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: _____	Date: _____	Reviewed By: _____	Date: _____
-----------------------------	-------------	--------------------	-------------



**DAILY FIELD REPORT**

Report #:		Date: <u>11-16 to 11-19-09</u>	
Project Name: <u>B-850 SOIL REMEDIATION</u>		Project Number: <u>LAW 1276</u>	
Field Rep: <u>Tom Phillips</u>		Project Manager:	
Scope of Work:	<input type="checkbox"/> Mass Grading <input type="checkbox"/> Pavement <input type="checkbox"/> Utility Trench <input type="checkbox"/> Other	Hours Charged:	<input type="checkbox"/> Full Time <input type="checkbox"/> Part Time
Contractor: <u>CEARUDO</u>	Contractor Representative:	Conditions:	<input type="checkbox"/> Sunny <input type="checkbox"/> Windy <input type="checkbox"/> Hot <input type="checkbox"/> Mild <input type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input type="checkbox"/> Cold <input type="checkbox"/> Fog

A-  
B-  
C-

Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture
<u>A-081009-01</u>	<u>BARN SDY SLT W/SS 5% CMT</u>	<u>105.5</u>	<u>19.0</u>	<input checked="" type="checkbox"/> 90%	<input type="checkbox"/> Opt. + 2%
<u>B-090109-01</u>	<u>" " " " 10% CMT</u>	<u>107.0</u>	<u>28.5</u>	<input type="checkbox"/> 95%	<input checked="" type="checkbox"/> Opt. + 2% to 5%
<u>C-111609-01</u>	<u>" " " " " " DIRTY</u>	<u>106.5</u>	<u>18.5</u>	<input type="checkbox"/> Other:	<input type="checkbox"/> Other:

\* MW = MONITORING WELLS

Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
<u>11-16</u>								
<u>1</u>	<u>RT #3 DATE 11-12-09</u>	<u>1307</u>	<u>112.7</u>	<u>19.1</u>	<u>94.6</u>	<u>A</u>	<u>90</u>	
<u>2</u>	<u>±40' W OF N. MW</u>							
<u>2</u>	<u>±54' W OF CTR. MW</u>	<u>1308</u>	<u>117.8</u>	<u>19.7</u>	<u>98.4</u>	<u>C</u>	<u>92</u>	
<u>3</u>	<u>±40' N OF CTR. MW</u>	<u>1308</u> <del>1307</del>	<u>120.7</u>	<u>21.1</u>	<u>99.7</u>	<u>C</u>	<u>94</u>	
<u>4</u>	<u>@ N. MW.</u>	<u>1308</u>	<u>113.8</u>	<u>18.0</u>	<u>96.4</u>	<u>C</u>	<u>91</u>	
<u>11-17</u>								
<u>1</u>	<u>±60' N. OF N. MW</u>	<u>1309</u>	<u>118.8</u>	<u>21.0</u>	<u>98.2</u>	<u>C</u>	<u>92</u>	
<u>2</u>	<u>±30' N. NE OF CTR. MW.</u>	<u>1309</u> <del>1308</del>	<u>121.5</u>	<u>20.0</u>	<u>101.3</u>	<u>B</u>	<u>95</u>	
<u>11-18</u>								
<u>NO TEST TAKEN</u>								
<u>11-19</u>								
<u>1</u>	<u>±21' S OF CTR. MW.</u>	<u>1310</u> <del>1309</del>	<u>117.9</u>	<u>22.8</u>	<u>96.0</u>	<u>C</u>	<u>90</u>	

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <u>Tom Phillips</u>	Date: _____	Reviewed By: _____	Date: _____
---	-------------	--------------------	-------------





**DAILY FIELD REPORT**

Project Name: <i>B-850 SOIL REMEDIATION</i>		Report #: _____	Date: <i>11-23 TO 11-25-09</i>
Field Rep: <i>Tom Williams</i>		Project Number: <i>LAW1276</i>	Page _____ of _____
Contractor: <i>CERRADO</i>		Project Manager: _____	
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench
	<input checked="" type="checkbox"/> Other	Hours Charged:	<input checked="" type="checkbox"/> Full Time
			<input type="checkbox"/> Part Time
Contractor Representative: <i>ANDY DELL</i>		Conditions:	<input checked="" type="checkbox"/> Sunny
			<input type="checkbox"/> Windy
			<input type="checkbox"/> Hot
			<input type="checkbox"/> Mild
			<input type="checkbox"/> Cloudy
			<input type="checkbox"/> Rain
			<input checked="" type="checkbox"/> Cold
			<input type="checkbox"/> Fog

Comment/ Sketch:

*11-23-09*

*0900 RE SPREAD 10% CMT OUTER SHELL E. & W. SIDE  
CMT WT. 30%*

*1000 MIX & REMIX & COMPACT*

*1100 SPAD 10% CMT WT 33% BETWEEN CTR & N. MONITORING  
WELLS*

*1115 MIX & REMIX & COMPACT*

*1130 SOIL SAMPLE C41. BAK.*

*1200 DENSITY TEST.*

*1400 SPAD 10% CMT N. OF N. MW. WT. 31%*

*1430 MIX & REMIX*

*1530 COMPACT.*

*SES = START OVER EX IN SECTOR A3-2A, A3-1A & CUT  
IN FEED TRAIL*

*11-24-09*

*0730 SES PLACED LIFT ON PAR. CLEAN SOIL FROM CTR MW. SOUTH.  
& CONTAMINATED SOIL FROM CTR. MW. NORTH.*

*1200 SPAD 10% CMT N. OF N. MW. CMT. WT. 30%*

*1245 MIX & REMIX*

*1430 COMPACT MIX SOIL ± 300 C40. TREATED TODAY.*

*SES CONTINUES TO EX. SOIL FROM SECTOR A3-2A & A3-1A.*

*11-25-09*

*GRiffin ON SITE TO FIX MIXER*

*SES HYDRO SEED E. SLOPE OF SECTOR A-X & CONTINUES TO  
EXCAVATE SOIL FROM SECTOR A3-2A & A3-1A & STOCK  
PILE SPOILS IN SECTOR A-X*

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <i>[Signature]</i>	Date: _____	Reviewed By: _____	Date: _____
--	-------------	--------------------	-------------



DAILY FIELD REPORT

Project Name: <b>B-850 SOIL REMEDIATION</b>		Report #:	Date: <b>11-23-09</b>
Field Rep: <b>Ty Phillips</b>		Project Number: <b>LAW1276</b>	Page _____ of _____
Contractor: <b>BEARUDO</b>		Project Manager:	
Scope of Work:	<input type="checkbox"/> Mass Grading <input type="checkbox"/> Pavement <input type="checkbox"/> Utility Trench <input type="checkbox"/> Other	Hours Charged:	<input type="checkbox"/> Full Time <input type="checkbox"/> Part Time
Contractor Representative:		Conditions:	<input type="checkbox"/> Sunny <input type="checkbox"/> Windy <input type="checkbox"/> Hot <input type="checkbox"/> Mild <input type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input type="checkbox"/> Cold <input type="checkbox"/> Fog

A-

Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture
	<b>111609-01 BAN SANDY SILT W/SS</b>			<input type="checkbox"/> 90%	<input type="checkbox"/> Opt. + 2%
	<b>PLUS 10% LMT</b>	<b>106.5</b>	<b>18.5</b>	<input type="checkbox"/> 95%	<input type="checkbox"/> Opt. + 2% to 5%
				<input type="checkbox"/> Other:	<input type="checkbox"/> Other:

**MW = MONITORING WELL**

Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
<b>1</b>	<b>287' W OF N. MW</b>	<b>1300</b>	<b>116.7</b>	<b>20.0</b>	<b>97.3</b>	<b>A</b>	<b>91</b>	

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

**This DFR is Preliminary** - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

**This DFR is Final** - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: _____	Date: _____	Reviewed By: _____	Date: _____
-----------------------------	-------------	--------------------	-------------



**DAILY FIELD REPORT**

Project Name: <u>B-850 Soil Remediation</u>		Report #:	Date: <u>11-30 to 12-1-09</u>
Field Rep: <u>Tommy Phillips</u>		Project Number: <u>12/12/09</u>	Page <u>1</u> of <u>2</u>
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading <input type="checkbox"/> Pavement <input type="checkbox"/> Utility Trench <input checked="" type="checkbox"/> Other	Hours Charged:	<input checked="" type="checkbox"/> Full Time <input type="checkbox"/> Part Time
Contractor: <u>CEMUND</u>	Conditions:	<input checked="" type="checkbox"/> Sunny <input type="checkbox"/> Windy <input type="checkbox"/> Hot <input type="checkbox"/> Mild <input type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input checked="" type="checkbox"/> Cold <input type="checkbox"/> Fog	
Contractor Representative: <u>ANDY DELL</u>		Project Manager:	

Comment/Sketch: \* 11-30-09 \*

0900 SPAD 10% CMT WT 31# ON S. OUTER SHELL  
 1000 MIX & REMIX  
 1110 SOIL SAMPLE CYL BAR & START COMPACTION  
 1200 DENSITY TEST  
 1300 SPAD 10% CMT WT. 30# BETWEEN N. & CTR MONITORING WELLS  
 1400 MIX & REMIX  
 1430 COMPACT  
 1500 DENSITY TEST

12-1-09

0900 DEPTH OF LIFT CHECK BY SCS ±14"  
 0900 10% CMT WT. 31#  
 1000 MIX & REMIX CHECK CMT. WT. 33#  
 1100 SOIL SAMPLE FOR CYL BAR.  
 1115 COMPACT  
 1200 DENSITY TEST  
 1300 CMT WT. CHECK 31#  
 1440 SOIL SAMPLE CYL BAR.  
 1515 DENSITY TEST

SCS INSTALL WADDLES & HYDRO SEED IN SECTOR A-3 & A-4  
 & STARTED BACK FILL OF 6' PIT IN SECTOR A-4

12-2-09

0900 SCS PL. LIFT ON PAD IN SECTOR AX  
 GRIFFIN FIXED SPREADER TRUCK AUGER BEARING.  
 SCS STARTED REMOVING HAUL ROAD BEHIND B-850  
 & RD. AROUND B-850

0930 SPAD 10% CMT WT 30# W. SIDE OUTER SHELL & TIE IN  
 1000 MIX & REMIX & COMPACT  
 1035 MIXER BROKE 11 LUGS BROKE ON RT. FRT. WHEEL  
 1220 DENSITY TEST  
 1400 MIXER FIXED  
 1430 MIX PAD FOR CTR MONITORING WELL  
 1445 DENSITY TEST ON 6' PIT IN SECTOR A-4  
 1500 SCS BACKFILL 6" LIFT AROUND CTR M.W.  
 1530 COMPACT 6" LIFT.

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of these operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <u>[Signature]</u>	Date: _____	Reviewed By: _____	Date: _____
--	-------------	--------------------	-------------



**DAILY FIELD REPORT**

Report #: <b>B 583005</b>		Date: <b>11/2/09</b>	
Project Name: <b>LNL Site 3W B850 Soil R.</b>		Project Number: <b>LAW 1278</b>	
Field Rep: <b>Robert Wibe</b>		Project Manager: <b>Cal Dickerman</b>	
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench
Contractor:		Hours Charged:	<input checked="" type="checkbox"/> Full Time
Contractor Representative:		Conditions:	<input checked="" type="checkbox"/> Sunny
			<input type="checkbox"/> Windy
			<input type="checkbox"/> Hot
			<input checked="" type="checkbox"/> Mild
			<input type="checkbox"/> Cloudy
			<input type="checkbox"/> Rain
			<input type="checkbox"/> Cold
			<input type="checkbox"/> Fog

Comment/ Sketch

**11/2/09 Mon**

- Break #37a @ 5 days 350 psi 9 am
  - #38a @ 5 days 280 psi 9:30 am
  - #39a @ 4 days 230 psi 9:45 am
  - Sample @ 1:30 pm #40a @ ~~2:30 pm~~ 2:30 pm, #40b 2:45 pm
  - moist. cont.
- Sunny 60° F

**11/3/09 Tue**

- Sample @ 1 pm #41a 2 pm, #41b 2:15 pm
- Sunny 60° F

**11/4/09 Wed**

- Break #37b @ 7 days 410 psi Max 9 am
  - #38b @ 7 days 360 psi 9:30 am
  - Sample @ 11 am #42a 11:45 am, #42b 12:15 pm
  - Check point
  - Sample @ 2:30 pm #43a 3:30 pm, #43b 3:45 pm
- Sunny 60° F

**11/5/09 Thu**

- Break #39b @ 1 day 280 psi 2 pm
- #40a @ 3 days 110 psi 2:30 pm
- #41a @ 2 days 260 psi 2:45 pm

Sunny 60° F

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

**This DFR is Preliminary** - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

**This DFR is Final** - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative:

Date: **11/5/09**

Reviewed By:

Date:

Date	Density Designation for Cement Treated. Fill in area Ax	Location: Northing / Easting	Elevation MSL	Wet Den.	Dry Den.	% Moist	90% min.
8/24/2009	lift #14 51' east of MW 11:10am		1294	116.4	95.6	21.7	93.00
8/24/2009	lift #14 70' west of MW 4:15pm		1294	119.3	99.4	20	95.00
8/25/2009	lift #15 35' east of MW 11:10am		1295	119.4	102.1	16.9	95.00
8/25/2009	monit. Wells (MW) 1:30pm		1295	116.8	99.5	17.4	93.00
8/25/2009	lift #15 50' north of MW 4:30pm	DUPLICATE	1295	119.5	101	18.3	95.00
8/27/2009	lift #16 80' north of MW 9:35am	elevations based on GPS	1293	121.5	101.8	19.4	92.00
8/27/2009	60' east of MW - 10% shell - 10:35am		1288	121	99.8	21.3	92.00
8/27/2009	at MW 1pm		1293	121.4	105.4	15.2	91.00
8/27/2009	lift #16 45' south MW 2:50pm		1293	119.9	103.8	15.5	90.00
8/31/2009	lift #17 96' west NW of MW 12:40pm			120.8	102.8	17.5	92.00
9/1/2009	lift #17 60' west SW of MW 11am			124.7	102.5	21.7	95.00
9/1/2009	lift #2 east side shell 10% cement 12:40pm			119.5	100.8	18.5	91
9/2/2009	lift #18 30' north NW of MW 9:30am			120.8	101.5	19	92.00
9/2/2009	at Monit. Wells 10:10am	DUPLICATE		115.5	97.6	18.4	92
9/2/2009	lift #18 40' south of MW 1pm			119.9	98.9	21.2	96.00
9/9/2009	lift #4 east side shell 10% cement 9:10am			120.1	100	20.1	95.00
9/9/2009	lift #19 80' west SW of MW 2:25pm			119	100.2	18.8	90
9/10/2009	at MW lift #4 10:35am			119.5	100.5	18.9	91.00
9/10/2009	at MW lift #5 12:15pm			119.2	100.9	18.1	91.00
9/10/2009	east side shell 10% cement 4:15pm			122.4	100	22.4	97
9/15/2009	60' south SW of MW 3:15pm			116.7	96.3	21.2	93.00
9/15/2009	4' N of N monit. Well 3:30pm			115.9	95.1	21.9	92.00
9/16/2009	41' east of MW at east side shell 10:15am			119.4	98.4	21.4	94.00
10/28/2009	shell 10:30am		1303	119.3	96.5	23.6	94
10/28/2009	1:20pm			119.9	96.1	24.8	96.00
10/29/2009	50' west of MW on shell 10:30am	DUPLICATE	1304	120	98.3	22.1	96.00
10/29/2009	33' south of MW on shell 4:30am		1304	121	100.1	20.9	96
11/2/2009	30' south of MW on shell 2:30pm	DUPLICATE	1304	118.9	95.3	24.8	94.00
11/2/2009	at MW 3pm		1304	121.2	99.9	21.3	92.00
11/2/2009	40' NW of MW 4:45pm		1304	115.4	95.1	21.3	88
11/3/2009	<b>Retest of #3</b> 11/2/09 8am		1304	119.9	98.4	21.6	91.00
11/3/2009	18' south of MW 8am	DUPLICATE	1304	120	100	20	91.00
11/3/2009	96' west of MW 1:45pm	DUPLICATE	1304	121.3	103.4	17.3	96
11/3/2009	21' south of MW 2pm	DUPLICATE	1304	116.8	93.8	24.5	93



## Break Log

\*Test stopped due to limit of machine  
100psi min.

**CONSOLIDATED ENGINEERING  
LABORATORIES**

LLNL Site 300 B-850 Soil Remediation  
B-583005

Sample Date time molded	Sample 4" diam.	Break Date time	Sample Location/ Time/ %cement	unit wt. wet	Max Load (lbs)	Test Strength (psi)	moist. C.
8/25/09 11:30am	26a	8/27/09 8:45am	Ax - lift #15/ 10:50am/ 5%	119.40	3768	300	15.70%
8/25/09 11:50am	26b	9/1/09 7:45am	Ax - lift #15/ 10:50am/ 5%	119.40	4323	340	15.70%
8/25/09 4:10pm	27a	8/27/09 9am	Ax - lift #15/ 3:30pm/ 5%	119.50	3014	240	15.10%
8/25/09 4:30pm	27b	9/1/09 8am	Ax - lift #15/ 3:30pm/ 5%	119.50	4258	340	15.10%
8/27/09 9:40am	28a	8/31/09 8:50am	Ax - lift #16/ 9am/ 5%	121.50	3229	260	17.00%
8/27/09 10am	28b	9/3/09 10:20am	Ax - lift #16/ 9am/ 5%	121.50	3264	260	17.00%
8/27/09 10:40am	29a	8/31/09 9:10am	east side shell/ 10:20am/ 10%	121.00	3486	280	21.70%
8/27/09 11am	29b	9/3/09 10am	east side shell/ 10:20am/ 10%	121.00	5104	410*	21.70%
8/31/09 12:50pm	30a	9/3/09 10:40am	Ax - lift #17/ 12:10pm/ 5%	120.80	2615	210	14.40%
8/31/09 1:10pm	30b	9/8/09 12pm	Ax - lift #17/ 12:10pm/ 5%	120.80	2770	220	14.40%
9/1/09 12:50pm	31a	9/3/09 11am	east side shell/ 11:50am/ 10%	119.50	3050	240	21.20%
9/1/09 1:05pm	31b	9/8/09 12:20pm	east side shell/ 11:50am/ 10%	119.50	2852	230	21.20%
9/2/09 9:40am	32a	9/8/09 1:15pm	Ax - lift #18/ 9am/ 5%	120.80	2807	220	18.70%
9/2/09 10am	32b	9/9/09 10am	Ax - lift #18/ 9am/ 5%	120.80	2130	170	18.70%
9/2/09 1:10pm	33a	9/8/09 2:20pm	Ax - lift #18/ 12pm/ 5%	119.90	2422	190	20.10%
9/2/09 1:30pm	33b	9/9/09 10:20am	Ax - lift #18/ 12pm/ 5%	119.9	3264	260	20.10%
9/9/09 9:45am	34a	9/14/09 8:30am	east side shell/ 8:45am/ 10%	120.10	4439	350	18.20%
9/9/09 10am	34b	9/16/09 8am	east side shell/ 8:45am/ 10%	120.10	5104	410*	18.20%
9/9/09 2:45pm	35a	9/14/09 9am	Ax - lift #19/ 1:45pm/ 5%	119	1556	120	21.70%
9/9/09 3pm	35b	9/16/09 8:30am	Ax - lift #19/ 1:45pm/ 5%	119.00	3143	250	21.70%
9/16/09 10:30am	36a	9/21/09 8:45am	east side shell/ 9:30am/ 10%	119.40	3951	310	16.60%
9/16/09 11am	36b	9/23/09 9am	east side shell/ 9:30am/ 10%	119.4	5104	410*	16.60%
10/28/09 10:45am	37a	11/2/09 9am	shell/ 10:45am/ 10%	119.30	4388	350	23.60%
10/28/09 11am	37b	11/4/09 9am	shell/ 10:45am/ 10%	119.30	5104	410*	23.60%
10/28/09 1:30pm	38a	11/2/09 9:30am	Ax/ 12:45pm/ 5%	119.9	3471	280	22.00%
10/28/09 2pm	38b	11/4/09 9:30am	Ax/ 12:45pm/ 5%	119.90	4489	360	22.00%
10/29/09 10:30am	39a	11/2/09 9:45am	Ax/ 9:30am/ 5%	120.00	2933	230	21.90%
10/29/09 11am	39b	11/5/09 2pm	Ax/ 9:30am/ 5%	120.00	3479	280	21.90%
11/02/09 2:30pm	40a	11/5/09 2:30pm	shell/ 1:30am/ 10%	118.9	1348	110	23.40%
11/02/09 2:45pm	40b		shell/ 1:30am/ 10%	118.90			23.40%
11/3/09 2pm	41a	11/5/09 2:45pm	Ax/ 1pm/ 5%	116.80	3300	260	23.70%
11/3/09 2:15pm	41b		Ax/ 1pm/ 5%	116.8			23.70%
11/4/09 11:45am	42a		shell/ 11am/ 10%	116.80			21.40%
11/4/09 12:15pm	42b		shell/ 11am/ 10%	116.80			21.40%
11/4/09 3:30pm	43a		Ax/ 2:30pm/ 5%	120.8			24.00%
11/4/09 3:45pm	43b		Ax/ 2:30pm/ 5%	120.8			24.00%



DAILY FIELD REPORT

Report #: B 583005		Date: 11/9-12/09	
Project Name: LNL Site 300 B 850 Soil R.		Project Number: LAW 1278	
Field Rep:		Project Manager: Cal Dickerman	
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading <input type="checkbox"/> Pavement <input type="checkbox"/> Utility Trench <input type="checkbox"/> Other	Hours Charged:	<input checked="" type="checkbox"/> Full Time <input type="checkbox"/> Part Time
Contractor: Cerrudo	Conditions:	<input checked="" type="checkbox"/> Sunny <input type="checkbox"/> Windy <input type="checkbox"/> Hot <input type="checkbox"/> Mild	
Contractor Representative: Andy Bell		<input type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input checked="" type="checkbox"/> Cold <input type="checkbox"/> Fog	

Comment/Sketch: 11/9/09 Mon

- Break #40b @ 7 days 290 psi 1pm
- #42a @ 5 days 230 psi 1:30pm
- #43a @ 5 days 210 psi 2pm
- Sample @ 10:45 AM #44a 11:30 AM, #44b 11:40 AM
- Sample @ 10:45 AM #45a 12 pm, #45b 12:30 pm
- sand cone
- compaction tests at V-ditch Sunny 55° F

---

11/10/09 Tue

- Break #41b @ 7 days 330 psi Duplicate
- Sample @ 10:30 AM #46a 11 AM, #46b 11:20 AM
- V-ditch obs. - rock dams 2' high, approx. 40' apart Sunny 55° F

---

11/11/09 Wed

- Break #42b @ 7 days 370 psi 12 pm
- #43b @ 7 days 290 psi 12:20 pm
- Sample @ 9:30 AM #47a 10:30 AM, #47b 11 AM
- V-ditch obs. compaction of 20' long area along south side of road to B-850, one lift completed, will cont. tomorrow Sunny 55° F

---

11/12/09 Thu

- Break #44a @ 3 days 9 AM 290 psi
- #45a @ 3 days 9:20 AM 190 psi
- #46a @ 2 days 9:40 AM 270 psi
- Sample @ 9:30 AM #48a 10 AM, #48b 10:20 AM

Sunny 55° F

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative:	Date: 11/12/09	Reviewed By:	Date:
-----------------------	----------------	--------------	-------





**DAILY FIELD REPORT**

Report #: **B 583005** Date: **11/9/09**  
 Project Name: **LLNL site 300 B850 Soil R.** Project Number: **LAW 1278** Page **1** of **1**  
 Field Rep: **Robert Uribe** Project Manager: **Cel Dickerman**

Scope of Work:  Mass Grading  Pavement  Utility Trench  Other  
 Hours Charged: \_\_\_\_\_  Full Time  Part Time

Contractor: **Carrudo** Conditions:  Sunny  Windy  Hot  Mild  
 Contractor Representative: **Andy Bell**  Cloudy  Rain  Cold  Fog

Equipment Type Number  
 Compaction **Jumping Jack** Density Testing Equipment  Nuclear Type: **Trox**  
 Moving \_\_\_\_\_  Tube  
 Water \_\_\_\_\_  Sand Cone  
 Support \_\_\_\_\_ Fill Source  Native on site  
 \_\_\_\_\_  Import

Plan Engineer Date  
 Civil \_\_\_\_\_  
 Structural \_\_\_\_\_  
 Geotech \_\_\_\_\_  
 Fill Location: **west side of V-ditch at SE area of Ax**

Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture
071409-01	Bm sandy silt w/SS	114.5	14.5	<input checked="" type="checkbox"/> 90%	<input type="checkbox"/> Opt. + 2%
				<input type="checkbox"/> 95%	<input type="checkbox"/> Opt. + 2% to 5%
<del>5071026</del>	<del>Tan Clay AB</del>	<del>138.0</del>	<del>5.0</del>	<input type="checkbox"/> Other:	<input checked="" type="checkbox"/> Other: <b>overopt.</b>

Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
1	45' E of NC7-09 MW	-2' FSG		14.9	105.2	071409-01	92	
2	40' E "	-1.5' FSG		15.7	103.5		90	
3	45' E "	-1' FSG		15.2	103.1		90	
4	40' E "	2' FSG		14.6	106.3		93	

Comment/ Sketch: **AB cover around pipe was compacted w/ jumping jack**

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: **[Signature]** Date: **11/9/09** Reviewed By: \_\_\_\_\_ Date: \_\_\_\_\_



**DAILY FIELD REPORT**

Report #: <b>B 583005</b>		Date: <b>11/9/09</b>						
Project Name: <b>LWL site 300 B850 Soil R.</b>		Project Number: <b>LAW 1278</b>						
Field Rep: <b>Robert Uribe</b>		Project Manager: <b>Cal Dickerman</b>						
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading <input type="checkbox"/> Pavement <input type="checkbox"/> Utility Trench <input type="checkbox"/> Other	Hours Charged:	<input checked="" type="checkbox"/> Full Time <input type="checkbox"/> Part Time					
Contractor: <b>Carudo</b>	Conditions:	<input checked="" type="checkbox"/> Sunny	<input type="checkbox"/> Windy <input type="checkbox"/> Hot <input type="checkbox"/> Mild					
Contractor Representative: <b>Andy Bell</b>		<input type="checkbox"/> Cloudy	<input type="checkbox"/> Rain <input checked="" type="checkbox"/> Cold <input type="checkbox"/> Fog					
Equipment	Type	Number	Density Testing Equipment					
Compaction	<b>Rex</b>			<input type="checkbox"/> Nuclear Type: <input type="checkbox"/> Tube				
Moving			<input checked="" type="checkbox"/> Sand Cone					
Water			Fill Source					
Support				<input checked="" type="checkbox"/> Native <b>on site</b> <input type="checkbox"/> Import				
Plan	Engineer	Date	Fill Location: <b>Ax</b>					
Civil								
Structural								
Geotech								
Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture			
<b>080409-01</b>	<b>Brn sandy silt w/SS plus 5% cement</b>	<b>111.5</b>	<b>17.5</b>	<input checked="" type="checkbox"/> 90% <input type="checkbox"/> 95% <input type="checkbox"/> Other:	<input type="checkbox"/> Opt. + 2% <input type="checkbox"/> Opt. + 2% to 5% <input checked="" type="checkbox"/> Other: <b>over opt.</b>			
Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
<b>1</b>	<b>approx 30' NW of MWells</b>	<b>1305'</b>	<b>125.6</b>	<b>22.6</b>	<b>102.4</b>	<b>080409-01</b>	<b>92</b>	
Comment/ Sketch:								

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

**This DFR is Preliminary** - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

**This DFR is Final** - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative:	Date: <b>11/9/09</b>	Reviewed By: _____	Date: _____
-----------------------	----------------------	--------------------	-------------



**CONSOLIDATED ENGINEERING  
LABORATORIES**

DATE: 11/9/09  
 PROJECT #: LAW 1278  
 COMPACTION SPEC: 90  
 MOISTURE SPEC: over opt. moist.

INSPECTOR: Robert U. / Tony P.  
 PROJECT NAME: LLNL Site 300 B 850 Soil #  
 TEST LOCATION: Ax

**SAND CONE TESTING**

A	WT of cone, jar, sand - Before	<u>6875.2</u>	g
B	WT of cone, jar, sand - After	<u>3841.1</u>	g
C	WT of sand in cone	<u>1580</u>	g
D	WT of sand used	<u>3034.1</u>	g A - B
E	WT of sand in hole	<u>1454.1</u>	g D - C
F	Density of sand	<u>89.6</u>	pcf
G	Volume of hole	<u>16.2 / 0.0358</u>	cf E ÷ F
H	Gross WT of excavated soil + TARE	<u>                    </u>	lbs
I	WT of TARE #2	<u>138.4</u>	lbs
J	Net WT of soil	<u>2038.9 / 4.495</u>	lbs H - I
K	WT Density	<u>125.6</u>	pcf J ÷ G
L	Soil + TARE (Wet)	<u>1344.2</u>	lbs
M	TARE #2	<u>138.4</u>	lbs
N	Soil + TARE (Dry)	<u>1122.3</u>	lbs
O	WT of Water	<u><del>222.1</del> 221.9</u>	lbs L - N
P	WT of Soil	<u>983.9</u>	lbs N - M
Q	Moisture Content	<u>22.6</u>	% O ÷ P
	Optimum Moisture Content	<u>                    </u>	%
R	Dry Density	<u>102.4</u>	pcf K ÷ (I + Q)
S	Lab Maximum (Lab No. <u>                    </u> )	<u>                    </u>	pcf
T	Percent Compaction	<u>                    </u>	% R ÷ S

Weight = WT  
Cubic Feet = cf

Pounds = lbs

Grams = G

Pounds per Cubic Feet = pcf  
Conversion Grams ÷ 453.6 = lbs.

## Break Log

\*Test stopped due to limit of machine

100psi min.

**CONSOLIDATED ENGINEERING  
LABORATORIES**

LLNL Site 300 B-850 Soil Remediation

B-583005

Sample Date time molded	Sample 4" diam.	Break Date time	Sample Location/ Time/ %cement	unit wt. wet	Max Load (lbs)	Test Strength (psi)	moist. C.
8/25/09 11:30am	26a	8/27/09 8:45am	Ax - lift #15/ 10:50am/ 5%	119.40	3768	300	15.70%
8/25/09 11:50am	26b	9/1/09 7:45am	Ax - lift #15/ 10:50am/ 5%	119.40	4323	340	15.70%
8/25/09 4:10pm	27a	8/27/09 9am	Ax - lift #15/ 3:30pm/ 5%	119.50	3014	240	15.10%
8/25/09 4:30pm	27b	9/1/09 8am	Ax - lift #15/ 3:30pm/ 5%	119.50	4258	340	15.10%
8/27/09 9:40am	28a	8/31/09 8:50am	Ax - lift #16/ 9am/ 5%	121.50	3229	260	17.00%
8/27/09 10am	28b	9/3/09 10:20am	Ax - lift #16/ 9am/ 5%	121.50	3264	260	17.00%
8/27/09 10:40am	29a	8/31/09 9:10am	east side shell/ 10:20am/ 10%	121.00	3486	280	21.70%
8/27/09 11am	29b	9/3/09 10am	east side shell/ 10:20am/ 10%	121.00	5104	410*	21.70%
8/31/09 12:50pm	30a	9/3/09 10:40am	Ax - lift #17/ 12:10pm/ 5%	120.80	2615	210	14.40%
8/31/09 1:10pm	30b	9/8/09 12pm	Ax - lift #17/ 12:10pm/ 5%	120.80	2770	220	14.40%
9/1/09 12:50pm	31a	9/3/09 11am	east side shell/ 11:50am/ 10%	119.50	3050	240	21.20%
9/1/09 1:05pm	31b	9/8/09 12:20pm	east side shell/ 11:50am/ 10%	119.50	2852	230	21.20%
9/2/09 9:40am	32a	9/8/09 1:15pm	Ax - lift #18/ 9am/ 5%	120.80	2807	220	18.70%
9/2/09 10am	32b	9/9/09 10am	Ax - lift #18/ 9am/ 5%	120.80	2130	170	18.70%
9/2/09 1:10pm	33a	9/8/09 2:20pm	Ax - lift #18/ 12pm/ 5%	119.90	2422	190	20.10%
9/2/09 1:30pm	33b	9/9/09 10:20am	Ax - lift #18/ 12pm/ 5%	119.9	3264	260	20.10%
9/9/09 9:45am	34a	9/14/09 8:30am	east side shell/ 8:45am/ 10%	120.10	4439	350	18.20%
9/9/09 10am	34b	9/16/09 8am	east side shell/ 8:45am/ 10%	120.10	5104	410*	18.20%
9/9/09 2:45pm	35a	9/14/09 9am	Ax - lift #19/ 1:45pm/ 5%	119	1556	120	21.70%
9/9/09 3pm	35b	9/16/09 8:30am	Ax - lift #19/ 1:45pm/ 5%	119.00	3143	250	21.70%
9/16/09 10:30am	36a	9/21/09 8:45am	east side shell/ 9:30am/ 10%	119.40	3951	310	16.60%
9/16/09 11am	36b	9/23/09 9am	east side shell/ 9:30am/ 10%	119.4	5104	410*	16.60%
10/28/09 10:45am	37a	11/2/09 9am	shell/ 10:45am/ 10%	119.30	4388	350	23.60%
10/28/09 11am	37b	11/4/09 9am	shell/ 10:45am/ 10%	119.30	5104	410*	23.60%
10/28/09 1:30pm	38a	11/2/09 9:30am	Ax/ 12:45pm/ 5%	119.9	3471	280	22.00%
10/28/09 2pm	38b	11/4/09 9:30am	Ax/ 12:45pm/ 5%	119.90	4489	360	22.00%
10/29/09 10:30am	39a	11/2/09 9:45am	Ax/ 9:30am/ 5%	120.00	2933	230	21.90%
10/29/09 11am	39b	11/5/09 2pm	Ax/ 9:30am/ 5%	120.00	3479	280	21.90%
11/02/09 2:30pm	40a	11/5/09 2:30pm	shell/ 1:30am/ 10%	118.9	1348	110	23.40%
11/02/09 2:45pm	40b	11/9/09 1pm	shell/ 1:30am/ 10%	118.90	3651	290	23.40%
11/3/09 2pm	41a	11/5/09 2:45pm	Ax/ 1pm/ 5% DUPLICATE	116.80	3300	260	23.70%
11/3/09 2:15pm	41b	11/10/09 12pm	Ax/ 1pm/ 5% DUPLICATE	116.8	4149	330	23.70%
11/4/09 11:45am	42a	11/9/09 1:30pm	shell/ 11am/ 10%	116.80	2926	230	21.40%
11/4/09 12:15pm	42b	11/11/09 12pm	shell/ 11am/ 10%	116.80	4105	370	21.40%
11/4/09 3:30pm	43a	11/9/09 2pm	Ax/ 2:30pm/ 5%	120.8	2585	210	24.00%
11/4/09 3:45pm	43b	11/11/09 12:20pm	Ax/ 2:30pm/ 5%	120.8	3586	290	24.00%







DAILY FIELD REPORT

Report#: <b>B 583005</b>		Date: <b>11/16-19/09</b>	
Project Name: <b>LLNL Site 300 B850 Soil R.</b>		Project Number: <b>LAW 1278</b>	
Field Rep: <b>Robert Uribe</b>		Project Manager: <b>Cal Dickerman</b>	
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench
Contractor:	<b>Cerrudo</b>		
Contractor Representative:	<b>Andy Bell</b>		
Hours Charged:	<input checked="" type="checkbox"/> Full Time	<input type="checkbox"/> Part Time	
Conditions:	<input checked="" type="checkbox"/> Sunny	<input type="checkbox"/> Windy	<input type="checkbox"/> Hot
	<input type="checkbox"/> Cloudy	<input type="checkbox"/> Rain	<input checked="" type="checkbox"/> Cold

Comment/ Sketch:

**11/16/09 Mon**

- Break #44b @ 7 days 360 psi 12 pm
- #45b @ 7 days 220 psi 12:20 pm
- #47a @ 5 days 130 psi 12:40 pm
- #48a @ 4 days 140 psi 1 pm
- Curve Sunny 55° F
- Sample @ 1:30 pm #49a 2pm, #49b 2:20pm

**11/17/09 Tue**

- Break #46b @ 7 days 390 psi 10 AM
- Sample @ 1 pm #50a 2:30 pm, #50b 3:50 pm
- Sunny 55° F

**11/18/09 Wed**

- Break #47b @ 7 days 180 psi 10 AM
- Sunny 55° F

**11/19/09 Thu**

- Break #48b @ 7 days 170 psi 8:30 AM
- #49a @ 3 days 250 psi 8:50 AM
- #50a @ 2 days 360 psi 9:10 am
- Sample @ 12 pm #51a 12:30 pm, #51b 1 pm
- Sand core

Sunny 55° F

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative:	Date: <b>11/19/09</b>	Reviewed By: _____	Date: _____
-----------------------	-----------------------	--------------------	-------------









**DAILY FIELD REPORT**

Report #: **B 583005** Date: **11/19/09**  
 Project Name: **LNL Site 300 B850 Soil R.** Project Number: **LAW 1278** Page **1** of **1**  
 Field Rep: \_\_\_\_\_ Project Manager: **Cal Dickerman**

Scope of Work:  Mass Grading  Pavement  Utility Trench  Other  
 Hours Charged:  Full Time  Part Time

Contractor: **Cemuldo** Conditions:  Sunny  Windy  Hot  Mild  
 Contractor Representative: **Andy Bell**  Cloudy  Rain  Cold  Fog

Equipment	Type	Number	Density Testing Equipment	<input type="checkbox"/> Nuclear	Type:
Compaction				<input type="checkbox"/> Tube	
Moving			<input checked="" type="checkbox"/> Sand Cone		
Water			Fill Source	<input checked="" type="checkbox"/> Native <b>on site</b>	
Support				<input type="checkbox"/> Import	
Plan	Engineer	Date	Fill Location: <b>AX</b>		
Civil					
Structural					
Geotech					

Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture
111609-01	brn sandy silt w/SS plus 10% cement	<del>106.5</del> 106.5	<del>18.5</del> 18.5	<input checked="" type="checkbox"/> 90%	<input type="checkbox"/> Opt. + 2%
				<input type="checkbox"/> 95%	<input type="checkbox"/> Opt. + 2% to 5%
				<input type="checkbox"/> Other:	<input checked="" type="checkbox"/> Other: <b>above opt</b>

Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
1	21' south of center MW	+1308'	124.3	19.6	103.9	111609-01	98	

Comment/Sketch:

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

**This DFR is Preliminary** - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

**This DFR is Final** - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: Date: **11/19/09** Reviewed By: \_\_\_\_\_ Date: \_\_\_\_\_



**CONSOLIDATED ENGINEERING  
LABORATORIES**

DATE: 11/19/09  
 PROJECT #: LAW 1278  
 COMPACTION SPEC: 90  
 MOISTURE SPEC: above opt. Moist

INSPECTOR: Tony P. / R. Uribe  
 PROJECT NAME: LLNL site 300 B850 Soil R.  
 TEST LOCATION: Ax shell  
21' S of Central MW

**SAND CONE TESTING**

A	WT of cone, jar, sand - Before	<u>6902.1</u>	g
B	WT of cone, jar, sand - After	<u>3842.8</u>	g
C	WT of sand in cone	<u>1580</u>	g
D	WT of sand used	<u>3059.3</u>	g A - B
E	WT of sand in hole	<u>1479.3</u>	g D - C
F	Density of sand	<u>89.6</u>	pcf
G	Volume of hole	<u>16.510 / 0.0364</u>	cf E + F
H	Gross WT of excavated soil + TARE	_____	lbs
I	WT of TARE	_____	lbs
J	Net WT of soil	<u>2052.6 / 4.525</u>	lbs H - I
K	WT Density	<u>124.3</u>	pcf J ÷ G
L	Soil + TARE (Wet)	<u>901.7</u>	lbs
M	TARE <u>#6</u>	<u>137.2</u>	lbs
N	Soil + TARE (Dry)	<u>776.2</u>	lbs
O	WT of Water	<u>125.5</u>	lbs L - N
P	WT of Soil	<u>639.0</u>	lbs N - M
Q	Moisture Content	<u>19.6</u>	% O ÷ P
	Optimum Moisture Content	_____	%
R	Dry Density	<u>103.9</u>	pcf K ÷ (I + Q)
S	Lab Maximum	<u>106.5</u>	pcf
	(Lab No. <u>111609-01</u> )		
T	Percent Compaction	<u>98</u>	% R ÷ S

Weight = WT  
Cubic Feet = cf

Pounds = lbs

Grams = G

Pounds per Cubic Feet = pcf  
Conversion Grams ÷ 453.6 = lbs.

*Dirty*



Break Log

\*Test stopped due to limit of machine  
100psi min.

CONSOLIDATED ENGINEERING  
LABORATORIES

LLNL Site 300 B-850 Soil Remediation  
B-583005

Sample Date time molded	Sample 4" diam.	Break Date time	Sample Location/ Time/ %cement	unit wt. wet	Max Load (lbs)	Test Strength (psi)	moist. C.
11/9/09 11:30am	44a	11/12/09 9am	shell/ 10:45am/ 10%	116.50	3659	290	24.70%
11/9/09 11:40am	44b	11/16/09 12pm	shell/ 10:45am/ 10%	116.50	4533	360	24.70%
11/9/09 12pm	45a	11/12/09 9:20am	Ax/ 10:45am/ 5%	116.40	2407	190	27.20%
11/9/09 12:30pm	45b	11/16/09 12:20pm	Ax/ 10:45am/ 5%	116.40	3371	270	27.20%
11/10/09 11am	46a	11/12/09 9:40am	shell/ 10:30am/ 10%	118.50	3443	270	25.10%
11/10/09 11:20am	46b	11/17/09 10am	shell/ 10:30am/ 10%	118.50	4892	390	25.10%
11/11/09 10:30am	47a	11/16/09 12:40pm	Ax/ 9:30am/ 5%	116.20	1681	130	23.20%
11/11/09 11am	47b	11/18/09 10am	Ax/ 9:30am/ 5%	116.20	2280	180	23.20%
11/12/09 10:30am	48a	11/16/09 1pm	Ax/ 9:30am/ 5%	114.70	1756	140	20.00%
11/12/09 11am	48b	11/19/09 8:30am	Ax/ 9:30am/ 5%	114.70	2130	170	20.00%
11/16/09 2pm	49a	11/19/09 8:50am	Ax/ 1:30pm/ 10%	117.80	3100	250	21.20%
11/16/09 2:20pm	49b	11/23/09 1pm	Ax/ 1:30pm/ 10%	117.8	4171	330	21.20%
11/17/09 2:30pm	50a	11/19/09 9:10am	Ax/ 1pm/ 10%	118.80	4533	360	17.20%
11/17/09 2:50pm	50b	11/24/09 9am	Ax/ 1pm/ 10%	118.80	4764	380	17.20%
11/19/09 12:30pm	51b	11/23/09 1:30pm	Ax/ 12pm/ 10%	117.90	3586	290	24.90%
11/19/09 1pm	51b	11/25/09 9am	Ax/ 12pm/ 10%	117.90	3922	310	24.90%
11/23/09 12pm	52a	11/25/09 9:30am	Ax/ 11:30am/ 10%	116.7	3029	240	21.10%
11/23/09 12:30pm	52b		Ax/ 11:30am/ 10%	116.70			21.10%



**DAILY FIELD REPORT**

Report #: <b>B583005</b>		Date: <b>11/23-25/09</b>	
Project Name: <b>LWL site 300 B880 Soil R.</b>		Project Number: <b>LAW 1278</b>	
Field Rep: <b>Robert Urbe</b>		Project Manager: <b>Cal Dickerman</b>	
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench
	<input type="checkbox"/> Other:	Hours Charged:	<input checked="" type="checkbox"/> Full Time
			<input type="checkbox"/> Part Time
Contractor:	<b>Cerrudo</b>		
Contractor Representative:	<b>Andy Bell</b>		
Conditions:	<input checked="" type="checkbox"/> Sunny	<input type="checkbox"/> Windy	<input type="checkbox"/> Hot
	<input type="checkbox"/> Cloudy	<input type="checkbox"/> Rain	<input checked="" type="checkbox"/> Cold
			<input type="checkbox"/> Mild
			<input type="checkbox"/> Fog

Comment/ Sketch: **11/23/09 Mon**

- Break #49b @ 7days 330 psi 1pm
- #51a @ 4days 290 psi 1:30pm
- Sample @ 11:30 am #52a 12pm, #52b 12:30pm
- Obs. of rock apron SW of MW NCT-61, rock apron was ~~redesigned~~ redesigned by L.Long w/ SCS, no spec associated with new design, SG underlying fabric was smooth and stiff
- sunny 55° F

**11/24/09 Tue**

- Break #50b @ 7days 380 psi 9AM
- sunny 60° F

**11/25/09 wed**

- Break #51b @ 6days 310 psi 9AM
- #52a @ 2days 240 psi 9:30am

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for the safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative:	Date: <b>11/25/09</b>	Reviewed By: _____	Date: _____
-----------------------	-----------------------	--------------------	-------------



**DAILY FIELD REPORT**

Report #: <b>B 583005</b>		Date: <b>11/30/09</b>	
Project Name: <b>LLNL Site 300 B850 Soil R.</b>		Project Number: <b>LAW 1278</b>	
Field Rep:		Project Manager: <b>Cal Dickerman</b>	
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility/Trench
	<input type="checkbox"/> Other	Hours Charged:	<input checked="" type="checkbox"/> Full Time
			<input type="checkbox"/> Part Time
Contractor: <b>Cerrudo</b>	Conditions:	<input checked="" type="checkbox"/> Sunny	<input type="checkbox"/> Windy
Contractor Representative: <b>Andy Bell</b>		<input type="checkbox"/> Cloudy	<input type="checkbox"/> Rain
		<input checked="" type="checkbox"/> Cold	<input type="checkbox"/> Mild
			<input type="checkbox"/> Fog

Comment/ Sketch:

Sample @ 11:30 am # S3a 12 pm  
 # S3b 12:30 pm  
 Break # S2b @ 7 days 330 psi 9am

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

**This DFR is Preliminary** - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

**This DFR is Final** - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative:	Date: <b>11/30/09</b>	Reviewed By:	Date:
-----------------------	-----------------------	--------------	-------



CONSOLIDATED ENGINEERING  
LABORATORIES

"Partners in Quality"

January 12, 2010

Mr. Steve Ellis  
Lawrence Livermore National Laboratory  
P.O. Box 808; L-871  
Livermore, California 94551-0808

Subject: LLNL B-850 Soil Remediation  
B850-S300  
Livermore, CA  
CEL Project #10-01280LAW & 10-01279LAW

**EARTHWORK AND LABORATORY TESTING SUMMARY**  
**December 1, 2009 thru December 31, 2009**

CEL representatives observed site operations and/or performed nuclear gauge moisture and density determinations on compacted soils at the above project from December 1, 2009 thru December 31, 2009. Laboratory testing was performed on soil samples from the site. Enclosed are the results of the field and laboratory testing.

It is the responsibility of LLNL to review and after consulting with SCS Engineers, approve these test results.

Respectfully submitted,  
**CONSOLIDATED ENGINEERING LABORATORIES**

Michael Wissink  
Project Manager

Eric J. Swenson, PE, GE  
Principal Geotechnical Engineer



Enclosures: Daily Field Reports  
Moisture/Density Curves  
Sand Cone Testing  
Moisture Content Summary  
Break Log Summary

Distribution: 1 PDF to Addressee, [ellis12@llnl.gov](mailto:ellis12@llnl.gov)

MW/EJS: pmf

R:\Geotech Projects by Number\LLNL\LLNL Bldg 850 Excavation and Remediation Plan - 95% Submittal\Monthly Summary Reports\12 - December Summary.doc





DAILY FIELD REPORT

Project Name: <b>LLNL site 300 B850 soil R.</b>		Report #: <b>B583005</b>	Date: <b>12/1-4/09</b>
Field Rep:		Project Number: <b>LAW 1280</b>	Page _____ of _____
Project Manager: <b>Cal Dickerman</b>		Scope of Work: <input checked="" type="checkbox"/> Mass Grading <input type="checkbox"/> Pavement <input type="checkbox"/> Utility Trench <input type="checkbox"/> Other	
Contractor: <b>Carrudo</b>		Hours Charged:	<input checked="" type="checkbox"/> Full Time <input type="checkbox"/> Part Time
Contractor Representative: <b>Andy Bell</b>		Conditions: <input checked="" type="checkbox"/> Sunny <input type="checkbox"/> Windy <input type="checkbox"/> Hot <input type="checkbox"/> Mild	
		<input type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input checked="" type="checkbox"/> Cold <input type="checkbox"/> Fog	

Comment/Sketch: **12/1/09 Tue**

sample @ 11am #54a 11:30 am

#54b 12 pm

sample @ 3pm #55a 3:30 pm

#55b 4 pm

Sunny 55° F

**12/2/09 Wed**

slow progress

Sunny 55° F

**12/3/09 Thu**

- sample @ 10:30 am #56a 11am #56b 11:30 am

- sample @ 3:45 pm #57a 4:15 pm

- Break #53a @ 3 days 250 psi 10 am

Sunny 55° F

**12/4/09 Fri**

Break #54a @ 3 days 210 psi 12:30 pm

Break #55a @ 3 days 190 psi 1 pm

sample @ 12:45 pm #58a 1:45 pm, #58b 2 pm

sample @ 3pm #59a 4pm, #59b 4:30 pm

Sunny 55° F

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for the safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <b>[Signature]</b>	Date: <b>12/4/09</b>	Reviewed By: _____	Date: _____
--	----------------------	--------------------	-------------

**Break Log**

\*Test stopped due to limit of machine  
100psi min.

**CONSOLIDATED ENGINEERING  
LABORATORIES**

LLNL Site 300 B-850 Soil Remediation  
B-583005

Sample Date time molded	Sample 4" diam.	Break Date time	Sample Location/ Time/ %cement	unit wt. wet	Max Load (lbs)	Test Strength (psi)	moist. C.
11/9/09 11:30am	44a	11/12/09 9am	shell/ 10:45am/ 10%	116.50	3659	<b>290</b>	24.70%
11/9/09 11:40am	44b	11/16/09 12pm	shell/ 10:45am/ 10%	116.50	4533	<b>360</b>	24.70%
11/9/09 12pm	45a	11/12/09 9:20am	Ax/ 10:45am/ 5%	116.40	2407	<b>190</b>	27.20%
11/9/09 12:30pm	45b	11/16/09 12:20pm	Ax/ 10:45am/ 5%	116.40	3371	<b>270</b>	27.20%
11/10/09 11am	46a	11/12/09 9:40am	shell/ 10:30am/ 10%	118.50	3443	<b>270</b>	25.10%
11/10/09 11:20am	46b	11/17/09 10am	shell/ 10:30am/ 10%	118.50	4892	<b>390</b>	25.10%
11/11/09 10:30am	47a	11/16/09 12:40pm	Ax/ 9:30am/ 5%	116.20	1681	<b>130</b>	23.20%
11/11/09 11am	47b	11/18/09 10am	Ax/ 9:30am/ 5%	116.20	2280	<b>180</b>	23.20%
11/12/09 10:30am	48a	11/16/09 1pm	Ax/ 9:30am/ 5%	114.70	1756	<b>140</b>	20.00%
11/12/09 11am	48b	11/19/09 8:30am	Ax/ 9:30am/ 5%	114.70	2130	<b>170</b>	20.00%
11/16/09 2pm	49a	11/19/09 8:50am	Ax/ 1:30pm/ 10%	117.80	3100	<b>250</b>	21.20%
11/16/09 2:20pm	49b	11/23/09 1pm	Ax/ 1:30pm/ 10%	117.8	4171	<b>330</b>	21.20%
11/17/09 2:30pm	50a	11/19/09 9:10am	Ax/ 1pm/ 10%	118.80	4533	<b>360</b>	17.20%
11/17/09 2:50pm	50b	11/24/09 9am	Ax/ 1pm/ 10%	118.80	4764	<b>380</b>	17.20%
11/19/09 12:30pm	51b	11/23/09 1:30pm	Ax/ 12pm/ 10%	117.90	3586	<b>290</b>	24.90%
11/19/09 1pm	51b	11/25/09 9am	Ax/ 12pm/ 10%	117.90	3922	<b>310</b>	24.90%
11/23/09 12pm	52a	11/25/09 9:30am	Ax/ 11:30am/ 10%	116.7	3029	<b>240</b>	21.10%
11/23/09 12:30pm	52b	11/30/09 9am	Ax/ 11:30am/ 10%	116.70	4163	<b>330</b>	21.10%
11/30/09 12pm	53a	12/3/09 10am	Ax/ 11:30am/ 10%	118.00	3193	<b>250</b>	23.60%
11/30/09 12:30pm	53b		Ax/ 11:30am/ 10%	118			23.60%
12/1/09 11:30pm	54a	12/4/09 12:30pm	Ax/ 11am/ 10%	119.30	2630	<b>210</b>	22.40%
12/1/09 12pm	54b		Ax/ 11am/ 10%	119.30			22.40%
12/1/09 3:30pm	55a	12/4/09 1pm	Ax/ 3pm/ 10%	118.6	2430	<b>190</b>	25.50%
12/1/09 4pm	55b		Ax/ 3pm/ 10%	118.60			25.50%
12/3/09 11am	56a		Ax/ 10:30am/ 10%	119.40			23.60%
12/3/09 11:30am	56b		Ax/ 10:30am/ 10%	119.40			23.60%
12/3/09 4:15pm	57		Ax/ 3:45pm/ 10%	121.70			23.00%
12/4/09 1:45pm	58a		Ax/ 12:45pm/ 10%	118.50			
12/4/09 2pm	58b		Ax/ 12:45pm/ 10%	118.50			
12/4/09 3:45pm	59a		Ax/ 3pm/ 10%	121.90			
12/4/09 4pm	59b		Ax/ 3pm/ 10%	121.9			



**DAILY FIELD REPORT**

Project Name: <u>B-850 SOIL REMEDIATION</u>		Report #:	Date: <u>11-30 TO 12-1-09</u>	
Field Rep: <u>TONY PHILLIPS</u>		Project Number: <u>LAU 1296</u>	Page <u>1</u> of <u>2</u>	
Project Manager:		Scope of Work:	Hours Charged:	
<input checked="" type="checkbox"/> Mass Grading <input type="checkbox"/> Pavement <input type="checkbox"/> Utility Trench <input checked="" type="checkbox"/> Other		<input checked="" type="checkbox"/> Full Time	<input type="checkbox"/> Part Time	
Contractor: <u>CERRUDO</u>		Conditions:	<input checked="" type="checkbox"/> Sunny	<input type="checkbox"/> Windy
Contractor Representative: <u>ANDY BELL</u>		<input type="checkbox"/> Cloudy	<input type="checkbox"/> Rain	<input checked="" type="checkbox"/> Cold <input type="checkbox"/> Fog

Comment/ Sketch: 11-30-09

0900 SPAD 10% CMT WT 31# ON S. OUTER SHELL  
 1000 MIX & REMIX  
 1110 SOIL SAMPLE C/L BAR & START COMPACT  
 1200 DENSITY TEST  
 1300 SPAD 10% CMT WT. 30# BETWEEN N. & CTR MONITORING WELLS  
 1400 MIX & REMIX  
 1430 COMPACT  
 1600 DENSITY TEST

12-1-09

0900 DEPTH OF LIFT CHECK BY SCS 31"  
 0900 10% CMT WT. 31#  
 1000 MIX & REMIX CHECK CMT. WT. 33#  
 1100 SOIL SAMPLE FOR C/L BAR.  
 1115 COMPACT  
 1200 DENSITY TEST  
 1300 CMT WT. CHECK 31"  
 1440 SOIL SAMPLE C/L BAR.  
 1515 DENSITY TEST

SCS INSTALL WADDLES & HYDRO SEED IN SECTOR A-3 & A-4  
 & STARTED BACK FILL OF 6" PIT IN SECTOR A-4

12-2-09

0900 SCS PL. LIFT ON PAD IN SECTOR AX  
 BRUFFIN FIXED SPREADER TACK AUGER BEARING.  
 SCS STARTED REMOVING HAUL ROAD BEHIND B-850  
 & RD. AROUND B-850

0930 SPAD 10% CMT WT 32# W. SIDE OUTER SHELL & TIE-IN  
 1000 MIX & REMIX & COMPACT  
 1035 MIXER BROKE 11 LOGS BROKE ON RT. FRT. WHEEL  
 1220 DENSITY TEST.  
 1400 MIXER FIXED  
 1430 MIX PAD FOR CTR MONITORING WELL  
 1445 DENSITY TEST ON 6" PIT IN SECTOR A-4  
 1500 SCS BACK FILL 6" LIFT AROUND CTR M.W.  
 1530 COMPACT 6" LIFT.

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <u>[Signature]</u>	Date: _____	Reviewed By: _____	Date: _____
--	-------------	--------------------	-------------



**DAILY FIELD REPORT**

Report #:		Date: 12-3 & 12-4-09	
Project Name: B-350 Soil Remediation		Project Number: LAW 1278	
Field Rep: Tony Phillips		Page 2 of 2	
Project Manager:		Scope of Work:	
<input checked="" type="checkbox"/> Mass Grading		<input type="checkbox"/> Pavement	
<input type="checkbox"/> Utility Trench		<input checked="" type="checkbox"/> Other	
Contractor: CERUDO		Hours Charged:	
Contractor Representative: ANDY BELL		<input checked="" type="checkbox"/> Full Time	
		<input type="checkbox"/> Part Time	
Conditions:		<input checked="" type="checkbox"/> Sunny	
		<input type="checkbox"/> Windy	
		<input type="checkbox"/> Hot	
		<input type="checkbox"/> Mild	
		<input type="checkbox"/> Cloudy	
		<input type="checkbox"/> Rain	
		<input checked="" type="checkbox"/> Cold	
		<input type="checkbox"/> Fog	

Comment/ Sketch: 12-3-09

0800 SPAD 10% CMT OVER LAST LIFT OF CONTAMINATED SOIL ON PAD IN SECTOR A-X WT. 32#

0830 MIX & REMIX PAD FOR BACK FILL AROUND CTR. MONITORING WELL

0900 BACK FILL AROUND CTR. M.W.

0900 MIX & REMIX PAD

1000 DENSITY TEST

1030 COMPACT PAD

1030 SOIL SAMPLE FOR CYL. BRK.

1100 DENSITY TEST

1120 CHECK WT. OF CMT. 31#

1145 DENSITY TEST.

1545 SOIL SAMPLE FOR CYL. BRK., MIXER BROKE TONGUE SWAPPED

1630 DENSITY TEST.

12-4-09

0700 SES CREW PLACED 3" LIFT (FINAL LIFT) OF CLEAN FILL OVER ENTIRE PAD IN SECTOR A-X. DEPTH VERIFIED BY SES USING PROBE MARKED @ 15". CREW ALSO ROUGH SHAPED 3:1 SLOPE ON E., S., & W. SIDE OF PAD GRIT-FIN - WELDED TONGUE BACK ON MIXER.

1030 SPAD CMT 10% WT 31#

1045 MIX & REMIX

1055 MIXER BROKE WELD DID NOT HOLD

1200 MIXER FIXED & BACK TO MAKING 10% CMT.

1250 SOIL SAMPLE FOR CYL. BRK

1300 COMPACT TREATED SOIL

1330 DENSITY TEST

1345 CHECK WT. ON CMT. 10% 30#

1500 SOIL SAMPLE CYL. BRK.

1545 DENSITY TEST.

1645 DENSITY TEST

SES CREW HYDROSEED A-3 & B-1 & A-2 SECTORS

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative:	Date: _____	Reviewed By: _____	Date: _____
-----------------------	-------------	--------------------	-------------



**DAILY FIELD REPORT**

Report #: \_\_\_\_\_ Date: 11-30 TO 12-5-09  
 Project Name: D-850 Soil Remediation Project Number: LA04781279 Page 4 of 2  
 Field Rep: Tony Phillips Project Manager: \_\_\_\_\_

Scope of Work:  Mass Grading  Pavement  Utility Trench  Other Hours Charged: \_\_\_\_\_  
 Full Time  Part Time  
 Contractor: CERRUDO Conditions:  Sunny  Windy  Hot  Mild  
 Cloudy  Rain  Cold  Fog  
 Contractor Representative: ANDY BELL

Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture
A - 09109-01	BAN SDY SKT W/SS 10% LMT	107.0	18.5	<input checked="" type="checkbox"/> 90%	<input type="checkbox"/> Opt. + 2%
B - 11609-01	" " " " " " DIRTY	106.5	18.5	<input type="checkbox"/> 95%	<input checked="" type="checkbox"/> Opt. + 2% to 5%
C - 071409-01	MIX BAN SDY SKT W/SS	114.5	14.5	<input type="checkbox"/> Other:	<input type="checkbox"/> Other:
MW = MONITORING WELLS					

Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
11-30-09								
1	± 30' SW OF CTR. MW	1312	118.0	19.4	98.8	A	92	
2	± 40' NW OF CTR. MW	"	119.8	18.6	101.0	B	95	
12-1-09								
1	± 60' W OF N. MW	<del>1313</del> 1313	119.3	22.2	97.6	B	92	
2	± 60' N OF CTR. MW	"	118.6	22.6	96.7	B	91	
12-2-09								
1	± 80' W OF CTR. MW	1313	119.5	21.7	98.2	A	92	
2	BA-4 PIT	3' SG	118.8	12.3	105.7	C	92	
12-3-09								
1	@ CTR. MW	1314	118.5	23.0	96.3	A	90	
2	± 70' W. NW. OF N. MW	"	119.4	23.4	96.8	A	90	
3	BA-4 PIT	2' SG	118.3	13.7	104.0	C	91	
4	± 6' W OF CTR. MW	1314	121.7	22.8	99.1	A	93	
12-4-09								
1	± 90' N. NW OF N. MW	1315	118.5	22.6	96.7	A	90	
2	± 40' N OF CTR. MW	"	121.9	21.5	103.0	A	94	
3	± 120' NW OF CTR. MW	"	118.4	20.4	98.3	A	92	

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: [Signature] Date: \_\_\_\_\_ Reviewed By: \_\_\_\_\_ Date: \_\_\_\_\_



**DAILY FIELD REPORT**

Report #:	Date: <u>12-9-09</u>
Project Name: <u>B-250 Soil Above DIA Area</u>	Project Number: <u>LAW1279</u>
Field Rep: <u>Tom D Phillips</u>	Page _____ of _____
Project Manager:	

Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench	<input checked="" type="checkbox"/> Other	Hours Charged:	<input checked="" type="checkbox"/> Full Time	<input type="checkbox"/> Part Time
----------------	--	-----------------------------------	---	---	----------------	---	------------------------------------

Contractor:	Conditions:	<input type="checkbox"/> Sunny	<input type="checkbox"/> Windy	<input type="checkbox"/> Hot	<input type="checkbox"/> Mild
Contractor Representative:	<input checked="" type="checkbox"/> Cloudy	<input type="checkbox"/> Rain	<input checked="" type="checkbox"/> Cold	<input type="checkbox"/> Fog	

Equipment	Type	Number	Density Testing Equipment	<input checked="" type="checkbox"/> Nuclear	Type: <u>MULLER</u>
Compaction	<u>BOMAB</u>	<u>1</u>	<input type="checkbox"/> Tube		
Moving	<u>LOADER</u>	<u>1</u>	<input type="checkbox"/> Sand Cone		
Water			Fill Source:	<input checked="" type="checkbox"/> Native	
Support			<input type="checkbox"/> Import		

Plan	Engineer	Date	Fill Location: <u>A-4 6' PIT</u>
Civil			
Structural			
Geotech			

Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture
<u>A-1</u>	<u>11409-01 MIX SANDY SILT w/SS</u>	<u>114.5</u>	<u>14.5</u>	<input checked="" type="checkbox"/> 90%	<input type="checkbox"/> Opt. + 2%
				<input type="checkbox"/> 95%	<input checked="" type="checkbox"/> Opt. + 2% to 5%
				<input type="checkbox"/> Other:	<input type="checkbox"/> Other:

Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
<u>1</u>	<u>A-4 PIT</u>	<u>-1'96</u>	<u>119.1</u>	<u>14.7</u>	<u>103.8</u>	<u>A</u>	<u>91</u>	
<u>2</u>	<u>A-4 PIT</u>	<u>FSG</u>	<u>118.3</u>	<u>13.0</u>	<u>104.6</u>	<u>A</u>	<u>91</u>	

Comment/Sketch:

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <u>Tom D Phillips</u>	Date: _____	Reviewed By: _____	Date: _____
---	-------------	--------------------	-------------



**DAILY FIELD REPORT**

Report #:		Date: 12-7 TO 12-10-09	
Project Name: B-850 SOIL REMEDIATION		Project Number: LAW 1279	
Field Rep: Tom Phillips		Page _____ of _____	
Project Manager:		Hours Charged:	
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench
Contractor: CERRUDO SERV.		<input checked="" type="checkbox"/> Other	<input checked="" type="checkbox"/> Full Time
Contractor Representative: ANDY BELL		<input type="checkbox"/> Sunny	<input type="checkbox"/> Windy
		<input checked="" type="checkbox"/> Cloudy	<input checked="" type="checkbox"/> Rain
		<input checked="" type="checkbox"/> Cold	<input type="checkbox"/> Mild
		<input type="checkbox"/> Fog	<input checked="" type="checkbox"/> Snow

Comment/ Sketch:

12-7-09

SCS CREW DECONTAMINATE GRIFFIN'S WATER TANK & THE OFF RD. HAUL TRUCK. & CLEANED 2" OF SNOW OFF OF PAVED ACCESS ROADS. POOR WEATHER & HAZARDOUS CONDITIONS, SLIP, TRIPS, FALLS ARE THE MAJOR HAZARDS TODAY & POSSIBLE FROST BITE DUE TO DECONNING EQUIP. LANK & SCS WAS INFORMED OF THESE HAZARDS BY CERRUDO & MYSELF, BUT WORK CONTINUED. FORTUNITLY NO ACCIDENTS HAPPEND TODAY EVERYONE WAS SAFE.

12-8-09

SCS CREW CONTINUES TO DECON EQUIP & SHAPE EAST, WEST, & SOUTH SIDE OF PAD TO 3:1 SLOPE

12-9-09

SCS CREW CONTINUES TO SHAPE PAD IN SECTOR A-X TO A 3:1 SLOPE, & GRADE JEEP TRAIL, DECON EQUIP, INSTALL WADDLES IN SECTOR A-4. CREW MIXED NEAT CEMENT (CONCRETE SLURRY) 15 94# SACK TO 6 GAL. OF WATER & PUMPED SLURRY BETWEEN PVC CASTING & PVC LINED PIPE USING A TRIMEE METHOD ± 12' DEEP @ MONITORING WELLS W-850-2417, W-850-2416, + NET-28, CTR.M.W. & @ N.M.W.; NET-21. BACK FILL & COMPACT A-4 PIT DENSITY TEST TAKEN.

12-10-09

SCS CREW CONTINUES TO DECON EQUIP. & PLACE WADDLES ON SLOPES OF SECTOR A-X. CREW ALSO EXCAVATED ± 4" OF SOIL @ JEEP TRAIL ENTRY @ A.C. & PLACE MIRAFI UNDER 4" OF AB.

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <i>Tom Phillips</i>	Date: _____	Reviewed By: _____	Date: _____
---	-------------	--------------------	-------------



**DAILY FIELD REPORT**

Report #: <b>B-58300S</b>		Date: <b>12/7-10/09</b>	
Project Name: <b>LLNL Site 300 B850 Soil R.</b>		Project Number: <b>LAW 1280</b>	
Field Rep: <b>Robert Uribe</b>		Project Manager: <b>Cal Dickerman</b>	
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench
Contractor: <b>Cerrodo</b>		Hours Charged: <input checked="" type="checkbox"/> Full Time <input type="checkbox"/> Part Time	
Contractor Representative: <b>Andy Bell</b>		Conditions: <input checked="" type="checkbox"/> Sunny <input type="checkbox"/> Windy <input type="checkbox"/> Hot <input type="checkbox"/> Mild	
		<input checked="" type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input checked="" type="checkbox"/> Cold <input type="checkbox"/> Fog	

Comment/Sketch: **12/7/09 Mon**

Break #53b @ 7 days 350 psi 9AM  
 #56a @ 4 days 320 psi 9:30 AM  
 #58a @ 3 days 350 psi 10 AM  
 #59a @ 3 days 260 psi 10:30 AM

snow, cloudy 32°F

---

**12/8/09 Tue**

Break #54b @ 7 days 290 psi 10 AM  
 #55b @ 7 days 310 psi 11 AM

Sunny 35°F

---

**12/9/09 Wed**

Break #56b @ 6 days 320 psi 8:30 AM  
 #57b @ 6 days 310 psi 9 AM  
 #58b @ 5 days 390 psi 9:30 AM  
 #59b @ 5 days 360 psi 10 AM

Sunny 35°F

---

**12/10/09 Thu**

- Reports  
 - Lab work

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative:	Date: <b>12/10/09</b>	Reviewed By: _____	Date: _____
-----------------------	-----------------------	--------------------	-------------



Date	Density Designation for Cement Treated. Fill in area Ax	Location: Northing / Easting	Elevation MSL	Wet Den.	Dry Den.	% Moist	90% min.
11/4/2009	53' south of MW 11:30am			116.8	94.7	23.3	92.00
11/4/2009	70' west NW of MW 3pm			120.8	99.8	21.1	96.00
11/9/2009	96' west of MW 11:30am		1305	116.5	93.2	25	92.00
11/9/2009	96' west NW of MW 11:45am	DUPLICATE	1305	116.4	93.7	24.6	93.00
11/9/2009	40' west NW of north MW 2:45pm		1305	121.4	99.8	21.6	92.00
11/10/2009	33' north NE of MW 10:30am		1306	118.5	99.7	18.8	94.00
11/10/2009	at center of MW		1306	113.4	90.4	25.4	90.00
11/11/2009	54' north of center of MW 10am		1306	116.2	93.9	23.8	93.00
11/11/2009	48' north NW of center of MW 3:45pm		1306	118.5	99.6	19	94.00
11/12/2009	8' south of center of MW 9:45am			114.7	95.2	20.5	91
11/12/2009	40' west of north MW 11:30am	DUPLICATE		117.4	99.2	18.3	94.00
11/12/2009	at center of MW 11:40am			105.2	87.2	20.6	84
11/16/2009	<b>retest of #3 11/12/09</b>		1308	112.7	94.6	19.1	90.00
11/16/2009	54' west of center of MW		1308	117.8	98.4	19.7	93
11/16/2009	40' north of center of MW	DUPLICATE	1308	120.7	99.7	21.1	95.00
11/16/2009	at north MW		1308	113.8	96.4	18	90.00
11/17/2009	60' north of north MW		1308	118.8	98.2	21	94
11/17/2009	30' north NE of center of MW		1308	121.5	101.3	20	96.00
11/19/2009	21' south of center of MW		1308	117.9	96	22.8	93.00
11/23/2009	87' west of north MW			116.7	97.3	20	92.00
11/30/2009	30' SW of center MW 12pm		1312	118	98.8	19.4	93.00
11/30/2009	40' NW of center MW 4pm		1312	119.8	101	18.6	95
12/1/2009	60' west of north MW 12pm		1313	119.3	97.6	22.2	94
12/1/2009	60' north of center MW 3:15pm		1313	118.6	96.7	22.6	94
12/2/2009	80' west of center MW 12:20pm		1313	119.5	98.2	21.7	94
12/3/2009	at center MW 10am		1314	118.5	96.3	23	94
12/3/2009	70' west NW of north MW 11am		1314	119.4	96.8	23.4	94.00
12/3/2009	6' west of center MW 4:30pm		1314	121.7	99.1	22.8	96.00
12/4/2009	90' north NW of north MW 1pm		1315	118.5	96.7	22.6	94
12/4/2009	40' north of center MW 3:45pm		1315	121.9	100.3	21.5	96.00
12/4/2009	120' NW of center MW 4:45pm		1315	118.4	98.3	20.4	94.00

**Break Log**

\*Test stopped due to limit of machine  
100psi min.

**CONSOLIDATED ENGINEERING  
LABORATORIES**

LLNL Site 300 B-850 Soil Remediation  
B-583005

Sample Date time molded	Sample 4" diam.	Break Date time	Sample Location/ Time/ %cement	unit wt. wet	Max Load (lbs)	Test Strength (psi)	moist. C.
11/9/09 11:30am	44a	11/12/09 9am	shell/ 10:45am/ 10%	116.50	3659	290	24.70%
11/9/09 11:40am	44b	11/16/09 12pm	shell/ 10:45am/ 10%	116.50	4533	360	24.70%
11/9/09 12pm	45a	11/12/09 9:20am	Ax/ 10:45am/ 5%	116.40	2407	190	27.20%
11/9/09 12:30pm	45b	11/16/09 12:20pm	Ax/ 10:45am/ 5%	116.40	3371	270	27.20%
11/10/09 11am	46a	11/12/09 9:40am	shell/ 10:30am/ 10%	118.50	3443	270	25.10%
11/10/09 11:20am	46b	11/17/09 10am	shell/ 10:30am/ 10%	118.50	4892	390	25.10%
11/11/09 10:30am	47a	11/16/09 12:40pm	Ax/ 9:30am/ 5%	116.20	1681	130	23.20%
11/11/09 11am	47b	11/18/09 10am	Ax/ 9:30am/ 5%	116.20	2280	180	23.20%
11/12/09 10:30am	48a	11/16/09 1pm	Ax/ 9:30am/ 5%	114.70	1756	140	20.00%
11/12/09 11am	48b	11/19/09 8:30am	Ax/ 9:30am/ 5%	114.70	2130	170	20.00%
11/16/09 2pm	49a	11/19/09 8:50am	Ax/ 1:30pm/ 10%	117.80	3100	250	21.20%
11/16/09 2:20pm	49b	11/23/09 1pm	Ax/ 1:30pm/ 10%	117.8	4171	330	21.20%
11/17/09 2:30pm	50a	11/19/09 9:10am	Ax/ 1pm/ 10%	118.80	4533	360	17.20%
11/17/09 2:50pm	50b	11/24/09 9am	Ax/ 1pm/ 10%	118.80	4764	380	17.20%
11/19/09 12:30pm	51b	11/23/09 1:30pm	Ax/ 12pm/ 10%	117.90	3586	290	24.90%
11/19/09 1pm	51b	11/25/09 9am	Ax/ 12pm/ 10%	117.90	3922	310	24.90%
11/23/09 12pm	52a	11/25/09 9:30am	Ax/ 11:30am/ 10%	116.7	3029	240	21.10%
11/23/09 12:30pm	52b	11/30/09 9am	Ax/ 11:30am/ 10%	116.70	4163	330	21.10%
11/30/09 12pm	53a	12/3/09 10am	Ax/ 11:30am/ 10%	118.00	3193	250	23.60%
11/30/09 12:30pm	53b	12/7/09 9am	Ax/ 11:30am/ 10%	118	4356	350	23.60%
12/1/09 11:30pm	54a	12/4/09 12:30pm	Ax/ 11am/ 10%	119.30	2630	210	22.40%
12/1/09 12pm	54b	12/8/09 10am	Ax/ 11am/ 10%	119.30	3644	290	22.40%
12/1/09 3:30pm	55a	12/4/09 1pm	Ax/ 3pm/ 10%	118.6	2430	190	25.50%
12/1/09 4pm	55b	12/8/09 11am	Ax/ 3pm/ 10%	118.60	3321	260	25.50%
12/3/09 11am	56a	12/7/09 9:30am	Ax/ 10:30am/ 10%	119.40	4061	320	23.60%
12/3/09 11:30am	56b	12/9/09 8:30am	Ax/ 10:30am/ 10%	119.40	4083	320	23.60%
12/3/09 4:15pm	57	12/9/09 9am	Ax/ 3:45pm/ 10%	121.70	3863	310	23.00%
12/4/09 1:45pm	58a	12/7/09 10am	Ax/ 12:45pm/ 10%	118.50	4453	350	20.20%
12/4/09 2pm	58b	12/9/09 9:30am	Ax/ 12:45pm/ 10%	118.50	4856	390	20.20%
12/4/09 3:45pm	59a	12/7/09 10:30am	Ax/ 3pm/ 10%	121.90	3321	260	23.10%
12/4/09 4pm	59b	12/9/09 10am	Ax/ 3pm/ 10%	121.9	4525	360	23.10%



DAILY FIELD REPORT

Report #: B-583005		Date: 12/14-17/09	
Project Name: LBL Site 30 B 850 Soil R.		Project Number: LAW 1280	
Field Rep: Robert White		Page 1 of 1	
Contractor: Cervando		Project Manager: Cal Dickelman	
Contractor Representative: Andy Bell		Conditions:	
Scope of Work: <input checked="" type="checkbox"/> Mass Grading <input type="checkbox"/> Pavement <input type="checkbox"/> Utility Trench <input type="checkbox"/> Other		Hours Charged: <input checked="" type="checkbox"/> Full Time <input type="checkbox"/> Part Time	
		<input checked="" type="checkbox"/> Sunny <input type="checkbox"/> Windy <input type="checkbox"/> Hot <input type="checkbox"/> Mild	
		<input type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input checked="" type="checkbox"/> Cold <input type="checkbox"/> Fog	

Comment/ Sketch: 12/14-16/09 Mon-wed

clean, prep soils lab for transport

12/17/09 Thur

5CG placed mix of AB and clumps of soil in low areas on access road behind B 850, material is over opt. moist, area was scarified and will be allowed to dry out overnight

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

**This DFR is Preliminary** - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

**This DFR is Final** - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative:	Date: 12/17/09	Reviewed By:	Date:
-----------------------	----------------	--------------	-------



DAILY FIELD REPORT

Report #: **B 583005** Date: **12/17/09**  
 Project Name: **LNL site 300 B850 soil R.** Project Number: **LAW 1280** Page \_\_\_\_\_ of \_\_\_\_\_  
 Field Rep: \_\_\_\_\_ Project Manager: **Cal Dickerman**

Scope of Work:  Mass Grading  Pavement  Utility Trench  Other  
 Hours Charged:  Full Time  Part Time

Contractor: **Cervudo**  
 Contractor Representative: **Andy Bell**  
 Conditions:  Sunny  Windy  Hot  Mild  
 Cloudy  Rain  Cold  Fog

Equipment	Type	Number	Density Testing Equipment	<input checked="" type="checkbox"/> Nuclear	Type: <b>TRX</b>
Compaction	<b>Sheeps foot</b>			<input type="checkbox"/> Tube	
Moving			Fill Source	<input type="checkbox"/> Sand Cone	
Water				<input checked="" type="checkbox"/> Native on site	
Support			<input type="checkbox"/> Import		

Plan	Engineer	Date	Fill Location: <b>C-1 30'x20' area North of large bin</b>
Civil			
Structural			
Geotech			

Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture
7080901	<b>lt Bm sandy silt</b>	<b>113.5</b>	<b>16.5</b>	<input checked="" type="checkbox"/> 90% <input type="checkbox"/> 95% <input type="checkbox"/> Other:	<input type="checkbox"/> Opt. + 2% <input type="checkbox"/> Opt. + 2% to 5% <input checked="" type="checkbox"/> Other: <b>over opt moist</b>

Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
1	<b>10'E and 10'S of NW corner</b>	<b>FGH</b>		<b>21.1</b> <del>18.2</del>	<b>103.2</b>	<b>7080901</b>	<b>91</b>	
2	<b>10'N and 10'W of SE corner</b>	<b>1</b>		<b>20.3</b>	<b>104.9</b>		<b>92</b>	

Comment/Sketch:

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: **[Signature]** Date: **12/17/09** Reviewed By: \_\_\_\_\_ Date: \_\_\_\_\_



Project Name: <b>B-850 SOIL REMEDIATION</b>		Report #:	Date: <b>12-14 TO 12-17</b>	
Field Rep: <b>Tony Phillips</b>		Project Number: <b>LAW 1879</b>	Page _____ of _____	
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench	<input checked="" type="checkbox"/> Other
Contractor: <b>CERRUDO SERV.</b>		Hours Charged:	<input checked="" type="checkbox"/> Full Time	<input type="checkbox"/> Part Time
Contractor Representative: <b>ANDY BELL</b>		Conditions:	<input type="checkbox"/> Sunny	<input type="checkbox"/> Windy
			<input checked="" type="checkbox"/> Cloudy	<input checked="" type="checkbox"/> Rain
			<input checked="" type="checkbox"/> Cold	<input type="checkbox"/> Fog

Comment/ Sketch: **12-14-09**  
 SCS CONTINUES TO HYDRO SEED SOUTH SIDE SLOPE OF PAD @ V-DITCH SECTOR A-X & DECON EQUIP. CREW ALSO STARTED HYDRO SEED SECTOR A-4. SCS CREW USED 650 DOZER & LOADER TO SCRAPE & SHAPE ± 1 1/2" OF MUD & LOOSE MATERIAL OFF OF PAD IN SECTOR A-X. USING EQUIP OVER FINISHED CEMENT TREATED & COMPACTED SOIL MAY POSSIBLY CAUSE FRACTURING OF TOP OF PAD.

**12-15-09**  
 SCS CONTINUES TO HYDRO SEED SECTOR A-4 & DECON EQUIP. CREW EXCAVATED BENCH ± 8' WIDE ON EAST SIDE OF SLOPE OF PAD SECTOR A-X HOGGING OUT CEMENT TREATED SOIL 1' TO 2' DIA. LEAVING HOLE IN EXCAVATED AREA THEN USING EXCAVATOR W/ BUCKET TO COMPACT LOOSE TREATED SOIL TO BACK FILL HOLES. THEN GRADED BENCH & SHAPED IT, W/ 650 DOZER. CREW OFF HAULLED SPOILS TO CLEAN STOCK PILE @ LOWER CORP. YARD. THIS WORK & TRACKING OVER CEMENT TREATED PAD MAY COMPROMISE (FRACTURE) THE INTEGRITY OF COMPACTED PAD FINAL LIFT.

**12-16-09**  
 LENARD LONG W/ SCS SHUT DOWN JOB SITE DUE TO RAIN. EXCAVATOR BROKE & CANNOT USE. CEM. SOIL LAB TRUCKER OFF HAULLED TODAY. RON WILLIAMS TOOK EQUIP. OUT OF TRAILER & JACK TO OAKLAND LAB. UNITED RENTAL ON SITE TO FIX EXCAVATOR. GRIFIN ON SITE TO OFF HAUL MIXER, & REX COMPACTOR. EXCAV. CANNOT BE FIXED.

**12-17-09**  
 SCS CREW INSTALLED WADDLES ON BOTH SIDES OF B-850 ACCESS ROAD & ROAD AROUND B-850. CREW ALSO FENCED CLASS II A.B. IN ROAD WAY OVER MUD BEHIND B-850 & CLEANED & ORGANIZED C&L AREA IN FRONT OF B-850

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <b>Tony Phillips</b>	Date: _____	Reviewed By: _____	Date: _____
--	-------------	--------------------	-------------



**DAILY FIELD REPORT**

Report #: <b>B 583005</b>		Date: <b>12/18/09</b>	
Project Name: <b>LLNL Site 300 B 880 Soil R.</b>		Project Number: <b>LAW 1280</b>	
Field Rep: <b>Robert Uribe</b>		Project Manager: <b>Cal Dickerman</b>	
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench
Contractor: <b>Cerrudo</b>		Hours Charged:	
Contractor Representative: <b>Andy Bell</b>		<input checked="" type="checkbox"/> Full Time	
Conditions:		<input type="checkbox"/> Part Time	
<input checked="" type="checkbox"/> Sunny		<input type="checkbox"/> Windy	
<input type="checkbox"/> Cloudy		<input type="checkbox"/> Hot	
<input type="checkbox"/> Rain		<input checked="" type="checkbox"/> Cold	
<input type="checkbox"/> Fog		<input type="checkbox"/> Fog	
Equipment	Type	Number	Density Testing Equipment
Compaction	<b>Sheeps foot</b>		<input checked="" type="checkbox"/> Nuclear
Moving			Type: <b>trox</b>
Water			<input type="checkbox"/> Tube
Support			<input type="checkbox"/> Sand Cone
Plan	Engineer	Date	Fill Source
Civil			<input checked="" type="checkbox"/> Native <b>on site</b>
Structural			<input type="checkbox"/> Import
Geotech			Fill Location:

Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture
090109-01	<b>3m sandy silt w/SS plus 10% cement</b>	<b>107.0</b>	<b>18.5</b>	<input checked="" type="checkbox"/> 90%	<input type="checkbox"/> Opt. + 2%
				<input type="checkbox"/> 95%	<input type="checkbox"/> Opt. + 2% to 5%
				<input type="checkbox"/> Other:	<input checked="" type="checkbox"/> Other:
					<b>over opt.</b>

Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
1	<b>1' S of MW NC7-09</b>	<b>-2' FSG</b>		<b>21.5</b>	<b>98.1</b>	<b>090109-01</b>	<b>92</b>	
2	<b>2' S "</b>	<b>-1' FSG</b>		<b>22.8</b>	<b>101.3</b>		<b>95</b>	
3	<b>1' S "</b>	<b>"</b>	<b>R FSG</b>	<b>20.5</b>	<b>97.4</b>		<b>91</b>	
4	<b>1' N "</b>	<b>"</b>	<b>-2' FSG</b>	<b>21.4</b>	<b>98.2</b>		<b>92</b>	
5	<b>2' N "</b>	<b>"</b>	<b>-1' FSG</b>	<b>20.0</b>	<b>99.4</b>		<b>93</b>	

Comment/Sketch: **South side of sediment trap was cleaned up all morning, hydrosand was placed at south side of area A1, slope at MW NC7-09 was compacted and built up, part of temp. pad at south side of MW #2417 was removed, small dozer still not repaired**

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <b>[Signature]</b>	Date: <b>12/18/09</b>	Reviewed By: _____	Date: _____
--	-----------------------	--------------------	-------------



DAILY FIELD REPORT

Report #: <b>B 58300 S</b>		Date: <b>12/22/23/09</b>						
Project Name: <b>LLNL Site 300 3850 Soil R.</b>		Project Number: <b>LAW 1280</b>						
Field Rep: <b>Robert Uribe</b>		Project Manager: <b>Cal Dickerman</b>						
Scope of Work: <input checked="" type="checkbox"/> Mass Grading <input type="checkbox"/> Pavement <input type="checkbox"/> Utility Trench <input type="checkbox"/> Other		Hours Charged: <input checked="" type="checkbox"/> Full Time <input type="checkbox"/> Part Time						
Contractor: <b>Cerrudo</b>		Conditions: <input checked="" type="checkbox"/> Sunny <input type="checkbox"/> Windy <input type="checkbox"/> Hot <input type="checkbox"/> Mild						
Contractor Representative: <b>Andy Bell</b>		<input type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input checked="" type="checkbox"/> Cold <input type="checkbox"/> Fog						
Equipment	Type	Number	<input checked="" type="checkbox"/> Nuclear Type: <b>Trox</b>					
Compaction	<b>sheeps foot roller</b>	<b>1</b>	<input type="checkbox"/> Tube					
Moving			<input type="checkbox"/> Sand Cone					
Water			<input checked="" type="checkbox"/> Native <b>on site</b>					
Support			<input type="checkbox"/> Import					
Plan	Engineer	Date	Fill Location: <b>12/22</b>					
Civil			<b>#1 Jeep Road; #2-4 east R.#4</b>					
Structural			<b>12/23</b>					
Geotech			<b>#1-2 east of R.#4</b>					
Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture			
<b>A</b>	<b>brn sandy silt w/SS 10% cem</b>	<b>107.0</b>	<b>18.5</b>	<input checked="" type="checkbox"/> 90%	<input type="checkbox"/> Opt. + 2%			
				<input type="checkbox"/> 95%	<input type="checkbox"/> Opt. + 2% to 5%			
<b>B</b>	<b>lt Brn sandy silt</b>	<b>113.5</b>	<b>16.5</b>	<input type="checkbox"/> Other:	<input checked="" type="checkbox"/> Other: <b>above opt.</b>			
Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
<b>12/22</b> <b>1</b>	<b>15' west of east end</b>	<b>FSG</b>		<b>18.9</b>	<b>101.3</b>	<b>A</b>	<b>95</b>	
<b>12/22</b> <b>2</b>	<b>S'E and 10'S of large V-ditch</b>	<b>-2' FSG</b>		<b>17.1</b>	<b>103.6</b>	<b>B</b>	<b>91</b>	
<b>12/22</b> <b>3</b>	<b>" "</b>	<b>-1' FSG</b>		<b>19.5</b>	<b>105.3</b>	<b>B</b>	<b>93</b>	
<b>12/22</b> <b>4</b>	<b>" "</b>	<b>R FSG</b>		<b>18.5</b>	<b>102.7</b>	<b>B</b>	<b>91</b>	
<b>12/23</b> <b>1</b>	<b>S'E and 30'S of large V-ditch</b>	<b>-1.5' FSG</b>		<b>16.6</b>	<b>104.1</b>	<b>B</b>	<b>92</b>	
<b>12/23</b> <b>2</b>	<b>S'E and 40'S "</b>	<b>" -6" FSG</b>		<b>17.4</b>	<b>107.6</b>	<b>B</b>	<b>95</b>	

Comment/Sketch: **Tests #2-4 on 12/22 were taken in 20' x 15' area along east side of Route 4 and south of V-ditch**  
**Tests #1-2 on 12/23 were taken along east side of Route 4 south of large V-ditch**

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an Instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative:	Date: <b>12/23/09</b>	Reviewed By: _____	Date: _____
-----------------------	-----------------------	--------------------	-------------



DAILY FIELD REPORT

Project Name: <u>LLNL site 300 BBSO Soil R.</u>		Report #: <u>B 583005</u>	Date: <u>12/21-23/09</u>
Field Rep: <u>Robert Urbise</u>		Project Number: <u>LAW 1280</u>	Page _____ of _____
Project Manager: <u>Cal Dickerman</u>		Scope of Work: <input checked="" type="checkbox"/> Mass Grading <input type="checkbox"/> Pavement <input type="checkbox"/> Utility Trench <input type="checkbox"/> Other	
Contractor:		Hours Charged: <input checked="" type="checkbox"/> Full Time <input type="checkbox"/> Part Time	Conditions: <input type="checkbox"/> Sunny <input type="checkbox"/> Windy <input type="checkbox"/> Hot <input type="checkbox"/> Mild
Contractor Representative:		<input type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input type="checkbox"/> Cold <input type="checkbox"/> Fog	

Comment/ Sketch:

12/21/09 Mon

SCS cont. to clean temp. pad near 3 MWs, cut upper part of jeep road, picked up rocks on north side of clean pipe, cont. work on bench cut on east side of Camu  
Light rain

12/22/09 Tue

SCS cont. work on bench cut, work on jeep road subgrade completed, all MWs grouted to top, compaction on jeep road and along side of barge V-ditch at route #4

12/23/09 Wed

AB placed on jeep road, compaction along side of route #4 west side of clean pipe, fly over at 11AM fine grading on top of camu

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <u>[Signature]</u>	Date: <u>12/23/09</u>	Reviewed By: _____	Date: _____
--	-----------------------	--------------------	-------------





DAILY FIELD REPORT

Report #:		Date:	
Project Name: <u>UNL Site 300 B850</u>		Project Number: <u>10-01280-LAW</u>	
Field Rep: <u>Robert Orbe</u>		Page _____ of _____	
Project Manager: <u>Cal Dickerman</u>			
Scope of Work:	<input type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench
	<input type="checkbox"/> Other	Hours Charged:	<input type="checkbox"/> Full Time
			<input type="checkbox"/> Part Time
Contractor:	Conditions:		<input type="checkbox"/> Sunny
Contractor Representative:			<input type="checkbox"/> Windy
			<input type="checkbox"/> Hot
			<input type="checkbox"/> Mild
			<input type="checkbox"/> Cloudy
			<input type="checkbox"/> Rain
			<input type="checkbox"/> Cold
			<input type="checkbox"/> Fog

Comment/ Sketch: 12/28/09 Mon

SCS compacted approx 4" of material on east side of Route #4 south of V ditch, light rain prevented testing, hydro seeding at A2, B1, work on bench cut, removed cattle guards and removed fabric and AB undergrids, 0.1" of rain in an hour and no standing water on Camu

12/29/09 Tue

Wedges on east side of Camu, added rock to south side of sediment trap, put up road markers on Route #4, cleaned up B850, no standing water on Camu

Sunny

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative:	Date: <u>12/29/09</u>	Reviewed By: _____	Date: _____
-----------------------	-----------------------	--------------------	-------------



CONSOLIDATED ENGINEERING  
LABORATORIES

"Partners in Quality"

February 16, 2010

Mr. Steve Ellis  
Lawrence Livermore National Laboratory  
P.O. Box 808; L-871  
Livermore, California 94551-0808

Subject: LLNL B-850 Soil Remediation  
B850-S300  
Livermore, CA  
CEL Project #10-01282-LAW & 10-01283-LAW

**EARTHWORK AND LABORATORY TESTING SUMMARY**

January 4, 2010 through January 17, 2010

CEL representatives observed site operations and/or performed nuclear gauge moisture and density determinations on compacted soils at the above project from January 4, 2010 through January 17, 2010. Laboratory testing from previous work on soil samples were used to evaluate the field results. Enclosed are the results of the field and laboratory testing.

We submit the density tests as presented in this report. We recommend that you confirm with the Project Engineer, SCS Engineers, to accept the density results submitted in these tests. It is the responsibility of LLNL to review and after consulting with SCS Engineers, approve these test results.

Respectfully submitted,  
**CONSOLIDATED ENGINEERING LABORATORIES**

Michael Wissink  
Project Manager

Eric J. Swenson, PE, GE  
Principal Geotechnical Engineer

Enclosures: Daily Field Reports

Distribution: 1 to Addressee

MW/EJS: pmf

R:\Geotech Projects by Number\LLNL\LLNL Bldg 850 Excavation and Remediation Plan - 95% Submittal\Monthly Summary Reports\01  
January 2010 Summary.doc



DAILY FIELD REPORT

Project Name: LLNL Site 300 B850 Soil R.		Report #: <del>LAW</del> B-583005	Date: 1/4/10
Field Rep: Robert Uribe		Project Number: LAW 1282	Page _____ of _____
Contractor: Cerrudo		Project Manager: Cal Dickelman	
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading <input type="checkbox"/> Pavement <input type="checkbox"/> Utility Trench	<input type="checkbox"/> Other	Hours Charged: <input checked="" type="checkbox"/> Full Time <input type="checkbox"/> Part Time
Contractor Representative: Andy Bell	Conditions: <input type="checkbox"/> Sunny <input type="checkbox"/> Windy <input type="checkbox"/> Hot <input type="checkbox"/> Mild		
	<input checked="" type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input checked="" type="checkbox"/> Cold <input type="checkbox"/> Fog		

Comment/ Sketch: 1/4/10 Mon

- mud removed from bottom of jeep road
- small stock pile removed from top of Camu
- two loads of hydro seed removed from site
- backhoe delivered to site
- north side of clean pile graded and track rolled
- low areas filled with soil on west side of BLDG no more than 2"-3" in depth

1/5/10 Tue

- BLDG 850 clean up cont.
- work cont. on clean pile, 3 to 1 slope and track walked
- sweeper and concrete saw brought on site @ 3:30 pm
- hydro seed was moved down to office trailer

1/6/10 Wed

- cont. work on clean pile 3 to 1 slope grading
- road to BLDG 850 was swepted, north side of BLDG was power washed
- silt fence around site was removed by LLNL
- areas to be patched with AC were outlined

1/7/10 Thu

- west side of access road was suberred approx 2' and backfilled and compacted in two lifts
- work cont. on clean pile
- Route #4 swepted and power washed
- DG removed from site, small vibra plate brought on site
- jeep road tested in center area, sides need to be compacted

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative:	Date: 1/7/10	Reviewed By: _____	Date: _____
-----------------------	--------------	--------------------	-------------



**DAILY FIELD REPORT**

Project Name: <b>LLNL Site 300 B850 soil R.</b>		Report #: <b>B-589005</b>	Date: <b>1/7/10</b>
Field Rep: <b>Robert Uribe</b>		Project Number: <b>LAW 1282</b>	Page _____ of _____
Project Manager: <b>Cal Dickerman</b>			
Scope of Work:	<input checked="" type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench
	<input type="checkbox"/> Other	Hours Charged:	<input checked="" type="checkbox"/> Full Time
			<input type="checkbox"/> Part Time
Contractor: <b>Cerrudo</b>	Conditions:		
Contractor Representative: <b>Andy Bell</b>	<input type="checkbox"/> Sunny	<input type="checkbox"/> Windy	<input type="checkbox"/> Hot
	<input checked="" type="checkbox"/> Cloudy <b>Fog</b>	<input type="checkbox"/> Rain	<input checked="" type="checkbox"/> Cold
			<input type="checkbox"/> Fog
Equipment	Type	Number	
Compaction	<b>smooth drum roller</b>	<b>1</b>	
Moving			
Water			
Support			
Plan	Engineer	Date	
Civil			
Structural			
Geotech			
Fill Location:			
			<b>west side of access road to MW # NC7-69</b>

Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture
<b>A</b>	<b>Lt Bru sandy silt</b>	<b>113.5</b>	<b>16.5</b>	<input checked="" type="checkbox"/> 90%	<input type="checkbox"/> Opt. + 2%
				<input type="checkbox"/> 95%	<input type="checkbox"/> Opt. + 2% to 5%
<b>B</b>	<b>Tan CLII AB</b>	<b>136.0</b>	<b>4.0</b>	<input type="checkbox"/> Other:	<input checked="" type="checkbox"/> Other:
					<b>above opt.</b>

Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
<b>1</b>	<b>40' NE of Route 4</b>	<b>-1' FSG</b>		<b>17.7</b>	<b>103.9</b>	<b>A</b>	<b>92</b>	
<b>2</b>	<b>60' NE of Route 4</b>	<b>R FSG</b>		<b>16.8</b>	<b>101.7</b>	<b>A</b>	<b>90</b>	
<b>3</b>	<b>center of deep road 50' <sup>west</sup> east of <del>west</del> end</b>	<b>FAB</b>		<b>6.3</b>	<b>134.5</b>	<b>B</b>	<b>99</b>	

Comment/Sketch:

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

**This DFR is Preliminary** - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

**This DFR is Final** - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative:	Date: <b>1/7/10</b>	Reviewed By: _____	Date: _____
-----------------------	---------------------	--------------------	-------------



Report #:		Date: 1-11-10	
Project Name: B-850 SOIL REMEDIATION		Project Number: LA 01283	
Field Rep: TERRY PHILLIPS		Project Manager:	
Scope of Work:	<input type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench
	<input checked="" type="checkbox"/> Other		Hours Charged:
			<input checked="" type="checkbox"/> Full Time
			<input type="checkbox"/> Part Time
Contractor: CERRUDO SERV.	Conditions:		<input type="checkbox"/> Sunny
Contractor Representative: ANDY BELL			<input type="checkbox"/> Windy
			<input type="checkbox"/> Hot
			<input type="checkbox"/> Mild
			<input checked="" type="checkbox"/> Cloudy
			<input checked="" type="checkbox"/> Rain
			<input checked="" type="checkbox"/> Cold
			<input checked="" type="checkbox"/> Fog

Comment/Sketch:

1-11-10  
SLS CREW MOISTURE CONDITION THE SIDE OF SEED RD. & RE-COMPACTED USING VIBRA-PLATE. DUE TO RD. IS HIGHER THAN FINISHED GRADE & THE EDGE OF ROAD IS NOT COMPACTED VISUALLY INSPECTION SOIL APPEARS TO BE TIGHT. WORK CONTINUES ON CLEAN DIKE & GRADE TO A 3:1 % SLOPE. COMPACTION ACHIEVED ON RD. SHOULDER OF SO ALL RD. W/ SMOOTH DROM ROLLER SECTOR A-1 CREW ALSO CONTINUES TO WASH & CLEAN R-850 ACCESS RD. HAD SEED & INSTANT WADDLES AROUND CLEAN DIKE.

1-12-10  
RAIN DAY, SLS CREW INSTALLED SILT FENCE PERIMETER OF CLEAN DIKE & SCRAPED MUD OFF ALL PAVED ROADS.

~~1-13-10~~  
SLS CREW SAW CUT AC PAVEMENT FOR PATCH WORK IN ROADS. CREW ALSO CLEANED ROAD RT. #4 & BACK FILLED AC AREA IN FRONT OF B-850 W/ CL. IF A.R. AREA 10' W X 15' L X 2" DEEP & USED SMOOTH DROM ROLLER FOR COMPACTION.

1-14-10  
SLS CREW REMOVED CHIPPED AC AROUND FROM SAW CUT AREAS IN ROADWAY, & TACK OILED EDGES OF AC PATCH WORK. AC ON SITE @ 10:00 HRS, TEMP 80° USED SMOOTH DROM ROLLER FOR COMPACTION ON AC PATCH WORK ON RT. #4 & B-850 ACCESS RD.

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative:	Date: _____	Reviewed By: _____	Date: _____
-----------------------	-------------	--------------------	-------------




**DAILY FIELD REPORT**

Report #:		Date: <u>1-11-10</u>	
Project Name: <u>B-830 SOIL REMEDIATION</u>		Project Number: <u>LAW 1283</u>	
Field Rep: <u>Tony Phillips</u>		Project Manager:	
Scope of Work:	<input type="checkbox"/> Mass Grading <input type="checkbox"/> Pavement <input type="checkbox"/> Utility Trench <input checked="" type="checkbox"/> Other	Hours Charged:	<input checked="" type="checkbox"/> Full Time <input type="checkbox"/> Part Time
Contractor: <u>CERRUDO</u>	Conditions:	<input type="checkbox"/> Sunny	<input type="checkbox"/> Windy <input type="checkbox"/> Hot <input type="checkbox"/> Mild
Contractor Representative: <u>ANDY BELL</u>		<input type="checkbox"/> Cloudy	<input type="checkbox"/> Rain <input checked="" type="checkbox"/> Cold <input checked="" type="checkbox"/> Fog
Equipment	Type	Number	Density Testing Equipment <input checked="" type="checkbox"/> Nuclear Type: <u>TRAXLER</u> <input type="checkbox"/> Tube <input type="checkbox"/> Sand Cone
Compaction	<u>SMOOTH DRUM BOMAG</u>	<u>1</u>	
Moving			Fill-Source: <input checked="" type="checkbox"/> Native <input type="checkbox"/> Import
Water			
Support			Fill Location: <u>CLEAN PILE</u>
Plan	Engineer	Date	
Civil	<u>LEONARD LONG w/SES</u>		
Structural	<u>1 1 1</u>		
Geotech			

Curve #	Description	Max Density	Opt. Moisture	Required Compaction	Required Moisture
<u>A</u>	<u>071409-01 MIX BAN SANDY SILT w/SES</u>	<u>114.5</u>	<u>14.5</u>	<input checked="" type="checkbox"/> 90% <input type="checkbox"/> 95% <input type="checkbox"/> Other:	<input type="checkbox"/> Opt. + 2% <input type="checkbox"/> Opt. + 2% to 5% <input type="checkbox"/> Other:

Test #	Location	Elevation	Wet Density (pcf)	Moisture Content	Dry Density (pcf)	Curve #	Percent Compaction	Pass/Fail
<u>1</u>	<u>S. OF CLEAN PILE @ DO ALL RD + RT #4</u>	<u>FSG</u>	<u>123.8</u>	<u>17.2</u>	<u>105.6</u>	<u>A</u>	<u>92</u>	
<u>2</u>	<u>S. OF CLEAN PILE @ S.N. OF DO ALL RD.</u>	<u>FSG</u>	<u>122.6</u>	<u>18.5</u>	<u>103.5</u>	<u>A</u>	<u>90</u>	



NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

This DFR is Preliminary - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

This DFR is Final - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: <u>[Signature]</u>	Date: <u>1-11-10</u>	Reviewed By: _____	Date: _____
--	----------------------	--------------------	-------------



**DAILY FIELD REPORT**

Report #:		Date: <u>1-19-10</u>	
Project Name: <u>B-850 Solid Remediation</u>		Project Number: <u>RAW 1283</u>	
Field Rep: <u>Tom Phillips</u>		Project Manager:	
Scope of Work:	<input type="checkbox"/> Mass Grading	<input type="checkbox"/> Pavement	<input type="checkbox"/> Utility Trench
	<input checked="" type="checkbox"/> Other		
Contractor:	Hours Charged:		<input checked="" type="checkbox"/> Full Time
Contractor Representative:			<input type="checkbox"/> Part Time
Conditions:		<input type="checkbox"/> Sunny	<input type="checkbox"/> Windy
		<input type="checkbox"/> Hot	<input type="checkbox"/> Mild
		<input checked="" type="checkbox"/> Cloudy	<input checked="" type="checkbox"/> Rain
		<input checked="" type="checkbox"/> Cold	<input type="checkbox"/> Fog

Comment/ Sketch: RAIN! SES CREW INSTALL SILT FENCE ON W. SIDE OF RT. #4 @ LOWER CAMP ROAD CROSSING. REPOSITION & REINSTALL EXISTING WADDLES AROUND JOB SITE & OFF HAULED EQUIP. TRAILER. FIXED FILTER FABRIC IN D.I. & MUCKED OUT MUD ON S. SIDE OF B-850 ACCESS AD

NOTICE: Our firm's professionals are represented on site solely to observe operations of the contractor identified, to form opinions about the adequacy of those operations, and to report those opinions to our client. The presence and activities of our field representatives do not relieve any contractor from its obligation to meet contractual requirements. No one except our client may rely on our findings and opinions. The contractor retains sole responsibility for site safety and the methods, operations, and sequences of construction.

**This DFR is Preliminary** - A preliminary report is provided solely as evidence that field observation was performed. Observations and/or conclusions and/or recommendations conveyed in the final report may vary from and shall take precedence over those indicated in a preliminary report.

**This DFR is Final** - A final report is an instrument of professional service. Any conclusions drawn from this report should be discussed with and evaluated by the professional involved.

Field Representative: _____	Date: _____	Reviewed By: _____	Date: _____
-----------------------------	-------------	--------------------	-------------

---

## **Appendix C**

### **Building 850 Corrective Action Management Unit As-Built Drawings**

---



# BUILDING 850, SITE 300 SOIL REMEDIATION PROJECT


## RECORDS DRAWINGS

### SAN JOAQUIN COUNTY, CALIFORNIA

Lawrence Livermore  
National Laboratory,  
Plant Engineering  
Livermore, CA. 94550

Consultants  
**SCS ENGINEERS**  
Environmental Consultants and Contractors  
6601 Koll Center Parkway, Suite 140  
Pleasanton, California 94566  
(925) 426-0080 FAX: (925) 426-0707

IF THIS SHEET IS LESS THAN 11"x17",  
IT IS A REDUCED PRINT. SCALE  
ACCORDINGLY.



**LOCATION MAP**  
SCALE: NONE



#### INDEX OF DRAWINGS

DRAWING NUMBER:	SHT. NO.:	DRAWING TITLE:
PSC2008-0850-0001BA	1	LOCATION MAP, VICINITY MAP, AND INDEX OF DRAWINGS
PSC2008-0850-0002BA	2	SITE PLAN
PSC2008-0850-0003BA	3	DRAINAGE FLOW FEATURES
PSC2008-0850-0004BA	4	EXCAVATION PLAN FOR IMPACTED SOIL
PSC2008-0850-0005BA	5	CLEAN FILL OVER-EXCAVATION PLAN
PSC2008-0850-0006BA	6	FILL PLAN
PSC2008-0850-0007BA	7	CROSS SECTION: SECTION A
PSC2008-0850-0008BA	8	CROSS SECTION: SECTION B
PSC2008-0850-0009BA	9	CROSS SECTION: SECTION C
PSC2008-0850-0010BA	10	CROSS SECTION: SECTION D
PSC2008-0850-0011BA	11	CROSS SECTION: SECTION E
PSC2008-0850-0012BA	12	DRAINAGE CHANNEL
PSC2008-0850-0013BA	13	CMP LAYOUT
PSC2008-0850-0014BA	14	LOWER YARD DETAILS
PSC2008-0850-0015BA	15	SLOPE RESTORATION/STABILIZATION PLAN
PSC2008-0850-0016BA	16	SEDIMENT TRAP AND CHECK DAM DETAILS
PSC2008-0850-0017BA	17	SEDIMENT TRAP UNDERDRAIN DETAIL
PSC2008-0850-0018BA	18	EROSION DETAILS
PSC2008-0850-0019BA	19	EROSION DETAILS
PSC2008-0850-0020BA	20	MISCELLANEOUS DETAILS
PSC2008-0850-0021BA	21	WELL EXTENSION DETAILS
PSC2008-0850-0022BA	22	WELL EXTENSION DETAILS
PSC2008-0850-0023BA	23	SOIL STAGING AREAS
PSC2008-0850-0024BA	24	SOIL VERIFICATION SAMPLE RESULTS AND FINAL EXCAVATION

#### MAP SYMBOLS

**ACRONYMS**

- CH - CHANNEL
- EL - ELEVATION
- FH - FIRE HYDRANT
- MW - MONITORING WELL
- WV - WATER VALVE
- CB - CONTROL BOX
- PP - POWER POLE

**SYMBOLS**

- CONCRETE PAD
- WATER VALVE
- MONITORING WELL
- SEPTIC MARKER
- STOP SIGN
- POTABLE WATER
- SANITARY SEWER
- STORM SEWER
- FIRE PROTECTION WATER
- ELECTRICAL
- TELECOMMUNICATION

**EXPLANATION OF "SECTION" OR "DETAIL" SYMBOLS**

VIEW SCALE: SCALE (V) (SHT) (1) (2)



SECTION SCALE: SCALE (S) (SHT) (1) (2)

DETAIL SCALE: SCALE (D) (SHT) (1) (2)

**SYMBOLS**

- SURFACE DRAINAGE
- EXISTING CONTOUR
- FINISHED CONTOUR
- STORM DRAIN GRATE
- C - PRECAST CONCRETE, COMMUNICATION VAULT
- E - PRECAST CONCRETE, ELECTRICAL VAULT
- F - PRECAST CONCRETE, FUEL OIL VAULT
- G - PRECAST CONCRETE, NATURAL GAS VAULT
- T - PRECAST CONCRETE, TELEPHONE VAULT
- G - UTILITY, METER, NATURAL GAS
- S - UTILITY, METER, SANITARY
- W - UTILITY, METER, WATER
- CULVERT/END SECTION
- DRAINAGE ARROW
- C - COMMUNICATION MANHOLE
- D - STORM DRAIN MANHOLE
- E - ELECTRICAL MANHOLE
- G - NATURAL GAS MANHOLE
- S - SEWER MANHOLE
- T - TELEPHONE MANHOLE
- W - WATER MANHOLE
- FH - FIRE HYDRANT
- PB - PULL BOX
- WV - WATER VALVE

#### USGS QUAD SHEET



**VICINITY MAP**  
SCALE: NONE



RELEASED FOR CONSTRUCTION

PE Dept. Head: \_\_\_\_\_

APPROVED BY \_\_\_\_\_

Client: \_\_\_\_\_

Project Mngr.: \_\_\_\_\_

Design: \_\_\_\_\_

REVIEWED BY \_\_\_\_\_

M & O: \_\_\_\_\_

Haz. Ctrl: \_\_\_\_\_

Security: \_\_\_\_\_

S & S P: \_\_\_\_\_

Project Title

BUILDING 850, SITE 300

SOIL REMEDIATION PROJECT

RECORDS DRAWINGS

SAN JOAQUIN COUNTY,

CALIFORNIA

REV No	DATE	REVISIONS	DWN BY	CHK BY
1	2/8/10	RECORDS DRAWINGS	HLG	LDL

Des: L. LONG 2/8/10

Dwn: H. GRANT 2/8/10

Chk: L. LONG 2/8/10

File Name: Sheet 1 - Title Sheet.dwg



PFNID: 850-2008-001 Scale: AS SHOWN Software: AutoCAD 2010

Sheet Title

LOCATION MAP,  
VICINITY MAP,  
AND INDEX OF DRAWINGS

Dwg. No. PSC2008-0850-0001BA

Sht. No. 1 of 24



**LEGEND**

	EXISTING GROUND MAJOR CONTOURS
	EXISTING GROUND MINOR CONTOURS
	VARIOUS GRADING LIMITS
	WATER LINE
	SEWER LINE
	ELECTRICAL LINES
	COMMUNICATIONS CABLE LINES
	CMP
	POWER POLE
	228 SURVEYOR BENCHMARK

Lawrence Livermore  
National Laboratory,  
Plant Engineering  
Livermore, CA. 94550

Consultants  
**SCS ENGINEERS**  
Environmental Consultants and Contractors  
6601 Koll Center Parkway, Suite 140  
Pleasanton, California 94566  
(925) 426-0080 FAX: (925) 426-0707

IF THIS SHEET IS LESS THAN 11"x17",  
IT IS A REDUCED PRINT. SCALE  
ACCORDINGLY.

PE Stamps

Project Title  
BUILDING 850, SITE 300  
SOIL REMEDIATION PROJECT  
RECORDS DRAWINGS  
SAN JOAQUIN COUNTY,  
CALIFORNIA

REV No	DATE	REVISIONS	OWN BY	CHK BY
1	2/8/10	RECORDS DRAWINGS	HLG	LDL

Des: L. LONG 2/8/10  
Dwn: H. GRANT 2/8/10  
Chk: L. LONG 2/8/10

File Name: Sheet 2 - Site Plan.dwg


PFNID: 850-2008-001 Scale: AS SHOWN Software: AutoCAD 2010

Sheet Title  
**SITE PLAN**

Dwg. No. PSC2008-0850-0002BA  
Sht. No. 2 of 24

DATUM: HORIZONTAL NAD27  
VERTICAL NGVD29  
BASE: CONTROL - KIER & WRIGHT  
TOPO - HJW GEOSPATIAL, INC.  
SURVEY DATE DECEMBER 23, 2009

File Name: K:\ES\PROJECTS\2008\01208096.00 - LLNL Site 300 Bldg 850\As-Built\Sheet 2 - Site Plan.dwg Plotted By: 2701HLC Date Plotted: 2/5/2010 1:25 PM



- LEGEND**
- CURRENT SHEET FLOW DIRECTION
  - CONCENTRATED FLOW DIRECTION
  - EMBANKMENT FLOW DIRECTION
  - CMP
  - DRAINAGE AREAS
  - DRAINAGE SUBAREA DESIGNATION
  - TIME OF CONCENTRATION POINT

**Lawrence Livermore National Laboratory, Plant Engineering**  
Livermore, CA. 94550

Consultants  
**SCS ENGINEERS**  
Environmental Consultants and Contractors  
6601 Koll Center Parkway, Suite 140  
Pleasanton, California 94566  
(925) 426-0080 FAX: (925) 426-0707

IF THIS SHEET IS LESS THAN 11"X17", IT IS A REDUCED PRINT. SCALE ACCORDINGLY.

PE Stamps

Project Title  
**BUILDING 850, SITE 300 SOIL REMEDIATION PROJECT RECORDS DRAWINGS, SAN JOAQUIN COUNTY, CALIFORNIA**

REV No	DATE	REVISIONS	DWN BY	CHK BY
▲	090923	CO#11		
▲	2/8/10	RECORDS DRAWINGS	HLG	LDL
▲				
▲				


Des: L. LONG 2/8/10  
Dwn: H. GRANT 2/8/10  
Chk: L. LONG 2/8/10

File Name: Sheet 3 - Drainage Flow Features.dwg  
PFNID: 850-2008-001 Scale: AS SHOWN Software: AutoCAD 2010

Sheet Title  
**DRAINAGE FLOW FEATURES**

Dwg. No. **PSC2008-0850-0003BA**  
Sht. No. **3 of 24**

File Name: K:\ES\PROJECTS\2008\01208096.00 - LLNL Site 300 Bldg 850\As-Built\Sheet 3 - Drainage Flow Features.dwg Plotted By: 270HLG Date Plotted: 2/5/2010 1:26 PM



**LEGEND**

- EXISTING MAJOR CONTOURS
- EXISTING MINOR CONTOURS
- GPS MAJOR CONTOURS  
JUNE 25, 2009
- GPS MINOR CONTOURS  
JUNE 25, 2009
- EXCAVATION BOUNDARY  
OUTER LIMIT
- HOT SPOTS REMOVAL

**Lawrence Livermore National Laboratory, Plant Engineering, Livermore, CA. 94550**

**Consultants**  
**SCS ENGINEERS**  
 Environmental Consultants and Contractors  
 6601 Kall Center Parkway, Suite 140  
 Pleasanton, California 94566  
 (925) 426-0080 FAX: (925) 426-0707

IF THIS SHEET IS LESS THAN 11"x17", IT IS A REDUCED PRINT. SCALE ACCORDINGLY.

PE Stamps

**Project Title**  
 BUILDING 850, SITE 300  
 SOIL REMEDIATION PROJECT  
 RECORDS DRAWINGS  
 SAN JOAQUIN COUNTY,  
 CALIFORNIA

REV No	DATE	REVISIONS	DWN BY	CHK BY
A	2/8/10	RECORDS DRAWINGS	HLG	LDL


Des: L. LONG 2/8/10  
 Dwn: H. GRANT 2/8/10  
 Chk: L. LONG 2/8/10

File Name: Sheet 4 - Excavation Plan.dwg  
 PFNID: 850-2008-001 Scale: AS SHOWN Software: AutoCAD 2010

**DATUM: HORIZONTAL NAD27  
 VERTICAL NGVD29  
 BASE: CONTROL - KIER & WRIGHT  
 TOPO - HJW GEOSPATIAL, INC.  
 SURVEY DATE DECEMBER 23, 2009**

**EXCAVATION PLAN FOR IMPACTED SOIL**  
 Dwg. No. PSC2008-0850-0004BA  
 Sht. No. 4 of 24

File Name: K:\ES\PROJECTS\2008\01208096.00 - LLNL Site 300 Bldg 850\As-Builts\Sheet 4 - Excavation Plan.dwg Plotted By: 2701HLG Date Plotted: 2/5/2010 1:27 PM



**LEGEND**

	GPS OVER-EXCAVATION MAJOR CONTOURS JULY 14, 2009
	GPS OVER-EXCAVATION MINOR CONTOURS JULY 14, 2009
	EXISTING GRADE MAJOR CONTOURS
	EXISTING GRADE MINOR CONTOURS
	LIMITS OF OVER-EXCAVATION
	LIMITS OF EXCAVATION

Lawrence Livermore  
National Laboratory,  
Plant Engineering  
Livermore, CA. 94550

Consultants  
**SCS ENGINEERS**  
Environmental Consultants and Contractors  
6601 Kall Center Parkway, Suite 140  
Pleasanton, California 94566  
(925) 426-0080 FAX: (925) 426-0707

IF THIS SHEET IS LESS THAN 11"x17",  
IT IS A REDUCED PRINT. SCALE  
ACCORDINGLY.

PE Stamps

Project Title  
BUILDING 850, SITE 300  
SOIL REMEDIATION PROJECT  
RECORDS DRAWINGS  
SAN JOAQUIN COUNTY,  
CALIFORNIA

REV No	DATE	REVISIONS	DWN BY	CHK BY
A	2/8/10	RECORDS DRAWINGS	HLG	LDL

Des: L. LONG 2/8/10  
Dwn: H. GRANT 2/8/10  
Chk: L. LONG 2/8/10  
File Name: Sheet 5 - Over-Excavation Plan.dwg  
PFNID: 850-2008-001 Scale: AS SHOWN Software: AutoCAD 2010

DATUM: HORIZONTAL NAD27  
VERTICAL NGVD29  
BASE: CONTROL - KIER & WRIGHT  
TOPO - HJW GEOSPATIAL, INC.  
SURVEY DATE DECEMBER 23, 2009

CLEAN FILL  
OVER-EXCAVATION PLAN  
Dwg. No. PSC2008-0850-0005BA  
Sht. No. 5 of 24

File Name: K:\ES\PROJECTS\2008\01208096.00 - LLNL Site 300 Bldg 850\As-Built\Sheet 5 - Over-Excavation Plan.dwg Plotted By: 2701HLG Date Plotted: 2/5/2010 1:29 PM

IF THIS SHEET IS LESS THAN 11"x17",  
IT IS A REDUCED PRINT. SCALE  
ACCORDINGLY.

PE Stamps

Project Title  
BUILDING 850, SITE 300  
SOIL REMEDIATION PROJECT  
RECORDS DRAWINGS  
SAN JOAQUIN COUNTY,  
CALIFORNIA

REV No	DATE	REVISIONS	DWN BY	CHK BY
1	2/8/10	RECORDS DRAWINGS	HLG	LDL
2				
3				
4				

Des: L. LONG 2/8/10  
Dwn: H. GRANT 2/8/10  
Chk: L. LONG 2/8/10






File Name: Sheet 6 - Fill Plan.dwg  
PFID: 850-2008-001 Scale: AS SHOWN Software: AUTOCAD2010


Sheet Title  
**FILL PLAN**

Dwg. No. PSC2008-0850-0006BA

Sht. No. 6 of 24

**LEGEND**

-  FINISHED GRADE MAJOR CONTOURS
-  FINISHED GRADE MINOR CONTOURS
-  FINISHED GRADE CLEAN SOIL CONTOURS
-  EMBANKMENT BOUNDARY
-  LIMITS OF EXCAVATION



IF THIS SHEET IS LESS THAN 11"X17",  
IT IS A REDUCED PRINT. SCALE  
ACCORDINGLY.

PE Stamps

Project Title  
BUILDING 850, SITE 300  
SOIL REMEDIATION PROJECT  
RECORDS DRAWINGS  
SAN JOAQUIN COUNTY,  
CALIFORNIA

REV No	DATE	REVISIONS	DWN BY	CHK BY
△	2/8/10	RECORDS DRAWINGS	HLG	LDL
△				
△				
△				
△				

Des: L. LONG 2/8/10  
Dwn: H. GRANT 2/8/10  
Chk: L. LONG 2/8/10

File Name: Sheet 7-11 - Cross Sections.dwg

PFNID: 850-2008-001 Scale: AS SHOWN Software: AutoCAD 2010




Sheet Title


CROSS SECTION  
SECTION A

Dwg. No. PSC2008-0850-0007BA

Sht. No. 7 of 24

**LEGEND**

-  FINISHED GRADE
-  OVER-EXCAVATION GRADE
-  CONTAINMENT EMBANKMENT




**COVER DETAIL**

SCALE: NOT TO SCALE

1  
7

DISTANCE (FT)



DISTANCE (FT)

**SECTION**

HORIZONTAL SCALE: 1" = 40'  
VERTICAL SCALE: 1" = 40'

A  
7

IF THIS SHEET IS LESS THAN 11"X17",  
IT IS A REDUCED PRINT. SCALE  
ACCORDINGLY.

PE Stamps

Project Title  
BUILDING 850, SITE 300  
SOIL REMEDIATION PROJECT  
RECORDS DRAWINGS  
SAN JOAQUIN COUNTY,  
CALIFORNIA


REV No	DATE	REVISIONS	DWN BY	CHK BY
A	2/8/10	RECORDS DRAWINGS	HLG	LDL

Des: L. LONG	2/8/10
Dwn: H. GRANT	2/8/10
Chk: L. LONG	2/8/10
File Name: Sheet 7-11 - Cross Sections.dwg	
PFNID: 850-2008-001	Scale: AS SHOWN
	Software: AutoCAD 2010

Sheet Title  
**CROSS SECTION  
SECTION B**

Dwg. No. PSC2008-0850-0008BA

Sht. No. 8 of 24



File Name: K:\ES\PROJECTS\2008\01208096.00 - LLNL Site 300 Bldg 850\As-Built\Sheet 7-11 - Cross Sections.dwg Plotted By: 2701HLG Date Plotted: 2/8/2010 8:42 AM



IF THIS SHEET IS LESS THAN 11"X17",  
IT IS A REDUCED PRINT. SCALE  
ACCORDINGLY.

PE Stamps

Project Title  
BUILDING 850, SITE 300  
SOIL REMEDIATION PROJECT  
RECORDS DRAWINGS  
SAN JOAQUIN COUNTY,  
CALIFORNIA

REV No	DATE	REVISIONS	DWN BY	CHK BY
A	2/8/10	RECORDS DRAWINGS	HLG	LDL

Des: L. LONG 2/8/10  
Dwn: H. GRANT 2/8/10  
Chk: L. LONG 2/8/10




File Name: Sheet 7-11 - Cross Sections.dwg  
PFNID: 850-2008-001 Scale: AS SHOWN Software: AutoCAD 2010


Sheet Title  
**CROSS SECTION  
SECTION C**

Dwg. No. PSC2008-0850-0009BA  
Sht. No.

9 of 24

**LEGEND**


-  FINISHED GRADE
-  OVER-EXCAVATION GRADE
-  CONTAINMENT EMBANKMENT



**COVER DETAIL**  
SCALE: NOT TO SCALE

1  
9

DISTANCE (FT)



DISTANCE (FT)

**SECTION**

HORIZONTAL SCALE: 1" = 40'  
VERTICAL SCALE: 1" = 40'

C  
9

File Name: K:\ES\PROJECTS\2008\01208096.00 - LLNL Site 300 Bldg 850\As-Builts\Sheet 7-11 - Cross Sections.dwg Plotted By: 2701HLG Date Plotted: 2/8/2010 8:43 AM

IF THIS SHEET IS LESS THAN 11"X17",  
IT IS A REDUCED PRINT. SCALE  
ACCORDINGLY.

PE Stamps

Project Title  
BUILDING 850, SITE 300  
SOIL REMEDIATION PROJECT  
RECORDS DRAWINGS  
SAN JOAQUIN COUNTY,  
CALIFORNIA

REV No	DATE	REVISIONS	DWN BY	CHK BY
A	2/8/10	RECORDS DRAWINGS	HLG	LDL
△				
△				
△				
△				

Des: L. LONG 2/8/10  
Dwn: H. GRANT 2/8/10  
Chk: L. LONG 2/8/10

File Name: Sheet 7-11 - Cross Sections.dwg




PFID: 850-2008-001 Scale: AS SHOWN Software: AutoCAD 2010


Sheet Title  
CROSS SECTION  
SECTION D

Dwg. No. PSC2008-0850-0010BA

Sht. No. 10 of 24

**LEGEND**

-  FINISHED GRADE
-  OVER-EXCAVATION GRADE
-  CONTAINMENT EMBANKMENT




**COVER DETAIL**

SCALE: NOT TO SCALE

I  
10

DISTANCE (FT)



ELEVATION (FEET)

ELEVATION (FEET)

DISTANCE (FT)

**SECTION**

HORIZONTAL SCALE: 1" = 40'  
VERTICAL SCALE: 1" = 40'

D  
10

IF THIS SHEET IS LESS THAN 11"x17",  
IT IS A REDUCED PRINT. SCALE  
ACCORDINGLY.

PE Stamps

Project Title  
BUILDING 850, SITE 300  
SOIL REMEDIATION PROJECT  
RECORDS DRAWINGS  
SAN JOAQUIN COUNTY,  
CALIFORNIA

REV No	DATE	REVISIONS	DWN BY	CHK BY
A	2/8/10	RECORDS DRAWINGS	HLG	LDL


Des: L. LONG  
Dwn: H. GRANT  
Chk: L. LONG

File Name: Sheet 7-11 - Cross Sections.dwg  
PFNID: 850-2008-001  
Scale: AS SHOWN  
Software: AutoCAD 2010

Sheet Title  
**CROSS SECTION  
SECTION E**

Dwg. No. PSC2008-0850-0011BA

Sht. No. 11 of 24



**COVER DETAIL**  
SCALE: NOT TO SCALE


I  
11

**SECTION**

HORIZONTAL SCALE: 1" = 60'  
VERTICAL SCALE: 1" = 60'

E  
11


File Name: K:\ES\PROJECTS\2008\01208096.00 - LLNL Site 300 Bldg 850\As-Built\Sheet 7-11 - Cross Sections.dwg Plotted By: 2701HLG Date Plotted: 2/8/2010 8:45 AM



SCALE: 1 inch = 40 feet

**LEGEND**


- FINISHED GRADE MAJOR CONTOURS
- FINISHED GRADE MINOR CONTOURS
- FINISHED GRADE CLEAN SOIL CONTOURS
- CMP



**V-DITCH PLAN VIEW**

SCALE: 1" = 40'


A  
12



**V-DITCH PROFILE VIEW**

SCALE: 1" = 40'

B  
12




**V-DITCH CHANNEL SECTION**

SCALE: NOT TO SCALE

F  
12

**ROCK APRON**



**ROCK APRON SECTION**

SCALE: 1" = 20'

G  
12

Lawrence Livermore  
National Laboratory,  
Plant Engineering  
Livermore, CA. 94550

Consultants  
**SCS ENGINEERS**  
Environmental Consultants and Contractors

6601 Koll Center Parkway, Suite 140  
Pleasanton, California 94566  
(925) 426-0080 FAX: (925) 426-0707

IF THIS SHEET IS LESS THAN 11"x17",  
IT IS A REDUCED PRINT. SCALE  
ACCORDINGLY.

PE Stamps

Project Title  
BUILDING 850, SITE 300  
SOIL REMEDIATION PROJECT  
RECORDS DRAWINGS  
SAN JOAQUIN COUNTY,  
CALIFORNIA

REV No	DATE	REVISIONS	DWN BY	CHK BY
1	092009	CO#11		
2	100209	ROCK_MODIFICATION		
3	101509	SUBMITTAL_40		
4	2/8/10	RECORDS DRAWINGS	HLG	LDL

Des: L. LONG 2/8/10  
Dwn: H. GRANT 2/8/10  
Chk: L. LONG 2/8/10

File Name: Sheet 12 - Drainage Channel.dwg  
PFNID: 850-2008-001 Scale: AS SHOWN Software: AutoCAD 2010

Sheet Title

DRAINAGE CHANNEL

Dwg. No. PSC2008-0850-0012BA

Sht. No. 12 of 24

File Name: K:\ES\PROJECTS\2008\01208096.00 - LLNL Site 300 Bldg 850\As-Builts\Sheet 12 - Drainage Channel.dwg Plotted By: 2701HLG Date Plotted: 2/5/2010 1:37 PM

IF THIS SHEET IS LESS THAN 11"X17",  
IT IS A REDUCED PRINT. SCALE  
ACCORDINGLY.

PE Stamps


Project Title  
BUILDING 850, SITE 300  
SOIL REMEDIATION PROJECT  
RECORDS DRAWINGS  
SAN JOAQUIN COUNTY,  
CALIFORNIA

REV No	DATE	REVISIONS	DWN BY	CHK BY
1	09/09/20	CO#11		
A	2/8/10	RECORDS DRAWINGS	HLG	LDL


Des: L. LONG 2/8/10  
Dwn: H. GRANT 2/8/10  
Chk: L. LONG 2/8/10

File Name: Sheet 13 - CMP Layout.dwg  
PFNID: 850-2008-001 Scale: AS SHOWN Software: AutoCAD 2010


Sheet Title  
**CMP LAYOUT**  
Dwg. No. PSC2008-0850-0013BA  
Sht. No. 13 of 24




**PLAN VIEW**  
SCALE: 1" = 20'




**PROFILE VIEW**  
SCALE: 1" = 20'



PLAN



ELEVATION




TYPICAL CROSS-SECTION

CIRCULAR PIPES						
PIPE DIA	END SECTION THICKNESS	DIMENSION				
		A	B	H	L	W
12"	0.064"	6"	6"	6"	1'-9"	2'-0"
18"	0.064"	8"	10"	6"	2'-7"	3'-0"

**LEGEND**

- EXISTING CONTOURS
- NEW CMP



**CMP TRENCH SECTION**  
SCALE: 1" = 10'

File Name: K:\ES\PROJECTS\2008\01208096.00 - LLNL Site 300 Bldg 850-As-Builts\Sheet 13 - CMP Layout.dwg Plotted By: 2701HLG Date Plotted: 2/5/2010 2:12 PM

IF THIS SHEET IS LESS THAN 11"x17",  
IT IS A REDUCED PRINT. SCALE  
ACCORDINGLY.

PE Stamps

Project Title  
BUILDING 850, SITE 300  
SOIL REMEDIATION PROJECT  
RECORDS DRAWINGS  
SAN JOAQUIN COUNTY,  
CALIFORNIA

REV No	DATE	REVISIONS	DWN BY	CHK BY
A	2/8/10	RECORDS DRAWINGS	HLG	LDL

Des: L. LONG 2/8/10  
Dwn: H. GRANT 2/8/10  
Chk: L. LONG 2/8/10




File Name: Sheet 14 - Lower Yard Details.dwg  
PFID: 850-2008-001 Scale: AS SHOWN Software: AutoCAD 2010

Sheet Title  
**LOWER YARD  
DETAILS**


Dwg. No. PSC2008-0850-0014BA  
Sht. No.

14 of 24

File Name: K:\ES\PROJECTS\2008\01208096.00 - LLNL Site 300 Bldg 850\As-Builts\Sheet 14 - Lower Yard Details.dwg Plotted By: 2701HLG Date Plotted: 2/5/2010 1:39 PM





L  
K  
J  
I  
H  
G  
F  
E  
D  
C  
B  
A



**LEGEND**

- EXISTING MAJOR CONTOURS
- EXISTING MINOR CONTOURS
- CMP
- MONITORING WELL (E)
- LIMITS OF EXCAVATION

1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16



**LEGEND**

- EXISTING MAJOR CONTOURS
- EXISTING MINOR CONTOURS
- FIBER ROLL LOCATION
- ROCK LINED CHANNEL
- NEW CULVERTS
- PRE-CONSTRUCTION CULVERTS
- SEDIMENT TRAP
- PRE-CONSTRUCTION BMPs

**KEYNOTES**

- DITCH OR CHANNEL ROCKED PER DRAINAGE DESIGN.
- INLET PROTECTION CONSISTING OF FIBER ROLL (SHEET 18).
- SEDIMENT TRAP (SEE SHEET 17).
- HILLSIDE EROSION PROTECTION CONSISTING OF FIBER ROLLS SPACED ALONG SLOPES, FIBER ROLLS PLACED ACCORDING TO SWPPP (BMP SE-5).
- AREAS RE-VEGETATED USING SEED MIX SPECIFIED BY LLNL BIOLOGIST. SEED PLACED USING HYDROSEED OR EQUIVALENT METHOD. JUTE NETTING, MULCH, OR OTHER TACKIFIER APPLIED PER SWPPP BMP (SC-3.4). (FIELD LOCATE)
- TRACK OUT CONTROL (SEE SHEET 19)
- CHECK DAMS.

**Lawrence Livermore National Laboratory, Plant Engineering, Livermore, CA. 94550**

**SCS ENGINEERS**  
 Environmental Consultants and Contractors  
 6601 Koll Center Parkway, Suite 140  
 Pleasanton, California 94566  
 (925) 426-0080 FAX: (925) 426-0707

IF THIS SHEET IS LESS THAN 11"x17", IT IS A REDUCED PRINT. SCALE ACCORDINGLY.

**PE Stamps**

Project Title  
**BUILDING 850, SITE 300 SOIL REMEDIATION PROJECT RECORDS DRAWINGS SAN JOAQUIN COUNTY, CALIFORNIA**

REV No	DATE	REVISIONS	DWN BY	CHK BY
	09/09/20	CO#11		
	2/8/10	RECORDS DRAWINGS	HLG	LDL

Des: L. LONG 2/8/10  
 Dwn: H. GRANT 2/8/10  
 Chk: L. LONG 2/8/10

File Name: Sheet 15 - Slope R-S Plan.dwg  
 PFNID: 850-2008-001 Scale: AS SHOWN Software: AutoCAD 2010

Sheet Title  
**SLOPE RESTORATION/ STABILIZATION PLAN**

Dwg. No. PSC2008-0850-0015BA  
 Sht. No. 15 of 24

IF THIS SHEET IS LESS THAN 11"X17",  
IT IS A REDUCED PRINT. SCALE  
ACCORDINGLY.

PE Stamps

Project Title  
BUILDING 850, SITE 300  
SOIL REMEDIATION PROJECT  
RECORDS DRAWINGS  
SAN JOAQUIN COUNTY,  
CALIFORNIA

REV No	DATE	REVISIONS	OWN BY	CHK BY
1	09/20/09	CO#11		
2	10/02/09	ROCK_MODIFICATION		
3	10/15/09	SUBMITTAL_40		
4	2/8/10	RECORDS DRAWINGS	HLG	LDL


Des: L. LONG 2/8/10  
Dwn: H. GRANT 2/8/10  
Chk: L. LONG 2/8/10

File Name: Sheet 16 - Sed Trap & Check Dams.dwg  
PFNID: 850-2008-001 Scale: AS SHOWN Software: AutoCAD 2010


Sheet Title  
**SEDIMENT TRAP AND  
CHECK DAM DETAILS**

Dwg. No. PSC2008-0850-0016BA

Sht. No. 16 of 24



**SEDIMENT TRAP PLAN VIEW**  
SCALE: 1" = 20'  
E 16



**CHECK DAM PROFILE**  
SCALE: 1" = 20'  
L 16

- LEGEND**
- FINISHED GRADE MAJOR CONTOURS
  - FINISHED GRADE MINOR CONTOURS
  - FINISHED GRADE CLEAN SOIL CONTOURS

File Name: K:\ES\PROJECTS\2008\850\AS-BUILTS\Sheet 16 - Sed Trap & Check Dams.dwg Plotted By: 2701HLG Date Plotted: 2/5/2010 1:43 PM



IF THIS SHEET IS LESS THAN 11"X17",  
IT IS A REDUCED PRINT. SCALE  
ACCORDINGLY.

PE Stamps

Project Title  
BUILDING 850, SITE 300  
SOIL REMEDIATION PROJECT  
RECORDS DRAWINGS  
SAN JOAQUIN COUNTY,  
CALIFORNIA

REV No	DATE	REVISIONS	OWN BY	CHK BY
△	10/1/09	Hard Rock Mod	Long	Long
△	2/8/10	RECORDS DRAWINGS	HLG	LDL
△				
△				
△				


Des: L. LONG 2/8/10  
Dwn: H. GRANT 2/8/10  
Chk: L. LONG 2/8/10

File Name: Sheet 17 - Sediment Trap Underdrain Detail.dwg  
PFNID: 850-2008-001 Scale: AS SHOWN Software: AutoCAD 2010


Sheet Title  
**SEDIMENT TRAP  
UNDERDRAIN DETAIL**

Dwg. No. PSC2008-0850-0017BA


Sht. No. 17 of 24




**WEIR PLAN VIEW**  
SCALE: 1" = 20'  
N  
17



**SEDIMENT TRAP PROFILE**  
SCALE: 1" = 10'  
M  
17



**WEIR SECTION VIEW**  
SCALE: AS SHOWN  
O  
17



**SUBDRAIN SECTION**  
SCALE: N.T.S.  
P  
17

File Name: K:\ES\PROJECTS\2008\01208096.00 - LLNL Site 300 Bldg 850\As-Builts\Sheet 17 - Sediment Trap Underdrain Detail.dwg Plotted By: 2701HLG Date Plotted: 2/5/2010 1:44 PM

IF THIS SHEET IS LESS THAN 11"X17",  
IT IS A REDUCED PRINT. SCALE  
ACCORDINGLY.

PE Stamps

Project Title  
BUILDING 850, SITE 300  
SOIL REMEDIATION PROJECT  
RECORDS DRAWINGS  
SAN JOAQUIN COUNTY,  
CALIFORNIA

REV No	DATE	REVISIONS	DWN BY	CHK BY
△ 100709		SWPPP REVIEW		
△ 2/8/10		RECORDS DRAWINGS	HLG	LDL
△				
△				
△				

Des: L. LONG 2/8/10  
Dwn: H. GRANT/T. SISON 2/8/10  
Chk: L. LONG 2/8/10


File Name: Sheet 18-19 - Details.dwg  
PFNID: 850-2008-001 Scale: AS SHOWN Software: AutoCAD 2009

Sheet Title

EROSION DETAILS


Dwg. No. PSC2008-0850-0018BA

Sht. No. 18 of 24




NOTE:  
1. STRAW WATTLES ARE TUBES MADE FROM STRAW BOUND BIODEGRADABLE NETTING. THEY ARE APPROX. 8" DIA. AND 20 - 30 FT. LONG.  
2. STRAW WATTLES TRAP SEDIMENT AND REDUCE SHEET & RILL EROSION BY REDUCING SLOPE GRADIENT, INCREASING INFILTRATION RATES AND BY PRODUCING A FAVORABLE ENVIRONMENT FOR PLANT ESTABLISHMENT.  
3. STRAW WATTLE INSTALLATION REQUIRES THE PLACEMENT AND SECURE STAKING OF THE WATTLE IN A TRENCH, 2" - 3" DEEP (SOIL ONLY), DUG ON CONTOUR. RUNOFF MUST NOT BE ALLOWED TO RUN UNDER OR AROUND WATTLE.

**A** 18 **DETAIL - BIODEGRADABLE STRAW WATTLES**  
NOT TO SCALE



**B** 18 **DETAIL - RT. 4 ROCK LINED DITCH**  
NOT TO SCALE



NOTES:  
1. DIMENSIONS AS SHOWN.  
2. APRON FIELD FIT TO NEW ROCK LINED DITCH.  
3. FILTER MATERIAL IS FILTER FABRIC.

**C** 18 **DETAIL - ENERGY DISSIPATOR**  
NOT TO SCALE

IF THIS SHEET IS LESS THAN 11"X17",  
IT IS A REDUCED PRINT. SCALE  
ACCORDINGLY.

PE Stamps

Project Title  
BUILDING 850, SITE 300  
SOIL REMEDIATION PROJECT  
RECORDS DRAWINGS  
SAN JOAQUIN COUNTY,  
CALIFORNIA

REV No	DATE	REVISIONS	OWN BY	CHK BY
A	2/8/10	RECORDS DRAWINGS	HLG	LDL

Des: L. LONG 2/8/10  
Dwn: H. GRANT/T. SISON 2/8/10  
Chk: L. LONG 2/8/10



File Name: Sheet 18-19 - Details.dwg  
PFNID: 850-2008-001 Scale: AS SHOWN Software: AutoCAD 2009

Sheet Title



EROSION DETAILS

Dwg. No. PSC2008-0850-0019BA

Sht. No. 19 of 24



TEMPORARY CONSTRUCTION ENTRANCE TRACK OUT CONTROL 2/19



File Name: K:\ES\PROJECTS\2008\01208096.00 - LLNL Site 300 Bldg 850\As-Builts\Sheet 18-19 - Details.dwg Date Plotted: 2/5/2010 1:46 PM

IF THIS SHEET IS LESS THAN 11"x17",  
IT IS A REDUCED PRINT. SCALE  
ACCORDINGLY.

PE Stamps

Project Title  
**BUILDING 850, SITE 300  
SOIL REMEDIATION PROJECT  
RECORDS DRAWINGS  
SAN JOAQUIN COUNTY,  
CALIFORNIA**

REV No	DATE	REVISIONS	DWN BY	CHK BY
1	2/8/10	RECORDS DRAWINGS	HLG	LDL

Des: L. LONG 2/8/10  
Dwn: H. GRANT/T. SISON 2/8/10  
Chk: L. LONG 2/8/10


File Name: Sheet 20 - Misc Details.dwg  
PFNID: 850-2008-001 Scale: AS SHOWN Software: AutoCAD 2010

Sheet Title


**MISCELLANEOUS DETAILS**

Dwg. No. PSC2008-0850-0020BA


Sht. No. 20 of 24




**I ACCESS ROAD PROFILE**  
20 SCALE: AS SHOWN



**F ACCESS ROAD SECTION DETAIL**  
20 AS SHOWN



**SURVEY MONUMENT LOCATION PLAN VIEW**  
SCALE: 1" = 40' **F**  
20



- ▲ POURED 3.0' LONG X 6" DIAMETER CONCRETE CYLINDER.
- ▲ LEFT 3" LONG X 2" DIAMETER CAVITY FOR FUTURE MONUMENT PLACEMENT BY OTHER.
- ▲ ASSURED 1" CLEAR FOR DRAINAGE.
- ▲ POURED 8" DEEP X 8" WIDE RING TO SUPPORT WELL BODY.
- ▲ PHOENIX IRON WORKS SURVEY MONUMENT COVER & FRAME/WELL BODY, NO. P-2001-a (CLEAR OPENING 6-3/4", OVERALL BASE DIA 12", HEIGHT 4-1/2"), OR APPROVED EQUAL.

ALL CONCRETE POURED SHALL HAVE A MINIMUM  
COMPRESSIVE STRENGTH IN 28 DAYS OF 2,500 PSI.

**G DETAIL - SURVEY MONUMENT**  
20 NOT TO SCALE

IF THIS SHEET IS LESS THAN 11"X17",  
IT IS A REDUCED PRINT. SCALE  
ACCORDINGLY.

PE Stamps

Project Title  
BUILDING 850, SITE 300  
SOIL REMEDIATION PROJECT  
RECORDS DRAWINGS  
SAN JOAQUIN COUNTY,  
CALIFORNIA

REV No	DATE	REVISIONS	DWN BY	CHK BY
1	2/8/10	RECORDS DRAWINGS	HLG	LDL




Des: L. LONG 2/8/10  
Dwn: T. SISON/H. GRANT 2/8/10  
Chk: L. LONG 2/8/10

File Name: Sheet 21 - Well Details.dwg  
PFNID: 850-2008-001 Scale: AS SHOWN Software: AutoCAD 2010

Sheet Title  
**WELL EXTENSION  
DETAILS**

Dwg. No. PSC2008-0850-0021BA

Sht. No. 21 of 24



**LEGEND**

- EXISTING GROUND MAJOR CONTOURS
- EXISTING GROUND MINOR CONTOURS
- MONITORING WELL LOCATION

**NOTES:**

- EACH SECTION OF INSTALLED WELL CASING WAS PRECUT TO 5-FOOT LENGTHS BY THE MANUFACTURER.
- SECTIONS OF PROTECTIVE PVC LINER PIPE WERE FIELD CUT TO APPROXIMATELY 5-FOOT SECTIONS AND WERE CONNECTED WITH SLIP COUPLERS OR BELL END FITTINGS.
- LLNL TO INSTALL PROTECTIVE SURFACE CONCRETE PAD AND METAL MONUMENT WELL COVER.
- NEW TOP OF CASING HEIGHT SHOULD BE SURVEYED BY CA LICENSED SURVEYOR.

File Name: K:\ES\PROJECTS\2008\01208096.00 - LLNL Site 300 Bldg 850\As-Builts\Sheet 21 - Well Details.dwg Plotted By: 2701HLG Date Plotted: 2/8/2010 9:32 AM

IF THIS SHEET IS LESS THAN 11"X17",  
IT IS A REDUCED PRINT. SCALE  
ACCORDINGLY.

PE Stamps

Project Title  
BUILDING 850, SITE 300  
SOIL REMEDIATION PROJECT  
RECORDS DRAWINGS  
SAN JOAQUIN COUNTY,  
CALIFORNIA

REV No	DATE	REVISIONS	DWN BY	CHK BY
△	2/8/10	RECORDS DRAWINGS	HLG	LDL
△				
△				
△				
△				




Des: L. LONG 2/8/10  
Dwn: T. SISON/H. GRANT 2/8/10  
Chk: L. LONG 2/8/10

File Name: Sheet 22 - Well Details.dwg  
PFNID: 850-2008-001 Scale: AS SHOWN Software: AutoCAD 2010

Sheet Title  
**WELL EXTENSION  
DETAILS**

Dwg. No. PSC2008-0850-0022BA

Sht. No. 22 of 24




**LEGEND**

- EXISTING GROUND MAJOR CONTOURS
- EXISTING GROUND MINOR CONTOURS
- ⊙ MW MONITORING WELL LOCATION

**NOTES:**

1. EACH SECTION OF INSTALLED WELL CASING WAS PRECUT TO 5-FOOT LENGTHS BY THE MANUFACTURER.
2. SECTIONS OF PROTECTIVE PVC LINER PIPE WERE FIELD CUT TO APPROXIMATELY 5-FOOT SECTIONS AND WERE CONNECTED WITH SLIP COUPLERS OR BELL END FITTINGS.
3. LLNL TO INSTALL PROTECTIVE SURFACE CONCRETE PAD AND METAL MONUMENT WELL COVER.
4. NEW TOP OF CASING HEIGHT SHOULD BE SURVEYED BY CA LICENSED SURVEYOR.

File Name: K:\ES\PROJECTS\2008\01208096.00 - LLNL Site 300 Bldg 850\As-Builts\Sheet 22 - Well Details.dwg Plotted By: 2701HLG Date Plotted: 2/8/2010 9:33 AM



Lawrence Livermore  
National Laboratory,  
Plant Engineering  
Livermore, CA. 94550

Consultants  
**SCS ENGINEERS**  
Environmental Consultants and Contractors  
6601 Koll Center Parkway, Suite 140  
Pleasanton, California 94566  
(925) 426-0080 FAX: (925) 426-0707

IF THIS SHEET IS LESS THAN 11"X17",  
IT IS A REDUCED PRINT. SCALE  
ACCORDINGLY.

PE Stamps

Project Title  
BUILDING 850, SITE 300  
SOIL REMEDIATION PROJECT  
RECORDS DRAWINGS  
SAN JOAQUIN COUNTY,  
CALIFORNIA

REV No	DATE	REVISIONS	DWN BY	CHK BY
A	2/8/10	RECORDS DRAWINGS	HLG	LDL

Des: L. LONG 2/8/10  
Dwn: T.SISON 2/8/10  
Chk: L. LONG 2/8/10

File Name: Sheet 23 - Soil Staging Areas.dwg  
PFID: 850-2008-001 Scale: AS SHOWN Software: AutoCAD 2010

Sheet Title  
**SOIL STAGING AREAS**

Dwg. No. PSC2008-0850-0023BA  
Sht. No. 23 of 24

File Name: K:\ES\PROJECTS\2008\01208096.00 - LLNL Site 300 Bldg 850 As-Built\Sheet 23 - Soil Staging Areas.dwg Plotted By: 2701HLG Date Plotted: 2/5/2010 1:52 PM

IF THIS SHEET IS LESS THAN 11"X17",  
IT IS A REDUCED PRINT. SCALE  
ACCORDINGLY.

PE Stamps

Project Title  
BUILDING 850, SITE 300  
SOIL REMEDIATION PROJECT  
RECORDS DRAWINGS  
SAN JOAQUIN COUNTY,  
CALIFORNIA

REV No	DATE	REVISIONS	DWN BY	CHK BY
1	1/21/10	RECORDS DRAWINGS	HLG	LDL
2	2/8/10	RECORDS DRAWINGS	HLG	LDL


Des: L. LONG 2/8/10  
Dwn: H. GRANT 2/8/10  
Chk: L. LONG 2/8/10

File Name: Sheet 24 - Soil Verification Results.dwg  
PFNID: 850-2008-001 Scale: AS SHOWN Software: AutoCAD 2010

Sheet Title  
**SOIL VERIFICATION  
SAMPLE RESULTS AND  
FINAL EXCAVATION**

Dwg. No. PSC2008-0850-0024BA


Sht. No. 24 of 24



- LEGEND**
- EXISTING MAJOR CONTOURS (FT MSL)
  - EXISTING MINOR CONTOURS (FT MSL)
  - EXCAVATION AREA BOUNDARY
  - SUB-AREA BOUNDARY
  - II** EXCAVATION PHASE
  - 2-1** EXCAVATION PHASE SUB-AREA
  - SOIL VERIFICATION SAMPLING LOCATIONS
  - SOIL SAMPLE DESIGNATION TOTAL PCBs (ppm) & DEPTH (DEEPEST SAMPLE)
  - EXPOSED BEDROCK AFTER EXCAVATION
  - APPROXIMATE DEPTH OF IMPACTED SOIL EXCAVATION (FT)
  - MONITORING WELL

**DATA PROVIDED BY LLNS.  
DEPTHS AND EXTENT OF EXCAVATION  
CONCURRED BY SCS.**

DATUM: HORIZONTAL NAD27  
VERTICAL NGVD29  
BASE: CONTROL - KIER & WRIGHT  
TOPO - HJW GEOSPATIAL, INC.  
SURVEY DATE DECEMBER 23, 2009



File Name: K:\ES\PROJECTS\2008\01208096.00 - LLNL Site 300 Bldg 850\As-Builts\Sheet 24 - Soil Verification Results.dwg Plotted By: 2701HLG Date Plotted: 2/11/2010 12:45 PM



---

## **Appendix D**

### **Building 850 Soil Removal Action Verification Sampling and Analysis Result Reports**

---

# **Building 850 Removal Action Verification Sampling and Analysis Status Report Phase 1: Dioxin/Furan Compound Results**

## **INTRODUCTION**

Remediation of PCB-, dioxin-, and furan-contaminated soil and sandpile at the Lawrence Livermore National Laboratory Site 300 Building 850 is being conducted as Non-Time Critical Removal Action under the Comprehensive Environmental Response, Compensation, and Liability Act.

The remedy selected in the Building 850 Soil Removal Action Memorandum (DOE, April 2008) consists of excavation and solidification of contaminated soil and the sandpile. A sampling and analysis plan to verify that the Building 850 area remedy has met cleanup standards was presented and approved in the Building 850 Engineering Evaluation/Cost Analysis (Dibley et al., February 2008).

In accordance with the approved verification sampling and analysis plan, the excavation for the Building 850 area was divided into 5 subareas, each containing 13 sampling locations (Figure 1), for a total of sixty-five randomly-selected sample locations throughout the entire excavation area. Soil samples for PCB and dioxin/furan analysis are being collected following the soil excavation to the prescribed depth(s) of anticipated contamination presented in the Building 850 Removal Action Design. The original sampling plan entails one sample from each location plus 6 interlaboratory duplicates being analyzed for PCBs for a total of 71 samples. The 13 sampling locations from each of the excavation phases will be composited and analyzed for dioxin/furans for a total of 5 samples.

The Interim Site-Wide Record of Decision (DOE, 2001) set PCB and dioxin/furan cleanup standards of 0.74 mg/kg and  $1.6 \times 10^{-5}$  mg/kg, respectively (U.S. EPA Preliminary Remediation Goal for soil at industrial sites). In areas where the PCB results do not meet these regulatory criteria, additional soil will be excavated, re-sampled, and analyzed until the criteria are met.

To evaluate the dioxin/furan results, the toxic equivalent concentration (TEC) for the composite sample will be calculated by multiplying the individual dioxin/furan compound concentration by the associated Toxicity Equivalence Factor (TEF). The TEF is defined as an order of magnitude estimate of the toxicity of the various dioxin and furan compounds relative to the toxicity of 2,3,7,8-tetrachlorodibenzo-p-dioxin (TCDD). The sum of the resultant TECs is the total TEC for the sample. If the calculated 2,3,7,8-TCDD TEC concentration of the composited sample exceeds the dioxin/furan cleanup standard, additional soil will be excavated from the region, re-sampled, composited, and analyzed until the composited sample meets the dioxin/furan cleanup standard.

The sampling locations are being located using a Global Positioning System. At soil sampling locations where soil excavation has resulted in exposed bedrock, or the location poses too much risk to the samplers due to slipping or falling hazards, the sample location will be moved to the nearest exposed soil within the excavation phase area so that 13 samples are collected from each subarea.

## **PHASE 1 DIOXIN/FURAN COMPOUND RESULTS**

Following the excavation of at least one foot of soil from the Phase 1 area, surface soil samples were collected from the newly exposed ground surface on June 11, 2009 for PCB and dioxin/furan analysis. The locations of samples collected from this area are shown on Figure 1. The location of samples 22, 26, 64, and 65 were moved to the nearest area of sufficient soil due to excavation to bedrock at their initial sampling plan locations. The thirteen dioxin/furan soil samples were stored in the refrigerator awaiting compositing until the PCB results were received.

The PCB Arochlor 1254 was detected at concentrations above the 0.74 milligrams per kilogram (mg/kg) PCB cleanup standard at sample locations 26 and 49 (Figure 1). Both of these sample locations were within the drainage way that runs south and then east of the Upper Corporation Yard and where sedimentation appears to have occurred over time. Two feet of additional soil was excavated in the area between the sample locations 26 and 49 and the nearest sample location with a result below the cleanup standard (Figure 2). An additional 2 feet of soil were removed along the drainage way to ensure all contaminated soil was removed, for a total of 4 feet (Figure 2). Following this additional excavation, surface soil samples were collected from locations 26, 49, and 57 on June 18, 2009 for PCBs and dioxin/furans analysis. PCBs were not detected at concentrations above either the 0.5 mg/kg detection limit or the 0.74 mg/kg PCB cleanup standard in any of the soil samples collected on June 18, 2009 following the second excavation. As a result, the cleanup of PCB-contaminated soil in the Phase 1 excavation is considered complete.

The samples collected from locations 22, 25, 50-54, 56, 57, 64 and 65 in the Phase 1 excavation area were composited and submitted to the analytical laboratory for dioxin/furan analysis by EPA Method 8290. Samples from locations 26 and 49 were not composited and were sent in individually for dioxin/furan analysis to verify whether any contamination remained in the streambed at these discrete locations. This is a variance from the original sampling plan in which all 13 samples were to be composited into one sample for dioxin/furan analysis. However, this alternate sampling and analysis is more conservative than the original plan in that it addresses the potential for dioxin/furan contamination in the drainage ways where the PCB concentrations exceeded cleanup standards.

To evaluate the dioxin/furan results, the toxic equivalent concentration (TEC) for the samples was calculated by multiplying the individual dioxin/furan compound concentration by the associated 1998 World Health Organization Toxicity Equivalence Factor (TEF). All three dioxin/furan sample TECs were below the dioxin/furan cleanup standard of  $1.6 \times 10^{-5}$  mg/kg (Tables 1 through 3). The cleanup of dioxin/furan-contaminated soil in the Phase 1 excavation is considered complete.

## **NEXT STEPS**

With this verification/confirmation that the PCB-, dioxin-, and furan-contaminated soil has been removed from the Phase 1 area to meet the cleanup standards, DOE/LLNL plan to proceed with the overexcavation, backfilling, and compaction of the non-engineered clean fill under the planned footprint of the solidified soil Corrective Action Management Unit.

A status report summarizing PCB analytical results for the Phase 2 excavation area will be sent to the regulatory agencies upon receipt of those results.

**Table 1. Sample location 3SS-850-349A dioxin/furan compound analytical results and toxicity equivalent concentration sampled on June 18, 2009.**

Compound	Toxic Equivalent Factor <sup>a</sup>	Measured Concentration (mg/kg)	Toxicity Equivalent Concentration
2,3,7,8-TCDD	1.00E+00	0.00E+00	0.00E+00
1,2,3,7,8-PeCDD	1.00E+00	0.00E+00	0.00E+00
1,2,3,4,7,8-HxCDD	1.00E-01	0.00E+00	0.00E+00
1,2,3,6,7,8-HxCDD	1.00E-01	4.67E-07	4.67E-08
1,2,3,7,8,9-HxCDD	1.00E-01	7.00E-07	7.00E-08
1,2,3,4,6,7,8-HpCDD	1.00E-02	0.00E+00	0.00E+00
1,2,3,4,6,7,8,9-OCDD	1.00E-04	1.77E-06	1.77E-10
2,3,7,8-TCDF	1.00E-01	0.00E+00	0.00E+00
1,2,3,7,8-PeCDF	5.00E-02	0.00E+00	0.00E+00
2,3,4,7,8-PeCDF	5.00E-01	0.00E+00	0.00E+00
1,2,3,4,7,8-HxCDF	1.00E-01	0.00E+00	0.00E+00
1,2,3,6,7,8-HxCDF	1.00E-01	0.00E+00	0.00E+00
2,3,4,6,7,8-HxCDF	1.00E-01	0.00E+00	0.00E+00
1,2,3,7,8,9-HxCDF	1.00E-01	0.00E+00	0.00E+00
1,2,3,4,6,7,8-HpCDF	1.00E-02	0.00E+00	0.00E+00
1,2,3,4,7,8,9-HpCDF	1.00E-02	0.00E+00	0.00E+00
1,2,3,4,6,7,8,9-OCDF	1.00E-04	0.00E+00	0.00E+00
<i>Total toxicity equivalent concentration</i>			1.17E-07

Notes:

<sup>a</sup> World Health Organization 1998 Toxic Equivalent Factor.

Cleanup standard =  $1.6 \times 10^{-5}$  mg/kg

**Table 2. Sample location 3SS-850-326A dioxin/furan compound analytical results and toxicity equivalent concentration sampled on June 18, 2009.**

Compound	Toxic Equivalent Factor <sup>a</sup>	Measured Concentration (mg/kg)	Toxicity Equivalent Concentration
2,3,7,8-TCDD	1.00E+00	0.00E+00	0.00E+00
1,2,3,7,8-PeCDD	1.00E+00	5.35E-07	5.35E-07
1,2,3,4,7,8-HxCDD	1.00E-01	0.00E+00	0.00E+00
1,2,3,6,7,8-HxCDD	1.00E-01	0.00E+00	0.00E+00
1,2,3,7,8,9-HxCDD	1.00E-01	1.02E-06	1.02E-07
1,2,3,4,6,7,8-HpCDD	1.00E-02	0.00E+00	0.00E+00
1,2,3,4,6,7,8,9-OCDD	1.00E-04	1.56E-06	1.56E-10
2,3,7,8-TCDF	1.00E-01	4.27E-07	4.27E-08
1,2,3,7,8-PeCDF	5.00E-02	2.39E-07	1.20E-08
2,3,4,7,8-PeCDF	5.00E-01	0.00E+00	0.00E+00
1,2,3,4,7,8-HxCDF	1.00E-01	0.00E+00	0.00E+00
1,2,3,6,7,8-HxCDF	1.00E-01	0.00E+00	0.00E+00
2,3,4,6,7,8-HxCDF	1.00E-01	0.00E+00	0.00E+00
1,2,3,7,8,9-HxCDF	1.00E-01	1.52E-06	1.52E-07
1,2,3,4,6,7,8-HpCDF	1.00E-02	0.00E+00	0.00E+00
1,2,3,4,7,8,9-HpCDF	1.00E-02	0.00E+00	0.00E+00
1,2,3,4,6,7,8,9-OCDF	1.00E-04	0.00E+00	0.00E+00
<i>Total toxicity equivalent concentration</i>			8.44E-07

Notes:

<sup>a</sup> World Health Organization 1998 Toxic Equivalent Factor.

Cleanup standard =  $1.6 \times 10^{-5}$  mg/kg

**Table 3. Sample location 3SS-850-366 dioxin/furan compound analytical results and toxicity equivalent concentration sampled on June 18, 2009.**

<b>Compound</b>	<b>Toxic Equivalent Factor<sup>a</sup></b>	<b>Measured Concentration (mg/kg)</b>	<b>Toxicity Equivalent Concentration</b>
2,3,7,8-TCDD	1.00E+00	0.00E+00	0.00E+00
1,2,3,7,8-PeCDD	1.00E+00	0.00E+00	0.00E+00
1,2,3,4,7,8-HxCDD	1.00E-01	0.00E+00	0.00E+00
1,2,3,6,7,8-HxCDD	1.00E-01	0.00E+00	0.00E+00
1,2,3,7,8,9-HxCDD	1.00E-01	0.00E+00	0.00E+00
1,2,3,4,6,7,8-HpCDD	1.00E-02	2.09E-06	2.09E-08
1,2,3,4,6,7,8,9-OCDD	1.00E-04	1.19E-05	1.19E-09
2,3,7,8-TCDF	1.00E-01	6.55E-06	6.55E-07
1,2,3,7,8-PeCDF	5.00E-02	9.86E-07	4.93E-08
2,3,4,7,8-PeCDF	5.00E-01	2.70E-06	1.35E-06
1,2,3,4,7,8-HxCDF	1.00E-01	7.51E-07	7.51E-08
1,2,3,6,7,8-HxCDF	1.00E-01	0.00E+00	0.00E+00
2,3,4,6,7,8-HxCDF	1.00E-01	0.00E+00	0.00E+00
1,2,3,7,8,9-HxCDF	1.00E-01	9.29E-07	9.29E-08
1,2,3,4,6,7,8-HpCDF	1.00E-02	5.59E-07	5.59E-09
1,2,3,4,7,8,9-HpCDF	1.00E-02	0.00E+00	0.00E+00
1,2,3,4,6,7,8,9-OCDF	1.00E-04	7.52E-07	7.52E-11
<i>Total toxicity equivalent concentration</i>			2.25E-06

Notes:

<sup>a</sup> World Health Organization 1998 Toxic Equivalent Factor.

Cleanup standard =  $1.6 \times 10^{-5}$  mg/kg

Sample location 3SS-850-366 is a composite of locations 22, 25, 50, 51, 52, 53, 54, 56, 57A, 64, and 65.




Figure 1. Soil Verification Sampling Plan




Figure 2. Building 850 Soil Excavation, Additional Scope - June 16, 2009

# **Building 850 Removal Action Verification Sampling and Analysis Status Report Phase 1: Polychlorinated Biphenyl (PCB) Results**

## **INTRODUCTION**

Remediation of PCB-, dioxin-, and furan-contaminated soil and sandpile at the Lawrence Livermore National Laboratory Site 300 Building 850 is being conducted as Non-Time Critical Removal Action under the Comprehensive Environmental Response, Compensation, and Liability Act.

The remedy selected in the Building 850 Soil Removal Action Memorandum (DOE, April 2008) consists of excavation and solidification of contaminated soil and the sandpile. A sampling and analysis plan to verify that the Building 850 area remedy has met cleanup standards was presented and approved in the Building 850 Engineering Evaluation/Cost Analysis (Dibley et al., February 2008).

In accordance with the approved verification sampling and analysis plan, the excavation for the Building 850 area was divided into 5 subareas, each containing 13 sampling locations (Figure 1), for a total of sixty-five randomly-selected sample locations throughout the entire excavation area. Soil samples for PCB and dioxin/furan analysis are being collected following the soil excavation to the prescribed depth(s) of anticipated contamination presented in the Building 850 Removal Action Design. The original sampling plan entails one sample from each location plus 6 interlaboratory duplicates being analyzed for PCBs for a total of 71 samples. The 13 sampling locations from each of the excavation phases will be composited and analyzed for dioxin/furans for a total of 5 samples.

The Interim Site-Wide Record of Decision (DOE, 2001) set PCB and dioxin/furan cleanup standards of 0.74 mg/kg and  $1.6 \times 10^{-5}$  mg/kg, respectively (U.S. EPA Preliminary Remediation Goal for soil at industrial sites). In areas where the PCB results do not meet these regulatory criteria, additional soil will be excavated, re-sampled, and analyzed until the criteria are met.

To evaluate the dioxin/furan results, the toxic equivalent concentration (TEC) for the composite sample will be calculated by multiplying the individual dioxin/furan compound concentration by the associated Toxicity Equivalence Factor (TEF). The TEF is defined as an order of magnitude estimate of the toxicity of the various dioxin and furan compounds relative to the toxicity of 2,3,7,8-tetrachlorodibenzo-p-dioxin (TCDD). The sum of the resultant TECs is the total TEC for the sample. If the calculated 2,3,7,8-TCDD TEC concentration of the composited sample exceeds the dioxin/furan cleanup standard, additional soil will be excavated from the region, re-sampled, composited, and analyzed until the composited sample meets the dioxin/furan cleanup standard.

The sampling locations are being located using a Global Positioning System. At soil sampling locations where soil excavation has resulted in exposed bedrock, or the location poses too much risk to the samplers due to slipping or falling hazards, the sample location will be moved to the nearest exposed soil within the excavation phase area so that 13 samples are collected from each subarea.



## **PHASE 1 PCB RESULTS**

Following the excavation of at least one foot of soil from the Phase 1 area, surface soil samples were collected from the newly exposed ground surface on June 11, 2009 for PCB and dioxin/furan analysis. The locations of samples collected from this area are shown on Figure 1. The location of samples 22, 26, 64, and 65 were moved to the nearest area of sufficient soil due to excavation to bedrock at their initial sampling plan locations. Thirteen soil samples collected from the Phase 1 area were submitted to the analytical laboratory for PCB analysis using EPA Method 8082. The dioxin/furan samples were stored in the refrigerator awaiting compositing until the PCB results were received. The PCB analytical results for the samples collected on June 11, 2009 are shown in Table 1.

The PCB Arochlor 1254 was detected at concentrations above the 0.74 milligrams per kilogram (mg/kg) PCB cleanup standard at sample locations 26 and 49 (Figure 1). Both of these sample locations were within the drainage way that runs south and then east of the Upper Corporation Yard and where sedimentation appears to have occurred over time. Two feet of additional soil was excavated in the area between the sample locations 26 and 49 and the nearest sample location with a result below the cleanup standard (Figure 2). An additional 2 feet of soil were removed along the drainage way to ensure all contaminated soil was removed, for a total of 4 feet (Figure 2). Following this additional excavation, surface soil samples were collected from locations 26, 49, and 57 on June 18, 2009 for PCBs and dioxin/furans analysis. While the first sample collected from location 57 did not contain PCBs above the cleanup standard, a second sample was collected from this location because an additional foot of soil was removed in the area. As shown in Table 1, PCBs were not detected at concentrations above either the 0.5 mg/kg detection limit or the 0.74 mg/kg PCB cleanup standard in any of the soil samples collected on June 18, 2009 following the second excavation. As a result, the cleanup of PCB-contaminated soil in the Phase 1 excavation is considered complete.

## **NEXT STEPS**

The samples collected from locations 22, 25, 50-54, 56, 57, 64 and 65 in the Phase 1 excavation area were composited and submitted to the analytical laboratory for dioxin/furan analysis by EPA Method 8290. Samples from locations 26 and 49 were not composited and were sent in individually for dioxin/furan analysis to verify whether any contamination remained in the streambed at these discrete locations. This is a variance from the original sampling plan in which all 13 samples were to be composited into one sample for dioxin/furan analysis. However, this alternate sampling and analysis is more conservative than the original plan in that it addresses the potential for dioxin/furan contamination in the drainage ways where the PCB concentrations exceeded cleanup standards.

A status report summarizing the dioxin/furan analytical results will be sent to the regulatory agencies upon receipt of those results. These dioxin/furan results will be used to determine if excavation/cleanup of the Phase 1 area is complete or if additional soil excavation is required. In addition, a new sampling plan showing the new sampling locations for those samples that were moved will be included.

**Table 1. PCB sample location and results.**

Sample Location	Sample ID	PCB RESULTS (mg/kg)	Cleanup Standard (mg/kg)	Phase	Sample date	Notes
22	3SS-850-322	<0.5	0.74	1	6/11/09	Field duplicate
22	3SS-850-322	<0.5	0.74	1	6/11/09	
25	3SS-850-325	<0.5	0.74	1	6/11/09	
26	3SS-850-326	<b>1.5</b>	0.74	1	6/11/09	PCB 1254
26	3SS-850-326A <sup>a</sup>	<0.5	0.74	1	6/18/09	Resample, new depth
49	3SS-850-349	<b>3.2</b>	0.74	1	6/11/09	PCB 1254
49	3SS-850-349A <sup>a</sup>	<0.5	0.74	1	6/18/09	Resample, new depth
50	3SS-850-350	<0.5	0.74	1	6/11/09	
51	3SS-850-351	<0.5	0.74	1	6/11/09	
52	3SS-850-352	<0.5	0.74	1	6/11/09	
53	3SS-850-353	<0.5	0.74	1	6/11/09	
54	3SS-850-354	<0.5	0.74	1	6/11/09	
56	3SS-850-356	0.69	0.74	1	6/11/09	PCB 1254, Field duplicate
56	3SS-850-356	<0.5	0.74	1	6/11/09	
57	3SS-850-357	0.66	0.74	1	6/11/09	PCB 1254
57	3SS-850-357A <sup>a</sup>	<0.5	0.74	1	6/18/09	Resample, new depth
64	3SS-850-364	<0.5	0.74	1	6/11/09	
65	3SS-850-365	<0.5	0.74	1	6/11/09	

<sup>a</sup> Indicates samples collected following second soil excavation.

# **Building 850 Removal Action Polychlorinated Biphenyl and Dioxin/Furan Compound Verification Sampling and Analysis Status Report**

## **1. Introduction**

This report summarizes polychlorinated biphenyl (PCB) and dioxin/furan compound verification sampling and analysis results for the Building 850 Removal Action. Verification sampling and analysis status reports for PCB and dioxin/furan compound results in the Phase 1 excavation area were submitted to the regulatory agencies on June 24 and June 25, 2009, respectively, confirming that the PCB and dioxin/furan compound cleanup in Phase 1 was complete. This report presents the verification sampling and analysis results for PCB and dioxin/furan compound analysis for the Phase 2 through 5 excavation areas and the new Phase 6 and 7 excavation areas.

Verification sampling and analysis has demonstrated that the PCB- and dioxin/furan compound-contaminated soil in the Phase 2 through 7 areas has been removed to meet cleanup standards.

## **2. Background**

Remediation of PCB-, dioxin-, and furan-contaminated soil and sandpile material at the Lawrence Livermore National Laboratory Site 300 Building 850 area was conducted as a Non-Time Critical Removal Action under the Comprehensive Environmental Response, Compensation, and Liability Act.

The remedy selected in the Building 850 Soil Removal Action Memorandum (DOE, April 2008) consists of excavation and solidification of contaminated soil and the sandpile. A sampling and analysis plan to verify that the Building 850 area remedy has met cleanup standards was presented and approved in the Building 850 Engineering Evaluation/Cost Analysis (Dibley et al., February 2008).

In accordance with the approved verification sampling and analysis plan, the excavation for the Building 850 area was divided into 5 original excavation phase areas (1-5), each containing 13 sampling locations (Figure 1), for a total of sixty-five randomly-selected sample locations throughout the entire excavation area. Soil samples for PCB and dioxin/furan analysis were collected following the soil excavation to the prescribed depth(s) of anticipated contamination presented in the Building 850 Removal Action Design. The original sampling plan entailed one sample from each location plus 6 interlaboratory duplicates being analyzed for PCBs using EPA Method 8082B for a total of 71 samples. The plan specified that samples collected from the 13 sampling locations in each of the excavation phases be composited and analyzed for dioxin/furans using EPA Method 8290 for a total of 5 samples.

The Interim Site-Wide Record of Decision (DOE, 2001) set PCB and dioxin/furan cleanup standards of 0.74 milligrams per kilogram (mg/kg) and  $1.6 \times 10^{-5}$  mg/kg, respectively (U.S. EPA Preliminary Remediation Goals for soil at industrial sites). In areas where the PCB results did not meet these regulatory criteria, additional soil was excavated, re-sampled, and analyzed until the criteria were met.

To evaluate the dioxin/furan results, the toxic equivalent concentration (TEC) for the composite sample was calculated by multiplying the individual dioxin/furan compound concentration by the associated Toxicity Equivalence Factor (TEF). The TEF is defined as an order of magnitude estimate of the toxicity of the various dioxin and furan compounds relative to the toxicity of 2,3,7,8-tetrachlorodibenzo-p-dioxin (TCDD). The sum of the resultant TECs is the total TEC for the sample. If the calculated 2,3,7,8-TCDD TEC concentration of the composited sample exceeds the dioxin/furan cleanup standard, additional soil will be excavated from the region, re-sampled, composited, and analyzed until the composited sample meets the dioxin/furan cleanup standard.

The sampling locations were located using a Global Positioning System. The lateral and vertical extents of all excavations were located using GPS and depth stakes. Final depths of all excavations were verified by GPS and field measurements. At soil sampling locations where soil excavation resulted in exposed bedrock, or the location posed too much risk to the samplers due to slipping or falling hazards, the sample locations were moved to the nearest exposed soil within the excavation phase area to ensure that 13 samples were collected from each subarea. Where PCBs or dioxin/furan compounds were detected above cleanup standards in the verification samples, the area was re-excavated to a new depth.

At the July 8, 2009 RPM meeting, the regulatory agencies agreed that:

- DOE did not have to move verification samples if the additional excavation exposed bedrock at the original verification sample location. Therefore, verification sample locations were not moved during subsequent excavation phases once bedrock was encountered.
- Areas in the remaining excavation phase areas (2, 3, 4, and 5) requiring additional excavation would be determined by extrapolating a contour around the sample locations below cleanup standards and those above cleanup standards. Additional verification samples could also be collected at the sidewall of the new excavation area. In general, we conservatively excavated to the nearest sample location that exhibited PCBs below cleanup standards.

The initial dioxin/furan samples were collected at the same time as the PCB samples and were stored in a refrigerator awaiting compositing upon receipt of PCB results. When the PCB results were above the cleanup standard, or holding times were exceeded, the dioxin/furan samples awaiting compositing were disposed of, and new samples were collected after the new excavation was completed unless bedrock was exposed at the sampling location.

During verification sampling of the Phase 3 and 4 areas, additional contamination was detected outside the original excavation contours. These areas were identified as Phases 6 and 7 (Figure 1). Figure 1 shows all excavation areas and final depths, soil sampling locations, and total PCB concentrations with depth. Figure 2 shows these features and the distribution of bedrock at ground surface when all excavation had been completed.

Soil excavation and sampling activities and PCB and dioxin/furan verification sampling analytical results for the Phases 2 through 7 areas are discussed in Section 3 through 8.

### **3. Phase 2 Excavation and Sampling Activities and Verification Sampling Results**

Section 3.1 describes the two rounds of excavation performed in the Phase 2 area, the sampling conducted to verify achievement of the PCB cleanup standards, and the PCB sample

analytical results. Section 3.2 describes the sampling conducted in the Phase 2 area to verify achievement of dioxin/furan cleanup standards, and the dioxin/furan analytical results.

### **3.1 Phase 2 Excavation and Sampling Activities and PCB Verification Sampling Results**

In the Phase 2 area, soil was excavated to a depth of at least one foot, or to bedrock, whichever was shallower. Following this soil excavation, the initial thirteen soil verification samples were collected on June 18, 2009 from locations 41, 42, 43, 44, 45, 46, 47, 58, 59, 60, 61, 62, 63, and 83 for PCB analysis and for later compositing for dioxin/furan analysis. These sample locations and total PCB concentrations are shown on Figure 1. The location of samples 42, 43, 44, 45, and 62 were moved to the nearest area of sufficient soil due to excavation to bedrock at their initial sampling plan locations. The location of samples 58 and 59 were moved because their original locations were found to fall outside the excavation area. The PCB analytical results for soil samples collected in the Phase 2 area are listed in Table 1. The PCB Aroclor 1254 was detected at concentrations above the 0.74 mg/kg PCB cleanup standard in samples collected from locations 44, 46, 59 and 60 (Table 1) following the first excavation.

A second excavation was conducted in the Phase 2 area, removing an additional 0.5 feet (ft) of soil (or less in zones of shallow bedrock) in the area denoted as Subarea 2-1 in Figure 1. The excavation of Subarea 2-1 included soil removal from sample locations 44, 46, 59 and 60 up to the nearest sample location with a result below the cleanup standard that still contained soil (Figure 1). Following the second excavation, bedrock was exposed (all soil was removed) throughout the entire Phase 2 area and a second set of verification samples could not be collected from locations 44, 46, 59 and 60 for PCBs. Because all the soil was removed (Figure 2), the cleanup of PCB-contaminated soil in the Phase 2 excavation area is considered complete.

### **3.2. Phase 2 Dioxin/Furan Compound Verification Sample Analytical Results**

Soil from sample locations 41, 42, 43, 45, 47, 58, 61, 62, and 63 (Figure 1) were composited and submitted for dioxin and furan compound analysis on July 7, 2009, before completion of the second phase of excavation to bedrock throughout the Phase 2 area. The composite sample dioxin/furan TEC was below the cleanup standard of  $1.6 \times 10^{-5}$  mg/kg (Table 2). Soil from sample locations 44, 46, 59 and 60 were not included in a second composite sample because these areas were excavated to bedrock during the first excavation (Figure 2). The cleanup of dioxin/furan-contaminated soil in the Phase 2 excavation is considered complete.

## **4. Phase 3 Excavation and Sampling Activities and Verification Sampling Results**

Section 4.1 describes the three rounds of excavation performed in the Phase 3 area, the sampling conducted to verify achievement of the PCB cleanup standards, and the PCB sample analytical results. Section 4.2 describes the sampling conducted in the Phase 3 area to verify achievement of dioxin/furan cleanup standards, and the dioxin/furan analytical results.

### **4.1. Phase 3 Excavation and Sampling Activities and PCB Verification Sampling Results**

In the Phase 3 area, soil was excavated to a depth of at least one foot, except where bedrock was encountered at a shallower depth. Following this soil excavation, the initial thirteen soil verification samples were collected on June 25, 2009 from locations 11, 12, 13, 27, 30, 31, 32, 33, 34, 35, 36, 39, and 40 for PCB analysis and for later compositing for dioxin/furan analysis. These sample locations and total PCB results are shown on Figure 1. The location of samples 11, 12, 13, and 40 were moved to the nearest area of soil due to excavation to bedrock at their initial sampling plan locations. Sample location 30 was moved west of location 31 because its

original location was found to fall within the Phase 5 area. Sample locations 32 and 33 were moved because their original locations were found to fall outside the excavation area. The PCB analytical results for the soil samples collected in the Phase 3 area are listed in Table 1. PCBs were detected at concentrations above the 0.74 mg/kg cleanup standard in samples collected from locations 11, 13, 27, 30, 31, 32, 33, 34, 35, 36, and 40 following the first excavation. The majority of the PCBs were Aroclor 1254. However, Aroclor 1260 was also detected (Table 1).

A second excavation was conducted in the Phase 3 area, removing an additional 2 ft of soil (3 ft total) in the area denoted as Subarea 3-1 on Figure 1. The excavation of Subarea 3-1 included soil removal from sample locations 11, 27, 30, and 31 up to the nearest sample locations with results below the cleanup standard or to bedrock. An additional 1.3 ft (2.3 ft total) of soil was excavated in the area denoted as Subarea 3-2 on Figure 1. The excavation of Subarea 3-2 included soil removal from sample locations 12, 13, 30, 32, 33, 34, 35, 36, and 40 up to the nearest sample locations with results below the cleanup standard or bedrock (Figure 1). A second set of verification samples, including dioxin/furan samples for compositing, were collected on November 17, 2009 from sample locations 11, 12, 13, 27, 30, 31, 32, 33, 34, 35, 36, and 40 and submitted for PCB analysis. The second set of verification samples are listed in Table 1 with an "A" following the sample ID (i.e., 3SS-850-3XXA). PCBs were detected at concentrations above the cleanup standard in the samples collected from locations 11, 31, and 36 following the second excavation.

A third excavation was conducted in the Phase 3 area. An additional 2 feet of soil (5 ft total) was excavated where present to this depth or to bedrock in the area denoted as Subarea 3-1-0 in Figure 1. The excavation of Subarea 3-1-0 included the removal of soil at sample locations 11 and 31 up to the nearest sample locations with a result below the cleanup standard. An additional 1 ft (3.3 ft total) of soil was excavated in the area denoted as Subarea 3-2-0 in Figure 1. The excavation of Subarea 3-2-0 included the removal of soil at sample location 36 up to the nearest sample locations with results below the cleanup standard (Figure 1).

Following the third excavation, a third set of verification samples were collected from sample location 31 in Subarea 3-1-0 and from sample location 36 in Subarea 3-2-0 on November 23, 2009 for PCB analysis. Bedrock was exposed and a surface soil sample could not be collected from location 11. New dioxin/furan samples for compositing were also collected from these sample locations 31 and 36. The third set of verification samples are listed in Table 1 with a "B" following the sample ID (i.e., 3SS-850-3XXB). PCBs were not detected in the third set of verification samples at concentrations above the 0.5 mg/kg detection limit. As a result, the cleanup of PCB-contaminated soil in the Phase 3 excavation is considered complete.

#### **4.2. Phase 3 Dioxin/Furan Compound Verification Sample Analytical Results**

Soil from sample locations 12A, 13A, 27A, 30A, 31B, 32A, 33A, 34A, 35A, 36B, 39A, and 40A (Figure 1) were composited and submitted for dioxin and furan compound analysis on December 1, 2009. The sample from location 11 was not included in the composite because this area was excavated to bedrock during the third excavation (Figure 2).

The dioxin/furan composite sample TEC was below the dioxin/furan cleanup standard of  $1.6 \times 10^{-5}$  mg/kg (Table 3). Therefore, the cleanup of dioxin/furan-contaminated soil in the Phase 3 excavation area is considered complete.

## **5. Phase 4 Excavation and Sampling Activities and Verification Sampling Results**

Section 5.1 describes the two rounds of excavation performed in the Phase 4 area, the sampling conducted to verify achievement of the PCB cleanup standards, and the PCB sample analytical results. Section 5.1 also describes the PCB sampling and excavation conducted in the area west of the original Phase 4 area. Section 5.2 describes the sampling conducted in the Phase 4 area to verify achievement of dioxin/furan cleanup standards, and the dioxin/furan analytical results.

### **5.1. Phase 4 Excavation and Sampling Activities and PCB Verification Sampling Results**

In the Phase 4 area, soil was excavated to a depth of at least one foot, except where bedrock was encountered at a shallower depth. Following this soil excavation, the initial thirteen soil verification samples were collected on June 30, 2009 from locations 1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 16, 23, and 24 for PCB analysis and for later compositing for dioxin/furan analysis. These sample locations and total PCB results are shown on Figure 1. The location of samples 1, 2, 4, and 7 were moved to the nearest area of sufficient soil due to excavation to bedrock at their initial sampling plan locations. Sample locations 3, 23, and 24 were moved as their original locations were found to fall either outside the excavation area, or in the adjacent excavation phase. The PCB analytical results for soil samples collected in the Phase 4 area are shown in Table 1. PCBs were detected at concentrations above the 0.74 mg/kg cleanup standard in samples collected from locations 2, 3, 4, 6, 7, 8, 9, 10, 16, and 24 following the first excavation.

Because PCBs were detected above the cleanup standard in the initial Phase 4 verification sample collected from the un-excavated area west of Phase 4 (sample location 10), new sample locations 75, 80, and 87 (Figure 1) were located in the field and sampled for PCBs on July 7 and 16, 2009 to bound the lateral extent of PCB contamination to the west of the Phase 4 area. PCBs were detected at concentrations above the 0.74 mg/kg cleanup standard in surface soil samples from locations 75 and 80 (Table 1).

A second excavation was conducted in the Phase 4 area. An additional 0.5 feet of soil (1.5 ft total) was excavated, where present to this depth, in the area denoted as Subarea 4-1 in Figure 1. The excavation of Subarea 4-1 included the removal of soil at sample locations 6, 7, 8, 16, and 24 up to the nearest sample location with a result below the cleanup standard or bedrock. An additional 1.3 ft of soil (2.3 ft total) was excavated in the area denoted as Subarea 4-2 in Figure 1. The excavation of Subarea 4-2 included the removal of soil at sample locations 2 and 4 up to the nearest sample location with a result below the cleanup standard or bedrock. The area denoted as Subarea 4-3 in Figure 1, that encompassed sample locations 10, 75, and 80, was also excavated to 1 ft or less, resulting in exposed bedrock throughout this area (Figure 2). Following the second excavation, bedrock was exposed in all of the Phase 4 area and a second set of verification samples could not be collected from locations 2, 3, 4, 6, 7, 8, 9, 10, 16, 24, 75, and 80 for PCB analysis.

Because all the contaminated soil was removed, the cleanup of PCB-contaminated soil in the Phase 4 area is considered complete.

## **5.2. Phase 4 Dioxin/Furan Compound Verification Sample Analytical Results**

Because the entire Phase 4 area was excavated to bedrock during the second excavation, samples collected from locations 1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 16, 23, and 24 following the first round of soil excavation were not composited and analyzed for dioxin and furan compounds and no dioxin/furan TEC was calculated (Figure 2). No samples were collected for compositing and dioxin/furan analysis from locations 75, 80, and 87 in Subarea 4-3 because this area was excavated to bedrock during excavation.

Because all the contaminated soil was removed, the cleanup of dioxin/furan-contaminated soil in the Phase 4 excavation area is considered complete.

## **6. Phase 5 Excavation and Sampling Activities and Verification Sampling Results**

Section 6.1 describes the three rounds of excavation performed in the Phase 5 area, the sampling conducted to verify achievement of the PCB cleanup standards, and the PCB sample analytical results. Section 6.2 describes the sampling conducted in the Phase 5 area to verify achievement of dioxin/furan cleanup standards, and the dioxin/furan analytical results.

### **6.1. Phase 5 Excavation and Sampling Activities and PCB Verification Sampling Results**

In the Phase 5 area, soil was excavated to a depth of at least one, two, or three feet, depending on the original excavation plan. Following this soil excavation, the initial thirteen soil verification samples were collected on September 10 and 15, 2009 from locations 14, 15, 17, 18, 19, 20, 21, 28, 29, 37, 38, 48, and 55 for PCB analysis and for later compositing for dioxin/furan analysis. These sample locations and PCB results are shown on Figure 1. The location of samples 14, 15, 17, 18, 19, 20, 21, 28, and 29 were moved to the nearest area of sufficient soil due to excavation to bedrock at their initial sampling plan locations. The location of sample 37 was moved upslope (south) due to safety concerns of working on the steep slope. The PCB analytical results for soil samples collected in the Phase 5 area are listed in Table 1. PCBs were detected at concentrations above the 0.74 mg/kg cleanup standard in samples collected from locations 14, 17, 18, 19, 29, 37 and 38 following the first excavation.

Due to the detection of PCBs at concentrations exceeding the cleanup standard at sample locations 14, 17, 18, 19, 29, 37 and 38, a second round of excavation was conducted in the Phase 5 area. An additional 1.3 feet of soil (4.3 ft total) was excavated, where present to this depth, in the area denoted as Subarea 5-1 in Figure 1. The excavation of Subarea 5-1 included the removal of soil at sample location 29 up to the nearest sample location with a result below the cleanup standard (sample location 28) and the edges of the original 3 ft cut area or bedrock. The southern extent of Subarea 5-1 was selected by projecting a line perpendicular from the western extent of the Phase 5 area west to sample point 28.

An additional 1.3 ft of soil (3.3 ft total) was excavated in the area denoted as Subarea 5-2 in Figure 1. The excavation of Subarea 5-2 included the removal of soil at sample locations 14, 17, 18, 19, 37 and 38 up to the nearest sample location with a result below the cleanup standard (samples location 21 on the west and 48 on the east, and the edges of the original northern and southern boundaries of the Phase 5 area or bedrock (Figures 1 and 2).

A second set of verification samples were collected from Subareas 5-1 and 5-2 on November 2 and 3, 2009 for PCB analysis. The second set of verification samples are listed in Table 1 with an "A" following the sample ID (i.e., 3SS-850-3XXA). PCBs were detected at concentrations above the 0.74 mg/kg cleanup standard in the samples from location 29A in



Subarea 5-1 and locations 14, 18, and 19 in Subarea 5-2. These PCB results indicated that further excavation was required in Subarea 5-1 and in two portions of Subarea 5-2.

A third round of excavation was conducted in which the entire extent of Subarea 5-1 was excavated to bedrock, thereby removing all PCB-contaminated soil (Figure 2.)

Subarea 5-2 was further subdivided into Subareas 5-2-1 containing sample locations 14 and 38, and Subarea 5-2-2 containing sample locations 18 and 19, in which a third round of soil excavation was conducted (Figure 1).

The third round of excavation conducted in Subarea 5-2-1 removed an additional 2.2 ft of soil (5.5 ft total or to bedrock) between sample locations 14 and 38. The depth and western extent of additional excavation in Subarea 5-2-1 was determined by digging a test pit at a location just east of sample location 38 where the extrapolation of the 0.74 mg/kg cleanup standard would fall (location 402 on Figure 1), and collecting samples from the side wall on November 11, 2009, just above the soil-bedrock contact at a total depth of 5.5 ft. The eastern extent of excavation was defined by sample location 14, where bedrock had been exposed at ground surface after the second excavation. PCBs were not detected in the location 402 sample. Therefore, location 402 was used to bound the western edge of Subarea 5-2-1. In a third phase of excavation, soil was excavated to a total depth of 5.5, or to bedrock) from location 402 eastward to sample location 14 where bedrock was exposed at the surface.

The depth and lateral extent of excavation to be conducted in Subarea 5-2-2 were determined by digging four test pits. Test pit 1 was located between sample locations 17 and 18 where the extrapolation of the 0.74 mg/kg cleanup standard would fall (shown as location 403 on Figure 1). Test pits 2 and 3 were located at sample locations 18 and 19, respectively. Test pit 4 was located between sample locations 19 and 21 where the extrapolation of the 0.74 mg/kg cleanup standard would fall (shown as sample location 404 on Figure 1).

On November 9, 2009, side wall samples were collected from the test pits as follows:

- Test pit 1 (sample location 403) - sampled just below the contact of the upper alluvium and a lighter-colored soil horizon at a depth of 2.5 ft below ground surface at that point (total depth of 5.8 ft.)
- Test pit 2 (sample location 18) - sampled in the same horizon at a depth of 2.0 ft from the current surface (total depth of 5.3 ft.)
- Test pit 3 (sample location 19) - sampled in the same horizon at a depth of 2.5 ft from the current surface (total depth of 5.8 ft.)
- Test pit 4 – (sample location 404 - sampled in the same horizon at a depth of 1.0 ft below the current surface (total depth of 4.3 ft.)

The samples collected at sample locations 18 and 19 were the third set of verification samples collected at these locations, and thus are shown in Table 1 with a “B” following the sample ID (i.e., 3SS-850-3XXB).

In order to expedite the excavation activities in advance of the impending wet season, all soil was removed between locations 403 and 404 to a total depth of 5.8 ft (2.5 additional ft) prior to obtaining PCB results. It was later determined that PCBs were not detected in the samples collected at test pit 1 (location 403), test pit 2 (location 18), and test pit 4 (location 404) (Table 1). However, the sample collected in test pit 3 (location 19) contained PCBs above the cleanup standard. Therefore, an additional 0.5 ft was excavated from the entire 5-2-2 area. Following this fourth excavation, a surface soil verification sample was collected again at sample location

19 on November 17, 2009 at a total depth 6.3 ft. No PCBs were detected in the fourth verification sample (shown in Table 1 with a “C” following the sample ID [3SS-850-319C]).

As a result of these sampling, analysis, and excavation activities, the cleanup of PCB-contaminated soil in the Phase 5 excavation area is considered complete.

## **6.2. Phase 5 Dioxin/Furan Compound Verification Sample Analytical Results**

Soil from sample locations 15, 17A, 18B, 19C, 20, 21, 28, 37A, 38A, 48, and 55 (Figure 1) were composited and identified as sample 3SS-850-370. In addition, soil from new sample locations 402, 403, and 404 (Figure 1) were composited and identified as sample 3SS-850-405. Both samples were submitted for dioxin and furan compound analysis on November 24, 2009. Sample locations 14 and 29 were not composited and analyzed for dioxin and furan compounds because these areas were excavated to bedrock during the third excavation (Figure 2).

The dioxin/furan TEC was below the dioxin/furan cleanup standard of  $1.6 \times 10^{-5}$  mg/kg in both sample 3SS-850-370 (Table 4) and 3SS-850-405 (Table 5). Therefore, the cleanup of dioxin/furan-contaminated soil in the Phase 5 excavation is considered complete.

## **7. Phase 6 Excavation and Sampling Activities and Verification Sampling Results**

Section 7.1 describes the two rounds of excavation performed in the Phase 6 area, the sampling conducted to verify achievement of the PCB cleanup standards, and the PCB sample analytical results. Section 7.2 describes the sampling conducted in the Phase 6 area to verify achievement of dioxin/furan cleanup standards, and the dioxin/furan analytical results.

### **7.1. Phase 6 Excavation and Sampling Activities and PCB Verification Sampling Results**

Because PCBs were detected in the initial Phase 3 verification sample from location 27, located at the western edge of the excavation area, new sample locations 71, 72, 73, 74, 78, 79, 89, and 90 (Figure 1) were sampled for PCBs on July 7, 2009 to bound the lateral extent of PCB contamination west of Phase 3. The PCB analytical results for soil samples collected in the Phase 6 area are listed in Table 1. PCBs were detected at concentrations above the 0.74 milligrams per kilogram (mg/kg) PCB cleanup standard at ground surface at sample locations 73, 74, 78, and 79.

As shown on Figure 1, the area around these new locations and bounded by sample locations 72, 89, and 90 and lines extending to the edges of the Phase 3 area was designated as Phase 6. Surface soil was excavated in the Phase 6 area to a depth of at least 1.3 feet. The initial verification samples were collected from the newly-exposed ground surface at sample locations 73, 74, 78, and 79 on November 17, 2009 for PCB and dioxin/furan analysis. The initial verification samples are shown in Table 1 with an “A” following the sample ID (i.e., 3SS-850-3XXA). PCB concentrations were below the 0.74 mg/kg PCB cleanup standard in samples from locations 73, 74, and 78 (Table 1), but above the cleanup standard at sample location 79 (Table 1).

A second excavation was conducted in Phase 6, removing an additional 1.3 feet of soil (2.6 ft total) in the area denoted on Figure 1 as Subarea 6-1. The excavation of Subarea 6-1 included soil removal from sample location 79 up to the nearest sample location with a result below the cleanup standard. Following the second excavation, bedrock was exposed and a second set of verification samples could not be collected from location 79 for PCB analysis. Because PCB verification samples results were below the PCB cleanup standard or contaminated soil was

removed to bedrock (Subarea 6-1), the cleanup of PCB-contaminated soil in the Phase 6 excavation is considered complete.

## **7.2. Phase 6 Dioxin/Furan Compound Verification Sample Analytical Results**

Soil from sample locations 72A, 73A, 74A, 78A, 89A, and 90A (Figure 1) were composited as sample 3SS-850-400 that was submitted for dioxin and furan compound analysis on November 24, 2009. Soil from location 79 was not included in the dioxin and furan composite because this area was excavated to bedrock during the second excavation. Soil from location 71 was not included in the composite because soil from more proximal locations along the southwestern edge of Phase 6 were already included in the composite, i.e. locations 72A and 90A.

The dioxin/furan TEC in composite sample 3SS-850-400 was below the dioxin/furan cleanup standard of  $1.6 \times 10^{-5}$  mg/kg (Table 6). Therefore, the cleanup of dioxin/furan-contaminated soil in the Phase 6 excavation is considered complete.

## **8. Phase 7 Excavation and Sampling Activities and Verification Sampling Results**

Section 8.1 describes the one round of excavation performed in the Phase 7 area, the sampling conducted to verify achievement of the PCB cleanup standards, and the PCB sample analytical results. Section 8.2 describes the sampling conducted in the Phase 7 area to verify achievement of dioxin/furan cleanup standards, and the dioxin/furan analytical results.

### **8.1. Phase 7 Excavation and Sampling Activities and PCB Verification Sampling Results**

Because PCBs were detected above the cleanup standard in the initial Phase 4 verification sample from locations 2 and 3, located at the northern edge of the excavation area, new sample locations 81, 82, 84, 96, 97, and 98 (Figure 1) were located in the field and sampled for PCBs on July 13, 21, and 28, 2009 to bound the lateral extent of PCB contamination to the north-northwest of the Phase 4 area. PCBs were detected at concentrations above the 0.74 mg/kg cleanup standard in surface soil samples from locations 81, 84, 96, and 97 (Table 1).

As a result, soil was excavated to bedrock (1 to 2 ft total) in the area denoted on Figure 1 as Phase 7. The excavation of the Phase 7 area included soil removal from sample locations 81, 84, 96, and 97 and was bounded by projecting lines from the furthest sample location with PCB results below the cleanup standard (location 98). The first line was projected from sample location 98 southwest to a point between sample locations 87 and 80 and intersected the area excavated to bedrock at Subarea 4-3. The second line defining Phase 7 was projected along a steep break in topography from sample location 98 to sample location 3. Sample location 3 contained < 0.5 and 1.1 (in duplicate sample) mg/kg of PCBs and was also excavated to bedrock.

Because all soil was removed to bedrock, no additional verification samples were collected. Because all the soil was removed (Figure 2), the cleanup of PCB-contaminated soil in the Phase 7 excavation is considered complete.

### **8.2. Phase 7 Dioxin/Furan Compound Verification Sample Analytical Results**

Because the Phase 7 area was excavated to bedrock, no samples could be collected from locations 81, 82, 84, 96, 97, and 98 from compositing and dioxin/furan analysis, and no dioxin/furan sample TEC was calculated.

Because all the contaminated soil was removed, the cleanup of dioxin/furan-contaminated soil in the Phase 7 area is considered complete.

## 9. Summary and Conclusions

Approximately one to six feet of soil were removed during one to three rounds of excavation in the Phase 2 through 7 excavation areas as part of the Building 850 Soil Removal Action Project. Verification samples were collected following the various rounds of excavation and submitted for PCB and dioxin/furan analysis, unless soil was excavated to bedrock. The PCB and dioxin/furan analytical results for these samples verify that cleanup standards for PCBs, dioxins, and furans as specified in the Building 850 Action Memorandum (DOE, 2008) have been met in the Phase 2 through 7 areas. The excavated PCB- and dioxin/furan-contaminated soil was solidified and consolidated in the Building 850 Corrective Action Management Unit (CAMU) and a cover consisting of clean soil mixed with 10% cement was placed on the top and sides of the CAMU. Because winter rains have commenced that could destabilize the excavated slopes surrounding Building 850, DOE/LLNL has completed restoration of these areas.

## 10. References

- Dibley, V., L. Ferry, M. Taffet, G. Carli, and E. Friedrich (2008), *Engineering Evaluation/Cost Analysis for PCB-, Dioxin, and Furan-contaminated Soil at the Building 850 Firing Table, Lawrence Livermore National Laboratory Site 300*, Lawrence Livermore National Laboratory, Livermore, Calif. (UCRL-AR-233862).
- U.S. DOE (2001), *Interim Site-Wide Record of Decision for Lawrence Livermore National Laboratory Site 300*, Lawrence Livermore National Laboratory, Livermore, Calif. (UCRL-AR-138470).
- U.S. DOE (2008), *Action Memorandum for the Removal Action at the Building 850 Firing Table, Lawrence Livermore National Laboratory Site 300*, Lawrence Livermore National Laboratory, Livermore, Calif. (LLNL-AR-403206).

**Table 1. Building 850 Removal Action verification sample locations and PCB results.**

Sample Location	Sample ID	Depth (ft)	Aroclor 1254 (mg/kg)	Aroclor 1260 (mg/kg)	Total PCB (mg/kg)	Sample date	Phase/ Subarea
41	3SS-850-341	0	0.67	<0.5	0.67	6/18/09	2
42	3SS-850-342	1	<0.5	<0.5	<0.5	6/18/09	2
43	3SS-850-343	1	<0.5	<0.5	<0.5	6/18/09	2
44	3SS-850-344	1	<b>0.89</b>	<0.5	<b>0.89</b>	6/18/09	2
44*	3SS-850-344	1	<b>0.87</b>	<0.5	<b>0.87</b>	6/18/09	2
45	3SS-850-345	1	<0.5	<0.5	<0.5	6/18/09	2
46	3SS-850-346	1	<b>0.94</b>	<0.5	<b>0.94</b>	6/18/09	2
47	3SS-850-347	1	<0.5	<0.5	<0.5	6/18/09	2
58	3SS-850-358	1	<0.5	<0.5	<0.5	6/18/09	2
59	3SS-850-359	1	<b>0.81</b>	<0.5	<b>0.81</b>	6/18/09	2
60	3SS-850-360	1	<b>1.3</b>	<0.5	<b>1.3</b>	6/18/09	2
61	3SS-850-361	1	<0.5	<0.5	<0.5	6/18/09	2
62	3SS-850-362	1	<0.5	<0.5	<0.5	6/18/09	2
63	3SS-850-363	1	0.63	<0.5	0.63	6/18/09	2
83	3SS-850-383	0	<0.5	<0.5	<0.5	6/18/09	2
11	3SS-850-311	1	<b>260</b>	<0.5	<b>260</b>	6/25/09	3
11	3SS-850-311A	3	<b>1.4</b>	<0.5	<b>1.4</b>	11/17/09	3-1
12	3SS-850-312	1	0.61	<0.5	0.61	6/25/09	3
13	3SS-850-313	1	<b>0.78</b>	<0.5	<b>0.78</b>	6/25/09	3
13	3SS-850-313A	2.3	<0.5	<0.5	<0.5	11/17/09	3-2
27	3SS-850-327	1.1	<b>1.1</b>	<0.5	<b>1.1</b>	6/25/09	3
27	3SS-850-327A	3	<0.5	<0.5	<0.5	11/17/09	3-1
30	3SS-850-330	1	<b>30</b>	<b>4.7</b>	<b>34.7</b>	6/25/09	3
30	3SS-850-330A	3	<0.5	<0.5	<0.5	11/17/09	3-1
31	3SS-850-331	1	<b>2</b>	<0.5	<b>2</b>	6/25/09	3
31	3SS-850-331A	3	<b>2.2</b>	<0.5	<b>2.2</b>	11/17/09	3-1
31	3SS-850-331B	5	<0.5	<0.5	<0.5	11/23/09	3-1-0
32	3SS-850-332	1	<b>21</b>	<b>3.8</b>	<b>21</b>	6/25/09	3
32*	3SS-850-332	1	<b>23</b>	<0.5	<b>23</b>	6/25/09	3
32	3SS-850-332A	2.3	<0.5	<0.5	<0.5	11/17/09	3-2
33	3SS-850-333	1	<b>2.5</b>	<0.5	<b>2.5</b>	6/25/09	3
33	3SS-850-333A	2.3	<0.5	<0.5	<0.5	11/17/09	3-2

**Table 1. Building 850 Removal Action verification sample locations and PCB results (continued).**

Sample Location	Sample ID	Depth (ft)	Aroclor 1254 (mg/kg)	Aroclor 1260 (mg/kg)	Total PCB (mg/kg)	Sample date	Phase/ Subarea
34	3SS-850-334	1	1.3	<0.5	1.3	6/25/09	3
34	3SS-850-334A	2.3	0.62	<0.5	0.62	11/17/09	3-2
35	3SS-850-335	1	2.7	<0.5	2.7	6/25/09	3
35	3SS-850-335A	2.3	<0.5	<0.5	<0.5	11/17/09	3-2
36	3SS-850-336	1	3.4	<0.5	3.4	6/25/09	3
36	3SS-850-336A	2.3	8.3	1.3	9.6	11/17/09	3-2
36	3SS-850-336B	3.3	<0.5	<0.5	<0.5	11/23/09	3-2-0
39	3SS-850-339	2	<0.5	<0.5	<0.5	6/25/09	3
40	3SS-850-340	1	2.9	0.61	3.5	6/25/09	3
40	3SS-850-340A	2.3	<0.5	<0.5	<0.5	11/17/09	3-2
1	3SS-850-301	1	<0.5	<0.5	<0.5	6/30/09	4
2	3SS-850-302	1	83	14	97	6/30/09	4
3	3SS-850-303	1	<0.5	<0.5	<0.5	6/30/09	4
3*	3SS-850-303	1	1.1	<0.5	1.1	6/30/09	4
4	3SS-850-304	1	0.97	<0.5	0.97	6/30/09	4
5	3SS-850-305	1	0.61	<0.5	0.61	6/30/09	4
6	3SS-850-306	1	6.3	1.6	7.9	6/30/09	4
7	3SS-850-307	1	29	3.9	32.9	6/30/09	4
8	3SS-850-308	1	17	3.1	20.1	6/30/09	4
9	3SS-850-309	1	87	10	97	6/30/09	4
10	3SS-850-310	1	2.3	0.72	3.0	6/30/09	4
16	3SS-850-316	1	31	4.3	35.3	6/30/09	4
16*	3SS-850-316	1	27	0.74	27.74	6/30/09	4
23	3SS-850-323	1	<0.5	0.74	.74	6/30/09	4
24	3SS-850-324	1	17	1.8	18.8	6/30/09	4
18	3SS-850-318	2	31	4.4	35.4	9/15/09	5
18	3SS-850-318A	3.3	1.3	<0.5	1.3	11/3/09	5-2
18	3SS-850-318B	5.3	<0.5	<0.5	<0.5	11/9/09	5-2-2

**Table 1. Building 850 Removal Action verification sample locations and PCB results (continued).**

Sample Location	Sample ID	Depth (ft)	Aroclor 1254 (mg/kg)	Aroclor 1260 (mg/kg)	Total PCB (mg/kg)	Sample date	Phase/ Subarea
19	3SS-850-319	2	0.92	<0.5	0.92	9/15/09	5
19	3SS-850-319A	3.3	5.6	0.52	7.1	11/3/09	5-2
19	3SS-850-319B	5.8	1.1	<0.5	1.1	11/9/09	5-2-2
19	3SS-850-319C	6.3	<0.5	<0.5	<0.5	11/17/09	5-2-2
20	3SS-850-320	2	<0.5	<0.5	<0.5	9/15/09	5
21	3SS-850-321	2	<0.5	<0.5	<0.5	9/15/09	5
28	3SS-850-328	3	<0.5	<0.5	<0.5	9/10/09	5
29	3SS-850-329	3	8.9	1.5	10.4	9/10/09	5
29	3SS-850-329A	4.3	6.4	0.91	7.3	11/2/09	5-1
37	3SS-850-337	2	2.6	<0.5	2.6	9/15/09	5
37	3SS-850-337A	3.3	<0.5	<0.5	<0.5	11/2/09	5-2
38	3SS-850-338	2	6.9	1	7.9	9/15/09	5
38	3SS-850-338A	3.3	<0.5	<0.5	<0.5	11/2/09	5-2
48	3SS-850-348	2	<0.5	<0.5	<0.5	9/15/09	5
55	3SS-850-355	2	<0.5	<0.5	<0.5	9/15/09	5
402	3SS-850-402	5.5	<0.5	<0.5	<0.5	11/9/09	5-2-1
403	3SS-850-403	5.8	<0.5	<0.5	<0.5	11/9/09	5-2-2
404	3SS-850-404	4.3	<0.5	<0.5	<0.5	11/9/09	5-2-2
71	3SS-850-371	0	<0.5	<0.5	<0.5	7/7/09	6
72	3SS-850-372	0	<0.5	<0.5	<0.5	7/7/09	6
73	3SS-850-373	0	0.91	<0.5	0.91	7/7/09	6
73	3SS-850-373A	1.3	<0.5	<0.5	<0.5	11/17/09	6-1
74	3SS-850-374	0	2.2	0.76	3.0	7/7/09	6
74	3SS-850-374A	1.3	<0.5	<0.5	<0.5	11/17/09	6-1
78	3SS-850-378	0	1.8	0.57	2.4	7/7/09	6
78	3SS-850-378A	1.3	0.58	<0.5	0.58	11/17/09	6-1
79	3SS-850-379	0	0.77	<0.5	0.77	7/7/09	6
79	3SS-850-379A	1.3	0.92	<0.5	0.92	11/17/09	6-1
89	3SS-850-389	0	<0.5	<0.5	<0.5	7/16/09	6
90	3SS-850-390	0	<0.5	<0.5	<0.5	7/16/09	6

**Table 1. Building 850 Removal Action verification sample locations and PCB results (continued).**

Sample Location	Sample ID	Depth (ft)	Aroclor 1254 (mg/kg)	Aroclor 1260 (mg/kg)	Total PCB (mg/kg)	Sample date	Phase/ Subarea
75	3SS-850-375	0	1.7	0.53	2.2	7/7/09	7
80	3SS-850-380	0	2.1	<0.5	2.1	7/7/09	7
81	3SS-850-381	0	4.8	3.2	8.0	7/13/09	7
82	3SS-850-382	0	<0.5	<0.5	<0.5	7/13/09	7
84	3SS-850-384	0	0.95	<0.5	0.95	7/13/09	7
87	3SS-850-387	0	<0.5	<0.5	<0.5	7/16/09	7
96	3SS-850-396	0	18	<0.5	18	7/21/09	7
97	3SS-850-397	0	1.0	<0.5	1.0	7/21/09	7
98	3SS-850-398	0	<0.5	<0.5	<0.5	7/28/09	7

**Notes:**

ID = Identification

mg/kg = Milligrams per kilogram

PCB = Polychlorinated biphenyls

\*= Field duplicate sample

**Color Coding for Soil Sample Phase Excavation Area**

	Soil samples collected from Phase 2 excavation area
	Soil samples collected from Phase 3 excavation area
	Soil samples collected from Phase 4 excavation area
	Soil samples collected from Phase 5 excavation area
	Soil samples collected from Phase 6 excavation area
	Soil samples collected from Phase 7 excavation area



**Table 2. Dioxin/furan compound analytical results and toxicity equivalent concentration for composite sample 3SS-850-367<sup>a</sup> sampled on July 7, 2009 (Phase 2 area).**

<b>Compound</b>	<b>Toxic Equivalent Factor<sup>b</sup></b>	<b>Measured Concentration (mg/kg)</b>	<b>Toxicity Equivalent Concentration</b>
2,3,7,8-TCDD	1.00E+00	0.00E+00	0.00E+00
1,2,3,7,8-PeCDD	1.00E+00	0.00E+00	0.00E+00
1,2,3,4,7,8-HxCDD	1.00E-01	5.61E-07	5.61E-08
1,2,3,6,7,8-HxCDD	1.00E-01	0.00E+00	0.00E+00
1,2,3,7,8,9-HxCDD	1.00E-01	0.00E+00	0.00E+00
1,2,3,4,6,7,8-HpCDD	1.00E-02	1.04E-05	1.04E-07
1,2,3,4,6,7,8,9-OCDD	1.00E-04	1.03E-04	1.03E-08
2,3,7,8-TCDF	1.00E-01	1.22E-05	1.22E-06
1,2,3,7,8-PeCDF	5.00E-02	1.45E-06	7.25E-08
2,3,4,7,8-PeCDF	5.00E-01	3.79E-06	1.90E-06
1,2,3,4,7,8-HxCDF	1.00E-01	1.02E-06	1.02E-07
1,2,3,6,7,8-HxCDF	1.00E-01	5.20E-07	5.20E-08
2,3,4,6,7,8-HxCDF	1.00E-01	3.45E-07	3.45E-08
1,2,3,7,8,9-HxCDF	1.00E-01	4.48E-07	4.48E-08
1,2,3,4,6,7,8-HpCDF	1.00E-02	9.14E-07	9.14E-09
1,2,3,4,7,8,9-HpCDF	1.00E-02	0.00E+00	0.00E+00
1,2,3,4,6,7,8,9-OCDF	1.00E-04	6.81E-07	6.81E-11
<b>Total toxicity equivalent concentration</b>			<b>3.60E-06</b>

**Notes:**

<sup>a</sup> Sample location 3SS-850-367 is a composite of samples collected from locations 41, 42, 43, 45, 47, 58, 61, 62, and 63.

<sup>b</sup> World Health Organization 1998 Toxic Equivalent Factor.

Cleanup standard =  $1.6 \times 10^{-5}$  mg/kg (1.60E-05)

**Table 3. Dioxin/furan compound analytical results and toxicity equivalent concentration for composite sample 3SS-850-368<sup>a</sup> sampled on December 1, 2009 (Phase 3 area).**

Compound	Toxic Equivalent Factor <sup>b</sup>	Measured Concentration (mg/kg)	Toxicity Equivalent Concentration
2,3,7,8-TCDD	1.00E+00	0.00E+00	0.00E+00
1,2,3,7,8-PeCDD	1.00E+00	0.00E+00	0.00E+00
1,2,3,4,7,8-HxCDD	1.00E-01	0.00E+00	0.00E+00
1,2,3,6,7,8-HxCDD	1.00E-01	0.00E+00	0.00E+00
1,2,3,7,8,9-HxCDD	1.00E-01	2.11E-07	2.11E-08
1,2,3,4,6,7,8-HpCDD	1.00E-02	0.00E+00	0.00E+00
1,2,3,4,6,7,8,9-OCDD	1.00E-04	9.95E-07	9.95E-11
2,3,7,8-TCDF	1.00E-01	3.05E-06	3.05E-07
1,2,3,7,8-PeCDF	5.00E-02	6.21E-07	3.11E-08
2,3,4,7,8-PeCDF	5.00E-01	1.58E-06	7.90E-07
1,2,3,4,7,8-HxCDF	1.00E-01	5.77E-07	5.77E-08
1,2,3,6,7,8-HxCDF	1.00E-01	2.84E-07	2.84E-08
2,3,4,6,7,8-HxCDF	1.00E-01	2.18E-07	2.18E-08
1,2,3,7,8,9-HxCDF	1.00E-01	3.20E-07	3.20E-08
1,2,3,4,6,7,8-HpCDF	1.00E-02	3.24E-07	3.24E-09
1,2,3,4,7,8,9-HpCDF	1.00E-02	1.80E-07	1.80E-09
1,2,3,4,6,7,8,9-OCDF	1.00E-04	2.54E-07	2.54E-11
<i>Total toxicity equivalent concentration</i>			1.29E-06

**Notes:**

<sup>a</sup> Sample location 3SS-850-368 is a composite of samples collected from locations 12A, 13A, 27A, 30A, 31B, 32A, 33A, 34A, 35A, 36B, 39A, and 40A.

<sup>b</sup> World Health Organization 1998 Toxic Equivalent Factor.  
Cleanup standard =  $1.6 \times 10^{-5}$  mg/kg (1.60E-05)

**Table 4. Dioxin/furan compound analytical results and toxicity equivalent concentration for composite sample 3SS-850-370<sup>a</sup> sampled on November 24, 2009 (Phase 5 area).**

Compound	Toxic Equivalent Factor <sup>b</sup>	Measured Concentration (mg/kg)	Toxicity Equivalent Concentration
2,3,7,8-TCDD	1.00E+00	0.00E+00	0.00E+00
1,2,3,7,8-PeCDD	1.00E+00	0.00E+00	0.00E+00
1,2,3,4,7,8-HxCDD	1.00E-01	0.00E+00	0.00E+00
1,2,3,6,7,8-HxCDD	1.00E-01	2.10E-07	2.10E-08
1,2,3,7,8,9-HxCDD	1.00E-01	2.24E-07	2.24E-08
1,2,3,4,6,7,8-HpCDD	1.00E-02	2.67E-06	2.67E-08
1,2,3,4,6,7,8,9-OCDD	1.00E-04	2.05E-05	2.05E-09
2,3,7,8-TCDF	1.00E-01	1.93E-05	1.93E-06
1,2,3,7,8-PeCDF	5.00E-02	4.45E-06	2.23E-07
2,3,4,7,8-PeCDF	5.00E-01	8.37E-06	4.19E-06
1,2,3,4,7,8-HxCDF	1.00E-01	2.28E-06	2.28E-07
1,2,3,6,7,8-HxCDF	1.00E-01	1.51E-06	1.51E-07
2,3,4,6,7,8-HxCDF	1.00E-01	6.40E-07	6.40E-08
1,2,3,7,8,9-HxCDF	1.00E-01	4.73E-07	4.73E-08
1,2,3,4,6,7,8-HpCDF	1.00E-02	9.15E-07	9.15E-09
1,2,3,4,7,8,9-HpCDF	1.00E-02	3.03E-07	3.03E-09
1,2,3,4,6,7,8,9-OCDF	1.00E-04	1.04E-06	1.04E-10
<i>Total toxicity equivalent concentration</i>			6.91E-06

**Notes:**

<sup>a</sup> Sample location 3SS-850-370 is a composite of samples collected from locations 15, 17A, 18B, 19C, 20, 21, 28, 37A, 38A, 48, and 55.

<sup>b</sup> World Health Organization 1998 Toxic Equivalent Factor.  
Cleanup standard =  $1.6 \times 10^{-5}$  mg/kg (1.60E-05)

**Table 5. Dioxin/furan compound analytical results and toxicity equivalent concentration for composite sample 3SS-850-405<sup>a</sup> sampled on November 24, 2009 (Phase 5 area).**

Compound	Toxic Equivalent Factor <sup>b</sup>	Measured Concentration (mg/kg)	Toxicity Equivalent Concentration
2,3,7,8-TCDD	1.00E+00	0.00E+00	0.00E+00
1,2,3,7,8-PeCDD	1.00E+00	0.00E+00	0.00E+00
1,2,3,4,7,8-HxCDD	1.00E-01	0.00E+00	0.00E+00
1,2,3,6,7,8-HxCDD	1.00E-01	0.00E+00	0.00E+00
1,2,3,7,8,9-HxCDD	1.00E-01	0.00E+00	0.00E+00
1,2,3,4,6,7,8-HpCDD	1.00E-02	2.22E-07	2.22E-09
1,2,3,4,6,7,8,9-OCDD	1.00E-04	8.44E-07	8.44E-11
2,3,7,8-TCDF	1.00E-01	0.00E+00	0.00E+00
1,2,3,7,8-PeCDF	5.00E-02	0.00E+00	0.00E+00
2,3,4,7,8-PeCDF	5.00E-01	0.00E+00	0.00E+00
1,2,3,4,7,8-HxCDF	1.00E-01	0.00E+00	0.00E+00
1,2,3,6,7,8-HxCDF	1.00E-01	0.00E+00	0.00E+00
2,3,4,6,7,8-HxCDF	1.00E-01	0.00E+00	0.00E+00
1,2,3,7,8,9-HxCDF	1.00E-01	0.00E+00	0.00E+00
1,2,3,4,6,7,8-HpCDF	1.00E-02	0.00E+00	0.00E+00
1,2,3,4,7,8,9-HpCDF	1.00E-02	0.00E+00	0.00E+00
1,2,3,4,6,7,8,9-OCDF	1.00E-04	1.00E-07	1.00E-11
<i>Total toxicity equivalent concentration</i>			2.31E-09

**Notes:**

<sup>a</sup> Sample location 3SS-850-405 is a composite of samples collected from locations 402, 403, and 404.

<sup>b</sup> World Health Organization 1998 Toxic Equivalent Factor.

Cleanup standard =  $1.6 \times 10^{-5}$  mg/kg (1.60E-05)

**Table 6. Dioxin/furan compound analytical results and toxicity equivalent concentration for composite sample 3SS-850-400<sup>a</sup> sampled on November 24, 2009 (Phase 6 area).**

Compound	Toxic Equivalent Factor <sup>b</sup>	Measured Concentration (mg/kg)	Toxicity Equivalent Concentration
2,3,7,8-TCDD	1.00E+00	0.00E+00	0.00E+00
1,2,3,7,8-PeCDD	1.00E+00	6.86E-08	6.86E-08
1,2,3,4,7,8-HxCDD	1.00E-01	0.00E+00	0.00E+00
1,2,3,6,7,8-HxCDD	1.00E-01	0.00E+00	0.00E+00
1,2,3,7,8,9-HxCDD	1.00E-01	4.13E-07	4.13E-08
1,2,3,4,6,7,8-HpCDD	1.00E-02	3.93E-07	3.93E-09
1,2,3,4,6,7,8,9-OCDD	1.00E-04	1.79E-06	1.79E-10
2,3,7,8-TCDF	1.00E-01	8.76E-06	8.76E-07
1,2,3,7,8-PeCDF	5.00E-02	1.56E-06	7.80E-08
2,3,4,7,8-PeCDF	5.00E-01	3.87E-06	1.94E-06
1,2,3,4,7,8-HxCDF	1.00E-01	9.63E-07	9.63E-08
1,2,3,6,7,8-HxCDF	1.00E-01	5.64E-07	5.64E-08
2,3,4,6,7,8-HxCDF	1.00E-01	3.64E-07	3.64E-08
1,2,3,7,8,9-HxCDF	1.00E-01	7.35E-07	7.35E-08
1,2,3,4,6,7,8-HpCDF	1.00E-02	3.36E-07	3.36E-09
1,2,3,4,7,8,9-HpCDF	1.00E-02	1.57E-07	1.57E-09
1,2,3,4,6,7,8,9-OCDF	1.00E-04	2.69E-07	2.69E-11
<i>Total toxicity equivalent concentration</i>			3.27E-06

**Notes:**

<sup>a</sup> Sample location 3SS-850-400 is a composite of samples collected from locations 72A, 73A, 74A, 78A, 89A, and 90A.

<sup>b</sup> World Health Organization 1998 Toxic Equivalent Factor.

Cleanup standard =  $1.6 \times 10^{-5}$  mg/kg (1.60E-05)





---

## **Appendix E**

### **Building 850 Soil Removal Action Material and Product Description Sheets**

---



# FOOTHILL MATERIALS, INC.

P.O. BOX 147, VALLEY SPRINGS, CA 95252  
3650 HOGAN DAM ROAD, VALLEY SPRINGS, CA 95252


PHONE: (209) 728-8176

FAX: (209) 728-3475

TO: <u>Ses Engineering</u>	DATE: <u>10/02/09</u>
ATTN: <u>Leonard</u>	No. OF SHEETS: <u>three</u>
FAX: <u>925 240-5629</u>	PROJECT: <u>Hogan Quarry</u>
FROM: <u>Jerry Middleton</u>	PROJECT No.: <u>09-002</u>

MESSAGE/COMMENTS:

Attached you will find a  
Submittal for our 5x12 Rip Rap  
and some sodium sulfate test results



cc: \_\_\_\_\_  
\_\_\_\_\_

File No. 20-2520-02.LAB  
November 10, 1997

Jerry Middleton  
Ford Construction Company, Inc.  
639 E. Lockeford Street  
Lodi, CA 95240

Subject: **LABORATORY TEST RESULTS  
SODIUM SULFATE SOUNDNESS  
PO #9460(100-14)**

Dear Mr. Middleton:

At your request we performed a Sodium Sulfate Soundness test on crushed aggregate that was sampled and delivered on October 20, 1997 by your representative. The test was performed in accordance with the applicable ASTM and Caltrans standards. Presented in the following table are the test results.

ASTM C-88, Sodium Sulfate Soundness	
Sample I. D.	% Loss
1/2" X 3/8"	0.64
CTM 214, Sodium Sulfate Soundness	
Sample I. D.	% Loss
1/2" X 3/8"	0.35

✓ < 15% OK

If you have any questions, please contact me.

Respectfully submitted,

KLEINFELDER, INC.



K. C. Crawford  
Laboratory Supervisor

KC:kcc

# FOOTHILL MATERIALS, Inc.

P.O. Box 147

Valley Springs, CA 95252

(209) 728-8176

August 21, 2009

## Hogan Quarry 5" x 12" Rip Rap Section 72 Rock Slope Protection (No. 2 Class RSP)

The Hogan Quarry 5" x 12" Rip Rap supplied by FOOTHILL MATERIALS Inc. conforms to the specification requirements of Caltrans Section 72, RSP for Number Two Backing. This Rip Rap is produced at the Hogan Rock Quarry in Calaveras County near the town of Valley Springs. The typical physical properties of the aggregate are summarized below.

Sieve Size	Hogan Quarry	% Larger
		Caltrans Section 72 No. 2 Class RSP
75 pound	5 %	0 - 5
25 pound	61 %	25 - 75
5 pound	92 %	90 - 100
Specific Gravity	2.80	2.5 min
Absorption, %	0.1%	4.2% max
Durability Index	62	52 min
Abrasion Loss,	13.8% (1,000 revolutions)	

If you have any questions, concerns, or need more information please call (209) 728-8176.

Sincerely,  
Foothill Materials, Inc.



**Jerry Middleton**  
Project Manager

This data have been consolidated from information and tests of materials submitted to material laboratorics that are assumed to be representative of the materials to be used. All test have been made in compliance with current ASTM or applicable methods of testing. No liability arising out of the use of this data will be assumed by this corporation

# SOLVENT WELD

## SUBMITTAL AND DATA SHEET

### PERFORATED UNDERDRAIN PIPE ::

#### JM EAGLE™ PVC ASTM D3034 SOLVENT WELD SDR35 SEWER PIPE

JM EAGLE™ SOLVENT WELD SEWER PIPE CONFORMS TO SPECIFICATIONS PRIOR TO PERFORATION AND CELL CLASS 12454 OR 12364 AS DEFINED IN ASTM D1784

NOM. PIPE SIZE (IN)	O.D. (IN)	NOM. I.D. (IN)	MIN T. (IN)	APPROX. WEIGHT (LBS/FT)
4"	4.215	3.961	0.120	1.022
4" x 10' Perf	4.215	3.961	0.120	1.022
6"	6.275	5.893	0.180	2.285
6" x 10' Perf	6.275	5.893	0.180	2.285

:: Standard Color: Green, Standard length: 10' or 20' Overall, Belled End Only

:: Standard perforations for pipe are two rows of holes 1/2" in diameter on 5" centers and 120° angle apart.

Perforated pipe does not have ASTM designation on print line.


**When using JM Eagle™ PVC ASTM D3034 Solvent Weld Sewer Pipe for septic tank fields, please install in accordance with ASTM D2321, and JM Eagle™ Publication JME-05B, "Gravity Sewer Installation Guide."**

*NO PRIMER*

#### JM EAGLE™ PVC ASTM D2729 SOLVENT WELD DRAIN PIPE

JM EAGLE™ SOLVENT WELD DRAIN PIPE CONFORMS TO SPECIFICATIONS AND CELL CLASS 12454 OR 12164 AS DEFINED IN ASTM D1784

NOM. PIPE SIZE (IN)	O.D. (IN)	NOM. I.D. (IN)	MIN T. (IN)	APPROX. WEIGHT (LBS/FT)
3" Solid	3.250	3.102	0.070	0.465
3" Perf	3.250	3.102	0.070	0.465
4" Solid	4.215	4.056	0.075	0.648
4" Perf	4.215	4.056	0.075	0.648
6" Solid	6.275	6.063	0.100	1.300
6" Perf	6.275	6.063	0.100	1.300



:: Standard Color: White, Standard length: 10' Overall, Belled End Only

:: Standard perforations for pipe are two rows of holes 1/2" in diameter on 5" centers and 120° angle apart.

Three perforation rows may be available.

**When using JM Eagle™ PVC ASTM D2729 Solvent Weld Drain Pipe for septic tank fields, please install in accordance with ASTM F481, and JM Eagle™ Publication JME-05B, "Gravity Sewer Installation Guide."**

\* Prior to ordering or specifying, please consult JM Eagle™ for product and /or listing availability.

I.D. : Inside Diameter

O.D. : Outside Diameter

T. : Wall Thickness



September 28, 2009

RE: JM Eagle PVC Pipe Manufactured in the USA

To Whom It May Concern:

This response is to confirm that JM Eagle's 4" SDR 35 Perforated PVC pipe is manufactured in the United States within the meaning of the Buy American provisions of the American Recovery and Reinvestment Act of 2009.

The resin used to produce our pipe is purchased on the open market in the USA from domestic producers. A majority of our resin is produced by our parent company in Texas, and ingredients used in compounding are also USA produced.

If you should have any further questions concerning the domestic content of our products, please feel free to contact me at extension 6233.

Sincerely,

*William Luong*

William Luong  
Product Assurance Engineer

JM Eagle



U.S. DEPARTMENT OF LABOR  
 OCCUPATIONAL SAFETY AND HEALTH ADMINISTRATION  
**MATERIAL SAFETY DATA SHEET**  
 DATE ISSUED: JANUARY 3, 2006

Required under USDL Safety and Health Regulations for Ship Repairing,  
 Shipbuilding, and Shipbreaking (29 CFR 1915, 1916, 1917)

**SECTION I**

<b>MANUFACTURER'S NAME</b> J-M Manufacturing Company, Inc.		<b>EMERGENCY TELEPHONE NO.</b> (973) 535-1633	
<b>ADDRESS (NUMBER, STREET, CITY, STATE, &amp; ZIP CODE)</b> 9 Peach Tree Hill Road, Livingston, NJ 07039			
<b>CHEMICAL NAME AND SYNONYMS</b> Polyvinyl Chloride [CAS #: 9002-86-2]		<b>TRADE NAME AND SYNONYMS</b> PVC plastic pipes	
<b>CHEMICAL FAMILY</b> Polymer of Chlorinated Hydrocarbon		<b>FORMULA</b> -- (CH <sub>2</sub> CHCl) <sub>n</sub> --	

**SECTION II - HAZARDOUS INGREDIENTS**

Paints, Preservatives, Solvents	%	TLV	Alloys & Metallic Coating	%	TLV
Pigments	N/A		Base Metal	N/A	
Catalyst	N/A		Alloys	N/A	
Vehicle	N/A		Metallic Coatings	N/A	
Solvents	N/A		Filler Metal plus coating or core flux	N/A	
Additives	N/A		Others	N/A	
Others	N/A				

HAZARDOUS MIXTURES OF OTHER LIQUIDS, SOLIDS, OR GASES	%	TLV*
PVC [CAS #: 9002-86-2], A Nuisance Dust		10 mg/M <sup>3</sup>
May/may not contain trace amounts of Vinyl Chloride Monomer		1 ppm
[CAS#: 75-01-4], A carcinogen determined by IARC and OSHA	No	

\*TLVs refer to airborne concentrations over 8-hr TWA

### SECTION III - PHYSICAL DATA

Boiling Point (°F)	N/A	Specific Gravity (H <sub>2</sub> O=1)	1.4
Vapor Pressure (mm Hg)	N/A	Percent Volatile by Volume	N/A
Vapor Density (Air=1)	N/A	Evaporation Rate (_____ =1)	N/A
Solubility in Water	Insol.		
Appearance & Odor: Pipes are green, blue, gray, white, brown, purple, buff, and are odorless.			

### SECTION IV - FIRE AND EXPLOSION HAZARD DATA

FLASH POINT (METHOD USED): 734°F FLAMMABLE LIMITS: N/A	SELF-IGNITION: 850°F (ASTM D1929)
EXTINGUISHING MEDIA: Water, carbon dioxide, or dry chemical (ABC only).	
SPECIAL FIRE FIGHTING PROCEDURES: Wear NIOSH approved, positive pressure, self-contained breathing apparatus, and full protective clothing.	
UNUSUAL FIRE AND EXPLOSION HAZARDS: PVC is nonflammable and nonexplosive under normal conditions of use. An external fire causes it to burn and Hydrogen Chloride gas is liberated.	

### SECTION V - HEALTH HAZARD DATA

THRESHOLD LIMIT VALUE: Shown on first page; no acute health effects associated with inhalation of PVC dust.
EFFECTS OF OVEREXPOSURE: May cause eye, skin, nose, and throat irritation. Prolonged exposure may cause adverse effects on lungs.
EMERGENCY AND FIRST AID PROCEDURES: No emergency situation is likely to arise from the routine handling of PVC pipes. However, should it happen: Eyes - immediately flush eyes with clean water for at least 15 minutes. Skin - wash affected area with soap and water. Inhalation - remove to fresh air. Ingestion - dilute swallowed material by drinking water and obtain medical attention. If symptoms develop, consult a physician.

### SECTION VI - REACTIVITY DATA

STABILITY: <u>XX</u> STABLE      ___ UNSTABLE
CONDITIONS TO AVOID: Do not heat to temperatures greater than 350°F, which causes slow darkening and decomposition. Higher heat (≥482°F) increases rate & evolution of HCl gas (an acidic & corrosive gas).
INCOMPATIBILITY (MATERIALS TO AVOID): Fluorine, acetyl, amine-containing materials, certain ketones & organic solvents.
HAZARDOUS DECOMPOSITION PRODUCTS: Thermal decomposition produces HCl, CO, and CO <sub>2</sub> (482°F).
HAZARDOUS POLYMERIZATION:    ___ May occur <u>X</u> Will not occur
CONDITIONS TO AVOID: N/A

### SECTION VII - SPILL OR LEAK PROCEDURES

<b>STEPS TO BE TAKEN IN CASE MATERIAL IS RELEASED OR SPILLED:</b> Remove sources of ignition, use adequate ventilation and wear a dust respirator. Sweep, vacuum or shovel up the spill.
<b>WASTE DISPOSAL METHOD:</b> Handle in accordance with Federal, State and local environmental control regulations.

### SECTION VIII - SPECIAL PROTECTION INFORMATION

<b>RESPIRATORY PROTECTION (SPECIFY TYPE):</b> Use NIOSH/MSHA approved dust respirators as needed.		
<b>VENTILATION:</b>	<b>LOCAL EXHAUST - YES</b>	<b>SPECIAL - N/A</b>
	<b>MECHANICAL (GENERAL) - N/A</b>	<b>OTHER - N/A</b>
<b>SKIN PROTECTION:</b>	Minimize contact with product. Wear gloves and/or suitable long sleeved clothing.	
<b>EYE PROTECTION:</b>	Wear safety glasses with side shields, goggles or face shield for protection against dust.	
<b>OTHER PROTECTIVE EQUIPMENT:</b>	Not required for ordinary handling.	

### SECTION IX - SPECIAL PRECAUTIONS

<b>PRECAUTIONS TO BE TAKEN IN HANDLING AND STORING:</b> Use with adequate ventilation. Avoid contact with eyes and skin. Electrostatic charge may build up during handling. Grounding of equipment is recommended. Store in a cool dry, well-ventilated area silo away from sources of heat, flame, and sparks. When opening railcar for unloading, ventilate before entering.
<b>OTHER PRECAUTIONS:</b> All tools, which may create PVC dust in excess of the exposure limits, shall be provided with local exhaust ventilation systems.

Note: This information is given without warranty, representation, inducement or license of any kind, except that it is accurate to the best of our knowledge or obtained from sources believed by us to be accurate, and we do not assume any legal responsibility for use or reliance upon it.





## CERTIFICATE OF COMPLIANCE

8/27/09


S C S Engineers

Attn: Lenard Long

This is to certify that the 12" & 21" 16ga Corrugated Metal Pipe with Band Couplers, and Flared End Sections, supplied by Pacific Corrugated Pipe Co, to S C S Engineers, for the LLNL Site 300 Bldg 850 project complies in all respects with Caltrans Sect. 66 & 70, AASHTO Bridge Sect 12, M-36 & M-218 as well as ASTM A796 & A929 including mechanical property requirements. Further more, we certify that all manufacturing processes for all steel materials occurred within the United States.

Copies of certified mill test reports showing the chemical analysis and weight of coating for each heat, lift, coil number, gauge, size and type of material used to fabricate this material, are on file and available at any time in the steel manufacturer's office.

Sincerely,

  
Glenn Horner

Pacific Corrugated Pipe Co.

8110 37<sup>th</sup> Avenue \* Sacramento, CA 95824-2318 \* (916) 383-4891 \* (916) 383-5420 FAX

Serving the Western States from:

Eugene, OR \* Sacramento, CA \* Fontana, CA \* Casa Grande, AZ  
Olympia, WA \* Las Vegas, NV \* Santa Fe, NM

5" diam sch 80 PVC Well casing (Blink)  
 ↳ 5-ft Long Sections (New ones)  
 ↳ 4 5-ft Long sections

**PVC Pressure And Strength Tables**

Pipe Size (inches)	Collapse Pressure (psi)		Burst Pressure (psi)		Tensile Strength (lb)	
	Sch. 40	Sch. 80	Sch. 40	Sch. 80	Sch. 40	Sch. 80
1/2	1,100	2,700	300	425	264	344
3/4	630	1,590	240	345	362	487
1	520	1,270	225	315	581	727
1-1/4	300	770	185	260	859	878
1-1/2	220	590	165	235	954	1,225
2	140	390	140	200	942	1,542
2-1/2	180	450	150	210	2,093	2,890
3	120	320	130	185	2,786	3,839
4	70	210	110	160	4,119	5,823
5	50	150	95	145	5,491	6,864
6	40	140	90	140	7,165	11,384
8	30	100	80	125	10,387	17,332
10	20	85	70	115	15,086	25,124
12	16	80	65	115	19,548	34,430

**COLLAPSE PRESSURE**

Pounds per square inch of external hydrostatic pressure that can be safely applied.

**BURST PRESSURE**

Pounds per square inch of internal hydrostatic pressure that can be safely applied.

**TENSILE STRENGTH**

The suspended weight the threaded joint can sustain in a vertical position without causing stretching or failure.

**Manufactured By:**

Bear Industrial Supply & Manufacturing  
 1600 E. 33rd St., Unit A, Long Beach, California 90807  
 562.989.6080 Phone  
 562.989.6090 Fax

# Monoflex Product Catalog

Quality well screen and sampling equipment from the leading manufacturer of groundwater monitoring products since 1973



StrataSamplers™

Well: Casing,  
Couplers,  
Centralizers,  
Slip Caps

Monoflex Isomega®  
Bladder Pumps  
and Accessories

Well Screens from  
1/2 inch through  
24 inch diameter

Well Completion  
Equipment

Groundwater  
Sampling Bailers

Porous Ceramic  
Cup Lysimeters  
and Accessories

Call Toll Free 800-523-0224

Website - [www.campbellmfg.com](http://www.campbellmfg.com)

Monoflex Product Catalog

Monoflex Flush Thread Screens and Casings are used for groundwater monitoring, leak detection, recovery systems, water wells, etc. CNC computerized lathes are used to machine the threads to 2 TPI, 4 TPI, and 8 TPI (ASTM F-480) recommendations. Monoflex-designed automated slotting machines maintain continuous slot spacing and accuracy. Flush thread PVC is "Enviro-wrapped" as a standard procedure. **In addition to the many popular screens and casings listed in this catalog, Monoflex offers a full range of other product combinations, (see charts below). Chart Key: (S) Standard, (O) Optional.**


DIAMETERS	STANDARD LENGTHS				SCH 40 THREADS PER INCH			SLOT WIDTHS	INTEGRATED ENDS AVAILABLE		SPACING OF SLOTS		
	2.5'	5'	10'	20'	2TPI	4TPI	8TPI		PLUG	POINT	1/8"	1/4"	3/16"
1/2"	S	S	S	N/A			S	.006 - .500*	O	N/A	S	O	O
3/4"	S	S	S	N/A			S	.006 - .500*	O	N/A	S	O	O
1"	S	S	S	S			S	.006 - .500*	O	O	S	O	O
1-1/4"	S	S	S	S			S	.006 - .500*	O	O	S	O	O
1-1/2"	S	S	S	S		O	S	.006 - .500*	O	O	S	O	O
2"	S	S	S	S	S	O	O	.006 - .500*	O	O	S	O	O
2-1/2"	S	S	S	S	S	O	O	.006 - .500*	O	N/A	S	O	O
3"	S	S	S	S	S	O	O	.006 - .500*	O	O	S	O	O
4"	S	S	S	S	S	O	O	.006 - .500*	O	O	S	O	O
5"	S	S	S	S	S	O	O	.006 - .500*	O	N/A	S	O	O
6"	S	S	S	S	S	O	O	.006 - .500*	O	N/A	O	S	O
8"	S	S	S	S	S			.015 - .500*	O	N/A	N/A	S	N/A
10"	S	S	S	S	S			.020 - .500*	O	N/A	N/A	S	N/A
12"	S	S	S	S	S			.020 - .500*	O	N/A	N/A	S	N/A
14"	S	S	S	S	S			.050 - .500*	O	N/A	N/A	S	N/A
16"	S	S	S	S	S			.060 - .500*	O	N/A	N/A	S	N/A

DIAMETERS	STANDARD LENGTHS				SCH 80 THREADS PER INCH			SLOT WIDTHS	INTEGRATED ENDS AVAILABLE		SPACING OF SLOTS		
	2.5'	5'	10'	20'	2TPI	4TPI	8TPI		PLUG	POINT	1/8"	1/4"	3/16"
1/2"	S	S	S	N/A			S	.006 - .500*	O	N/A	S	O	O
3/4"	S	S	S	N/A			S	.006 - .500*	O	N/A	S	O	O
1"	S	S	S	S			S	.006 - .500*	O	O	S	O	O
1-1/4"	S	S	S	S	S		O	.006 - .500*	O	O	S	O	O
1-1/2"	S	S	S	S	S	O	O	.006 - .500*	O	O	S	O	O
2"	S	S	S	S	S	O	O	.006 - .500*	O	O	S	O	O
2-1/2"	S	S	S	S	S	O	O	.010 - .500*	O	N/A	S	O	O
3"	S	S	S	S	S	O	O	.010 - .500*	O	O	S	O	O
4"	S	S	S	S	S	O	O	.010 - .500*	O	O	S	O	O
5"	S	S	S	S	S	O	O	.015 - .500*	O	N/A	S	O	O
6"	S	S	S	S	S	O	O	.020 - .500*	O	N/A	O	S	O
8"	S	S	S	S	S			.020 - .500*	O	N/A	N/A	S	N/A
10"	S	S	S	S	S			.020 - .500*	O	N/A	N/A	S	N/A
12"	S	S	S	S	S			.030 - .500*	O	N/A	N/A	S	N/A
14"	S	S	S	S	S			.050 - .500*	O	N/A	N/A	S	N/A
16"	S	S	S	S	S			.060 - .500*	O	N/A	N/A	S	N/A


Lengths are measured as "laying length", (not including male thread length), in 2" and 4" diameters, Sch. 40 and Sch 80 and 6" Sch. 80. All other diameters and schedules are measured end to end. Standard slot widths are .010, .012, .015, .020, .030 and .040 inch. Standard slot spacing is 1/8", 3/16" and 1/4". \* Slot sizes .040 to .100 are manufactured at a minimum of 1/4" slot spacing. Slot sizes larger than .100 are manufactured at a minimum of 1/2" to 1" slot spacing. Many custom slot widths and patterns are available upon request, (please call regarding setup charges). Standard flush thread PVC screens and casings are male x female. National Pipe Taper thread (NPT) is also available. **Not all slot sizes and pipe diameters may be available from all plants.**

## MONOFLEX PART NUMBERING SYSTEM

(SCREEN, CASING, RAW PIPE AND CUSTOM DRILL & TAP ONLY)



\*\* Box quantity information regarding schedule 40 and 80 screen and casing:  
 2" - 6 pieces - "J" box from Wisconsin  
 2" - 9 pieces - "X" box from Florida and Pennsylvania  
 4" - 2 pieces - "J" box from Wisconsin  
 4" - 4 pieces - "X" box from Florida and Pennsylvania



PVC PIPE SPECIFICATIONS

**PVC Schedule 40**

Nominal Pipe Size (in.)	O.D.	Average I.D.	Min. Wall	Nominal Wt./ft.	Max. W.P. PSI*
1/8	.405	.261	.068	.045	810
1/4	.540	.354	.088	.081	780
3/8	.675	.483	.091	.109	620
1/2	.840	.608	.109	.161	600
3/4	1.050	.810	.113	.214	480
1	1.315	1.033	.133	.315	450
1-1/4	1.660	1.364	.140	.426	370
1-1/2	1.900	1.592	.145	.509	330
2	2.375	2.049	.154	.682	280
2-1/2	2.875	2.445	.203	1.076	300
3	3.500	3.042	.216	1.409	260
3-1/2	4.000	3.520	.226	1.697	240
4	4.500	3.998	.237	2.006	220
5	5.563	5.017	.258	2.726	190
6	6.625	6.031	.280	3.535	180
8	8.625	7.943	.322	5.305	160
10	10.750	9.976	.365	7.532	140
12	12.750	11.890	.406	9.949	130
14	14.000	13.072	.437	11.810	130
16	16.000	14.940	.500	15.416	130
18	18.000	16.809	.562	20.112	130
20	20.000	18.743	.593	23.624	120
24	24.000	22.544	.687	32.873	120

**PVC Schedule 80**

Nominal Pipe Size (in.)	O.D.	Average I.D.	Min. Wall	Nominal Wt./ft.	Max. W.P. PSI*
1/8	.405	.203	.095	.058	1230
1/4	.540	.288	.119	.100	1130
3/8	.675	.407	.126	.138	920
1/2	.840	.528	.147	.202	850
3/4	1.050	.724	.154	.273	690
1	1.315	.935	.179	.402	630
1-1/4	1.660	1.256	.191	.554	520
1-1/2	1.900	1.476	.200	.673	470
2	2.375	1.913	.218	.932	400
2-1/2	2.875	2.289	.276	1.419	420
3	3.500	2.864	.300	1.903	370
3-1/2	4.000	3.326	.318	2.322	350
4	4.500	3.786	.337	2.782	320
5	5.563	4.767	.375	3.867	290
6	6.625	5.709	.432	5.313	280
8	8.625	7.565	.500	8.058	250
10	10.750	9.492	.593	11.956	230
12	12.750	11.294	.687	16.437	230
14	14.000	12.410	.750	19.790	220
16	16.000	14.214	.843	25.430	220
18	18.000	16.014	.937	31.830	220
20	20.000	17.814	1.031	40.091	220
24	24.000	21.418	1.218	56.882	210

**PVC Schedule 120**

Nominal Pipe Size (in.)	O.D.	Average I.D.	Min. Wall	Nominal Wt./ft.	Max. W.P. PSI*
1/2	.84	.480	.170	.223	1010
3/4	1.050	.690	.170	.295	770
1	1.315	.891	.200	.440	720
1-1/4	1.660	1.204	.215	.614	600
1-1/2	1.900	1.423	.225	.744	540
2	2.375	1.845	.250	1.052	470
2-1/2	2.875	2.239	.300	1.529	470
3	3.500	2.758	.350	2.184	440
4	4.500	3.572	.437	3.516	430
6	6.625	5.434	.562	6.759	370

**SDR 21 - W.P. 200 PSI (Water @ 73.4°F)**

Nominal Pipe Size (in.)	O.D.	Average I.D.	Min. Wall	Nominal Wt./ft.
3/4	1.050	.910	.060	.129
1	1.315	1.169	.063	.170
1-1/4	1.660	1.482	.079	.263
1-1/2	1.900	1.700	.090	.339
2	2.375	2.129	.113	.521
2-1/2	2.875	2.581	.137	.754
3	3.500	3.146	.167	1.106
3-1/2	4.000	3.596	.190	1.443
4	4.500	4.046	.214	1.825
5	5.563	5.001	.265	2.792
6	6.625	5.955	.316	3.964
8	8.625	7.755	.410	6.679

**SDR 26 - W.P. 160 PSI (Water @ 73.4°F)**

Nominal Pipe Size (in.)	O.D.	Average I.D.	Min. Wall	Nominal Wt./ft.
1	1.315	1.175	.060	.164
1-1/4	1.660	1.512	.064	.221
1-1/2	1.900	1.734	.073	.284
2	2.375	2.173	.091	.432
2-1/2	2.875	2.635	.110	.622
3	3.500	3.210	.135	.915
3-1/2	4.000	3.672	.154	1.183
4	4.500	4.134	.173	1.494
5	5.563	5.109	.214	2.288
6	6.625	6.085	.255	3.228
8	8.625	7.921	.332	5.468
10	10.750	9.874	.413	8.492
12	12.750	11.710	.490	11.956
14	14.000	12.860	.538	14.430
16	16.000	14.696	.615	18.810
18	18.000	16.534	.692	23.860
20	20.000	18.370	.769	29.470
24	24.000	22.043	.923	42.520

**CLEAR**

**PVC Schedule 40**

Nominal Pipe Size (in.)	O.D.	Average I.D.	Min. Wall	Nominal Wt./ft.	Max. W.P. PSI*
1/4	.540	.354	.088	.081	390
3/8	.675	.483	.091	.109	310
1/2	.840	.608	.109	.161	300
3/4	1.050	.810	.113	.214	240
1	1.315	1.033	.133	.315	220
1-1/4	1.660	1.364	.140	.429	180
1-1/2	1.900	1.592	.145	.509	170
2	2.375	2.049	.154	.682	140
2-1/2	2.875	2.445	.203	1.076	150
3	3.500	3.042	.216	1.409	130
3-1/2	4.000	3.520	.226	1.697	120
4	4.500	3.998	.237	2.006	110
6	6.625	6.031	.280	3.535	90
6 x 1/8	6.625	6.355	.125	1.647	45
8	8.625	7.943	.322	5.305	80

**Note:** Clear PVC Schedule 80 is available in 1/4" through 4" pipe diameters.

**\* Note:** All pressure ratings are for water at 73.4° F with solvent cemented joints.


Bell and Gasket PVC Pipe is available in Schedules 40, 80, 120 and SDR's 21, 26, 35, 41 and C-900. Compounds used in the manufacture of PVC and CPVC Pipe meet ASTM Standard D-1784. Schedules 40, 80 and 120 PVC Pipe meet ASTM Standard D-1785. Pressure Rated (SDR Series) PVC Pipe meets ASTM Standard D-2241. ASTM Standard D-1784 classification equivalents:  
 PVC Normal Impact = Type I Grade I = PVC 1120 = Cell Classification 12454-B  
 For more complete information, request "Condensed Catalog HPB-103-A&B"

## FLUSH THREAD PVC SCREEN AND CASING

- ✓ Monoflex CNC computer lathed flush threads follow ASTM F-480 recommendations for reliable, consistent results on the job site.
- ✓ Our close tolerances provide a strong connection while retaining ease of assembly.
- ✓ Manufactured from quality PVC pipe, Monoflex flush thread screens and casings are available in diameters of 1/2" through 16" with 2, 4, or 8 threads per inch in Sch. 40 & Sch. 80. Other schedules and SDR's are available in PVC and high density polyethylene.
- ✓ Lengths are measured as "laying length", (not including male thread length), in 2" and 4" diameters, Sch. 40 and Sch. 80 and 6" Sch. 80. All other diameters and schedules are measured end to end. Custom lengths are available in all diameters.
- ✓ All standard Monoflex PVC threads are compatible with other materials threaded to ASTM F-480 recommendations, with the same TPI. **Note:** Threads on 14" and 16" Monoflex screens and casings are not ASTM F-480 as the flush thread guideline does not specify pipe diameters larger than 12".
- ✓ All standard screens provide maximum net open area. A wide variety of slot sizes and spacings are available to adapt to various site conditions and applications.
- ✓ 1/2" through 6" Sch. 40 and Sch. 80 screens and casings are provided with Buna-N O-rings. O-rings may be installed or packaged separately depending on size. O-rings for all other sizes and schedules are sold separately. Please specify if O-rings are required when placing order.
- ✓ All flush thread screens and casings are Envirowrapped and hermetically sealed at both ends as a standard practice.

The following pages list flush thread PVC screens and casings along with the appropriate Buna-N O-rings, and flush thread caps, plugs, and points. Custom lengths, threads and adapters are available.


**Please specify part number when ordering.**




Flush Thread Casing




Flush Thread Screen




Female Cap (solid)




Male Plug (solid)



Female Point (solid)



Male Plug (molded)



Hoist Plug (solid)

**ENGINEERING SPECIFICATIONS****PVC FLUSH THREAD MONITOR WELL SCREENS AND CASINGS**

1. All PVC well screens and casings used on this project shall be manufactured by Monoflex and conform to ASTM F-480: "Standard Specification for Thermoplastic Well Casing Pipe and Couplings Made in Standard Dimension Ratios (SDR), SCH 40 and SCH 80."
2. PVC materials used to produce the raw PVC pipe shall meet ASTM Standard D-1784: "Specification for Rigid Poly (Vinyl Chloride) (PVC) Compounds and Chlorinated Poly (Vinyl Chloride) (CPVC) Compounds for PVC Normal Impact, Type I Grade I (1120), cell classification 12454-B."
3. The finished schedules 40, 80, and 120 raw pipe shall meet the requirements of ASTM Standard D-1785: "Specification for Poly (Vinyl Chloride) (PVC) Plastic Pipe, Schedules 40, 80, and 120." In addition, both the raw material and the finished raw pipe shall be approved by the National Sanitation Foundation (NSF) for use in potable water applications.
4. The PVC pipe used to produce the well screens and casings shall be made from virgin plastic produced by the original compounder.
5. The pipe shall be homogeneous throughout and essentially uniform in color, opacity and density. The inside and outside surfaces shall be glossy in appearance and free of chalking, sticky or tacky material and visually free of oils, grease, dust and marks imparted as a result of the manufacturing process. In addition the pipe walls shall be free of ink, cracks, holes, blisters, voids, foreign inclusions, or other defects that are visible to the naked eye and that may affect the wall integrity. Machined slots or holes deliberately placed in the pipe are acceptable.
6. The outside diameters, wall thicknesses and out of roundness tolerances shall fall within the guidelines of Tables 1 & 2 of the ASTM F-480 Standard Specification when measured in accordance with Test Method D-2122.
7. All flush thread materials must be slotted and threaded without the use of any type of liquid coolant. Air is the only acceptable coolant.
8. Well screens 1/2" through 5" are to be slotted on 1/8" spacing. Well screens 6" and larger are to be slotted on 1/4" spacing unless otherwise specified. ALL well screens .040 slot and larger will be slotted on 1/4" spacing unless otherwise specified.
9. All screens and casings shall be nominal length except for 2" and 4" sch. 40 and 6" sch. 80 which shall be laying length. The term "laying length" refers to the overall length less the length required to complete the assembly.
10. The threads per inch for the various diameters and schedules of flush thread materials shall be the same as that produced by Monoflex, Bechtelsville, Pennsylvania or approved equal.
11. All flush thread screens & casings shall be supplied in individual polyethylene bags hermetically sealed at BOTH ends. Said products shall be shipped in cardboard boxes with properly secured ends. Each box shall display a color coded label containing a full description of the product inside. Said label must indicate the number of pieces per box, the threads per inch, the date of packaging, the signatures of the packer and QC inspector and show a drawing of the product.



◆ 4 INCH - PVC - SCHEDULE 80 ◆ CLASS (02)

4" Schedule 80 Buna-N O-rings are included with screen and casing orders at no additional charge. Replacement Buna-N O-rings may be purchased separately.


<u>PART NUMBER</u>	<u>FLUSH THREAD CASING</u>	<u>PIECES PER BOX</u>
A2CT8040025	4" x 2.5' Casing	***
A2CT8040005	4" x 5' Casing	***
A2CT8040010	4" x 10' Casing	***
A2CT8040020	4" x 20' Casing	N/A

<u>PART NUMBER</u>	<u>FLUSH THREAD SCREEN</u>	<u>PIECES PER BOX</u>
A2ST8040025 *	4" x 2.5' Screen	***
A2ST8040005 *	4" x 5' Screen	***
A2ST8040010 *	4" x 10' Screen	***
A2ST8040020 *	4" x 20' Screen	N/A

\* Specify Slot Size

<u>PART NUMBER</u>	<u>DESCRIPTION</u>	<u>PIECES PER BOX</u>
ORING155	4" Buna-N O-ring	N/A
MLDCAPA2F80400	4" Flush Thread Cap - Molded	20
MLDPLGA2M80400	4" Flush Thread Plug - Molded	20
PNTA2_†_80400	4" Flush Thread Point	20
MLDPNTA2_†_80400	4" Flush Thread Point - Molded	20
PLGA2M80400HS	4" Hoist Plug - Male - Solid	N/A

† Specify M or F



◆ 5 INCH - PVC - SCHEDULE 80 ◆ CLASS (02)

5" Schedule 80 Buna-N O-rings are included with screen and casing orders at no additional charge. Replacement Buna-N O-rings may be purchased separately.


<u>PART NUMBER</u>	<u>FLUSH THREAD CASING</u>	<u>PIECES PER BOX</u>
A2CT8050025	5" x 2.5' Casing	1
*A2CT8050005	5" x 5' Casing	1
A2CT8050010	5" x 10' Casing	1
A2CT8050020	5" x 20' Casing	N/A

<u>PART NUMBER</u>	<u>FLUSH THREAD SCREEN</u>	<u>PIECES PER BOX</u>
A2ST8050025 *	5" x 2.5' Screen	1
A2ST8050005 *	5" x 5' Screen	1
A2ST8050010 *	5" x 10' Screen	1
A2ST8050020 *	5" x 20' Screen	N/A

\* Specify Slot Size

<u>PART NUMBER</u>	<u>DESCRIPTION</u>
*ORING242	5" Buna-N O-ring
CAPA2F80500	5" Flush Thread Cap
PLGA2M80500	5" Flush Thread Plug
PLGA2M80500HS	5" Hoist Plug - Male - Solid

\*\*\* For these items, see page 5 for Box Quantity Information



◆ 6 INCH - PVC - SCHEDULE 80 ◆

CLASS (02)


6" Schedule 80 Buna-N O-rings are included with screen and casing orders at no additional charge. Replacement Buna-N O-rings may be purchased separately.

<u>PART NUMBER</u>	<u>FLUSH THREAD CASING</u>	<u>PIECES PER BOX</u>
A2CT8060025	6" x 2.5' Casing	1
A2CT8060005	6" x 5' Casing	1
A2CT8060010	6" x 10' Casing	1
A2CT8060020	6" x 20' Casing	N/A

<u>PART NUMBER</u>	<u>FLUSH THREAD SCREEN</u>	<u>PIECES PER BOX</u>
A2ST8060025 *	6" x 2.5' Screen	1
A2ST8060005 *	6" x 5' Screen	1
A2ST8060010 *	6" x 10' Screen	1
A2ST8060020 *	6" x 20' Screen	N/A

\* Specify Slot Size

<u>PART NUMBER</u>	<u>DESCRIPTION</u>
ORING251	6" Buna-N O-ring
CAPA2F80600	6" Flush Thread Cap
PLGA2M80600	6" Flush Thread Plug



◆ 8 INCH - PVC - SCHEDULE 80 ◆

CLASS (02)


Buna-N O-rings sold separately (not included as standard).

<u>PART NUMBER</u>	<u>FLUSH THREAD CASING</u>	<u>PIECES PER BOX</u>
A2CT8080025	8" x 2.5' Casing	1
* A2CT8080005	8" x 5' Casing	1
A2CT8080010	8" x 10' Casing	1
A2CT8080020	8" x 20' Casing	N/A

<u>PART NUMBER</u>	<u>FLUSH THREAD SCREEN</u>	<u>PIECES PER BOX</u>
A2ST8080025 *	8" x 2.5' Screen	1
A2ST8080005 *	8" x 5' Screen	1
A2ST8080010 *	8" x 10' Screen	1
A2ST8080020 *	8" x 20' Screen	N/A

\* Specify Slot Size

<u>PART NUMBER</u>	<u>DESCRIPTION</u>
* ORING262	8" Buna-N O-ring
CAPA2F80800	8" Flush Thread Cap
PLGA2M80800	8" Flush Thread Plug




**PVC SLIP FITTINGS & ADAPTERS CLASS (07)**

**MALE**

**ADAPTERS**



	<u>SIZE</u>
40MA2	1/2"
40MA3	3/4"
40MA4	1"
40MA5	1-1/4"
40MA6	1-1/2"
40MA8	2"
40MA12	3"
40MA16	4"
40MA24	6"
40MA32	8"



**FEMALE**

**ADAPTERS**

	<u>SIZE</u>
40FA2	1/2"
40FA3	3/4"
40FA4	1"
40FA5	1-1/4"
40FA6	1-1/2"
40FA8	2"
40FA12	3"
40FA16	4"
40FA24	6"
40FA32	8"



**INTERNAL SLIP COUPLINGS**

<u>SCH 40 x SCH 40</u>	<u>SIZE</u>	<u>QTY BOX</u>
ISC11/4S4	1-1/4" x 1-1/4"	10
ISC11/2S4	1-1/2" x 1-1/2"	10
ISC2S4	2" x 2"	10


**INTERNAL SLIP COUPLINGS**

<u>SCH 40 x SDR 26</u>	<u>SIZE</u>
ISC11/2S4XS160	1-1/2" x 1-1/2"

**SLIP**

**COUPLINGS**

	<u>SIZE</u>
40SC2	1/2"
40SC3	3/4"
40SC4	1"
40SC5	1-1/4"
40SC6	1-1/2"
40SC8	2"
40SC12	3"
40SC16	4"
*40SC20	5"
40SC24	6"
40SC32	8"
40SC40	10"
40SC48	12"




\*80SC32  
8" diam. slip coupling (sch 80)

**SLIP CAPS**

**SCH 40**

	<u>SIZE</u>
40CAP2	1/2"
40CAP3	3/4"
40CAP4	1"
40CAP5	1-1/4"
40CAP6	1-1/2"
40CAP8	2"
40CAP10	2-1/2"
40CAP12	3"
40CAP16	4"
40CAP24	6"
*40CAP32	8"
40CAP40	10"
40CAP48	12"




Larger sizes available

\*40CAP20  
4.5" diam slip cap (sch 40)

**REDUCING**

**COUPLING**

<u>RDCP4X2SXS</u>	<u>SIZE</u>
	4" x 2"




**REDUCING**

**COUPLING**

<u>RDCP4X2CL</u>	<u>SIZE</u>
	4" x 2"


Clean line style



**PVC SURGE BLOCKS****CLASS (06)**

Monoflex PVC surge blocks are used for well development or well rehabilitation. All units are constructed of solid PVC and machined to match the applicable inside diameter of Schedule 40 PVC wells. Internally threaded with female pipe thread for use with steel pipe extensions.

<u>PART NUMBER</u>	<u>DESCRIPTION</u>	<u>LBS. EA.</u>
SB2XFPT3/4	2" Solid Surge Block with 3/4" female NPT	.35
SB4XFPT1	4" Solid Surge Block with 1" female NPT	1.65
SB6XFPT1 1/4	6" Solid Surge Block with 1-1/4" female NPT	4.00

**STAINLESS STEEL CENTRALIZERS****CLASS (08)**

Monoflex adjustable centralizers hold screens and casings in place to eliminate off center placement during installation. Constructed from high quality spring stainless steel, Monoflex centralizers resist corrosion and will not contaminate the well. Stainless steel worm gears tighten easily for quick attachment to the screens and casings.

<u>PART NUMBER</u>	<u>DESCRIPTION</u>	<u>LBS. EA.</u>
SSC2X12	2" Adjusts up to 12" diameter hole	.40
SSC3X12	3" Adjusts up to 12" diameter hole	.55
SSC4X12	4" Adjusts up to 12" diameter hole	.60
*SSC5X12	5" Adjusts up to 12" diameter hole	.60
SSC6X20	6" Adjusts up to 20" diameter hole	.70
*SSC8X24	8" Adjusts up to 24" diameter hole	1.00
SSC10X26	10" Adjusts up to 26" diameter hole	1.00
SSC12X28	12" Adjusts up to 28" diameter hole	1.00

**POROUS PIEZOMETERS/SPARGE POINTS CLASS (09)**

Monoflex manufactures porous polyethylene piezometers for water level measurements, water sampling and air sparging. They do not include any transducers or measuring equipment. The bottom has a PVC plug and the top is fitted with a 1" PVC Sch. 80 male (4 TPI) flush thread. Available in 12" and 24" lengths. The piezometers have a .935 inside diameter and a 50 micron pore size.

<u>PART NUMBER</u>	<u>DESCRIPTION</u>
PIEZPLY1.6X1X12	Porous Polyethylene Piezometer, 1.6" x 12"
PIEZPLY1.6X1X24	Porous Polyethylene Piezometer, 1.6" x 24"


**Note:** If Schedule 40 flush thread casing is to be used, a Sch. 40 x Sch. 80 adapter must be purchased separately. With sufficient notice, units can be made with your choice of Sch. 40 male (8TPI) flush thread, male NPT thread or plain end PVC pipe.

Other diameters, lengths, pore sizes and top fittings can be custom built to your specifications. Call for prices and availability.





**MONOFLEX**  
**NATIONAL MANUFACTURING CENTERS**




*Monoflex's four U.S. manufacturing facilities are strategically located to provide our high quality products on a timely basis throughout North America, South America, and overseas.*

**Monoflex Northeast**  
Bechtelsville, Pennsylvania

**Monoflex Southeast**  
Largo, Florida

**Monoflex Midwest**  
Prairie du Sac, Wisconsin

**Monoflex Southwest**



**Monoflex Division**  
**Sales and Customer Service**

Telephone: 800-523-0224  
Facsimile: 610-367-5675  
Email: [monoflex@campbellmfg.com](mailto:monoflex@campbellmfg.com)

**Campbell Manufacturing, Inc.**  
**Corporate Headquarters**


Telephone: 800-523-0224  
Facsimile: 610-369-3580  
Email: [moreinfo@campbellmfg.com](mailto:moreinfo@campbellmfg.com)  
Website: [www.campbellmfg.com](http://www.campbellmfg.com)



*Quality groundwater monitoring products since 1973*

Available from Aetna Plastics (www.aetnaplastics.com)

Quantity and OEM Discounts May Apply



*5" to 41"  
Reduced  
Couplings*

**Discount Codes**

020	Irrigation Specialty Products	
040	PVC Schedule 40 White Molded Fittings Thru 8"	
041	PVC Schedule 40 White Molded Fittings 10" and Larger	
043	PVC Schedule 40 Gray Molded Fittings	
046	PVC Schedule 40 Molded Reinforced Fittings	
047	PVC Schedule 40 White Fabricated Fittings	
080	PVC Schedule 80 Molded Fittings Thru 8"	
081	PVC Schedule 80 Molded Fittings 10" and Larger	
082	PVC Schedule 80 Fabricated Pressure Fittings	
085	PVC Schedule 80 Molded Reinforced Fittings	
040	PVC & PP Insert Fittings 3/8" - 4"	
320	100# PIP (SDR41) Fabricated Fittings	
361	PVC Class 125 Molded Fittings 10" and Larger	

# PVC White Schedule 40 Fittings, Unions & Saddles



**Visit our web site:**  
[www.spearsmfg.com](http://www.spearsmfg.com)

See Spears® On-line Catalog for most current pricing, updated daily.

**PRICE SCHEDULE 40-1-0308**  
Effective March 26, 2008  
Supersedes: 40-1-0306A



Quality Systems Certificate No. 293  
Corporate Facilities, Sylmar, CA  
Assessed to ISO 9001: 2000

**2008 EDITION  
SCHEDULE 40  
WHITE  
PVC**



# PVC White Schedule 40 Fittings, Unions & Saddles

## HOW TO USE THIS CATALOG

Spears® PVC White Schedule 40 Fittings, Unions & Saddles catalog has been arranged for easy use in selection of desired products according to part number, size, packaging and pricing information. A complete listing of content is located at the end of this catalog. Additional information on individual product dimensions can be found in Spears® publication 40-4, PVC White Schedule 40 Fittings, Unions & Saddles Weights & Dimensions.

## ORGANIZATION

Products in this catalog are listed in columns by type and configuration. Similar configuration types are grouped together, such as Tees, then Elbows, etc.

## COLUMN HEADER INFORMATION

Each product column header label identifies the following product particulars:

- Part Number            the number used to order the part.
- Size                     nominal diameter of pipe with which the fitting is to be used. NOTE: Fittings may be same size (only one size designation) or reducing (multiple sizes designated).
- Standard Pack (Std Pk)    the quantity of parts packaged in an individual box or bag
- Master Carton (Mstr Ctn)   the total quantity of parts contained in individual boxes or bags which are packaged together.
- Discount Code (Disc Code)   identification code for applicable discount to the list price of the product. NOTE: This is a Product Group code and is not a calculation of discount. Discount codes are not the same for all products contained in this price schedule.
- Price Each              the designated list price of the product.


## PRODUCT CONFIGURATION

Each group of product configuration types is headed by the product's name and an abbreviated configuration description of the fitting outlet connections. Configuration descriptions are defined on the following page. Line drawing illustrations are general representations of the fittings in the group, but may not be an exact depiction of all configurations listed. Line drawings are correlated to the configuration description. The drawing is read left to right for Elbow and Adapter configurations. Tees have an additional outlet branch and are read left to right (run) then top (branch). Drawings for Wyes and Crosses are read top to bottom then left to right and bushings drawings are read as outside x inside configuration. The configuration description also correlates to the size designation. As with the nominal size designations, only one description is given when all outlets are the same. Reducing sizes list run configuration x branch configuration. Refer to illustration below.

### Example

Part Number	Size	Std Pk	Mstr Ctn	Disc Code	Price Each
-------------	------	--------	----------	-----------	------------


Product Name        **Tee**  
 Abbreviated        **Soc x Fipt**  
 Configuration Description



In this example, outlet description is "Soc x Fipt", which indicates:  
 1. Socket x  
 2. Socket x  
 3. Female Iron Pipe Thread


402-003	3/8	50	0	040	2.12
402-005	1/2	50	300	040	.89
402-007	3/4	50	0	040	1.38

# PVC White Schedule 40 Fittings, Unions & Saddles




Part Number	Size	Std Pk	Mstr Ctn	Disc Code	Price Each
-------------	------	--------	----------	-----------	------------

## Coupling Soc




429-003	3/8	50	300	040	.97
429-005	1/2	50	600	040	.36
429-005N	1/2	50	600	040	.36
429-007	3/4	50	400	040	.49
429-007N	3/4	50	400	040	.49
429-010	1	50	0	040	.86
429-010N	1	50	0	040	.86
429-012	1-1/4	25	150	040	1.18
429-015	1-1/2	25	0	040	1.26
429-020	2	25	0	040	1.93
429-025	2-1/2	12	0	040	4.27
429-030	3	10	0	040	6.68
429-040	4	6	0	040	9.66
429-045F	4-1/2	1	10	047	43.02
429-050	5	5	0	040	17.70
429-060	6	5	0	040	30.56
429-080	8	8	0	040	57.07
429-100	10	1	1	041	166.33
429-100F	10	1	36	047	75.27
429-120	12	1	1	041	331.40
429-120F	12	1	0	047	110.80
429-140	14	1	0	041	484.54
429-140F	14	1	0	047	179.91
429-160F	16	1	0	047	200.66
429-180F	18	1	0	047	342.20
429-200F	20	1	0	047	596.97
429-240F	24	1	0	047	829.07

## Coupling Fipt



430-005	1/2	50	600	040	.68
430-005G	1/2	50	500	043	.77
430-007	3/4	50	400	040	1.26
430-010	1	50	0	040	1.66
430-012	1-1/4	10	120	040	5.59

## Special Reinforced Coupling SR Fipt - Stainless Steel Collar




430-005SR	1/2	25	300	046	3.10
430-007SR	3/4	25	300	046	4.41

Part Number	Size	Std Pk	Mstr Ctn	Disc Code	Price Each
-------------	------	--------	----------	-----------	------------

## Special Reinforced Coupling (continued) SR Fipt - Stainless Steel Collar

430-010SR	1	25	200	046	4.71
430-012SR	1-1/4	10	120	046	5.87
430-015SR	1-1/2	10	60	046	12.99
430-020SR	2	10	0	046	13.62

## Reducer Coupling Soc



429-101	3/4X1/2	50	200	040	.89
429-130 <sup>1</sup>	1X1/2	25	200	040	2.12
429-131	1X3/4	50	0	040	1.52
429-166 <sup>1</sup>	1-1/4X1/2	25	0	040	4.01
429-167 <sup>1</sup>	1-1/4X3/4	8	48	040	4.01
429-168	1-1/4X1	25	0	040	2.56
429-209 <sup>1</sup>	1-1/2X1/2	8	64	040	3.34
429-210	1-1/2X3/4	25	0	040	2.71
429-211 <sup>1</sup>	1-1/2X1	25	0	040	4.18
429-212	1-1/2X1-1/4	25	0	040	2.71
429-247 <sup>1</sup>	2X1/2	10	0	040	5.89
429-248 <sup>1</sup>	2X3/4	10	0	040	5.89
429-249 <sup>1</sup>	2X1	25	0	040	5.71
429-250 <sup>1</sup>	2X1-1/4	10	0	040	5.89
429-251	2X1-1/2	10	40	040	4.31
429-291 <sup>1</sup>	2-1/2X1-1/2	10	0	040	11.52
429-292	2-1/2X2	10	0	040	8.87
429-335 <sup>1</sup>	3X1	10	0	040	26.12
429-337 <sup>1</sup>	3X1-1/2	8	0	040	26.12
429-338	3X2	8	0	040	23.19
429-339 <sup>1</sup>	3X2-1/2	8	0	040	19.67
429-416 <sup>1</sup>	4X3/4	10	0	040	30.32
429-417 <sup>1</sup>	4X1	8	0	040	48.16
429-420	4X2	4	0	040	28.08
429-421 <sup>1</sup>	4X2-1/2	6	0	040	35.37
429-422	4X3	4	0	040	28.96
429-460F	4-1/2X4	1	4	047	46.18
429-486F	5X2	1	24	047	102.39
429-487F	5X2-1/2	1	10	047	88.58
429-488F	5X3	1	6	047	78.82
429-490F	5X4	1	6	047	50.89
★ 429-491F	5X4-1/2	1	15	047	48.83
429-528F	6X2	1	4	047	75.43
429-530F	6X3	1	15	047	66.13
429-532	6X4	4	0	040	38.22
429-533F	6X5	1	15	047	58.31
429-534F	6X4-1/2	1	15	047	70.46
429-578F	8X2	1	4	047	167.90
429-580F	8X3	1	4	047	150.23



# Watch for New Product Announcements from Spears® Innovation and Technology



## SPEARS' MANUFACTURING COMPANY



### CORPORATE OFFICE

15853 Olden Street, Sylmar, CA 91342  
PO Box 9203, Sylmar, CA 91392  
(818) 364-1611 • [www.spearsmfg.com](http://www.spearsmfg.com)

### PACIFIC SOUTHWEST

15860 Olden Street  
Sylmar (Los Angeles), CA 91342  
P.O. Box 9203, Sylmar, CA 91392  
(818) 364-1611  
(800) 862-1499  
Fax (818) 367-3014

### NORTHWEST

4103 C St. NE Suite 200  
Auburn (Seattle), WA  
98002  
(253) 939-4433  
(800) 347-7327  
Fax (253) 939-7557

### ROCKY MOUNTAIN

4880 Florence Street  
Denver, CO  
80238  
(303) 371-9430  
(800) 777-4154  
Fax (303) 375-9546

### SOUTH CENTRAL

4250 Patriot Drive, Suite 300  
Grapevine (Dallas), TX  
76051-2317  
(972) 691-4003  
(800) 441-1437  
Fax (972) 691-4404

### UTAH

5395 West 1520 South  
Salt Lake City UT  
84104  
(303) 371-9430  
(800) 777-4154  
Fax (303) 375-9546

### NORTHEAST

590 Industrial Drive, Suite 100  
Lewisberry (Harrisburg), PA  
17339-9532  
(717) 938-8844  
(800) 233-0275  
Fax (717) 938-6547

### SOUTHEAST

4205 Newpoint Place, Suite 100  
Lawrenceville (Atlanta), GA  
30043  
(678) 985-1263  
(800) 662-6326  
Fax (678) 985-5642

### FLORIDA

9563 Parksouth Court  
Orlando, FL  
32837  
(407) 843-1960  
(800) 327-6390  
Fax (407) 425-3563

### MIDWEST

1 Gateway Court, Suite A  
Bolingbrook (Chicago), IL  
60440  
(630) 759-7529  
(800) 662-6330  
Fax (630) 759-7515

### INTERNATIONAL SALES

15853 Olden Street  
Sylmar (Los Angeles) CA  
91342  
(818) 364-1611  
Fax (818) 898-3774

## AUTHORIZED DISTRIBUTOR

Authorized Distributor:

**Aetna Plastics Corp. 1702 St. Clair Ave. Cleveland, Ohio 44114 • Tel: 800-634-3074  
216-781-4421 • Fax: 216-781-4474 • [sales@aetnoplastics.com](mailto:sales@aetnoplastics.com) • [www.aetnoplastics.com](http://www.aetnoplastics.com)**

*Protective Sleeves  
& Couplings*



*Industrial Plastics*





Do not test or use PVC piping for air or compressed gases. Care should be taken to avoid ketones, chlorinated hydrocarbon and aromatic solvents.



- IPS-sized (inches) ¼" through 24".
- Schedule 40 pipe is not suitable for threading.
- Pipe sizes ¼" and ⅜" are gray in color. All other pipe is normally white.
- Available in larger sizes on request.

### 40 SCHEDULE PVC Pipe

Pipe Size (In.)	Part Number	List Price/Ft. (\$)	Approx. Wt/100 Ft. (Lbs.)	Maximum Working Pressure @ 73.4°F	Outside Diameter (In.)	Minimum Wall Thickness (In.)
¼	400-001	1.44	5.1	810	.405	.068
⅜	400-002	1.14	8.6	780	.540	.088
½	400-003	1.54	11.5	620	.675	.091
⅝	400-005	.84	17.0	600	.840	.109
¾	400-007	1.04	22.6	480	1.050	.113
1	400-010	1.47	33.3	450	1.315	.133
1¼	400-012	1.91	45.0	370	1.660	.140
1½	400-015	2.14	53.7	330	1.900	.145
2	400-020	2.78	72.0	280	2.375	.154
2½	400-025	4.28	113.6	300	2.875	.203
3	400-030	5.84	148.8	260	3.500	.216
4	400-040	8.03	211.8	220	4.500	.237
5	400-050	14.96	287.4	190	5.563	.258
6	400-060	15.24	373.3	180	6.625	.280
8	400-080	24.21	561.9	160	8.625	.322
* 10	400-100	35.43	796.6	140	10.750	.365
12	400-120	47.28	1053.4	130	12.750	.406
* 14	400-140	58.54	1246.2	130	14.00	.437
16	400-160	75.81	1628.6	130	16.00	.500
18	400-180	98.02	2058.7	130	18.00	.562
20	400-200	124.68	2418.3	120	20.00	.593
24	400-240	176.93	3365.2	120	24.00	.687



# PVC Fittings

SCHEDULE 40 MOLDED

## 40 Schedule PVC

### Wye

S



Size (In.)	Part Number	List Price (\$)
1/2	475-005	2.31
3/4	475-007	3.63
1	475-010	5.09
1 1/4	475-012	7.82
1 1/2	475-015	10.03
2	475-020	30.10
3	475-030	50.70
4	475-040	95.83
6	475-060	202.32
8	475-080	325.42
10	475-100	1,078.29
12	475-120	1,593.23
10x6	475-626	924.07
10x8	475-628	1,026.74

### Coupling

S



1/2	429-003	0.97
1/2	429-005	0.36
3/4	429-007	0.49
1	429-010	0.86
1 1/4	429-012	1.18
1 1/2	429-015	1.26
2	429-020	1.93
2 1/2	429-025	4.27
3	429-030	6.68
4	429-040	9.66
5	429-050	17.70
6	429-060	30.56
8	429-080	57.07
10	429-100	166.33
12	429-120	331.40
14	429-140	484.54

### Coupling

FPT



1/2	430-005	.61
3/4	430-007	1.13
1	430-010	1.49
1 1/4	430-012	5.03

### Reinforced Coupling

SR FPT



1/2	430-005SR	3.10
3/4	430-007SR	4.41
1	430-010SR	4.71
1 1/4	430-012SR	5.87
1 1/2	430-015SR	12.99
2	430-020SR	13.62

### Reducer Coupling

S



1/2 x 1/2	429-101	0.89
1 x 1/2	429-131	1.52
1 1/4 x 1	429-168	2.56
1 1/2 x 1/2	429-210	2.71
1 1/2 x 1 1/4	429-212	2.71
2 x 1 1/2	429-251	4.31
2 1/2 x 2	429-292	8.87
3 x 2	429-338	23.19
4 x 2	429-420	28.08
4 x 3	429-422	28.96
6 x 4	429-532	38.22

### Female Adapter

SxFPT



3/4	435-003	1.98
1/2	435-005	0.60
3/4	435-007	0.77
1	435-010	0.89
1 1/4	435-012	1.38
1 1/2	435-015	1.58

## 40 Schedule PVC

### Female Adapter

SxFPT  
Continued



Size (In.)	Part Number	List Price (\$)
2	435-020	2.12
2 1/2	435-025	5.37
3	435-030	7.22
4	435-040	11.97
5	435-050	30.98
6	435-060	44.02
8	435-080	83.00

### Reinforced Female Adapter

SxSR FPT



1/4	435-002SR	4.69
1/2	435-003SR	4.69
1/2	435-005SR	2.60
3/4	435-007SR	3.79
1	435-010SR	5.64
1 1/4	435-012SR	9.12
1 1/2	435-015SR	11.22
2	435-020SR	19.57
2 1/2	435-025SR	30.88
3	435-030SR	34.80
4	435-040SR	59.80

### Reducing Female Adapter

SxFPT



1/2x3/4	435-072	1.09
1/2x1/2	435-073	1.09
1/2x3/4	435-074	1.09
3/4x1/2	435-101	1.09
3/4x1	435-102	1.44
1x1/2	435-130	1.44
1x3/4	435-131	1.44
1x1 1/2	435-133	2.90

### Reinforced Reducing Female Adapter

SxSR FPT



1/2x3/4	435-074SR	3.79
1/2x1/2	435-101SR	3.79
3/4x1	435-102SR	5.64
1x1/2	435-130SR	5.64
1x3/4	435-131SR	5.64

### Spigot Female Adapter

SPIGxFPT



1/2	478-005	0.68
3/4	478-007	0.80
1	478-010	1.27
1 1/4	478-012	1.78
1 1/2	478-015	2.20
2	478-020	3.23
3	478-030	10.96
4	478-040	18.19

### Reinforced Spigot Female Adapter

SPIGxSR FPT



1/2	478-005SR	3.43
3/4	478-007SR	4.04
1	478-010SR	6.22
1 1/4	478-012SR	9.91
1 1/2	478-015SR	11.87
2	478-020SR	19.77
3	478-030SR	36.33
4	478-040SR	61.68

### Key to Abbreviations

S	=	Socket
FPT	=	Female Iron Pipe Thread
MPT	=	Male Iron Pipe Thread
SPIG	=	Spigot
SR	=	Special Reinforced
OD	=	Pipe Outside Diameter

For A Quote Call 1-800-877-4472

50th Anniversary Product Catalog



# Providing Industrial Plastic Products For 50 Years.



## Industrial Plastics

### CORPORATE HEADQUARTERS

14480 Yorba Avenue • Chino, CA 91710  
(909) 597-8641 • FAX (909) 597-9826  
[www.harringtonplastics.com](http://www.harringtonplastics.com)

Branch e-mails:  
<theCity>@hipco.com  
Example: Las Vegas Branch  
[lasvegas@hipco.com](mailto:lasvegas@hipco.com)

Always Available @ 1-800-877-4472 • [www.HarringtonPlastics.com](http://www.HarringtonPlastics.com)

#### ARIZONA PHOENIX

1048 W. Maricopa Freeway  
Phoenix, AZ 85007  
(602) 252-7616  
FAX (602) 252-6083

#### TUCSON

4141 E. Tennessee Street  
Tucson, AZ 85714  
(520) 745-8433  
FAX (520) 745-6510

#### CALIFORNIA ANAHEIM

162 Freedom Avenue  
Anaheim, CA 92801  
(714) 879-9030  
FAX (714) 526-1568

#### BERKELEY

1810 2nd Street  
Berkeley, CA 94710  
(510) 548-5600  
FAX (510) 548-8107

#### BURLINGAME

890-J Cowan Road  
Burlingame, CA 94010  
(650) 637-9910  
FAX (650) 637-9916

#### CHINO (CORPORATE HEADQUARTERS)

14480 Yorba Avenue  
Chino, CA 91710  
(909) 597-8641  
FAX (909) 597-9826

#### HAYWARD

30587 Huntwood Avenue  
Hayward, CA 94544  
(510) 476-1311  
FAX (510) 476-1321

#### LOS ANGELES

10440-2 Ontiveros Place  
Santa Fe Springs, CA 90670  
(562) 941-1969  
FAX (562) 946-8604

#### RIVERSIDE

3403 Durahart Street  
Riverside, CA 92507  
(951) 782-0190  
FAX (951) 782-0198

#### SACRAMENTO

4680 Peil Drive  
Sacramento, CA 95838  
(916) 920-5392  
FAX (916) 920-5303

#### SAN DIEGO

7557 Convoy Court  
San Diego, CA 92111  
(858) 278-9311  
FAX (858) 278-1533

#### SANTA CLARA

2250 De La Cruz Blvd.  
Santa Clara, CA 95050  
(408) 734-4470  
FAX (408) 734-4369

#### VAN NUYS

7003 Valjean Avenue  
Van Nuys, CA 91406  
(818) 780-5212  
FAX (818) 780-5037

#### VENTURA

4773 Ortega Street  
Ventura, CA 93003  
(805) 644-6894  
FAX (805) 644-2167

#### COLORADO DENVER

5040 Oakland Street  
Denver, CO 80239  
(303) 371-4480  
FAX (303) 371-6727

#### FLORIDA JACKSONVILLE

8641 Western Way  
Jacksonville, FL 32256  
(904) 731-7770  
FAX (904) 731-9566

#### ORLANDO

2605 Ace Road  
Orlando, FL 32804  
(407) 296-3338  
FAX (407) 296-9318

#### FORT LAUDERDALE

5610-204 NW 12th Avenue  
Fort Lauderdale, FL 33309  
(954) 928-1590  
FAX (954) 928-1719

#### HAWAII OAHU

98-726 Kuahao Place  
Pearl City, HI 96782  
(808) 487-5524  
FAX (808) 487-1944

#### ILLINOIS CHICAGO

471 W. Wrightwood Avenue  
Elmhurst, IL 60126  
(630) 530-2067  
FAX (630) 530-2165

#### INDIANA INDIANAPOLIS

3440 Park Davis Circle  
Indianapolis, IN 46235  
(317) 890-7000  
FAX (317) 890-7010

#### KENTUCKY LOUISVILLE

10151 Bunsen Way  
Louisville, KY 40299  
(502) 491-1270  
FAX (502) 499-2171

#### MARYLAND ELK RIDGE

6675-A Santa Barbara Rd.  
Tech 100 Elkridge, MD 21075  
(410) 379-0829  
FAX (410) 379-8027

#### MICHIGAN DETROIT

13042 Fairlane Road  
Livonia, MI 48150  
(734) 425-1900  
FAX (734) 425-1723

#### GRAND RAPIDS

4540-D East Paris Avenue SE  
Grand Rapids, MI 49512  
(616) 554-2030  
FAX (616) 554-2036

#### NEVADA LAS VEGAS

1051-A Mary Crest Road  
Henderson, NV 89074  
(702) 566-5690  
FAX (702) 566-1576

#### NEW MEXICO ALBUQUERQUE

5311 Oakland Avenue NE  
Albuquerque, NM 87113  
(505) 884-0295  
FAX (505) 881-2464

#### NORTH CAROLINA CHARLOTTE

601-C Eagleton Downs Drive  
Pineville, NC 28134  
(704) 588-0541  
FAX (704) 588-5742

#### OHIO CINCINNATI

1227 Hillsmith Drive  
Cincinnati, OH 45215  
(513) 771-0880  
FAX (513) 771-5915

#### CLEVELAND

5405-C Valley Belt Road  
Independence, OH 44131  
(216) 459-0447  
FAX (216) 459-0477

#### COLUMBUS

708 Enterprise Drive  
Westerville, OH 43081  
(614) 433-0722  
FAX (614) 433-0711

#### OREGON PORTLAND

7051 Southwest Sandburg Road,  
Suite 100 Tigard, OR 97224  
(503) 684-0990  
FAX (503) 684-5150

#### PENNSYLVANIA PHILADELPHIA

2385-B Maryland Road  
Willow Grove, PA 19090  
(215) 657-2490  
FAX (215) 657-4290

#### PITTSBURGH

14 Leonberg Road  
Cranberry Twp, PA 16066  
(724) 772-0830  
FAX (724) 772-0834

#### TENNESSEE NASHVILLE

2403 Kline Avenue  
Nashville, TN 37211  
(615) 726-0112  
FAX (615) 259-4361

#### UTAH SALT LAKE CITY

1907 W. Indiana Avenue  
Salt Lake City, UT 84104  
(801) 974-5533  
FAX (801) 974-5597

#### WASHINGTON SEATTLE

4322 South 104th Place  
Seattle, WA 98178  
(206) 725-9100  
FAX (206) 723-4252

#### SPOKANE

2224 Locust Road  
Spokane, WA 99206  
(509) 926-4142  
FAX (509) 926-1366

#### WISCONSIN MILWAUKEE

W134 N949 Campbell Drive  
Menomonee Falls, WI 53051  
(262) 373-1992  
FAX (262) 373-1993

#### EXPORT

14480 Yorba Avenue  
Chino, CA 91710  
(909) 597-8641  
FAX (909) 597-9826



*Industrial Plastics*

Your Harrington  
Representative

50th Ann. Cat. 081218

PROVIDING INDUSTRIAL PLASTIC PRODUCTS FOR 50 YEARS

*Always Available @* **1-800-937-2527**  
**[www.HarringtonPlastics.com](http://www.HarringtonPlastics.com)**

an *OAliaxis* company



## Erosion Control

S&S Seeds, Inc.  
P.O. Box 1275  
Carpinteria, CA  
93014-1275


(805) 684-0436  
(805) 684-2798 fax



### Ecology Controls M-Binder Mulch Tackifier-Soil Stabilizer

#### What Is Ecology Controls M-Binder?

Ecology controls M-Binder is composed of the finely ground outer coating of a seed. Nature has designed this protective coating to perpetuate this particular species. The plant produces a seed head which eventually drops to the ground. Moisture dampens the muciloid outer coating enough to fasten or stick the seed to the ground until germination starts.



Ecology Controls has selected this particular material for use as a tackifier in hydroseeding after many years of research. Ecology Controls M-Binder utilizes the natural property of the muciloid coating for the exact purpose nature intended: to bind seed and soil together until germination and growth begin.

#### Features:

- **COST EFFECTIVE** - increases plant density and seed retention
- **IMPROVES** - slurry suspension and slurry flow
- **DURABLE** - forms a firm, resilient, rewettable membrane which fastens seed to soil surface
- **EASY** - to handle, easy to apply and easy to cleanup
- **SAFE** - all organic-non-toxic, non-corrosive for animals and plant material
- **VERSATILE** - used for Dust Abatement, Hydroseeding, Straw and Fiber Tackifying

#### Usage:

Ecology Controls M-Binder may be applied as a dry powder or as a wet slurry to dry or wet surfaces. It does not require set-up or drying time because when wet it is a heavy muciloid material and when dry it is a firm but rewettable membrane. It may even be applied during rain.

Ecology Controls M-Binder, whether used alone as a dust control product, or in combination with straw, fibers, seed and fertilizers in hydroseeding keeps materials where you want them.

#### Proven Results:

In a test of seven stabilizers by University of California at Davis (Agronomy progress report #49, Ag Experiment Station) Ecology Controls M-Binder proved to be superior in seed retention, promoting germination and controlling erosion.



Competitive Product



M-Binder



Fiber only, 1,000 lbs. per acre

Note: The above left and center illustrations soil has not cracked, fiber only has soil movement. Observe heaviest growth in the center photo M-Binder test. All treatments

contained wood fiber.



Haiku, Oahu, Hawaii  
Rainfall in excess of 200 inches per year



Southern California  
Excellent soil retention, exceptionally uniform germination (no irrigation)

**GENERAL APPLICATION RATES:\***

M-Binder	80-200 lbs.
Water	as required for slurry flow
Wood or Paper Fiber	as specified
Seed	as specified

\*Rates vary depending on job site-consult your Ecology Controls supplier for your specific needs.

**TECHNICAL SPECIFICATIONS:**

Protein content	1.62
Ash content	2.70
Fiber	4.00
PH of 1% solution	6.80
Settleable Solids	5.00

**Shipping Information:**

Packed in 50 lb. polywoven-lined paper bags with loading instructions on the bag. All palletized shipments shrink wrapped and banded (2000 lbs./pallet).

**Typical Specifications:**

Wood Fiber shall be derived from Hemlock, Aspen or Alder chips dyed green in 50 lb. bales. Applied at the rate of 1,000 to 2,000 lbs. per acre.

Soil Stabilizer shall be Ecology Controls M-Binder applied at the rate of 40 to 160 lbs. per acre. Add slowly to avoid lumping.

Fertilizer shall be as specified by architect, agency, or agronomist knowledgeable of existing soil conditions. Generally between 400 and 800 lbs. per acre.

Seed shall be of commercial quality and of the best standard of purity available and shall be free of noxious weeds. The weights of the various materials to be used in the slurry shall be determined from marked weights per sack and sack count or by weighing on approved scales.

Mixing: The slurry shall be prepared by mixing mulch, seed, fertilizer, Ecology Controls M-Binder and water in the mixer in the proper proportions specified. The materials shall be loaded into the mixer and mixed in such sequence as to provide a thoroughly mixed, homogeneous slurry. The slurry shall have the proper consistency to adhere to the earth slopes without lumping or running.

**Download MSDS information in Acrobat® PDF format**



[m-binder\\_msd.pdf](#)



Click [here](#) to download the free Acrobat® Reader software.

Seed Mixes: [Wildflowers](#) | [TurfGrasses](#) | [Reclamation / Erosion](#)

[Other Products](#) | [New! Erosion Control Blankets](#)





# Earth Saver Rice Straw Wattle

## Standard Configurations

### 1 Fiber

- 100% Noxious Weed Free Rice Straw
- Certified under Food & Agriculture Code Sect ons 5101 & 5205

### 2 Netting Choices


- Photodegradable
- Biodegradable, natural fiber

### 3 Anchor

- 1x wood center stake

### 4 Trenching

- 2-3 inch anchor furrow




7.50" x 25' EE07.525PRL	
8.50" x 25' EE08.525PRL	
7.50" x 10' EE07.510PRL	
8.50" x 10' EE08.510PRL	
11.5" x 18' EE11.518PRL	
19.0" x 8' EE19.08PRL	

### Coiled

Shrink-wrapped/non shrink wrapped (ECO) on wood pallets

### Stacked

Shrink wrapped on wood pallets



To meet ever changing project specifications, Earth Saver® offers four distinctive sizes. The first is the tried and true 7.5" dia. (190mm), meeting the Caltrans 175mm specification and an 8.5" dia. (216mm) wattle, again well-exceeding the minimum 200 mm Caltrans specification. The 12" nominal wattle is tagged 11.5" (292mm) and the 20" nominal wattle is tagged 19" (482mm) diameter.

7.50" x 25'  
8.50" x 25'  
8.00" x 25' (BIO)

12 wattles = 300 lin. ft.

**ECO**  
EE07.525PRP-12  
EE08.525PRP-12  
EE0825BRP-12

**Wrapped**  
ES07.525PRP-12  
ES08.525PRP-12  
ES0825BRP-12

Custom pallet quantities also available

7.50" x 10'  
8.50" x 10'  
8.00" x 10' (BIO)

24 wattles = 240 lin. ft.  
(2 wattles per coil)

**ECO**  
EE07.510PRP-24  
EE08.510PRP-24  
EE0810BRP-24

**Wrapped**  
ES07.510PRP-24  
ES08.510PRP-24  
ES0810BRP-24

11.5" x 18'  
12.0" x 18' (BIO)

10 wattles = 100 lin. ft.

**ECO**  
EE11.518BRP-8  
EE11.518PRP-10  
EE1218BRP-10

**Wrapped**  
ES11.518PRP-8  
ES11.518PRP-10  
EE1218BRP-8  
EE1218BRP-10

19" x 8'

15 wattles = 120 lin. ft.  
(Biodegradable net available)

**Wrapped**  
ES1908PRP-15

### Material Ordering Nomenclature

i.g. ES07.525PRP-12

P - Net type (Photo)  
B - (Burlap)  
R - Fiber type (Rice)  
P - Packaging (Pallet)  
L - Loose  
-12 - Number of wattles/pallet

E S 07.5 25 P R P -12

25 - Length  
07.5 - Diameter  
S - Shrink-wrapped w/cap  
E - ECO (minimal shrink wrap w/o cap)  
E - Manufacturer (Earth Saver)



# Earth Saver Rice Straw Wattle

## Standard Configurations

### 1 Fiber

- 100% Noxious Weed Free Rice Straw
- Certified under Food & Agriculture Code Sections 5101 & 5205

### 2 Netting Choices



- Photodegradable
- Biodegradable, natural fiber

### 3 Anchor

- 1x wood center stake

### 4 Trenching

- 2-3 inch anchor furrow




### Coiled

Shrink-wrapped/non shrink-wrapped (ECO) on wood pallets

### Stacked

Shrink-wrapped on wood pallets



To meet ever changing project specifications, Earth Saver® offers four distinctive sizes. The first is the tried and true 7.5" dia. (190mm), meeting the Caltrans 175mm specification and an 8.5" dia. (216mm) wattle, again well-exceeding the minimum 200 mm Caltrans specification. The 12" nominal wattle is tagged 11.5" (292mm) and the 20" nominal wattle is tagged 19" (482mm) diameter.

7.50' x 25'  
8.50' x 25' (EIO)

12 wattles = 300 lin. ft.

7.50' x 10'  
8.50' x 10' (EIO)

24 wattles = 240 lin. ft.  
(2 wattles per coil)

11.5' x 18'  
12.0' x 18' (EIO)

10 wattles = 100 lin. ft.

19' x 8'

15 wattles = 120 lin. ft.  
(Biodegradable net available)

#### ECO

EE07.525PRP-12  
EE08.525PRP-12  
EE0825BRP-12

#### Wrapped

ES07.525PRP-12  
ES08.525PRP-12  
ES0825BRP-12

#### ECO

EE07.510PRP-24  
EE08.510PRP-24  
EE0810BRP-24

#### Wrapped

ES07.510PRP-24  
ES08.510PRP-24  
ES0810BRP-24

#### ECO

EE11.518BRP-8  
EE11.518PRP-10  
EE1218BRP-10

#### Wrapped

ES11.518BRP-8  
ES11.518PRP-10  
EE1218BRP-8  
EE1218BRP-10

#### Wrapped

ES1908BRP-15

#### Material Ordering Nomenclature

i.g. ES07.525PRP-12

P - Net type (Photo)

B - (Burlap)

R - Fiber type (Rice)

P - Packaging (Pallet)

L - Loose

12 - Number of wattles/pallet

E S 07.5 25 P R P 12

25 - Length

07.5 - Diameter

S - Shrink-wrapped w/cap

E - ECO (minimal shrink wrap w/o cap)

E - Manufacturer (Earth Saver)

Custom pallet quantities also available



**CAL-VISTA EROSION CONTROL PRODUCTS**

*Specifications for*  
**STRAW WATTLES VARIATIONS**

***UV-8 & UV-12 Straw Wattles***

The UV-8 and UV-12 Straw Wattles are manufactured from rice straw or other specified straw, and are wrapped in a tubular plastic netting. The netting has a strand thickness of 0.03 inch, and a knot thickness of 0.055 and a weight of 0.35 ounce per foot (each +/- 10%) and is made from 85% high density polyethylene, 14% ethyl vinyl acetate and 1% color for UV inhibition.

The UV-8 Straw Wattles are 8 inches in diameter (+/- one inch), and have a density weight of approximately 1.8 pounds per foot (+/- 10%). Maximum length is 25 feet long (+/- 0.5 feet).

The UV-12 Straw Wattles are 12 inches in diameter (+/- one inch), and have a density weight of approximately 4 pounds per foot (+/- 10%). Maximum length is 12 feet long (+/- 0.5 feet).

***Bio-8 Straw Wattles***

The Bio-8 Straw Wattles are manufactured from rice straw or other specified straw, and are wrapped in a 100% Biodegradable tubular 7 oz. Plain Burlap. The burlap is Medium Weight Natural Burlap with a 8 x 8 Warp & Fill and weigh 7 oz. per square yard.

The Bio-8 Straw Wattles are eight inches in diameter (+/- one inch), and have a density weight of approximately 1.6 pounds per foot (+/- 10%). Maximum length is 25 feet (+/- 0.5 feet).

---

Email: [Info@CalVistaErosion.com](mailto:Info@CalVistaErosion.com) • Website: [www.CalVistaErosion.com](http://www.CalVistaErosion.com)

---



P.O. Box 854 • Arbuoke, California 95912  
Office: (530) 476-0706 • Fax: (530) 476-2554

**Certificate of Compliance**

**Project:**

April 27, 2009

Cal Vista Erosion Control Products, LLC Submittal

We certify that our Straw Wattles meet the requirements in Section 20-3, "Erosion Control," and specified dimensions in Section 20-2, "Materials" of the Caltrans Standard Specifications for fiber rolls.

The BIO-8 Type 2 Straw Wattles are manufactured from 100% noxious weed free rice straw and are wrapped in tubular 100% biodegradable 7 oz plain burlap. The burlap is medium weight natural burlap with a 8 x 8 warp & fill and weigh 7 oz. per square yard. The BIO-8 straw wattles are eight inches in diameter (+/- one inch), and have a density weight of approximately 1.6 pounds per foot (+/- 10%). Maximum length is 25 feet (+/- 0.5 feet).

Stakes shall be fir or pine and shall be a minimum of 25 mm x 25 mm x 600 mm in length.

Gerald Shadinger

Cal-Vista Erosion Control Products, LLC

# MACCAFERRI

Maccaferri reserves the right to amend product specifications without notice and specifiers are requested to check as to the validity of the specifications they are using.

Table 1—Sizes for Reno mattresses

L=Length ft (m)	W=Width ft (m)	H=Height in. (mm)	# of cells
9 (2.7)	6 (1.8)	6 (150)	3
12 (3.6)	6 (1.8)	6 (150)	4
9 (2.7)	6 (1.8)	9 (230)	3
12 (3.6)	6 (1.8)	9 (230)	4
12 (3.6)	6 (1.8)	12 (300)	4

All sizes and dimensions are nominal. Tolerances of  $\pm 5\%$  of the width, length, and  $\pm 10\%$  of the height shall be permitted.

## Quantity Request

When requesting a quotation, please specify:

- number of units,
- size of units (length x width x height, see Fig. 1),
- type of mesh,
- type of coating.

EXAMPLE: No. 100 Reno mattresses, 9x6x9, Mesh type 6x8, Wire diam. 0.087 in. (2.20 mm) Galvanized

Table 2—Standard mesh-wire

Type	D in. (mm)	Tolerance	Wire Dia in. (mm)
6x8/ ZN	2.5 (64)	$\pm 10\%$	0.087 (2.20)

Table 3—Standard wire diameters

		Lacing Wire	Mesh Wire	Selvedge Wire
Wire Mesh Diameter	$\varnothing$ in. mm	0.087 (2.20)	0.087 (2.20)	0.106 (2.70)
Wire Tolerance	( $\pm$ ) $\varnothing$ in. mm	0.004 (0.10)	0.004 (0.10)	0.004 (0.10)
Minimum Quantity of Zinc	oz/ft <sup>2</sup> g/m <sup>2</sup>	0.70 (214)	0.70 (214)	0.80 (244)




Figure 4




Figure 5




Figure 6

# MACCAFERRI

website: [www.maccaferri-usa.com](http://www.maccaferri-usa.com)

**Headquarters:**  
10303 Governor Lane Boulevard  
Williamsport, MD 21795-3116  
Tel: 301-223-6910  
Fax: 301-223-6134  
email: [hdqtrs@maccaferri-usa.com](mailto:hdqtrs@maccaferri-usa.com)

**MACCAFERRI INC.**

AZ, Phoenix  
CA, Sacramento  
FL, Coral Gables  
KY, Lexington  
MD, Williamsport  
NJ, Ramsey  
NM, Albuquerque  
PR, Caguas  
TX, Lewisville

**Area Offices:**

American Units

### RENO MATTRESS GALVANIZED

#### Product Description

The Reno mattress is a structure made of 6x8 double twisted hexagonal woven steel wire mesh type as per ASTM A975-97 (Fig. 1 and 2). Reno mattresses are filled with stones at the project site to form flexible and permeable, monolithic structures such as river bank protection and channel linings for erosion control.

The steel wire used in the manufacture of the mattress is heavily zinc-coated soft temper steel. The standard specifications of mesh and wire are shown in Table 2.

To reinforce the structure, all mesh panel edges are selvedged with a wire having a greater diameter (Table 3).

Reno mattresses are divided into cells by internal diaphragms.

Dimensions and sizes of Reno mattresses are shown in Table 1.

#### Wire

All tests on wire must be performed prior to manufacturing the mesh. All wire should comply with ASTM A975-97, style 1 coating. Wire used for the manufacture of Reno mattresses and the lacing wire, shall have a maximum tensile strength of 75,000 psi (515 MPa) as per ASTM A641/A641M-03, soft temper steel.

#### Woven Wire Mesh Type 6x8

The mesh and wire characteristics shall be in accordance with ASTM A975-97 Table 1, Mesh type 6x8. The nominal mesh opening  $D = 2.5$  in. (64 mm) as per Fig. 2.

The minimum mesh properties for strength and flexibility should be in accordance with the following:

- *Mesh Tensile Strength* shall be 2300 lb/ft (33.6 kN/m) minimum when tested in accordance with ASTM A975-97 section 13.1.1.
- *Punch Test* resistance shall be a minimum of 4000 lb (17.8 kN) when tested in compliance with ASTM A975-97 section 13.1.4.
- *Connection to Selvedges* should be 700 lb/ft (10.2 kN/m) when tested in accordance with ASTM A975-97.

#### Lacing, Assembly and Installation

Reno mattresses are assembled and connected using lacing wire specified in Table 3 and described in Fig. 4. Galvanized steel ring fasteners can be used instead of, or to complement, lacing wire (Fig. 5 and Fig. 6).

Galvanized steel rings for galvanized Reno mattresses shall be in accordance with ASTM A975-97 section 6.3.

Spacing of the rings shall be in accordance with ASTM A975-97 Table 2. Panel to Panel connection, Pull-Apart Resistance. In any case, ring fasteners spacing shall not exceed 6 in. (150 mm) (Fig. 4).

Steel fasteners can be placed using pneumatic or manual tools (Fig. 6). For full details please see the Reno Mattress Product Installation Guide.




Figure 1




Figure 2



Figure 3-Example of Reno mattresses

American Units

**GABION**  
**GALFAN®**

### Product Description

Gabions are baskets manufactured from 8x10 double twisted hexagonal woven steel wire mesh, as per ASTM A975-97 (Figs. 1, 2). Gabions are filled with stones at the project site to form flexible, permeable, monolithic structures such as retaining walls, channel linings, and weirs for erosion control projects.

The steel wire used in the manufacture of the gabion is heavily Galfan® (zinc-5% aluminum-mischmetal [Zn-5 Al-MM] alloy) coated soft temper steel. The standard specifications of mesh-wire are shown in Table 2.

The gabion is divided into cells by diaphragms positioned at approximately 3 ft (0.9 m) centers (Fig.1). To reinforce the structure, all mesh panel edges are selvedged with a wire having a greater diameter (Table 3). Dimensions and sizes of Galfan® gabions are shown in Table 1.

Gabions shall be manufactured and shipped with all components mechanically connected at the production facility.

### Wire

All tests on wire must be performed prior to manufacturing the mesh. All wire should comply with ASTM A975-97, style 2 coating. Wire used for the manufacture of Gabions and the lacing wire, shall have a maximum tensile strength of 75,000 psi (515 MPa) as per ASTM A856-03, soft temper steel.

### Woven Wire Mesh Type 8x10

The mesh and wire characteristics shall be in accordance with ASTM A975-97 Table 1, Mesh type 8x10. The nominal mesh opening  $D = 3.25$  in. (83 mm) as per Fig. 2.

The minimum mesh properties for strength and flexibility should be in accordance with the following:

- *Mesh Tensile Strength* shall be 3500 lb/ft (51.1 kN/m) minimum when tested in accordance with ASTM A975-97 section 13.1.1.
- *Punch Test* resistance shall be a minimum of 6000 lb (26.7 kN) when tested in compliance with ASTM A975-97 section 13.1.4 .
- *Connection to Selvedges* should be 1400 lb/ft (20.4 kN/m) when tested in accordance with ASTM A975-97.

### Lacing, Assembly and Installation

Gabion units are assembled and connected to one another using lacing wire specified in Table 3 and described in Fig. 4. MacTie preformed stiffeners or lacing wire can be used as internal connecting wires when a structure requires more than one layer of gabions to be stacked on top of each other. Internal connecting wires with lacing wire shall connect the exposed face of a cell to the opposite side of the cell. Internal connecting preformed stiffeners shall connect the exposed face of a cell to the adjacent side of the cell. Preformed stiffeners are installed at 45° to the face/side of the unit, extending an equal distance along each side to be braced (approximately 1 ft. (300 mm)). An exposed face is any side of a gabion cell that will be exposed or unsupported after the structure is completed.

Stainless steel ring fasteners can be used instead of, or to complement, the lacing wire (Fig. 5).




Figure 1




Figure 2



Figure 3—Example of gabion wall

# MACCAFERRI

Maccaferri reserves the right to amend product specifications without notice and specifiers are requested to check as to the validity of the specifications they are using.

L=Length ft (m)	W=Width ft (m)	H=Height ft (m)	# of cells
6 (1.8)	3 (0.9)	3 (0.9)	2
9 (2.7)	3 (0.9)	3 (0.9)	3
12 (3.6)	3 (0.9)	3 (0.9)	4
6 (1.8)	3 (0.9)	1.5 (0.45)	2
9 (2.7)	3 (0.9)	1.5 (0.45)	3
12 (3.6)	3 (0.9)	1.5 (0.45)	4
6 (1.8)	3 (0.9)	1 (0.3)	2
9 (2.7)	3 (0.9)	1 (0.3)	3
12 (3.6)	3 (0.9)	1 (0.3)	4
4.5 (1.4)	3 (0.9)	3 (0.9)	1

All sizes and dimensions are nominal. Tolerances of  $\pm 5\%$  of the width, height, and length of the gabions shall be permitted.

Stainless steel rings for Galfan® gabions shall be in accordance with ASTM A975-97 section 6.3.

Spacing of the rings shall be in accordance with ASTM A975-97 Table 2, Panel to Panel connection, Pull-Apart Resistance. In any case, ring fasteners spacing shall not exceed 6 in. (150 mm) (Fig. 4).

The rings can be installed using pneumatic or manual tools (Fig. 6).

For full details, please see the Gabion Product Installation Guide.




Figure 4




Figure 5

Type	D in. (mm)	Tolerance	Wire Dia in. (mm)
8x10/ Galfan®	3.25 (83)	$\pm 10\%$	0.12 (3.05)

	Lacing Wire	Mesh Wire	Selvedge Wire / Preformed Stiffeners
Mesh Diameter $\phi$ in. (mm)	0.087 (2.20)	0.120 (3.05)	0.153 (3.90)
Wire Tolerance ( $\pm$ ) $\phi$ in. (mm)	0.004 (0.10)	0.004 (0.10)	0.004 (0.10)
Minimum Quantity/Galfan® oz/ft² (g/m²)	0.70 (214)	0.85 (259)	0.90 (275)

### Quantity Request

When requesting a quotation, please specify:

- number of units,
- size of units (length x width x height, see Table 1),
- type of mesh,
- type of coating.

EXAMPLE: No. 100 gabions, 6x3x3, Mesh type 8x10, Wire diam. 0.120 in, Galfan®.




Figure 6

	<b>Headquarters:</b> 10303 Governor Lane Boulevard Williamsport, MD 21795-3116 Tel: 301-223-6910 Fax: 301-223-6134 email: hdqtrs@maccaferri-usa.com	<b>MACCAFERRI INC.</b> AZ, Phoenix CA, Sacramento FL, Coral Gables	<b>Area Offices:</b> KY, Lexington MD, Williamsport NJ, Ramsey NM, Albuquerque PR, Caguas TX, Lewisville
	<b>website: www.maccaferri-usa.com</b>		







## Mirafi® N-Series Nonwoven Polypropylene Geotextiles for Soil Separation and Drainage

TenCate™ develops and produces materials that function to increase performance, reduce costs and deliver measurable results by working with our customers to provide advanced solutions.

The Difference Mirafi® N-Series Nonwoven Geotextiles Make:

- **Construction.** Mirafi® N-Series polypropylene nonwoven geotextiles easily conform to the ground or trench surface for trouble-free installation.
- **Strength.** Mirafi® N-Series geotextiles withstand installation stresses with high puncture and tear resistance.
- **Drainage.** High permittivity properties provide high water flow rates while providing excellent soil retention.
- **Environmental.** Mirafi® N-Series geotextiles are chemically stable in a wide range of aggressive environments.
- **Cost Effective.** Mirafi® N-Series geotextiles provide economical solutions to many civil engineering applications including a cost-effective alternative to graded-aggregate filters.

### APPLICATIONS

Mirafi® N-Series nonwoven geotextiles are used in a wide variety of applications including soil separation and drainage applications. Lightweight nonwovens are predominantly used for subsurface drainage applications along highways, within embankments, under airfields, and athletic fields. For these drainage structures to be effective, they must have a properly designed protective filter.

Mirafi® N-Series nonwoven geotextiles eliminate the problems of determining the aggregate gradation required to match soil conditions, finding a convenient and economical source of a specific aggregate gradation, transporting and placing graded aggregate, and assuring that the in-place aggregate gradation provides effective filter performance.

Heavyweight nonwovens are used in critical subsurface drainage systems, soil separation, permanent erosion control, and geomembrane liner protection within landfills. These geotextiles provide the required strength and abrasion resistance to withstand installation and application stresses to



Mirafi® N-Series Nonwoven Geotextiles

create an effective, long-term drainage solution.

### INSTALLATION GUIDELINES\*

**French and Trench Drains Geosynthetic Placement**  
Cut geosynthetic to proper width prior to placement. Width should be enough to conform to the trench perimeter with at least a 15cm (6in) top overlap. Place the geosynthetic roll over the trench, and unroll enough geosynthetic that the geosynthetic can be placed down into the trench. Anchor the edges of the geosynthetic with heavy objects to prevent the geosynthetic from falling into the trench. Where overlaps are necessary between rolls, allow for 1m (3ft) overlap from the upstream to the downstream roll.

\* These guidelines serve as a general basis for installation. Detailed instructions are available from your TenCate™ representative.



Protective & Outdoor Fabrics

Geosynthetics

Aerospace Composites

Industrial Fabrics

Armour Composites


Synthetic Grass

## Mirafi® N-Series Nonwoven Polypropylene Geotextiles for Soil Separation and Drainage


Property / Test Method	Units	140NL	140NC	140N	160N	170N	180N	1100N	1120N	1160N
<b>MECHANICAL PROPERTIES</b>										
<b>Grab Tensile Strength</b> ASTM D 4632										
Strength @ Ultimate	kN (lbs)	0.40 (90)	0.45 (100)	0.54 (120)	0.71 (160)	0.80 (180)	0.91 (205)	1.12 (250)	1.34 (300)	1.69 (380)
Elongation @ Ultimate	%	50	60	50	50	50	50	50	50	50
<b>Trapezoidal Tear Strength</b> ASTM D 4533										
	kN	0.18	0.20	0.22	0.27	0.33	0.36	0.45	0.52	0.62
	(lbs)	(40)	(45)	(50)	(60)	(75)	(80)	(100)	(115)	(140)
<b>Puncture Strength</b> ASTM D 4833										
	kN	0.25	0.29	0.29	0.42	0.47	0.49	0.69	0.78	1.05
	(lbs)	(55)	(65)	(65)	(95)	(105)	(110)	(155)	(175)	(235)
<b>CBR Puncture Strength</b> ASTM D 6241										
	kN	1.11	1.12	1.34	1.78	2.00	2.23	3.14	3.58	4.45
	(lbs)	(250)	(250)	(300)	(400)	(450)	(500)	(700)	(800)	(1000)
<b>UV Resistance after 500 hrs.</b> ASTM D 4355										
	% strength	70	70	70	70	70	70	70	70	70
<b>HYDRAULIC PROPERTIES</b>										
<b>Apparent Opening Size (AOS)</b> ASTM D 4751										
	US Sieve	60	70	70	70	100	80	100	100	100
	mm	0.25	0.212	0.212	0.212	0.15	0.180	0.149	0.149	0.150
<b>Permittivity</b> ASTM D 4491										
	sec <sup>-1</sup>	2.0	1.9	1.8	1.4	1.2	1.1	1.0	0.8	0.54
<b>Flow Rate</b> ASTM D 4491										
	l/min/m <sup>2</sup> (gal/min/ft <sup>2</sup> )	5907 (145)	5704 (140)	5500 (135)	4481 (110)	4278 (105)	3870 (95)	3056 (75)	2648 (65)	2037 (50)
<b>Packaging</b>										
Roll Width	m (ft)	3.8 (12.5) 4.5 (15.0)	3.8 (12.5) 4.5 (15.0)	3.8 (12.5) 4.5 (15.0)	4.5 (15.0)	4.5 (15.0)	4.5 (15.0)	4.5 (15.0)	4.5 (15.0)	4.5 (15.0)
Roll Length	m (ft)	110 (360)	110 (360)	110 (360)	91 (300)	91 (300)	91 (300)	91 (300)	91 (300)	91 (300)
Est. Gross Weight	kg (lbs)	60 (133) 70 (160)	69 (152) 83 (182)	74 (164) 89 (197)	99 (217)	110 (242)	113 (250)	154 (339)	175 (386)	205 (453)
Area	m <sup>2</sup> (yd <sup>2</sup> )	418 (500) 502 (600)	418 (500) 502 (600)	418 (500) 502 (600)	418 (500)	418 (500)	418 (500)	418 (500)	418 (500)	418 (500)

\*NOTE: Mechanical Properties and Hydraulic Properties shown are Minimum Average Roll Values (MARV). Apparent Opening Size (AOS) properties shown are Maximum Average Roll Values. (Values and methods could change without notice)


### Mirafi® N-Series Nonwoven Geotextiles



**Cut-off/Interceptor Drain Along a Roadway Or Another Critical Struction**



**French Drain Without Pipe**



**Liner Protection Within a Landfill**

TenCate™ Geosynthetics North America assumes no liability for the accuracy or completeness of this information or for the ultimate use by the purchaser. TenCate™ Geosynthetics North America disclaims any and all express, implied, or statutory standards, warranties or guarantees, including without limitation any implied warranty as to merchantability or fitness for a particular purpose or arising from a course of dealing or usage of trade as to any equipment, materials, or information furnished herewith. This document should not be construed as engineering advice.

Mirafi® is a registered trademark of TenCate™ Geosynthetics North America.

PDS.N0208

365 South Holland Drive Tel 800 685 9990 Fax 706 693 4400  
Pendergrass, GA 30567 Tel 706 693 2226 www.mirafi.com



**TENCATE™**  
materials that make a difference

# MATERIAL SAFETY DATA SHEET

DO NOT USE THIS PRODUCT UNTIL YOU HAVE READ THIS INFORMATION

**MSDS Prepared By:**

Ten Cate Nicolon  
365 South Holland Drive  
Pendergrass, GA 30567

**Chemtrec Emergency:**

24-hour Phone: (800) 424-9300  
Ten Cate Nicolon Phone: (770) 689-2627  
Date Prepared December 2003  
Revised:

## Section 1: General Information

**Trade Names and Synonyms:** Mirafi® Products: N-Series and S-Series, Mirapave, Mirascape, Furniture Nonwoven Fabrics

**Chemical Names and Family:** Polypropylene nonwoven fabrics

**Product Use:** Construction Products

**HMIS Ratings:** Health 0, Fire 1, Reactivity 0, PPE (see section 8)

## Section 2: Hazardous Ingredients/Identity Information

<u>Ingredient</u> (Chemical Name, CAS#, and Common Name)	<u>OSHA PEL or TWA</u>	<u>ACGIH TLV</u>	<u>Weight %</u>
Polypropylene resin(9003-07-0)	n/a	n/a	98 – 100 %
Minor Additives (Mixture)	n/a	n/a	< 1%
Carbon Black(1333-86-4)	3.5 mg/cm TWA	3.5 mg/cm TWA	< 1%

## Section 3: Hazards Identification/Potential Effects

**Overview:** Based upon pertinent data available, polypropylene cloth products are not hazardous under OSHA Hazard Communication Standard (29 CFR 1910.120).

**Routes of Exposure:**

Inhalation: Not likely, under normal use  
Skin contact: Yes  
Skin absorption: No  
Eye Contact: Yes

**Symptoms of Acute Overexposure:** Product may contain surface applied process lubricants that may cause skin to dry out.

**Symptoms of Chronic Overexposure:** No known health effects have been observed with normal use.

**Medical Conditions Aggravated By Exposure:** Persons with preexisting skin disorders may be susceptible to effects of the material.

**Carcinogenicity:** See Section 11

## Section 4: First Aid Procedures

**Eye Contact:** As with any foreign object, flush with water. If pain or irritation persists, consult physician.

**Skin Contact:** Wash with soap and water. In case of irritation, consult physician.

**Ingestion:** N/A

## Section 5: Fire and Explosion Hazard Data

**Flash Point (Method Used):** Greater than 300°C

**Flammable Limits:** LEL: N/A UEL: N/A

**Extinguishing Media:**  Water Fog  Carbon Dioxide  
 Regular Foam  Dry Chemical  Other

**Special Fire Fighting Procedures:** Material will not burn unless preheated. Over heated or molten material may burn slowly with dense smoke. As with any fire, wear approved self-contained breathing apparatus.

**Unusual Fire and Explosion Hazards:** Not applicable

## Section 6: Accidental Release Measures

No environmental threat is expected from release.

## Section 7: Handling and Storage

**Storage:** Store away from oxidizing materials, in cool dry area. Avoid direct sunlight.

**Handling:** No special handling unless large rolls are used. Use lifting devices as necessary. If product is molten, avoid contact with skin or eyes

## Section 8: Exposure Controls/ Rolls may be heavy; use lifting devices for moving Personal Protection

**Ventilation Requirements:** Not required for normal use. If process generates dust, use ventilation to keep exposure below exposure limit.

**Personal Protective Equipment:**

**Eye Protection:** Not normally required.

**Skin Protection:** Not normally required. Persons with exposure sensitivity may need suitable gloves.

**Respiratory Protection:** Not required, unless dust generated

Other Clothing and Equipment: Normal work clothing.

## Section 9: Physical and Chemical

**Boiling Point:** N/A

**Vapor Pressure (mm Hg.):** N/A

**Vapor Density (Air =1):** N/A

**Solubility in Water:** Not soluble

**Appearance and Odor:** Fabric wound on a cardboard core.

**Specific Gravity (H<sub>2</sub>O=1):** Less than 1

**Evaporation Rate (Butyl Acetate=1):** N/A

**Melting Point:** about 320 degrees F

## Section 10: Stability and Reactivity

**Stability:**  Stable  Unstable

**Conditions to Avoid:** Keep away from sparks or flame

**Incompatibility (Materials to Avoid):** Strong oxidizers.

**Hazardous Polymerization:**  May Occur  Will Not Occur

**Hazardous Decomposition Products (Including Combustion Products):** carbon dioxide, carbon monoxide, hydrocarbons, etc.

## Section 11: Toxicological Information

**Eye Effects:** Not toxic

**Skin Effects:** Not toxic

**Target Organs:** None

**Carcinogeny:** Carbon black is classified as a Group 2B possible human carcinogen. When encapsulated in a plastic matrix, risk of exposure is minimized.

**Mutagenitive and Reproductive Effects:** Not considered to be a hazard

## Section 12: Ecological Information

**Environmental Data:** Not expected to be hazardous to the environment in present form.

## Section 13: Disposal Considerations

**Disposal:** Spent material should be recycled or disposed according to current regulations

**RCRA Hazard Class:** Does not contain RCRA regulated materials.

## Section 14: Transport information

**DOT Classification:** Non-hazardous

## Section 15: Regulatory Information

This product may contain ingredients in the fiber lubricant and additives in "De Minimus" quantities, which would be listed in SARA 311/313: Acute Health Hazard. At levels under 0.01% by weight, no "Reportable Quantities" will be reached with typical fabric inventories.

The information and recommendations contained in this publication have been compiled from sources believed to be reliable and to represent the best current opinion on the subject at the time of publication. Since we cannot anticipate or control the many different conditions under which this information or our products may be used, we make no guarantee that the recommendations will be adequate for all individuals or situations. Each user of the product described herein should determine the suitability of the described product for his particular purpose and should comply with all federal and state rules and regulations concerning the described products.





# TurnMaker Job Analysis Worksheet

JOB NAME: Building 550, Site 300, LLNL  
 September 28, 2009

## ACTUAL JOB SIZE

Square feet = 435,800 Acres = 10.01 Square Yds = 48,422

## MATERIALS PREFERENCES or SPECIFICATIONS

Materials	Pounds Per Acre	Pounds per 1,000 Sq Ft
Hydromulch	3,000 <	68.9
16-20-0 w/sulfur	250 <	5.7
Sticky Sticky	0 <	0.0
Bermuda	0 <	0.0
Tackifier	0 <	0.0
Seed	54 <	1.2
Other	0 <	0.0
Other	0 <	0.0
Other	0 <	0.0

## MATERIALS INFORMATION and REQUIREMENTS

Materials	Pounds in Each Bag	Total Bags Required	Total Pounds Required
Hydromulch	50 <	600.3	30,016.5
16-20-0 w/sulfur	50 <	5.0	2,501.4
Sticky Sticky	15 <	0.0	0.0
Bermuda	50 <	0.0	0.0
Tackifier	50 <	0.0	0.0
Seed	50 <	10.8	540.3
Other	50 <	0.0	0.0
Other	50 <	0.0	0.0
Other	50 <	0.0	0.0

# MSDS Material Safety Data Sheet



MSDS Number: CON040

TerraMatrix™

Revision Date: 6/11/08

Page 1 of 4

## 1. PRODUCT AND COMPANY IDENTIFICATION

**Manufacturer:**  
 PROFILE Products, LLC  
 750 LAKE COOK ROAD  
 SUITE 440  
 BUFFALO GROVE, IL 60089

**Contact:**  
 Telephone Number: (847) 215-1144  
 Fax Number: (847) 215-4577  
 E-Mail: profileproducts.com  
 Web: www.profileproducts.com

**Product Name:** TerraMatrix™  
**Revision Date:** 6/11/08  
**MSDS Number:** CON040  
**CAS Number:** Not applicable  
**Product Use:** Erosion control/mulch for hydraulic seeding

**Product Description:** Green dyed wood fibers and a proprietary binder mixture.

## 2. HAZARDS IDENTIFICATION

**Route of Entry:** Inhalation, skin contact, eye contact  
**Target Organs:** Wood may cause sneezing, irritation, and dryness of the nose and throat. Dust may aggravate pre-existing respiratory conditions.  
**Inhalation:** Wood dust can cause irritation. Skin absorption is not known to occur.  
**Skin Contact:** Wood dust can irritate the eyes.  
**Eye Contact:** No reports of human ingestion.  
**Ingestion:** No reports of human ingestion.  
**HFPA-Ratings (Scale 0-4):** Health = 1, Fire = 2, Reactivity = 0

**OSHA Classification:** Wood dust is a hazardous substance as defined by the Hazard Communication Standard 29CFR 1910.1200

## 3. COMPOSITION/INFORMATION ON INGREDIENTS

Ingredients:

Cas #      Perc.      Chemical Name  
 5000300      |      PROPRIETARY      |      VEGETABLE HYDRO-COLLOID

# MSDS Material Safety Data Sheet



Profile Products, LLC

MSDS Number: CON010

TerraMatrix™

Revision Date: 8/1/08

Page 4 of 4

## 13 DISPOSAL CONSIDERATIONS

Normally can be disposed of as a wood residue. Ensure disposal is in compliance with local, provincial (state), and federal regulations.

## 14 TRANSPORT INFORMATION

DOT Class: Not regulated #

## 15 REGULATORY INFORMATION

COMPONENT / (CAS/PERC) / CODES

### REGULATORY KEY DESCRIPTIONS

MMS = MA Hazardous Substances List  
 NRC = National Recognized Councils  
 OSHA-MSC = OSHA Workplace Air Contaminants  
 PA = PA Right-To-Know List of Hazardous Substances  
 TPAIR = TX Air Contaminants with Health Effects Screening Level

CECLA = Superfund Clean up substance  
 CSHMS = Clean Water Act Hazardous substances  
 EHS302 = Extremely Hazardous Substance  
 EPCAWPC = EPCRA Water Priority Chemicals  
 HAP = Hazardous Air Pollutants  
 NIEHS = NIEHS Right-to-Know Hazardous Substances  
 OSHA-PSC = OSHA Chemicals Requiring Process Safety Management  
 SARA302 = SARA Title III Toxic Chemicals

## 16 OTHER INFORMATION

END OF MSDS DOCUMENT

5

09/11/2009 08:51 9253735895 PACIFIC COAST SEED PAGE 03/03  
 09/11/2009 08:52 9252405629 GCS ENGINEERS WORK 03  
 05/02/2009 14:58 9253730895 PACIFIC COAST SEED PAGE 02/02  
 08/02/2009 10:47 9252405629 GCS ENGINEERS PAGE 02

### Lowercase Livermore National Laboratory

The initial seed mix from the LNL biologic (with broken removed per LNL request) is presented in the Table 6 below. The Region is a fast growing sterile weedgrass not the second from its southern relative *constrictus* since crop seed. The native seeds have deep roots and will take several years to establish. Subsequent crop yields from this mix will be approved by the project biologist. If this construction area is burned following the first two years of new seed application, additional *constrictus* and *perennialis* may be present.

Table 6. Proposed Vegetation Seed Mix for Site 300

Species	Seed Rate (lb/ft <sup>2</sup> )	Seed Purity (%)
<i>Elymus L. Trichomanis</i> , Region	24	95/85
<i>Vulpia microstachya</i> , Three Weeks Pasture	0	90/70
<i>Alypsus glaucus</i>	0	90/75
<i>Hesperis matronalis</i> , Pacific Northwest	4	90/70
<i>Melilot californicus</i> , California Origin	3	80/80
<i>Poa acutabellensis</i> , Native Fine Bluggans	3	90/70
<i>Trifolium pratense</i> , Tom Cat Clover (New)	2	90/75
<i>Lupinus albus</i> , Dove Lupine	4	95/75

Notes: Seed mix as provided by C&I (table of LNL for Site 300 Area) with portion removed per LNL request of February 19, 2009 as confirmed by LNL email dated April 6, 2009. P = Percent Purity / Moisture. S = Grams per 100 grams of seed.

FOR LOWERCASE LIVERMORE  
 VALID 03/03  
 6/20/09

Further information regarding this BMP can be found in Appendix D.

### Hydraulic Mutch (CASSA 8C-3)

The gross seed above will be placed with hydraulic Mutch to protect the seed and provide cover for germination. Further information regarding the Hydraulic Mutch BMP (CASSA 8C-3) can be found in Appendix D.

### Velocity Dissipation Device (CASSA 8C-10)

New surface pipes are anticipated with the trench design. As such, the pipe outlets will be protected with rock velocity dissipation device. Further information regarding the Velocity Dissipation Device BMP (CASSA 8C-10) can be found in Appendix D.

### Fiber Rolls (CASSA 5E-5)

Fiber rolls are recommended for placement along the riparian areas after revegetation activities are complete. The fiber rolls serve two purposes: to reduce erosion water velocity as it flows down the ditches, and to trap sediment; this may be realized by the steep slope. The fiber rolls are a temporary measure to reduce erosion until vegetation develops. The fiber rolls should be 100% biodegradable and wildlife-friendly. Any of the following fiber rolls are acceptable:

SWFP 20

6

---

## **Appendix F**

### **Pit 7-Source Ground Water Extraction and Treatment System As-Built Variations from Design Specifications**

---

**Table F-1. Pit 7-Source Ground Water Extraction and Treatment System Configuration Summary.**

	Remedy Proposed in the Remedial Design Report	Current (March 2010) Remedial System
Number of Ground Water Extraction and Treatment Systems	1	1
Number of Soil Vapor Extraction and Treatment Systems	0	0
COC/Treatment Technology	Uranium/IX <sup>a</sup> VOCs/GAC <sup>b</sup> Nitrate/IX <sup>c</sup> Perchlorate/IX <sup>c</sup> Tritium/Not treated by facility (Monitored natural attenuation remedy selected)	Uranium/IX <sup>a</sup> VOCs/GAC <sup>b</sup> Nitrate/IX <sup>c</sup> Perchlorate/IX <sup>c</sup> Tritium/Not treated by facility (Monitored natural attenuation remedy selected)
Discharge Method	Tritiated water discharged into unsaturated alluvium via infiltration trench	Tritiated water discharged into unsaturated alluvium via infiltration trench
Number of Extraction Wells	7 <sup>d</sup>	6 <sup>d, e</sup>
Extraction wells, Hydrostratigraphic unit	NC7-25, Tnbs <sub>0</sub> NC7-63, Qal/WBR NC7-64, Qal/WBR W-PIT7-1918, Qal/WBR W-PIT7-2305, Qal/WBR and Tnbs <sub>0</sub> W-PIT7-2306, Qal/WBR W-PIT7-2307, Qal/WBR	NC7-25, Tnbs <sub>0</sub> NC7-63, Qal/WBR NC7-64, Qal/WBR W-PIT7-2305, Qal/WBR and Tnbs <sub>0</sub> W-PIT7-2306, Qal/WBR W-PIT7-2307, Qal/WBR
Anticipated Pumping Rate/ Maximum Design Capacity	2 gpm/3 gpm	2 to 3 gpm <sup>f</sup> /10 gpm

Notes:

- COC = Contaminant of Concern.
- GAC = Granular activated carbon.
- gpm = Gallons per minute.
- IX = Ion-exchange.

<sup>a</sup> Three 2.5 cubic feet canisters in series (USF A-284).

<sup>b</sup> Three 2.5 cubic feet canisters in series (GAC).

<sup>c</sup> Three 2.5 cubic feet canisters in series (Sybron SR7).

<sup>d</sup> Three additional extraction wells may be drilled at a later date based on information collected after operation of the hydraulic diversion system.

<sup>e</sup> W-PIT7-1918 was an existing monitor well to be converted to an extraction well as part of the original wellfield design. However, the well was later deemed to be unsuitable for use as an extraction well because did not yield sufficient water, and the small (2-inch) well casing would not allow for the deployment of the required extraction and monitoring equipment.

<sup>f</sup> Pumping rate anticipated to increase as additional wells are added to the extraction wellfield.

**Table F-2. Pit 7-Source Ground Water Extraction and Treatment System Variations from Remedial Design Specifications.**

Description of Change	Justification
<i>Ground Water Extraction Wellfield</i>	
<p><b>Original Design:</b> NC7-25, NC7-63, NC7-64, W-PIT7-1918, W-PIT7-2305, W-PIT7-2306, and W-PIT7-2307, with three additional extraction wells to be drilled and added later.</p> <p><b>Modified Design:</b> NC7-25, NC7-63, NC7-64, W-PIT7-2305, W-PIT7-2306, and W-PIT7-2307, with three additional extraction wells to be drilled and added later.</p>	<p>W-PIT7-1918 was an existing monitor well to be converted to an extraction well as part of the original wellfield design. However, the well was later found to be unsuitable for use as an extraction well because it did not yield sufficient water, and the small (2-inch) well casing would not allow for the installation of the required extraction and monitoring equipment.</p> <p>Note: Ground water is not currently being extracted from well NC7-25. This well is completed in the Tnbs<sub>0</sub>/Tnbs<sub>1</sub> hydrostratigraphic unit (HSU) and will only be pumped when ground water elevations in the overlying Qal/WBR HSU are sufficiently low to avoid pulling depleted uranium and other contaminants in the Qal/WBR HSU into the Tnbs<sub>0</sub>/Tnbs<sub>1</sub> HSU.</p>
<p>The wellhead seal and downhole equipment were redesigned, and cycle counters were added to wells. In addition, a rigorous standard operating procedure was implemented to measure and capture water level data in all monitoring and extraction wells.</p>	<p>The new design allows for both manual water level and electronic water level measurements in the extraction wells, allowing calibration of water level transducers. The new pumps have a smaller diameter and allow implementation of the new downhole equipment design. Cycle counters provide additional verification of flow totals.</p> <p>The new standard operating procedure ensures that reliable water and verifiable water level data is now being collected.</p>
<p><b>Original Design:</b> Air from pneumatic submersible pump was discharged into the wellhead space.</p> <p><b>Modified Design:</b> Air from submersible pump is discharged to atmosphere. A coalescent filter was installed to return condensate to the well.</p>	<p>In the original design, air from pneumatic submersible pump discharged back to the well, which was affecting the water level data and causing instrument measurement errors. As a result of the change in the air discharge location, the water level data is now accurate.</p>
<p>The flow manifold was redesigned to prevent backflow into wells by removing the loop that bypassed the check valve. The flow meter and water filter were relocated, the check valve was replaced and re-positioned vertically, and the anti-siphon valves were upgraded.</p>	<p>The original flow manifold design allowed water to flow back into the extraction wells and the flow meter location resulted in discrepancies in flow rate measurements. The relocation of the flow meter to a vertical position allows for a more accurate flow reporting. The upgraded check valve allows all water to drain to the facility; whereas the original design did not. The upgraded anti-siphon valve seals well during non-pumping conditions and allows pumped water to gravity feed to the facility. The overall footprint of the manifold was reduced, allowing easier access and maintenance.</p>

**Table F-2. Pit 7-Source Ground Water Extraction and Treatment System Variations from Remedial Design Specifications (continued.)**

Description of Change	Justification
<i>Ground Water Extraction Wellfield continued</i>	
<p><b>Original Design:</b> Bag filter with 8.25 in bags by Pentek.</p> <p><b>Modified Design:</b> Pentek 5-micron cartridge filter.</p>	<p>The type of particulate filter was changed to accommodate the manifold design change.</p>
<i>Ground Water Treatment System</i>	
<p><b>Original Design:</b> 1.5 HP, 30 gallon, 115V, 60 Hz, 1 pz GAST compressor (model 7HDD-11TM750X).</p> <p><b>Modified Design:</b> A high capacity, dual 5 HP module oil-less Scroll compressors with 100% duty cycle, with a larger compressor housing with cooling capabilities and an 80 gallon storage tank.</p>	<p>The original design for the air compressor that drives the water pumping system, was determined to be undersized and failed multiple times during first system testing and verification.</p> <p>Because the compressor was identified as a single point of failure and may not meet maximum process requirements, a new higher capacity compressor with backup capability (e.g., operator can easily switch to the backup compressor motor) was specified and installed.</p> <p>In addition, the higher compressor capacity allows future wellfield/facility expansion, if needed.</p>
<p>The freeze protection scheme was evaluated and additional features were designed and implemented to insure full system freeze protection.</p>	<p>The previous design relied on gravity drains for freeze protection. The treatment facility would shut down and drain at temperatures below 32°F and would require manual restart by a facility operator.</p> <p>The new design allows the Program Logic Controller to automatically shut down the system just before freezing conditions. This protects the pipes and equipment from damage. The system will automatically restart once the temperature reaches 35 degrees. In addition, a temperature freeze protection valve was added at the flow manifold to protect the flow section, and a vacuum breaker was installed to allow water to feed to the tank in the facility enclosure.</p>
<p><b>Original Design:</b> Three 2.5 cubic feet ion-exchange (Sybron SR7) canisters for perchlorate removal.</p> <p><b>Modified Design:</b> Three 2.5 cubic feet Sybron SR7 ion-exchange canisters are currently in-place for perchlorate removal. However, when the resin is spent, it will be replaced with Purolite A-532E ion-exchange resin.</p>	<p>The manufacturer (Sybron) of the SR7 ion-exchange resin has gone out of business since the original uranium ion-exchange resin was placed in the treatment facility. The SR7 resin, once spent, will be replaced with Purolite A-532E ion-exchange resin.</p>

**Table F-2. Pit 7-Source Ground Water Extraction and Treatment System Variations from Remedial Design Specifications (continued.)**

Description of Change	Justification
<i>Treated Effluent Discharge Infiltration Trench</i>	
<p><b>Original Design:</b> Infiltration trench configuration/capacity - 4 ft X 10 ft X 80 ft (7,000 gallon capacity [assuming 30% pore space]).</p> <p><b>Modified Design:</b> Infiltration trench configuration/capacity - 4 ft X 10 ft X 100 ft (9,000 gallon capacity [assuming 30% pore space])</p>	<p>During construction of the infiltration trench, it was decided to increase the length of the trench to increase its capacity because:</p> <ol style="list-style-type: none"> <li>1. The increased capacity will allow for more flexibility if additional extraction wells are needed to optimize cleanup in the future.</li> <li>2. Once installed, this component of the system is not easily modified later.</li> </ol>

Notes:

- ft = feet.
- HP = Horsepower.
- HSU = Hydrostratigraphic unit.
- Hz = Hertz.
- Qal/WBR = Quaternary alluvium/weathered bedrock.
- V = Volt.

---

## **Appendix G**


### **Pit 7-Source Ground Water Extraction and Treatment System As-Built Drawings**

---



CLASSIFICATION:  
UNCLASSIFIED

ZONE		REV	DESCRIPTION	REVISIONS			
AA	BASELINE	RELEASE	schwartz1	DRAWN	CHECKED	APPROVED	DATE



DRAWING: TFPIT7-06-11-AA.dwg MODEL: ACAD 2009

CLASSIFICATION:  
UNCLASSIFIED

THIS DRAWING WAS CREATED BY THE LAWRENCE LIVERMORE NATIONAL SECURITY, LLC (LLNS) WHICH OPERATES LAWRENCE LIVERMORE NATIONAL LABORATORY (LLNL) FOR THE U.S. DEPARTMENT OF ENERGY UNDER CONTRACT NO. DE-AC52-07NA27344. ANY REPRODUCTION, DISSEMINATION AND/OR FABRICATION IS PROHIBITED WITHOUT THE PERMISSION OF COGNIZANT LLNS PERSONNEL.

INCH  
THIRD ANGLE PROJECTION

UNLESS OTHERWISE SPECIFIED DIMENSIONS ARE IN INCHES	TOLERANCES ARE: DECIMALS ± ANGLES ±	DO NOT SCALE THIS DRAWING
NEXT ASSY	USED ON	APPLICATIONS

CONTRACT NO.		LAWRENCE LIVERMORE NATIONAL LABORATORY LAWRENCE LIVERMORE NATIONAL SECURITY, LLC	
APPROVALS	DATE	TITLE	
ORIGINATOR schwartz1	4-10	PROCESS FLOW DIAGRAM, S300 TREATMENT FACILITY B850, PIT7-SRC	
DRAWN schwartz1	4-10	SIZE	CAGE CODE
CHECKED		D	14067
APPROVED		DWG NO.	REV.
ENGINEERING GROUP	DRAWING LEVEL: II	TFPIT7-06-11-AA	1
SCALE	NONE	SHEET 1 OF 1	

DRAWING NUMBER: TFPIT7-06-11-AA 1


---

## **Appendix H**


### **Pit 7 Complex Drainage Diversion System As-Built Drawings**

---

# PIT 7 COMPLEX DRAINAGE DIVERSION SYSTEM



**LOCATION MAP - SITE 300**



**VICINITY MAP**

### DRAWING INDEX

DRAWING NO.	SHEET NO.	DRAWING TITLE
PSZ2007-0300-0001DA	T-1	VICINITY MAP, LOCATION MAP, AND DRAWING INDEX
PSZ2007-0300-0002DA	C-1	SITE IMPROVEMENT PLAN
PSZ2007-0300-0003DA	C-2	DRAINAGE PLAN AND PROFILE
PSZ2007-0300-0004DA	C-3	DRAINAGE PLAN AND PROFILE
PSZ2007-0300-0005DA	C-4	CIVIL DETAILS
PSZ2007-0300-0006DA	C-5	CIVIL DETAILS
PSZ2007-0300-0007DA	C-6	CIVIL DETAILS
PSZ2007-0300-0008DA	C-7	CIVIL DETAILS
PSZ2007-0300-0009DA	C-8	CIVIL DETAILS
PSZ2007-0300-0010DA	S-1	ABBREVIATIONS, LEGEND, AND GENERAL STRUCTURAL NOTES
PSZ2007-0300-0011DA	S-2	TYPICAL STRUCTURAL DETAILS
PSZ2007-0300-0012DA	S-3	SETTLING BASIN PLAN
PSZ2007-0300-0013DA	S-4	STRUCTURAL DETAILS

**RELEASED FOR CONSTRUCTION**  
PE Dept. Head: MARK SUEKSDORF Date: 9/21/07

**APPROVED BY**  
Client: LESLIE FERRY Date: 9/20/07  
Proj. Manager: JUDY HOUESHELL Date: 9/20/07  
Design: MEL VILLEGAS Date: 9/20/07  
CONSTRUCTION MANAGER: STEVEN SHIH 9/20/07

**REVIEWED BY**  
M & O: ERIC FRAHM Date: 9/20/07  
Haz. Ctrl: JIM FORTE Date: 9/20/07  
Security: PAUL FINK Date: 9/20/07  
S & S P: SUE BYARS Date: 9/21/07

No.	Date	Revision	Dwn	Chk	D/C	PM	CL
04/01/08		RECORD DRAWING	PS	AA		AA	

74 Digital Drive, No. 1  
Novato, CA 94949  
(415) 883-5017  
(415) 883-5021 (fax)

**WINZLERS & KELLY**  
CONSULTING ENGINEERS  
417 Montgomery Street, Suite 700, San Francisco, CA 94104-1115  
tel 415.283.4970 • fax 415.283.4980 • www.w-and-k.com

**Lawrence Livermore National Laboratory**  
Plant Engineering, Livermore, CA 94550

**PIT 7 COMPLEX DRAINAGE DIVERSION SYSTEM**

**VICINITY MAP, LOCATION MAP, AND DRAWING INDEX**


Des: SRR, VHS, MD, KO 09-12-07 Scale:  
Dwn: VHS 09-13-07 PFNID: 300-2007-001  
Chk: SRR 09-12-07 S/W: AUTOCAD 2006  
Dwg. No. **PSZ2007-0300-0001DA** Sht. No. **T-1**  
1 of 13

MATCH LINE - SEE THIS SHEET


SUMMARY OF WORK ELEMENTS:

- WORK ELEMENT #1-INSTALL NEW SUBSURFACE DRAINAGE NETWORK ON WEST HILLSIDE.
- WORK ELEMENT #2-BUILD NEW VEGETATED LINED SURFACE WATER CHANNEL, ON EAST SIDE.
- WORK ELEMENT #3-INSTALL NEW CONCRETE SETTLING BASIN AND EXTEND/IMPROVE VEGETATED CHANNEL FLOWING SOUTH.
- WORK ELEMENT #4-INSTALL NEW RIP RAP LINED CHANNEL AT NORTH END OF EXISTING CHANNEL.

N 429130.21  
E 1693702.54  
END CHANNEL  
AT FLAT  
VALLEY



MATCH LINE - SEE THIS SHEET



No.	Date	Revision	Dwn	Chk	D/C	PM	CL
A	04/01/08	RECORD DRAWING	PS	KO	AA	AA	

74 Digital Drive, No. 1  
Novato, CA 94949  
(415) 883-5017  
(415) 883-5021 (fax)


**WINZLER & KELLY**  
CONSULTING ENGINEERS  
417 Montgomery Street, Suite 700, San Francisco, CA 94104-1115  
tel 415.283.4970 • fax 415.283.4980 • www.w-and-k.com

**Lawrence Livermore National Laboratory**  
Plant Engineering, Livermore, CA 94550

**PIT 7 COMPLEX DRAINAGE  
DIVERSION SYSTEM**

**SITE IMPROVEMENT PLAN**

Des: SRR, VHS, MD, KO	09-12-07	Scale: AS SHOWN
Dwn: VHS	09-13-07	PFNID: 300-2007-001
Chk: SRR	09-14-07	S/W: AUTOCAD 2006
Dwg. No. <b>PSZ2007-0300-0002DA</b>	Sht. No. <b>C-1</b>	2 of 13



LEGEND:

- CLEANOUT
- WEST SIDE SUBSURFACE DRAINAGE NETWORK
- EXCLUSION AREA
- ASSUMED DIRECTION OF SURFACE FLOW
- DRAINAGE NETWORK STATION NUMBER
- DRAINAGE NETWORK LINE SEGMENT
- EAST SIDE SURFACE DRAINAGE CHANNEL
- (E) ROADS
- (E) UNDERGROUND 12K POWER LINE
- (E) UNDERGROUND COMMUNICATION LINE
- (E) POWER POLE
- (E) WELL
- WHITE REFLECTOR MARKER SIGN
- WHITE REFLECTOR WITH BLACK STRIPE MARKER SIGN



ABBREVIATIONS:

- (E) EXISTING
- (N) NEW
- CONC. CONCRETE
- CMP CORRUGATED METAL PIPE
- DI DRAINAGE INLET
- LT LEFT
- CL CENTER LINE
- FL FLOW LINE
- INV INVERT ELEVATION


NOTES:

- UPHILL TRENCH ALIGNMENTS ARE BASED ON AVAILABLE DATA. CONTRACTOR SHOULD FIELD VERIFY AND IF BEDROCK IS ENCOUNTERED SHOULD MODIFY ALIGNMENT WHILE MAINTAINING POSITIVE PIPE SLOPE.
- HORIZONTAL DATUM=NAD27, VERTICAL DATUM=NAVD 88
- NOTIFY LLNL IF EXISTING GRAVEL TRENCHES OR OTHER SUBSURFACE DRAINAGE STRUCTURES ARE ENCOUNTERED DURING EXCAVATION.
- EXISTING SURVEY PROVIDED BY LLNL.





1 DRAINAGE - PLAN  
1"=50'



2 DRAINAGE - PROFILE  
1"=50' H 1"=10' V

STA: 10+50 MATCH LINE  
SEE SHT C-2

N 427847.63, E 1695047.58  
STA: 10+61.49(3.50') LT CL  
9 BOTTOM WIDTH=7.0', TOP WIDTH=11.5' (CHANNEL)  
END DITCH, BEGIN CULVERT  
FL= 1309.6 (CHANNEL)  
INV.= 1307.6 (4" PERF. PIPE)

45 LF 4" PERFORATED PIPE  
S= 0.050

10 5-45 LF 12" CMP CULVERT  
S= 0.050

11 N 427827.43, E 1695185.14  
STA: 10+61.49(3.50') LT CL  
11 BOTTOM WIDTH=10.0', TOP WIDTH=11.6' (CHANNEL)  
END CULVERT, BEGIN DITCH

12 N 427827.43, E 1695185.14  
STA: 10+61.49(3.50') LT CL  
12 BOTTOM WIDTH=10.0', TOP WIDTH=11.6' (CHANNEL)  
END CULVERT, BEGIN DITCH

13 N 427827.43, E 1695185.14  
STA: 10+61.49(3.50') LT CL  
13 BOTTOM WIDTH=10.0', TOP WIDTH=11.6' (CHANNEL)  
END CULVERT, BEGIN DITCH

14 N 427827.43, E 1695185.14  
STA: 10+61.49(3.50') LT CL  
14 BOTTOM WIDTH=10.0', TOP WIDTH=11.6' (CHANNEL)  
END CULVERT, BEGIN DITCH

15 N 427827.43, E 1695185.14  
STA: 10+61.49(3.50') LT CL  
15 BOTTOM WIDTH=10.0', TOP WIDTH=11.6' (CHANNEL)  
END CULVERT, BEGIN DITCH

16 N 427827.43, E 1695185.14  
STA: 10+61.49(3.50') LT CL  
16 BOTTOM WIDTH=10.0', TOP WIDTH=11.6' (CHANNEL)  
END CULVERT, BEGIN DITCH

17 N 427827.43, E 1695185.14  
STA: 10+61.49(3.50') LT CL  
17 BOTTOM WIDTH=10.0', TOP WIDTH=11.6' (CHANNEL)  
END CULVERT, BEGIN DITCH

18 N 427827.43, E 1695185.14  
STA: 10+61.49(3.50') LT CL  
18 BOTTOM WIDTH=10.0', TOP WIDTH=11.6' (CHANNEL)  
END CULVERT, BEGIN DITCH

19 N 427827.43, E 1695185.14  
STA: 10+61.49(3.50') LT CL  
19 BOTTOM WIDTH=10.0', TOP WIDTH=11.6' (CHANNEL)  
END CULVERT, BEGIN DITCH

20 N 427827.43, E 1695185.14  
STA: 10+61.49(3.50') LT CL  
20 BOTTOM WIDTH=10.0', TOP WIDTH=11.6' (CHANNEL)  
END CULVERT, BEGIN DITCH

21 N 427827.43, E 1695185.14  
STA: 10+61.49(3.50') LT CL  
21 BOTTOM WIDTH=10.0', TOP WIDTH=11.6' (CHANNEL)  
END CULVERT, BEGIN DITCH

22 N 427827.43, E 1695185.14  
STA: 10+61.49(3.50') LT CL  
22 BOTTOM WIDTH=10.0', TOP WIDTH=11.6' (CHANNEL)  
END CULVERT, BEGIN DITCH

▲						
▲						
▲						
▲	04/01/08	RECORD DRAWING	PS	AA	AA	
No.	Date	Revision	Dwn	Chk	D/C	PM
						CL
74 Digital Drive, No. 1 Novato, CA 94949 (415) 883-5017 (415) 883-5021(fax)						
<b>WINZLERS &amp; KELLY</b> CONSULTING ENGINEERS 417 Montgomery Street, Suite 700, San Francisco, CA 94104-1115 tel 415.283.4970 • fax 415.283.4980 • www.w-and-k.com						
<b>Lawrence Livermore National Laboratory</b> Plant Engineering, Livermore, CA 94550						
<b>PIT 7 COMPLEX DRAINAGE DIVERSION SYSTEM</b> <b>DRAINAGE PLAN AND PROFILE</b>						
Des: SRR, VHS, MD, KO			09-12-07		Scale: AS SHOWN	
Dwn: VHS			09-13-07		PFNID: 300-2007-001	
Chk: SRR			09-12-07		S/W: AUTOCAD 2006	
Dwg. No. <b>PS22007-0300-0004DA</b>			Sht. No. <b>C-3</b>		4 of 13	













NOTES:

1. SEE SHEET S-3 FOR ADDITIONAL DIMENSIONS.
2. THE DEPTH INDICATOR MARKINGS SHALL BE LEVEL MARKS PAINTED ON BOTH BASIN SIDE WALLS AT 6" AND 12" INTERVALS ABOVE THE FINISH FLOOR SLAB OF THE SETTLING BASIN.



1 PLAN - SETTLING BASIN  
 C-3 NOT TO SCALE



A SECTION - SETTLING BASIN  
 C-8 NOT TO SCALE

04/01/08	RECORD DRAWING	PS	AA	AA		
No.	Date	Revision	Dwn	Chk	D/C	PM
						CL
74 Digital Drive, No. 1 Novato, CA 94949 (415) 883-5017 (415) 883-5021 (fax)						
<b>WINZLERS &amp; KELLY</b> CONSULTING ENGINEERS 417 Montgomery Street, Suite 700, San Francisco, CA 94104-1115 tel 415.283.4970 • fax 415.283.4980 • www.w-and-k.com						
<b>Lawrence Livermore National Laboratory</b> Plant Engineering, Livermore, CA 94550 <b>PIT 7 COMPLEX DRAINAGE DIVERSION SYSTEM</b>						
<b>CIVIL DETAILS</b>						
Des: SRR, VHS, MD, KO		09-12-07		Scale:		
Dwn: VHS		09-13-07		PFNID: 300-2007-001		
Chk: SRR		09-12-07		S/W: AUTOCAD 2006		
Dwg. No. PSZ2007-0300-0009DA		Sht. No. C-8		g of 13		





DEVELOPMENT LENGTH ( $l_d$ )												
BAR SIZE	3000 PSI CONC ( $f_c$ )				4000 PSI CONC ( $f_c$ )				5000 PSI CONC ( $f_c$ )			
	TOP		OTHER		TOP		OTHER		TOP		OTHER	
	$s \geq 6"$	$s < 6"$	$s \geq 6"$	$s < 6"$	$s \geq 6"$	$s < 6"$	$s \geq 6"$	$s < 6"$	$s \geq 6"$	$s < 6"$	$s \geq 6"$	$s < 6"$
#3	13	22	12	17	12	19	12	15	12	17	12	13
#4	18	29	14	22	15	25	12	19	14	23	12	17
#5	22	36	17	28	19	31	15	24	17	28	13	22
#6	26	43	20	33	23	37	18	29	20	34	16	26
#7	38	63	29	48	33	54	25	42	29	49	23	38
#8	43	72	33	55	37	62	29	48	34	56	26	43
#9	49	81	37	62	42	70	33	54	38	63	29	48
#10	56	89	43	69	49	78	38	60	44	69	34	54
#11	68	98	52	76	59	85	45	66	53	76	41	59


  

TENSION LAP SPlice LENGTH (CLASS 'B' SPlice)												
BAR SIZE	3000 PSI CONC ( $f_c$ )				4000 PSI CONC ( $f_c$ )				5000 PSI CONC ( $f_c$ )			
	TOP		OTHER		TOP		OTHER		TOP		OTHER	
	$s \geq 6"$	$s < 6"$	$s \geq 6"$	$s < 6"$	$s \geq 6"$	$s < 6"$	$s \geq 6"$	$s < 6"$	$s \geq 6"$	$s < 6"$	$s \geq 6"$	$s < 6"$
#3	17	28	16	22	16	25	16	19	16	22	16	17
#4	23	38	18	29	20	33	18	25	18	29	18	23
#5	28	47	22	36	25	41	19	31	22	36	17	28
#6	34	56	26	43	29	49	23	38	26	44	20	34
#7	49	82	38	63	43	71	33	55	38	63	30	49
#8	56	93	43	72	49	81	38	62	44	72	34	56
#9	63	105	49	81	55	91	42	70	49	81	38	63
#10	73	116	56	90	63	101	49	78	57	90	44	70
#11	88	128	68	99	76	111	59	85	68	99	53	76

- NOTES:
- LENGTHS SHOWN ARE FOR GRADE 60 UNCOATED BARS
  - LENGTHS SHOWN ARE IN INCHES
  - INCREASE LENGTHS 30% FOR LIGHT WEIGHT CONCRETE
  - TOP BARS: HORIZONTAL BARS WITH MORE THAN 12" OF FRESH CONCRETE CAST BELOW THEM
  - THE QUANTITY 'S' IS DEFINED AS FOLLOWS:




J13 **STIRRUP AND TIE HOOKS**  
VAR SCALE: NOT TO SCALE




G13 **WALL BASE CONSTRUCTION JOINT**  
VAR SCALE: NOT TO SCALE

G1 **BAR DEVELOPMENT LENGTHS AND LAP SPlice LENGTHS**  
VAR SCALE: NOT TO SCALE




D1 **SLAB ON GRADE**  
VAR SCALE: NOT TO SCALE




D5 **REINF BAR BENDS & END HOOKS**  
VAR SCALE: NOT TO SCALE


BAR SIZE	MINIMUM TENSION EMBEDMENT LENGTHS $l_{dh}$ (IN.) FOR STANDARD END HOOKS ON REINFORCING BARS			
	NORMAL WEIGHT CONCRETE, $f_c$ , PSI			
	3000	4000	5000	6000
#3	6	6	6	6
#4	8	7	6	6
#5	10	9	8	7
#6	12	10	9	9
#7	14	12	11	10
#8	16	14	12	11
#9	18	15	14	13
#10	20	17	16	14
#11	22	19	17	16
#14	38	33	29	27
#18	50	43	39	35



A1 **CORNER & INTERSECTION OF CONCRETE WALL**  
VAR SCALE: NOT TO SCALE



B1 **WALL PENETRATION REINF**  
S-3 SCALE: NOT TO SCALE



B2 **TROUGH DETAIL AT OUTLET PIPE**  
S-3 SCALE: NOT TO SCALE

- NOTE:
- FOR INFORMATION NOT SHOWN SEE DETAIL B2/S-2.
  - EXTEND AS FAR AS POSSIBLE OR END IN STD HOOK.

No.	Date	Revision	Dwn	Chk	D/C	PM	CL
A	04/01/08	RECORD DRAWING	PS	AA		AA	

74 Digital Drive, No. 1  
Novato, CA 94949  
(415) 883-5017  
(415) 883-5021 (fax)

**WINZLERS & KELLY**  
CONSULTING ENGINEERS  
417 Montgomery Street, Suite 700, San Francisco, CA 94104-1115  
tel 415.283.4970 • fax 415.283.4980 • www.w-and-k.com




**Lawrence Livermore National Laboratory**  
Plant Engineering, Livermore, CA 94550

**PIT 7 COMPLEX DRAINAGE DIVERSION SYSTEM**

**TYPICAL STRUCTURAL DETAILS**

Des: SRR, VHS, MD, KO	09-12-07	Scale:
Dwn: VHS	09-13-07	PFNID: 300-2007-001
Chk: SRR	09-12-07	S/W: AUTOCAD 2006

Dwg. No. **PS22007-0300-0011DA** Sht. No. **S-2**  
11 of 13



No.	Date	Revision	Dwn	Chk	D/C	PM	CL
A	04/01/08	RECORD DRAWING	PS	AA	AA		

74 Digital Drive, No. 1  
Novato, CA 94949  
(415) 883-5017  
(415) 883-5021 (fax)

**WINZLERS & KELLY**  
CONSULTING ENGINEERS  
417 Montgomery Street, Suite 700, San Francisco, CA 94104-1115  
tel 415.283.4970 ♦ fax 415.283.4980 ♦ www.w-and-k.com


**Lawrence Livermore National Laboratory**  
Plant Engineering, Livermore, CA 94550

**PIT 7 COMPLEX DRAINAGE DIVERSION SYSTEM**


**SETTLING BASIN PLAN AND SECTIONS**

Des: SRR, VHS, MD, KO 09-12-07 Scale:  
Dwn: VHS 09-13-07 PFNID: 300-2007-001  
Chk: SRR 09-12-07 S/W: AUTOCAD 2006


Dwg. No. **PSZ2007-0300-0012DA** Sht. No. **S-3**  
12 of 13



**INLET CHANNEL PLAN**  
SCALE: 1/2"=1'-0"




**K11 CHANNEL SECTION**  
SCALE: 1/2"=1'-0"




**I11 CONTROL JOINT**  
SCALE: NOT TO SCALE

NOTES:  
1. PLASTIC CRACK INDUCER STRIP.



**G11**  
SCALE: 1"=1'-0"



**G14**  
SCALE: 1"=1'-0"

A	04/01/08	RECORD DRAWING	PS	AA	AA	
No.	Date	Revision	Dwn	Chk	D/C	PM
			74 Digital Drive, No. 1 Novato, CA 94949 (415) 883-5017 (415) 883-5021 (fax)			
<b>WINZLERS &amp; KELLY</b> CONSULTING ENGINEERS 417 Montgomery Street, Suite 700, San Francisco, CA 94104-1115 tel 415.283.4970 • fax 415.283.4980 • www.w-and-k.com						
<b>Lawrence Livermore National Laboratory</b> Plant Engineering, Livermore, CA 94550 <b>PIT 7 COMPLEX DRAINAGE DIVERSION SYSTEM</b> <b>INLET CHANNEL PLAN, SECTION, AND DETAILS</b>						
Des: SRR, VHS, MD, KO		09-12-07		Scale:		
Dwn: VHS		09-13-07		PFID: 300-2007-001		
Chk: SRR		09-12-07		S/W: AUTOCAD 2006		
Dwg. No. <b>PSZ2007-0300-0013DA</b>			Sht. No. <b>S-4</b>		13 of 13	

---

## **Appendix I**

### **Pit 7 Complex Drainage Diversion System As-Built Variations from Design Specifications**

---



**Table I-1. Pit 7 Complex Drainage Diversion System As-Built Variations from Design Specifications.**

Description of Change	Justification
<p><b>Work Element #1 – Western Hillside:</b>                      Added drain section J-2 in parallel to drain section J-1 (shown in as-built Sheet C-1, Appendix H.)</p>	<p>Drain section J-2 was included in the design to take advantage of a local change in topography. This section allows the horizontal sections of drains H and I to drain faster. This modification improved the functionality of the system.</p>
<p><b>Work Element #1 – Western Hillside:</b>                      Modified drain sections A and C and eliminated drain section B (as-built Sheet C-1, Appendix H.)</p>	<p>Drain sections A and C were modified and drain section B was eliminated due to shallow bedrock encountered in the field. Drain section C was modified to follow the base of the bedrock. Drain section A was extended. This allowed elimination of drain section B. This modification improved the functionality of the system.</p>
<p><b>Work Element #2 – Eastern Drainage Channel:</b>                      Two additional road crossings were added with culverts.</p>	<p>To allow vehicle access to the eastern hill slope, two additional road crossings were added to the drainage channel (as-built Sheet C-6, Appendix H.) These modifications did not alter the functionality or the capacity of the system.</p>
<p><b>Work Element #2 – Eastern Drainage Channel:</b>                      Power poles were relocated to the western side of the main road and a culvert was added to protect extraction wells NC7-63 and NC7-64.</p>	<p>To allow for the maximum design width of the channel, power poles on the eastern side of the road were relocated to the western side. To protect extraction wells NC7-63 and NC7-64 from potential erosion damage, a culvert was installed in the section of the channel that lies in between the two wells (as-built Sheet C-7, Appendix H.) These modifications did not alter the functionality or the capacity of the system.</p>
<p><b>Work Element #4 – Northern Rip-Rap:</b>                      The alignment of the riprap was adjusted (as-built Sheet C-5, Appendix H.)</p>	<p>The alignment of the riprap was adjusted to better fit the local topography and to prevent erosion down stream of the riprap. This modification did not alter the functionality or the capacity of the system.</p>

---

## **Appendix J**

### **Photographic evidence of OU 5 Remedial/Removal Action Implementation**

---

## **Appendix J**

### **Table of Contents**

- Building 850 Soil Removal Action Corrective Action Management Unit Photographs.
- Pit-7-Source Ground Water /Extraction and Treatment System Photographs.
- Pit 7 Complex Drainage Diversion System Photographs.

---

**Building 850 Soil Removal Action  
Corrective Action Management Unit  
Photographs**

---

**Building 850 Corrective Action Management Unit (CAMU)**



**Building 850 CAMU and monitor well/maintenance access road**



---

**Pit 7-Source Ground Water  
Extraction and Treatment System  
Photographs**

---

**Pit 7-Source extraction wellhead manifold and solar panel**





**Infiltration trench used for the discharge of treated effluent from the Pit 7-Source ground water treatment system and piezometers**



**Exterior of Pit 7-Source ground water treatment system enclosure**



**Interior of Pit 7-Source ground water treatment system showing treatment media and batch tank**



---

**Pit 7 Complex Drainage Diversion System  
Photographs**

---

**Pit 7 Complex Landfill Caps and Drainage Diversion System**



**Pit 7 Complex Drainage Diversion System – Southern Settling Basin**



**Pit 7 Complex Drainage Diversion System – Northern Riprap**



**Pit 7 Complex Drainage Diversion System – Eastern Hillside Drainage Swale**





**Pit 7 Complex Drainage Diversion System – Western Hillslope Trenches**





**LAWRENCE LIVERMORE  
NATIONAL LABORATORY**

Lawrence Livermore National Security, LLC • Livermore, California • 94551